



Renovate Science Labs - Phase II - Baseline change



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012												2013														
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7								
							Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
DEL-1160	Office Furniture bldg 510 Delivery	1	26-Aug-12	26-Aug-12	205	\$0.00																											
DEL-1170	Office Furniture bldg 555 Delivery	1	26-Aug-12	26-Aug-12	130	\$0.00																											
Construction		468	01-Sep-11	31-Jul-13	0	\$33,545,449.00																											
Renovations Bldg. 510		441	10-Oct-11	31-Jul-13	0	\$19,620,182.44																											
Renovations Bldg 510 Phase I		205	10-Oct-11	15-Aug-12	236	\$5,468,733.67																											
Clean Room		204	10-Oct-11	14-Aug-12	237	\$2,793,258.00																											
A2840	Post Building	10	10-Oct-11	21-Oct-11	14	\$0.00	■ Post Building																										
A4070	BNL Notice to Proceed - Clean room	0	10-Oct-11*		0	\$0.00	◆ BNL Notice to Proceed - Clean room																										
A2860	Install public safety precautions	5	24-Oct-11	28-Oct-11	14	\$0.00	■ Install public safety precautions																										
A4500	Work Permits	1	01-Nov-11	01-Nov-11	14	\$0.00	■ Work Permits																										
A3020	Remove misc. furniture and equipment from space	1	02-Nov-11	02-Nov-11	14	\$2,000.00	■ Remove misc. furniture and equipment from space																										
A2850	Misc. Abatement Activities	14	03-Nov-11	23-Nov-11	43	\$18,000.00	■ Misc. Abatement Activities																										
A2920	Demo existing DFH & Viewing windows	3	03-Nov-11	07-Nov-11	40	\$12,500.00	■ Demo existing DFH & Viewing windows																										
A4510	MEP make safe/BNL utility coordination	15	03-Nov-11	28-Nov-11	14	\$15,000.00	■ MEP make safe/BNL utility coordination																										
A2890	Abate misc. roof caulking and flashing on roof	15	07-Nov-11	05-Dec-11	99	\$0.00	■ Abate misc. roof caulking and flashing on roof																										
A2930	Demo existing back corridor wall	5	01-Dec-11	07-Dec-11	22	\$20,000.00	■ Demo existing back corridor wall																										
A2940	Demo bathrooms	4	01-Dec-11	06-Dec-11	23	\$12,500.00	■ Demo bathrooms																										
A2950	Demo existing lockers, cabinets and shelving	3	01-Dec-11	05-Dec-11	25	\$12,500.00	■ Demo existing lockers, cabinets and shelving																										
A2960	Demo ceiling	8	01-Dec-11	12-Dec-11	14	\$48,000.00	■ Demo ceiling																										
A2980	Demo CMU for new door opening	1	01-Dec-11	02-Dec-11	26	\$12,500.00	■ Demo CMU for new door opening																										
A4470	Demo M/E/P's	10	01-Dec-11	14-Dec-11	28	\$36,000.00	■ Demo M/E/P's																										
A4410	M/E/P Coordination Drawings	5	15-Dec-11	21-Dec-11	28	\$0.00	■ M/E/P Coordination Drawings																										
A2870	Abate floor tile and mastic	15	20-Dec-11	13-Jan-12	14	\$10,000.00	■ Abate floor tile and mastic																										
A2880	Abate misc. pipe insulation, caulking, gaskets	15	20-Dec-11	13-Jan-12	14	\$22,500.00	■ Abate misc. pipe insulation, caulking, gaskets																										
A2900	Receive clean air cert. for all abatement work	10	17-Jan-12	30-Jan-12	14	\$0.00	■ Receive clean air cert. for all abatement work																										
A3030	Mechanical coordination start installation	10	18-Jan-12	31-Jan-12	23	\$125,000.00	■ Mechanical coordination start installation																										
A3040	Electrical coordination start installation	10	18-Jan-12	31-Jan-12	26	\$75,000.00	■ Electrical coordination start installation																										
A3050	Fire Alarm/Fire protection coordination start installation	10	18-Jan-12	31-Jan-12	14	\$70,000.00	■ Fire Alarm/Fire protection coordination start installation																										
CR-1000	Prep & Patch Existing Walls/Floors	5	01-Feb-12	07-Feb-12	14	\$25,000.00	■ Prep & Patch Existing Walls/Floors																										
CR-1010	Epoxy Painting of the Wall	5	08-Feb-12	14-Feb-12	14	\$29,000.00	■ Epoxy Painting of the Wall																										
CR-1020	Install ceiling reinforcement	9	15-Feb-12	01-Mar-12	14	\$25,000.00	■ Install ceiling reinforcement																										
CR-1030	Rough in Mechanical	20	02-Mar-12	02-Apr-12	14	\$140,000.00	■ Rough in Mechanical																										
CR-1040	Rough in Electrical	25	02-Mar-12	09-Apr-12	17	\$50,000.00	■ Rough in Electrical																										
CR-1050	Rough in FA / FP	25	02-Mar-12	09-Apr-12	28	\$50,000.00	■ Rough in FA / FP																										
CR-1370	B-515 Mechanical	25	19-Mar-12	24-Apr-12	30	\$308,125.00	■ B-515 Mechanical																										
CR-1380	B-515 Electrical	25	19-Mar-12	24-Apr-12	17	\$66,124.00	■ B-515 Electrical																										
CR-1390	B-515 HVAC rental Equipment	30	19-Mar-12	01-May-12	30	\$83,125.00	■ B-515 HVAC rental Equipment																										
CR-1400	Install B-515 Arch.	25	19-Mar-12	24-Apr-12	30	\$8,200.00	■ Install B-515 Arch.																										
CR-1060	Install metal studs	10	23-Mar-12	09-Apr-12	14	\$66,666.00	■ Install metal studs																										
CR-1070	Demo cooling tower on clean room roof	2	02-Apr-12*	03-Apr-12	21	\$30,000.00	■ Demo cooling tower on clean room roof																										
CR-1080	5 Day Shutdown for CW Refeed	5	03-Apr-12	09-Apr-12	178	\$25,000.00	■ 5 Day Shutdown for CW Refeed																										
CR-1090	Demo roof over clean room	5	04-Apr-12	10-Apr-12	21	\$50,000.00	■ Demo roof over clean room																										
CR-1130	Install new roof over clean room	10	05-Apr-12	18-Apr-12	21	\$150,000.00	■ Install new roof over clean room																										
CR-1110	Install Sheet rock walls	5	10-Apr-12	16-Apr-12	14	\$5,000.00	■ Install Sheet rock walls																										
CR-1120	B-515 Temp Cooling and CW Refeed	14	10-Apr-12	27-Apr-12	180	\$75,000.00	■ B-515 Temp Cooling and CW Refeed																										
CR-1140	Install new steel dunnage to existing for new AHU	5	18-Apr-12	24-Apr-12	27	\$50,000.00	■ Install new steel dunnage to existing for new AHU																										
CR-1160	Install ducts above roof	10	18-Apr-12	02-May-12	21	\$50,000.00	■ Install ducts above roof																										

Project Start : 01-Sep-11

Finish Date : 31-Jul-13

Data Date : 01-Sep-11

Renovate Science Labs - Phase II - Baseline change

Baseline Schedule

- ▾▾ Remaining Level of Effort ◆ ◆ Milestone
- Actual Work
- Remaining Work
- Critical Remaining Work



Renovate Science Labs - Phase II - Baseline change



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012												2013														
							Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
							1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
B510-1140	Remove furniture and casework	15	05-Jun-12	25-Jun-12	5	\$80,000.00																											
B510-1150	Abatement Basement	25	19-Jun-12	25-Jul-12	120	\$150,000.00																											
B510-1160	Install Basement M/E/P's	30	19-Jun-12	01-Aug-12	145	\$300,000.00																											
B510-1170	FA/FP Install Basement	15	19-Jun-12	11-Jul-12	160	\$91,000.00																											
B510-1180	Abate Misc. flashings and sealants 3 story wing	15	03-Jul-12	25-Jul-12	5	\$25,000.00																											
B510-1190	Abate Misc. Pipe Insulation, Duct 3 story wing	15	03-Jul-12	25-Jul-12	15	\$100,000.00																											
B510-1200	Abate flooring and mastic 1st Floor wing	10	03-Jul-12	18-Jul-12	0	\$83,333.00																											
B510-1210	Abate flooring and mastic 2nd Floor wing	10	19-Jul-12	01-Aug-12	0	\$83,334.00																											
B510-1220	Abate window caulking for all exterior windows	20	26-Jul-12	22-Aug-12	125	\$40,000.00																											
B510-1230	Receive clean air cert. for all abatement work	10	26-Jul-12	08-Aug-12	5	\$45,317.00																											
B510-1240	Replace Pressure Reduced Valve (PRV) Station	20	26-Jul-12	22-Aug-12	120	\$200,000.00																											
B510-1250	Roof Dunnage	5	26-Jul-12	01-Aug-12	188	\$90,000.00																											
B510-1260	Final connections MEP basement	15	02-Aug-12	22-Aug-12	145	\$75,000.00																											
B510-1270	Abate flooring and mastic 3rd Floor wing	10	02-Aug-12	15-Aug-12	0	\$83,333.00																											
B510-1280	AHU Install	5	02-Aug-12	08-Aug-12	185	\$200,000.00																											
B510-1290	Demo MEP above ceiling in 3 story wing	30	09-Aug-12	19-Sep-12	155	\$80,000.00																											
B510-1300	Expand Exterior Louver Openings	10	09-Aug-12	22-Aug-12	10	\$30,000.00																											
B510-1310	Install Lightning Protection	15	09-Aug-12	29-Aug-12	5	\$85,000.00																											
B510-1320	Construct cleanroom on 2nd floor	30	16-Aug-12	26-Sep-12	150	\$150,000.00																											
B510-1330	Rough in mechanical ductwork/pipe 1st	15	16-Aug-12	05-Sep-12	110	\$725,000.00																											
B510-1340	Rough in electrical/Equip 1st	15	16-Aug-12	05-Sep-12	0	\$620,176.00																											
B510-1350	Rough in Fire Alarm/Fire protection 1st	15	16-Aug-12	05-Sep-12	115	\$78,342.00																											
B510-1360	Install Perimeter FCU's	22	16-Aug-12	14-Sep-12	153	\$125,000.00																											
B510-1370	Rough in mechanical ductwork/pipe 2nd	15	16-Aug-12	05-Sep-12	110	\$725,000.00																											
B510-1380	Rough in mechanical ductwork/pipe 3rd	15	16-Aug-12	05-Sep-12	110	\$725,000.00																											
B510-1390	Rough in electrical/Equip 2nd	15	16-Aug-12	05-Sep-12	120	\$620,176.00																											
B510-1400	Rough in electrical/Equip 3rd	15	16-Aug-12	05-Sep-12	120	\$620,176.00																											
B510-1410	Rough in Fire Alarm/Fire protection 2nd	15	16-Aug-12	05-Sep-12	115	\$58,333.37																											
B510-1420	Rough in Fire Alarm/Fire protection 3rd	15	16-Aug-12	05-Sep-12	115	\$58,333.35																											
B510-1430	Rough in Plumbing 1st	15	16-Aug-12	05-Sep-12	120	\$200,000.00																											
B510-1440	Rough in Plumbing 2nd	15	16-Aug-12	05-Sep-12	120	\$200,000.00																											
B510-1450	Rough in Plumbing 3rd	15	16-Aug-12	05-Sep-12	120	\$200,000.00																											
B510-1460	Demo exterior windows	30	23-Aug-12	03-Oct-12	125	\$78,000.00																											
B510-1470	Install new GWB walls and block walls	30	06-Sep-12	17-Oct-12	0	\$58,000.00																											
B510-1480	Install ceilings 1st	15	06-Sep-12	26-Sep-12	15	\$95,000.00																											
B510-1490	Final Connections mechanical ductwork/pipe/Equip 1st	15	06-Sep-12	26-Sep-12	110	\$650,000.00																											
B510-1500	Final Connections electrical/Equip 1st	15	06-Sep-12	26-Sep-12	120	\$408,333.35																											
B510-1510	Install Fire Protection Hot Box	5	06-Sep-12	12-Sep-12	115	\$45,000.00																											
B510-1520	Install ceilings 2nd	15	06-Sep-12	26-Sep-12	15	\$95,000.00																											
B510-1530	Install ceilings 3rd	15	06-Sep-12	26-Sep-12	15	\$95,000.00																											
B510-1540	Final Connections mechanical ductwork/pipe/Equip 2nd	15	06-Sep-12	26-Sep-12	110	\$650,000.00																											
B510-1550	Final Connections mechanical ductwork/pipe/Equip 3rd	15	06-Sep-12	26-Sep-12	110	\$700,000.00																											
B510-1560	Final Connections electrical/Equip 2nd	15	06-Sep-12	26-Sep-12	120	\$408,333.35																											
B510-1570	Final Connections electrical/Equip 3rd	15	06-Sep-12	26-Sep-12	120	\$408,333.35																											
B510-1580	Final Connections plumbing 1st	15	06-Sep-12	26-Sep-12	120	\$60,000.00																											
B510-1590	Final Connections plumbing 2nd	15	06-Sep-12	26-Sep-12	120	\$60,000.00																											
B510-1600	Final Connections plumbing 3rd	15	06-Sep-12	26-Sep-12	120	\$60,000.00																											

Project Start : 01-Sep-11

Finish Date : 31-Jul-13

Data Date : 01-Sep-11

Renovate Science Labs - Phase II - Baseline change

Baseline Schedule

Remaining Level of Effort
 Milestone
 Actual Work
 Remaining Work
 Critical Remaining Work



Renovate Science Labs - Phase II - Baseline change



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012												2013														
							Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
							1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
A2360	Abatement of 2nd floor West wing	25	19-Dec-11	27-Jan-12	18	\$389,582.45	Abatement of 2nd floor West wing																										
A4480	MEP DWG Review	5	02-Jan-12	09-Jan-12	73	\$0.00	MEP DWG Review																										
B555-1000	Receive clean air	20	01-Feb-12	02-Mar-12	18	\$0.00	Receive clean air																										
B555-1010	Rough in electrical 2nd	60	05-Mar-12	30-May-12	38	\$425,000.00	Rough in electrical 2nd																										
B555-1020	Rough in mechanical ductwork/pipe/ 2nd	50	05-Mar-12	15-May-12	108	\$512,500.00	Rough in mechanical ductwork/pipe/ 2nd																										
B555-1030	Rough in electrical 3rd	50	05-Mar-12	15-May-12	128	\$425,000.00	Rough in electrical 3rd																										
B555-1040	Rough in mechanical ductwork/pipe/3rd	50	05-Mar-12	15-May-12	108	\$537,500.00	Rough in mechanical ductwork/pipe/3rd																										
B555-1050	Rough in Fire Alarm/Fire protection West wing 3rd	50	05-Mar-12	15-May-12	128	\$120,000.00	Rough in Fire Alarm/Fire protection West wing 3rd																										
B555-1060	Fan Loft Ductwork	20	05-Mar-12	03-Apr-12	138	\$50,000.00	Fan Loft Ductwork																										
B555-1070	Rough in plumbing	45	09-Mar-12	14-May-12	129	\$100,000.00	Rough in plumbing																										
B555-1110	Weather related activities	1	02-Apr-12*	02-Apr-12	0	\$0.00	Weather related activities																										
B555-1300	Patch and paint walls offices/labs West wing	20	02-Apr-12*	27-Apr-12	0	\$35,000.00	Patch and paint walls offices/labs West wing																										
B555-1160	Demo fan loft	15	30-Apr-12*	18-May-12	168	\$10,000.00	Demo fan loft																										
B555-1340	Install Clock System	10	30-Apr-12	11-May-12	70	\$65,000.00	Install Clock System																										
B555-1190	Rough in Fire Alarm/Fire protection West wing 2nd	21	03-May-12	01-Jun-12	116	\$140,000.00	Rough in Fire Alarm/Fire protection West wing 2nd																										
B555-1380	Install Ceilings/Arch Finishes 3rd	15	14-May-12	04-Jun-12	70	\$30,000.00	Install Ceilings/Arch Finishes 3rd																										
B555-1200	Misc. abatement basement	3	21-May-12*	23-May-12	130	\$80,000.00	Misc. abatement basement																										
B555-1210	Infill existing roof deck from removed mech. Equ	7	21-May-12	30-May-12	168	\$10,000.00	Infill existing roof deck from removed mech. Equ																										
B555-1220	AHU/MEP work in basement	7	24-May-12	04-Jun-12	130	\$105,000.00	AHU/MEP work in basement																										
B555-1250	Misc Arch metal framing - Labs	20	31-May-12	27-Jun-12	38	\$60,000.00	Misc Arch metal framing - Labs																										
B555-1680	Abatement / Demo of Roof	15	31-May-12	20-Jun-12	48	\$142,500.00	Abatement / Demo of Roof																										
B555-1240	Install new roof over fan loft	20	21-Jun-12	20-Jul-12	152	\$150,000.00	Install new roof over fan loft																										
B555-1270	Roof Dunnage	20	21-Jun-12	20-Jul-12	48	\$50,000.00	Roof Dunnage																										
B555-1370	Install Ceilings/Arch Finishes 2nd	15	28-Jun-12	20-Jul-12	38	\$130,000.00	Install Ceilings/Arch Finishes 2nd																										
B555-1230	Install Lightening Protection	20	28-Jun-12	27-Jul-12	78	\$80,000.00	Install Lightening Protection																										
B555-1080	Abatement of fan loft	15	23-Jul-12	10-Aug-12	48	\$62,500.00	Abatement of fan loft																										
B555-1260	Roof Exhaust Fan Installation	20	23-Jul-12	17-Aug-12	93	\$75,000.00	Roof Exhaust Fan Installation																										
B555-1120	Abatement/Demo of exterior windows	30	27-Jul-12	06-Sep-12	86	\$290,000.00	Abatement/Demo of exterior windows																										
B555-1310	Install recesses fire ext. cabinets	2	02-Aug-12	03-Aug-12	93	\$10,000.00	Install recesses fire ext. cabinets																										
B555-1350	Install flooring West wing 3rd	20	02-Aug-12	29-Aug-12	10	\$100,000.00	Install flooring West wing 3rd																										
B555-1700	Install Elec. Equip. 3rd floor	10	02-Aug-12	15-Aug-12	65	\$300,000.00	Install Elec. Equip. 3rd floor																										
B555-1720	Install Mech. Equip. 3rd Floor	10	02-Aug-12	15-Aug-12	45	\$475,000.00	Install Mech. Equip. 3rd Floor																										
B555-1180	Install new exterior windows	32	03-Aug-12	17-Sep-12	88	\$370,000.00	Install new exterior windows																										
B555-1690	Install Elec. Equip 2nd floor	10	13-Aug-12	24-Aug-12	58	\$300,000.00	Install Elec. Equip 2nd floor																										
B555-1710	Install Mech. Equip. 2nd Floor	10	13-Aug-12	24-Aug-12	38	\$575,000.00	Install Mech. Equip. 2nd Floor																										
B555-1320	Install flooring West wing 2nd	20	16-Aug-12	12-Sep-12	0	\$100,000.00	Install flooring West wing 2nd																										
B555-1330	Install flooring in stairs	5	16-Aug-12	22-Aug-12	93	\$15,000.00	Install flooring in stairs																										
B555-1360	Paint railings, stringers in stairs West wing	20	23-Aug-12	19-Sep-12	93	\$18,000.00	Paint railings, stringers in stairs West wing																										
B555-1140	Exterior Concrete	10	24-Aug-12	06-Sep-12	95	\$40,000.00	Exterior Concrete																										
B555-1420	Install casework West wing 2nd	20	13-Sep-12	10-Oct-12	5	\$492,000.00	Install casework West wing 2nd																										
B555-1430	Install fire safe system at all penetrations inc	20	13-Sep-12	10-Oct-12	65	\$35,000.00	Install fire safe system at all penetrations inc																										
B555-1390	Install Storefronts and glazing at labs West wing	22	13-Sep-12	12-Oct-12	68	\$180,000.00	Install Storefronts and glazing at labs West wing																										
B555-1400	Install Doors West wing including fire doors	12	13-Sep-12	28-Sep-12	78	\$25,000.00	Install Doors West wing including fire doors																										
B555-1440	Install Office Furniture 2nd	20	13-Sep-12	10-Oct-12	78	\$225,000.00	Install Office Furniture 2nd																										
B555-1410	Install Lab Equipment	12	13-Sep-12	28-Sep-12	13	\$60,000.00	Install Lab Equipment																										
B555-1450	Install casework West wing 3rd	25	13-Sep-12	17-Oct-12	0	\$493,560.86	Install casework West wing 3rd																										
B555-1460	Install Office Furniture 3rd	20	13-Sep-12	10-Oct-12	78	\$275,000.00	Install Office Furniture 3rd																										

Project Start : 01-Sep-11

Finish Date : 31-Jul-13

Data Date : 01-Sep-11

Renovate Science Labs - Phase II - Baseline change

Baseline Schedule

▬ Remaining Level of Effort
 ◆ Milestone
▬ Actual Work
▬ Remaining Work
▬ Critical Remaining Work



Renovate Science Labs - Phase II - Baseline change



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012												2013														
							Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
							1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
B555-1280	Site Restoration B555	7	18-Sep-12	26-Sep-12	88	\$10,000.00																											
B555-1470	Final Connections mechanical ductwork/pipe/Equip 2nd	25	18-Oct-12	21-Nov-12	0	\$500,000.00																											
B555-1480	Final Connections electrical/Equip West wing 2nd	15	18-Oct-12	07-Nov-12	20	\$350,000.00																											
B555-1490	Final Connections Fire Alarm/Fire protection West wing 2nd	15	18-Oct-12	07-Nov-12	20	\$45,000.00																											
B555-1500	Demo Elevators	20	18-Oct-12	14-Nov-12	33	\$60,000.00																											
B555-1510	Final Connections mechanical ductwork/pipe/Equip 3rd	15	18-Oct-12	07-Nov-12	50	\$400,000.00																											
B555-1520	Final Connections electrical/Equip West wing 3rd	15	18-Oct-12	07-Nov-12	20	\$350,000.00																											
B555-1530	Final Connections Fire Alarm/Fire protection West wing 3rd	15	18-Oct-12	07-Nov-12	20	\$45,000.00																											
B555-1540	Final connections for plumbing 2nd	15	18-Oct-12	07-Nov-12	20	\$75,000.00																											
B555-1550	Final connections for plumbing 3rd	15	18-Oct-12	07-Nov-12	20	\$75,000.00																											
B555-1560	Install new plumbing fixtures	2	08-Nov-12	09-Nov-12	51	\$12,000.00																											
B555-1570	Fire Alarm Commissioning	5	08-Nov-12	14-Nov-12	45	\$10,000.00																											
B555-1580	Install new bathroom partitions and accessories	5	12-Nov-12	16-Nov-12	51	\$12,000.00																											
B555-1590	Install new elevators	35	15-Nov-12	07-Jan-13	33	\$400,000.00																											
B555-1600	Install new tile, ceilings bathrooms	15	19-Nov-12	10-Dec-12	51	\$20,000.00																											
B555-1610	Final clean	15	19-Nov-12	10-Dec-12	51	\$9,000.00																											
B555-1620	Install Firestopping Systems	10	23-Nov-12	06-Dec-12	0	\$25,000.00																											
B555-1630	Testing Adjusting and Balancing of Mech. Systems	15	07-Dec-12	27-Dec-12	0	\$12,000.00																											
B555-1640	BMS Commissioning	15	28-Dec-12	22-Jan-13	0	\$12,000.00																											
B555-1650	Start up/Commission/Test MEP equipment	23	23-Jan-13	01-Mar-13	0	\$10,000.00																											
B555-1660	Substantial completion West Wing 555	0		01-Mar-13*	0	\$0.00																											
B555-1670	Punch list	14	04-Mar-13	21-Mar-13	89	\$0.00																											
General Conditions		477	01-Sep-11	29-Jul-13	2	\$2,826,267.00																											
ACTSEP	Sept. 2011 General Conditions	22	01-Sep-11	30-Sep-11	2	\$374,796.20																											
GEN-1010	Payment and Performance Bonds	1	01-Sep-11	01-Sep-11	2	\$0.00																											
ACTOCT	Oct. 2011 General Conditions	21	03-Oct-11	31-Oct-11	2	\$114,926.80																											
GEN1030	Nov. 2011 General Conditions	19	01-Nov-11	30-Nov-11	2	\$111,264.00																											
GEN1040	Dec. 2011 General Conditions	20	01-Dec-11	30-Dec-11	2	\$111,264.00																											
GEN1050	Jan. 2012 General Conditions	21	02-Jan-12	31-Jan-12	2	\$111,264.00																											
GEN-1060	Feb. 2012 General Conditions	20	01-Feb-12	29-Feb-12	2	\$111,264.00																											
GEN-1070	March 2012 General Conditions	22	01-Mar-12	30-Mar-12	2	\$111,264.00																											
GEN-1080	April 2012 General Conditions	21	02-Apr-12	30-Apr-12	2	\$111,264.00																											
GEN-1090	May 2012 General Conditions	22	01-May-12	31-May-12	2	\$111,264.00																											
GEN-1100	June 2012 General Conditions	21	01-Jun-12	29-Jun-12	2	\$111,264.00																											
GEN-1110	July 2012 General Conditions	20	02-Jul-12	31-Jul-12	2	\$111,264.00																											
GEN-1120	August 2012 General Conditions	23	01-Aug-12	31-Aug-12	2	\$111,264.00																											
GEN-1130	Sept. 2012 General Conditions	20	03-Sep-12	28-Sep-12	2	\$111,264.00																											
GEN-1140	Oct. 2012 General Conditions	23	01-Oct-12	31-Oct-12	2	\$111,264.00																											
GEN-1150	Nov. 2012 General Conditions	19	01-Nov-12	30-Nov-12	2	\$111,264.00																											
GEN-1160	Dec. 2012 General Conditions	19	03-Dec-12	31-Dec-12	2	\$111,264.00																											
GEN-1170	Jan. 2013 General Conditions	21	02-Jan-13	31-Jan-13	2	\$111,264.00																											
GEN-1180	Feb. 2013 General Conditions	19	01-Feb-13	28-Feb-13	2	\$111,264.00																											
GEN-1190	March 2013 General Conditions	21	01-Mar-13	29-Mar-13	2	\$111,264.00																											
GEN-1200	April 2013 General Conditions	22	01-Apr-13	30-Apr-13	2	\$111,264.00																											
GEN-1210	May 2013 General Conditions	22	01-May-13	31-May-13	2	\$111,264.00																											
GEN-1220	June 2013 General Conditions	20	03-Jun-13	28-Jun-13	2	\$111,264.00																											
GEN-1230	July 2013 General Conditions	19	01-Jul-13	29-Jul-13	2	\$111,264.00																											

Project Start : 01-Sep-11

Finish Date : 31-Jul-13

Data Date : 01-Sep-11

Renovate Science Labs - Phase II - Baseline change

Baseline Schedule

Remaining Level of Effort ◆ ◆ Milestone
 Actual Work
 Remaining Work
 Critical Remaining Work