




Activity ID	Activity Description	Orig Dur	Rem Dur	%	Early Start	Early Finish	Late Start	Late Finish	Total Float	2011								2012									
										M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
3BUG2080	UG LIGHTNING PROTECTION	1	1	0	27JAN12	27JAN12	08FEB12	08FEB12	8									UG LIGHTNING PROTECTION									
3BUG2090	BACK FILL COMPACT	1	1	0	01FEB12	01FEB12	10FEB12	10FEB12	7									BACK FILL COMPACT									
STRUCTURE																											
3BST2000	EXCAVATE FOUNDATIONS	2	2	0	11JAN12	12JAN12	25JAN12	26JAN12	10									EXCAVATE FOUNDATIONS									
3BST210	INSTALL REINFORCING STEEL	1	1	0	13JAN12	13JAN12	27JAN12	27JAN12	10									INSTALL REINFORCING STEEL									
3BST2020	PLACE FOUNDATION	1	1	0	17JAN12	17JAN12	31JAN12	31JAN12	10									PLACE FOUNDATION									
3BST2030	INSTALL STEM WALLS	2	2	0	18JAN12	19JAN12	01FEB12	02FEB12	10									INSTALL STEM WALLS									
3BST2032	FILL CELL STEM WALL	1	1	0	25JAN12	25JAN12	08FEB12	08FEB12	10									FILL CELL STEM WALL									
3BST2035	BACKFILL STEM WALLS	2	2	0	26JAN12	27JAN12	09FEB12	10FEB12	10									BACKFILL STEM WALLS									
3BST2040	FINE GRADE	1	1	0	02FEB12	02FEB12	13FEB12	13FEB12	7									FINE GRADE									
3BST2050	PEST CONTROL SPRAY	1	1	0	03FEB12	03FEB12	14FEB12	14FEB12	7									PEST CONTROL SPRAY									
3BST2060	INSTALL VAPOR BARRIER &	1	1	0	06FEB12	06FEB12	15FEB12	15FEB12	7									INSTALL VAPOR BARRIER & REINFORCING									
3BST2070	PLACE SOG	1	1	0	08FEB12	08FEB12	17FEB12	17FEB12	7									PLACE SOG									
3BST2080	1ST LIFT MASONRY WALLS	2	2	0	10FEB12	13FEB12	21FEB12	22FEB12	7									1ST LIFT MASONRY WALLS									
3BST2090	2ND LIFT MASONRY WALLS	2	2	0	15FEB12	16FEB12	24FEB12	27FEB12	7									2ND LIFT MASONRY WALLS									
3BST2100	BEAMS AND LINTELS	3	3	0	20FEB12	22FEB12	29FEB12	02MAR12	7									BEAMS AND LINTELS									
3BST2105	PLACE BEAM LINTEL FILL CELL	1	1	0	24FEB12	24FEB12	06MAR12	06MAR12	7									PLACE BEAM LINTEL FILL CELL									
3BST2110	INSTALL ROOF FRAMING	2	2	0	27FEB12	28FEB12	08MAR12	09MAR12	8									INSTALL ROOF FRAMING									
3BST2120	INSTALL ROOF DECKING	2	2	0	01MAR12	02MAR12	13MAR12	14MAR12	8									INSTALL ROOF DECKING									
ROOF																											
3BRF2000	INSTALL TAPER INSULATION	1	1	0	06MAR12	06MAR12	16MAR12	16MAR12	8									INSTALL TAPER INSULATION									
3BRF2010	INSTALL LIGHT WEIGHT CONCRETE	1	1	0	07MAR12	07MAR12	19MAR12	19MAR12	8									INSTALL LIGHT WEIGHT CONCRETE									
3BRF2020	INSTALL ROOFING MATERIALS	2	2	0	09MAR12	12MAR12	21MAR12	22MAR12	8									INSTALL ROOFING MATERIALS									
3BRF2030	INSTALL PARAPET CAPS	2	2	0	14MAR12	15MAR12	26MAR12	27MAR12	8									INSTALL PARAPET CAPS									
3BRF2040	INSTALL MEP EQUIPMENT	1	1	0	16MAR12	16MAR12	28MAR12	28MAR12	8									INSTALL MEP EQUIPMENT									
3BRF2050	INSTALL LIGHTNING PROTECTION	1	1	0	16MAR12	16MAR12	28MAR12	28MAR12	8									INSTALL LIGHTNING PROTECTION									
INTERIOR 1ST FLOOR																											
3BFF2000	IN WALL MECHANICAL	3	3	0	20JAN12	24JAN12	03FEB12	07FEB12	10									IN WALL MECHANICAL									
3BFF2010	IN WALL ELECTRICAL	3	3	0	20JAN12	24JAN12	03FEB12	07FEB12	10									IN WALL ELECTRICAL									
3BFF2020	IN WALL PLUMBING	3	3	0	20JAN12	24JAN12	03FEB12	07FEB12	10									IN WALL PLUMBING									
3BFF2030	IN WALL LOW VOLTAGE	3	3	0	20JAN12	24JAN12	03FEB12	07FEB12	10									IN WALL LOW VOLTAGE									
3BFF2040	IN WALL FA	3	3	0	20JAN12	24JAN12	03FEB12	07FEB12	10									IN WALL FA									
3BFF2050	POINT UP	2	2	0	27FEB12	28FEB12	07MAR12	08MAR12	7									POINT UP									
3BFF2060	INSTALL DOORS & HWDR	1	1	0	29FEB12	29FEB12	09MAR12	09MAR12	7									INSTALL DOORS & HWDR									
3BFF2070	PRIME PAINT	1	1	0	01MAR12	01MAR12	12MAR12	12MAR12	7									PRIME PAINT									
3BFF2080	1ST PASS COLOR	1	1	0	02MAR12	02MAR12	13MAR12	13MAR12	7									1ST PASS COLOR									
3BFF2085	INSTALL DOORS AND HARDWARE	1	1	0	05MAR12	05MAR12	15MAR12	15MAR12	8									INSTALL DOORS AND HARDWARE									
3BFF2090	MEP SURFACE MOUNT	3	3	0	05MAR12	07MAR12	14MAR12	16MAR12	7									MEP SURFACE MOUNT									
3BFF2100	FINAL PASS COLOR	1	1	0	08MAR12	08MAR12	19MAR12	19MAR12	7									FINAL PASS COLOR									

Start Date 20MAY11
Finish Date 30AUG12
Data Date 20MAY11
Run Date 12OCT11 11:51

 Early Bar
 Progress Bar
 Critical Activity




OCP0 Sheet 53 of 61
DOSTER CONSTRUCTION COMPANY
PRINCETON ELEMENTARY SCHOOL
Baseline Schedule




Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Rem Dur	%	Early Start	Early Finish	Late Start	Late Finish	Total Float	2011							2012									
										M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
CONEX2060	FINAL PASS COLOR	2	2	0	30MAY12	31MAY12	14JUN12	15JUN12	11	FINAL PASS COLOR																
TESTING & INSPECTIONS																										
COSTN2000	FOUNDATIONS	1	1	0	19MAR12	19MAR12	29MAR12	29MAR12	8	FOUNDATIONS																
COSTN2010	1ST LIFT COLUMNS	1	1	0	28MAR12	28MAR12	09APR12	09APR12	8	1ST LIFT COLUMNS																
COSTN2020	1ST LIFT MASONRY	1	1	0	27MAR12	27MAR12	10APR12	10APR12	10	1ST LIFT MASONRY																
COSTN2030	2ND LIFT MASONRY	1	1	0	28MAR12	28MAR12	11APR12	11APR12	10	2ND LIFT MASONRY																
COSTN2040	INTERMEDIATE SLAB	1	1	0	09APR12	09APR12	23APR12	23APR12	10	INTERMEDIATE SLAB																
COSTN2050	2ND LIFT COLUMNS	1	1	0	17APR12	17APR12	27APR12	27APR12	8	2ND LIFT COLUMNS																
COSTN2060	ROOF / CANOPY	1	1	0	17MAY12	17MAY12	30MAY12	30MAY12	8	ROOF / CANOPY																
COSTN2070	1.0-INT STAIRS	1	1	0	19APR12	19APR12	03MAY12	03MAY12	10	1.0-INT STAIRS																
COSTN2080	INT-2.0 STAIRS	1	1	0	24APR12	24APR12	04MAY12	04MAY12	8	INT-2.0 STAIRS																
COSTN2090	FINAL	1	1	0	18MAY12	18MAY12	31MAY12	31MAY12	8	FINAL																
REQUIRED DOCUMENTS																										
CONRD2000	BUILDING FINAL W / ATTACHED	1	1	0	01JUN12	01JUN12	13JUN12	13JUN12	8	BUILDING FINAL W / ATTACHED BCCO DOC																
CONRD2020	FIRE ALARM NFPA 72 FORM	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	FIRE ALARM NFPA 72 FORM																
CONRD2050	ELECTRICAL FINAL	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	ELECTRICAL FINAL																
CONRD2060	SECURITY SYSTEM FINAL	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	SECURITY SYSTEM FINAL																
CONRD2070	COMMUNICATION SYSTEM FINAL	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	COMMUNICATION SYSTEM FINAL																
CONRD2100	LIGHTNING PROTECTION UL	8	8	0	21MAY12	31MAY12	01JUN12	12JUN12	8	LIGHTNING PROTECTION UL MASTER LABEL APP																
CONRD2110	ROOFING FINAL	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	ROOFING FINAL																
CONRD2140	FIRE ALARM MONITORING	1	1	0	21MAY12	21MAY12	12JUN12	12JUN12	15	FIRE ALARM MONITORING																
COMPLETION & PUNCH																										
COPL2000	DOSTER PRE PUNCH LIST	5	5	0	01JUN12	07JUN12	18JUN12	22JUN12	11	DOSTER PRE PUNCH LIST																
COPL2010	COMPLETE DOSTER PRE PUNCH	10	10	0	08JUN12	21JUN12	25JUN12	09JUL12	11	COMPLETE DOSTER PRE PUNCH																
COPL2020	COMPLETE OCPS QAQC LIST	5	5	0	22JUN12	28JUN12	10JUL12	16JUL12	11	COMPLETE OCPS QAQC LIST																
COPL2030	OWNER ARCHITECT GENERATE	3	3	0	02JUL12	05JUL12	18JUL12	20JUL12	11	OWNER ARCHITECT GENERATE PUNCH LIST																
COPL2040	RECEIVE OWNER FINAL PUNCH LIST	1	1	0	06JUL12	06JUL12	23JUL12	23JUL12	11	RECEIVE OWNER FINAL PUNCH LIST																
COPL2050	COMPLETE OWNER ARCHITECT	10	10	0	09JUL12	20JUL12	24JUL12	06AUG12	11	COMPLETE OWNER ARCHITECT FINAL PUNCH																

Start Date 20MAY11
 Finish Date 30AUG12
 Data Date 20MAY11
 Run Date 12OCT11 11:51

 Early Bar
 Progress Bar
 Critical Activity

OCPO
 Sheet 61 of 61
 DOSTER CONSTRUCTION COMPANY
 PRINCETON ELEMENTARY SCHOOL
 Baseline Schedule



Date	Revision	Checked	Approved