

NSH Master Schedule 1-05-16 Subcontractor

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016												2017											
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A								
NSH Master Schedule 1-05-16 Subcontractor		786d	Jan-30-14 A	Mar-02-17	Mar-02-17																																															
Milestones		786d	Jan-30-14	Mar-02-17	Mar-02-17																																															
2	Vertical Construcion	0d	Feb-03-15*		◆ Vertical Construcion																																															
3	Garage/Liner/Hotel Top Out	0d	Feb-03-15		◆ Garage/Liner/Hotel Top Out																																															
5	North Tower Crane Removal	0d	May-01-15		◆ North Tower Crane Removal																																															
4	North Tower Top Out	0d	May-19-15		◆ North Tower Top Out																																															
7	South Tower Top Out	0d	Jun-25-15		◆ South Tower Top Out																																															
14	North Tower Dry in Substantial Completion	0d	Jul-29-15		◆ North Tower Dry in Substantial Completion																																															
8	South Tower Crane Removal	0d	Sep-18-15		◆ South Tower Crane Removal																																															
15	South Tower Dry in Substantial Completion	0d	Sep-18-15		◆ South Tower Dry in Substantial Completion																																															
17	South Tower Skins Substantial Completion	0d	Nov-20-15		◆ South Tower Skins Substantial Completion																																															
13	MiraSeal Change Order	0d	Dec-16-15*		◆ MiraSeal Change Order																																															
16	North Tower Skins Substantial Completion	0d	Dec-17-15		◆ North Tower Skins Substantial Completion																																															
10	Interior Permit	0d	Feb-01-16*		◆ Interior Permit																																															
11	MEP Permits	6d	Feb-01-16	Feb-08-16	■ MEP Permits																																															
12	Permanent Power	0d	May-02-16*		◆ Permanent Power																																															
9	South Buckhoist Removal	0d	Aug-24-16		◆ South Buckhoist Removal																																															
6	North buckhoist Removal	0d	Sep-08-16		◆ North buckhoist Removal																																															
Hotel Milestones		740d	Jan-30-14	Dec-28-16	◆ Hotel Elevator Finishes																																															
Residential Milestones		786d	Jan-30-14	Mar-02-17	◆ Residential Elevator Installation																																															
Exterior Milestones		0d	Jan-30-14	Jan-30-14	◆ Primal Drywall Installation																																															
Structure		257d	Feb-03-15 A	Feb-05-16	Feb-05-16, Structure																																															
Podium		257d	Feb-03-15 A	Feb-05-16	Feb-05-16, Podium																																															
North Tower Structure		218d	Feb-03-15 A	Dec-09-15	Dec-09-15, North Tower Structure																																															
South Tower Structure		101d	Feb-03-15	Jun-24-15	Jun-24-15, South Tower Structure																																															
Exteriors		447d	Feb-03-15 A	Nov-02-16	Nov-02-16, Exteriors																																															
Framing		187d	Feb-03-15 A	Oct-23-15	Oct-23-15, Framing																																															
Dry-in		222d	Mar-17-15 A	Jan-29-16	Jan-29-16, Dry-in																																															
Veneer		181d	Apr-02-15	Dec-16-15	Dec-16-15, Veneer																																															
Swimming Pool - 8th Floor		33d	Jan-18-16	Mar-02-16	Mar-02-16, Swimming Pool -8th Floor																																															
Hardscape/Landscape		294d	Sep-08-15	Nov-02-16	Nov-02-16, Hardsca																																															
Interiors		786d	Jan-30-14 A	Mar-01-17	Mar-01-17																																															
Elevators		718d	Jan-30-14 A	Nov-23-16	Nov-23-16, Elevat																																															
Hotel		484d	Feb-03-15	Dec-27-16	Dec-27-16, H																																															
North Tower		278d	Mar-10-15	Apr-11-16	Apr-11-16, North Tower																																															
South Tower		530d	Feb-03-15	Mar-01-17	Mar-01-17																																															

█ Remaining Level of Effort
 █ Remaining Work
 ▶ Summary
█ Actual Level of Effort
 █ Critical Remaining Work
█ Actual Work
 ◆ Milestone