


Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011							2012											
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>EAB00-C EAB Complex Group Headquarters</b>		451	451		24-Jun-11	16-Sep-12	0	\$3,148,591.00																			
<b>CLIN 0001 - Construct EAB Complex Group HQ</b>		451	451		24-Jun-11	16-Sep-12	0	\$2,545,620.00																			
<b>Keydates &amp; Milestones</b>		451	451		24-Jun-11	16-Sep-12	0	\$0.00																			
<b>Adminstaration</b>		451	451		24-Jun-11	16-Sep-12	0	\$0.00																			
0001KM1000	Notice to Proceed	0	0	0%	24-Jun-11*		0	\$0.00	◆ Notice to Proceed																		
0001KM1010	Overall Project Duration	451	451	0%	24-Jun-11	16-Sep-12	0	\$0.00	Overall Project Duration																		
0001KM1020	Foundation complete	0	0	0%		03-Nov-11	4	\$0.00	◆ Foundation complete																		
0001KM1030	Superstructure complete	0	0	0%		23-Jan-12	0	\$0.00	◆ Superstructure complete																		
0001KM1040	Building dry in complete	0	0	0%		15-Feb-12	76	\$0.00	◆ Building dry in complete																		
0001KM1050	Elevator complete	0	0	0%		29-May-12	59	\$0.00	◆ Elevator complete																		
0001KM1060	Comm. rooms complete	0	0	0%		04-Jun-12	17	\$0.00	◆ Comm. rooms complete																		
0001KM1070	SIPR rooms complete	0	0	0%		04-Jun-12	17	\$0.00	◆ SIPR rooms complete																		
0001KM1080	Permenant Power	0	0	0%		04-Jun-12	17	\$0.00	◆ Permenant Power																		
0001KM1090	Cx complete	0	0	0%		11-Jul-12	23	\$0.00	◆ Cx complete																		
0001KM1100	END PROJECT - PROJECT TURNOVER	0	0	0%		16-Sep-12*	0	\$0.00	◆ END PROJECT - P																		
<b>Contractual</b>		362	362		24-Jun-11	19-Jun-12	86	\$52,199.00																			
<b>Adminstaration</b>		362	362		24-Jun-11	19-Jun-12	86	\$52,199.00																			
0001CT1000	Utility Outage/ Dig Permits	5	5	0%	24-Jun-11	30-Jun-11	33	\$1,000.00	■ Utility Outage/ Dig Permits																		
0001CT1010	Bond & Insurance	32	32	0%	24-Jun-11	25-Jul-11	23	\$51,199.00	■ Bond & Insurance																		
0001CT1020	Preconstruction Meeting	1	1	0%	17-Aug-11	17-Aug-11	0	\$0.00	Preconstruction Meeting																		
0001CT1030	Pre-Functional Performance Meeting	1	1	0%	16-Apr-12	16-Apr-12	67	\$0.00	Pre-Functional Performance Meeting																		
0001CT1040	Construction Warranty Submitted	1	1	0%	29-May-12	29-May-12	62	\$0.00	Construction Warranty Submitted																		
0001CT1050	Construction warranty Approval	20	20	0%	30-May-12	18-Jun-12	87	\$0.00	■ Construction warranty Approval																		
0001CT1060	Pre-Warranty Conference	1	1	0%	18-Jun-12	19-Jun-12	60	\$0.00	Pre-Warranty Conference																		
0001CT1070	RED ZONE MEETING	1	1	0%	18-Jun-12	19-Jun-12	60	\$0.00	RED ZONE MEETING																		
<b>Preconstruction</b>		390	390		24-Jun-11	17-Jul-12	35	\$13,340.00																			
<b>General Items</b>		390	390		24-Jun-11	17-Jul-12	35	\$13,340.00																			
0001SB1010	Submit Accident Prevention Plan	5	5	0%	24-Jun-11	30-Jun-11	0	\$0.00	■ Submit Accident Prevention Plan																		
0001SB1020	Accident Prevention Plan Approval	20	20	0%	01-Jul-11	20-Jul-11	0	\$0.00	■ Accident Prevention Plan Approval																		
0001SB1080	LEED IMPLEMENTATION PLAN - PREARATION	15	15	0%	01-Jul-11	22-Jul-11	1	\$5,000.00	■ LEED IMPLEMENTATION PLAN - PREARATION																		
0001SB1130	LEED IMPLEMENTATION PLAN - SUBMISSION	1	1	0%	25-Jul-11	25-Jul-11	1	\$0.00	LEED IMPLEMENTATION PLAN - SUBMISSION																		
0001SB1140	LEED IMPLEMENTATION PLAN - REVIEW AND APPROVAL	15	15	0%	26-Jul-11	15-Aug-11	1	\$0.00	■ LEED IMPLEMENTATION PLAN - REVIEW AND APPROVAL																		
0001SB1170	LEED PRECONSTRUCTION MEETING	1	1	0%	16-Aug-11	16-Aug-11	1	\$5,000.00	LEED PRECONSTRUCTION MEETING																		
0001SB1700	LEED PRE CLOSEOUT MEETING	1	1	0%	16-Jul-12	17-Jul-12	25	\$3,340.00	LEED PRE CLOSEOUT MEETING																		
<b>Contractor Quality Control</b>		28	28		01-Jul-11	28-Jul-11	0	\$0.00																			
0001SB1060	QC Plan Submittal	5	5	0%	01-Jul-11	08-Jul-11	0	\$0.00	■ QC Plan Submittal																		
0001SB1110	Approval of QC Plan	20	20	0%	09-Jul-11	28-Jul-11	0	\$0.00	■ Approval of QC Plan																		
<b>Enviromental Protection</b>		55	55		24-Jun-11	17-Aug-11	0	\$0.00																			
0001SB1000	SWPP Plan Submittal	22	22	0%	24-Jun-11	26-Jul-11	2	\$0.00	■ SWPP Plan Submittal																		
0001SB1040	Construction & Demolition Waste Manag.	5	5	0%	01-Jul-11	08-Jul-11	28	\$0.00	■ Construction & Demolition Waste Manag.																		
0001SB1050	Recycled/Recovered Materials	5	5	0%	01-Jul-11	08-Jul-11	28	\$0.00	■ Recycled/Recovered Materials																		
0001SB1120	Submit Environmental Protection Plan	11	11	0%	14-Jul-11	28-Jul-11	0	\$0.00	■ Submit Environmental Protection Plan																		
0001SB1150	Approval of SWPP Plan Submittal	20	20	0%	27-Jul-11	15-Aug-11	2	\$0.00	■ Approval of SWPP Plan Submittal																		
0001SB1160	Approve Environmental Protection Plan	20	20	0%	29-Jul-11	17-Aug-11	0	\$0.00	■ Approve Environmental Protection Plan																		
<b>Network Analysis Schedule</b>		28	28		01-Jul-11	28-Jul-11	20	\$0.00																			

Data Date: 24-Jun-11	■ Remaining Level of Effort	■ Critical Remaining Work	<b>Schauer Construction Company, Inc.</b>		Date	Revision	Checked	Approved
Project Start: 24-Jun-11	■ Actual Level of Effort	◆ Milestone	EAB Complex Group Headquarters		04-Apr-12			
Project Finish: 16-Sep-12	■ Actual Work		Contract No. W9128F-11-C-0011					
	■ Remaining Work		Baseline Schedule					
			Page 1 of 10					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011												2012											
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19					
0001SB1030	Submit NAS Baseline Schedule	5	5	0%	01-Jul-11	08-Jul-11	14	\$0.00	■ Submit NAS Baseline Schedule																							
0001SB1100	Approve NAS Baseline Schedule	20	20	0%	09-Jul-11	28-Jul-11	20	\$0.00	■ Approve NAS Baseline Schedule																							
<b>Construction Submittals</b>		<b>319</b>	<b>319</b>		<b>01-Jul-11</b>	<b>14-May-12</b>	<b>91</b>	<b>\$0.00</b>																								
<b>Shell Construction Submittals</b>		<b>195</b>	<b>195</b>		<b>25-Aug-11</b>	<b>06-Mar-12</b>	<b>72</b>	<b>\$0.00</b>																								
0001SB1220	Concrete Submittals	5	5	0%	25-Aug-11	31-Aug-11	7	\$0.00	■ Concrete Submittals																							
0001SB1230	Structural Steel Submittals	5	5	0%	25-Aug-11	31-Aug-11	17	\$0.00	■ Structural Steel Submittals																							
0001SB1240	Water Proofing Submittals	5	5	0%	25-Aug-11	31-Aug-11	36	\$0.00	■ Water Proofing Submittals																							
0001SB1250	Metal Roof Submittal	5	5	0%	25-Aug-11	31-Aug-11	29	\$0.00	■ Metal Roof Submittal																							
0001SB1270	Concrete Approval	20	20	0%	01-Sep-11	20-Sep-11	12	\$0.00	■ Concrete Approval																							
0001SB1280	Water Proofing Approval	20	20	0%	01-Sep-11	20-Sep-11	54	\$0.00	■ Water Proofing Approval																							
0001SB1290	Structural Steel Approval	20	20	0%	01-Sep-11	20-Sep-11	26	\$0.00	■ Structural Steel Approval																							
0001SB1300	Metal Roof Approval	20	20	0%	01-Sep-11	20-Sep-11	43	\$0.00	■ Metal Roof Approval																							
0001SB1400	Masonry Submittals	5	5	0%	11-Jan-12	18-Jan-12	35	\$0.00	■ Masonry Submittals																							
0001SB1410	Masonry Submittals Approval	20	20	0%	19-Jan-12	07-Feb-12	50	\$0.00	■ Masonry Submittals Approval																							
0001SB1480	Thermal Insulation Submittals	5	5	0%	09-Feb-12	15-Feb-12	51	\$0.00	■ Thermal Insulation Submittals																							
0001SB1540	Thermal Insulation Approval	20	20	0%	16-Feb-12	06-Mar-12	72	\$0.00	■ Thermal Insulation Approval																							
<b>Architectural Work Construction Submittals</b>		<b>117</b>	<b>117</b>		<b>19-Jan-12</b>	<b>14-May-12</b>	<b>91</b>	<b>\$0.00</b>																								
0001SB1420	ARCHITECTURAL STONE MATERIALS	6	6	0%	19-Jan-12	26-Jan-12	29	\$0.00	■ ARCHITECTURAL STONE MATERIALS																							
0001SB1450	ARCHITECT. STONE MATERIALS Approval	20	20	0%	27-Jan-12	15-Feb-12	42	\$0.00	■ ARCHITECT. STONE MATERIALS Approval																							
0001SB1490	ARCHITECTURAL CASEWORK	7	7	0%	09-Feb-12	17-Feb-12	60	\$0.00	■ ARCHITECTURAL CASEWORK																							
0001SB1500	Tile Submittal	7	7	0%	09-Feb-12	17-Feb-12	59	\$0.00	■ Tile Submittal																							
0001SB1510	Door & Hardware Submittal	7	7	0%	09-Feb-12	17-Feb-12	40	\$0.00	■ Door & Hardware Submittal																							
0001SB1560	ARCHITECTURAL CASEWORK Approval	20	20	0%	18-Feb-12	08-Mar-12	87	\$0.00	■ ARCHITECTURAL CASEWORK Approval																							
0001SB1570	Door & Hardware Approval	20	20	0%	18-Feb-12	08-Mar-12	59	\$0.00	■ Door & Hardware Approval																							
0001SB1580	Tile Submittal Approval	20	20	0%	18-Feb-12	08-Mar-12	84	\$0.00	■ Tile Submittal Approval																							
0001SB1600	KEYING SCHEDULE - SUBMISSION	1	1	0%	09-Mar-12	09-Mar-12	94	\$0.00	■ KEYING SCHEDULE - SUBMISSION																							
0001SB1610	KEYING SCHEDULE - REVIEW AND APPROVAL	15	15	0%	12-Mar-12	30-Mar-12	94	\$0.00	■ KEYING SCHEDULE - REVIEW AND APPROVAL																							
0001SB1620	Paint Submittal	6	6	0%	16-Apr-12	23-Apr-12	27	\$0.00	■ Paint Submittal																							
0001SB1630	Toilet Enclosures	7	7	0%	16-Apr-12	24-Apr-12	45	\$0.00	■ Toilet Enclosures																							
0001SB1640	Bath Accessories Submittals	7	7	0%	16-Apr-12	24-Apr-12	45	\$0.00	■ Bath Accessories Submittals																							
0001SB1660	Paint Submittal Approval	20	20	0%	24-Apr-12	13-May-12	38	\$0.00	■ Paint Submittal Approval																							
0001SB1670	Toilet Enclosures Approval	20	20	0%	25-Apr-12	14-May-12	64	\$0.00	■ Toilet Enclosures Approval																							
0001SB1680	Bath Accessories Approval	20	20	0%	25-Apr-12	14-May-12	64	\$0.00	■ Bath Accessories Approval																							
<b>Mechanical Work Construction Submittals</b>		<b>162</b>	<b>162</b>		<b>05-Dec-11</b>	<b>14-May-12</b>	<b>69</b>	<b>\$0.00</b>																								
0001SB1370	AIR HANDLERS & EQUIPMENT Submittal	6	6	0%	05-Dec-11	12-Dec-11	14	\$0.00	■ AIR HANDLERS & EQUIPMENT Submittal																							
0001SB1380	AIR HANDLERS & EQUIPMENT Approval	30	30	0%	13-Dec-11	11-Jan-12	20	\$0.00	■ AIR HANDLERS & EQUIPMENT Approval																							
0001SB1460	Plumbing Submittal	6	6	0%	01-Feb-12	09-Feb-12	37	\$0.00	■ Plumbing Submittal																							
0001SB1520	Plumbing Submittal Approval	20	20	0%	09-Feb-12	29-Feb-12	54	\$0.00	■ Plumbing Submittal Approval																							
0001SB1530	Submit Fire Protection Specialist	7	7	0%	09-Feb-12	21-Feb-12	51	\$0.00	■ Submit Fire Protection Specialist																							
0001SB1590	Approve Fire Protection Specialist	20	20	0%	21-Feb-12	12-Mar-12	71	\$0.00	■ Approve Fire Protection Specialist																							

Data Date: 24-Jun-11  
Project Start: 24-Jun-11  
Project Finish: 16-Sep-12

■ Remaining Level of Effort    ■ Critical Remaining Work  
■ Actual Level of Effort    ◆ Milestone  
■ Actual Work  
■ Remaining Work

**Schauer Construction Company, Inc.**  
EAB Complex Group Headquarters  
Contract No. W9128F-11-C-0011  
Baseline Schedule  
Page 2 of 10



Date	Revision	Checked	Approved
04-Apr-12			

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011							2012												
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
0001SB1650	Performance Verific. Test Report	7	7	0%	16-Apr-12	24-Apr-12	48	\$0.00	■ Performance Verific. Test Report																			
0001SB1690	Performance Verific. Test Approval	20	20	0%	25-Apr-12	14-May-12	69	\$0.00	■ Performance Verific. Test Approval																			
<b>Electrical Work Construction Submittals</b>		<b>195</b>	<b>195</b>		<b>25-Aug-11</b>	<b>06-Mar-12</b>	<b>37</b>	<b>\$0.00</b>																				
0001SB1260	BOILER EQUIPMENT Submittal	20	20	0%	25-Aug-11	22-Sep-11	22	\$0.00	■ BOILER EQUIPMENT Submittal																			
0001SB1350	BOILER EQUIPMENT Approval	20	20	0%	23-Sep-11	12-Oct-11	33	\$0.00	■ BOILER EQUIPMENT Approval																			
0001SB1360	ELECTRICAL GEAR Submittal	20	20	0%	25-Nov-11	22-Dec-11	18	\$0.00	■ ELECTRICAL GEAR Submittal																			
0001SB1390	ELECTRICAL GEAR Approval	20	20	0%	23-Dec-11	11-Jan-12	27	\$0.00	■ ELECTRICAL GEAR Approval																			
0001SB1430	Lighting Submittal	20	20	0%	19-Jan-12	15-Feb-12	24	\$0.00	■ Lighting Submittal																			
0001SB1440	ELEVATOR Submittal	10	10	0%	19-Jan-12	01-Feb-12	36	\$0.00	■ ELEVATOR Submittal																			
0001SB1470	ELEVATOR Approval	20	20	0%	02-Feb-12	21-Feb-12	51	\$0.00	■ ELEVATOR Approval																			
0001SB1550	Lighting Submittal Approval	20	20	0%	16-Feb-12	06-Mar-12	35	\$0.00	■ Lighting Submittal Approval																			
<b>Site Work Construction Submittals</b>		<b>84</b>	<b>84</b>		<b>01-Jul-11</b>	<b>22-Sep-11</b>	<b>10</b>	<b>\$0.00</b>																				
0001SB1070	Earth Work Submittals	5	5	0%	01-Jul-11	08-Jul-11	24	\$0.00	■ Earth Work Submittals																			
0001SB1090	Earth Work Approval	20	20	0%	09-Jul-11	28-Jul-11	34	\$0.00	■ Earth Work Approval																			
0001SB1180	Trench Drain	7	7	0%	25-Aug-11	02-Sep-11	0	\$0.00	■ Trench Drain																			
0001SB1190	Sanitary Sewer	7	7	0%	25-Aug-11	02-Sep-11	0	\$0.00	■ Sanitary Sewer																			
0001SB1200	Storm Utilities	7	7	0%	25-Aug-11	02-Sep-11	5	\$0.00	■ Storm Utilities																			
0001SB1210	Underground Potable Water	7	7	0%	25-Aug-11	02-Sep-11	2	\$0.00	■ Underground Potable Water																			
0001SB1310	Trench Drain Approval	20	20	0%	03-Sep-11	22-Sep-11	0	\$0.00	■ Trench Drain Approval																			
0001SB1320	Sanitary Sewer Approval	20	20	0%	03-Sep-11	22-Sep-11	0	\$0.00	■ Sanitary Sewer Approval																			
0001SB1330	Storm Utilities Approval	20	20	0%	03-Sep-11	22-Sep-11	10	\$0.00	■ Storm Utilities Approval																			
0001SB1340	Underground Potable Water Approval	20	20	0%	03-Sep-11	22-Sep-11	5	\$0.00	■ Underground Potable Water Approval																			
<b>Procurements</b>		<b>180</b>	<b>180</b>		<b>25-Aug-11</b>	<b>10-May-12</b>	<b>49</b>	<b>\$579,465.00</b>																				
<b>Fabrication &amp; Delivery</b>		<b>180</b>	<b>180</b>		<b>25-Aug-11</b>	<b>10-May-12</b>	<b>49</b>	<b>\$579,465.00</b>																				
0001PR1090	FABRICATE VOID FORM MATERIALS	10	10	0%	25-Aug-11	08-Sep-11	29	\$0.00	■ FABRICATE VOID FORM MATERIALS																			
0001PR1150	FABRICATE REINFORCING STEEL SLAB	10	10	0%	25-Aug-11	08-Sep-11	29	\$0.00	■ FABRICATE REINFORCING STEEL SLAB																			
0001PR1340	FABRICATE REINFORCING STEEL GB	10	10	0%	25-Aug-11	08-Sep-11	29	\$0.00	■ FABRICATE REINFORCING STEEL GB																			
0001PR1170	DELIVERY- VOID FORM MATERIALS	4	4	0%	09-Sep-11	14-Sep-11	29	\$15,931.00	■ DELIVERY- VOID FORM MATERIALS																			
0001PR1190	DELIVERY- REINFORCING STEEL - GB & SLAB	4	4	0%	09-Sep-11	14-Sep-11	29	\$28,170.00	■ DELIVERY- REINFORCING STEEL - GB & SLAB																			
0001PR1010	FABRICATE ROOF TRUSSES	40	40	0%	21-Sep-11	17-Nov-11	30	\$0.00	■ FABRICATE ROOF TRUSSES																			
0001PR1050	FABRICATE STRUCTURAL STEEL	40	40	0%	21-Sep-11	17-Nov-11	17	\$0.00	■ FABRICATE STRUCTURAL STEEL																			
0001PR1060	FABRICATE BOILER EQUIPMENT	50	50	0%	13-Oct-11	23-Dec-11	22	\$0.00	■ FABRICATE BOILER EQUIPMENT																			
0001PR1000	FABRICATE STEEL JOIST & DECKING	30	30	0%	08-Nov-11	21-Dec-11	4	\$0.00	■ FABRICATE STEEL JOIST & DECKING																			
0001PR1100	FABRICATE HM & DOOR WINDOW FRAMES	30	30	0%	08-Nov-11	21-Dec-11	22	\$0.00	■ FABRICATE HM & DOOR WINDOW FRAMES																			
0001PR1140	FABRICATE METAL STUDS	10	10	0%	08-Nov-11	22-Nov-11	58	\$0.00	■ FABRICATE METAL STUDS																			
0001PR1250	DELIVERY- ROOF TRUSSES	4	4	0%	18-Nov-11	23-Nov-11	30	\$18,202.00	■ DELIVERY- ROOF TRUSSES																			
0001PR1260	DELIVERY- STRUCTURAL STEEL	4	4	0%	18-Nov-11	23-Nov-11	17	\$96,210.00	■ DELIVERY- STRUCTURAL STEEL																			
0001PR1180	DELIVERY- METAL STUDS	5	5	0%	25-Nov-11	01-Dec-11	57	\$43,960.00	■ DELIVERY- METAL STUDS																			
0001PR1220	DELIVERY- STEEL JOIST & DECKING	4	4	0%	22-Dec-11	27-Dec-11	4	\$28,836.00	■ DELIVERY- STEEL JOIST & DECKING																			
0001PR1240	DELIVERY- HM DOOR & WINDOW FRAMES	4	4	0%	22-Dec-11	27-Dec-11	22	\$12,935.00	■ DELIVERY- HM DOOR & WINDOW FRAMES																			

Data Date: 24-Jun-11  
 Project Start: 24-Jun-11  
 Project Finish: 16-Sep-12

■ Remaining Level of Effort    ■ Critical Remaining Work  
 ■ Actual Level of Effort    ◆ Milestone  
 ■ Actual Work  
 ■ Remaining Work

Schauer Construction Company, Inc.  
 EAB Complex Group Headquarters  
 Contract No. W9128F-11-C-0011  
 Baseline Schedule  
 Page 3 of 10



Date	Revision	Checked	Approved
04-Apr-12			

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011												2012											
									2011												2012											
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
0001PR1310	DELIVERY- BOILER EQUIPMENT	4	4	0%	26-Dec-11	29-Dec-11	22	\$92,395.00																								
0001PR1020	FABRICATE AIR HANDLERS & EQUIPMENT	50	50	0%	12-Jan-12	23-Mar-12	13	\$0.00																								
0001PR1160	FABRICATE ELECT. GEAR/ EQUIPMENT	50	50	0%	12-Jan-12	23-Mar-12	18	\$0.00																								
0001PR1080	FABRICATE ARCHITEC. STONE MATERIAL	20	20	0%	16-Feb-12	15-Mar-12	29	\$0.00																								
0001PR1070	FABRICATE ELEVATOR & EQUIPMENT	50	50	0%	22-Feb-12	01-May-12	37	\$0.00																								
0001PR1040	FABRICATE PLUMBING FIXTURES	28	28	0%	29-Feb-12	09-Apr-12	38	\$0.00																								
0001PR1030	FABRICATE LIGHTING PACKAGE	40	40	0%	07-Mar-12	01-May-12	25	\$0.00																								
0001PR1110	FABRICATE DOORS & HARDWARE	40	40	0%	09-Mar-12	03-May-12	41	\$0.00																								
0001PR1120	FABRICATE ARCHITEC. CASEWORK	25	25	0%	09-Mar-12	12-Apr-12	60	\$0.00																								
0001PR1130	FABRICATE CARPET	42	42	0%	09-Mar-12	07-May-12	41	\$0.00																								
0001PR1200	DELIVERY- ARCHITEC. STONE MATERIALS	4	4	0%	16-Mar-12	21-Mar-12	29	\$7,429.00																								
0001PR1290	DELIVERY- AIR HANDLERS & EQUIPMENT	6	6	0%	26-Mar-12	02-Apr-12	13	\$36,001.00																								
0001PR1330	DELIVERY- ELECT. GEAR/ EQUIPMENT	4	4	0%	26-Mar-12	29-Mar-12	18	\$34,637.00																								
0001PR1230	DELIVERY- PLUMBING FIXTURES	4	4	0%	09-Apr-12	13-Apr-12	38	\$42,428.00																								
0001PR1210	DELIVERY- ARCHITECTURAL CASEWORK	4	4	0%	13-Apr-12	18-Apr-12	60	\$11,100.00																								
0001PR1300	DELIVERY- LIGHTING PACKAGE	4	4	0%	02-May-12	07-May-12	25	\$56,767.00																								
0001PR1320	DELIVERY- ELEVATOR & EQUIPMENT	4	4	0%	02-May-12	07-May-12	37	\$4,645.00																								
0001PR1270	DELIVERY- DOORS & HARDWARE	4	4	0%	04-May-12	09-May-12	50	\$33,306.00																								
0001PR1280	DELIVERY- CARPET	4	4	0%	07-May-12	10-May-12	41	\$16,513.00																								
<b>Construction</b>		<b>419</b>	<b>419</b>		<b>24-Jun-11</b>	<b>15-Aug-12</b>	<b>2</b>	<b>\$1,769,116.00</b>																								
<b>Adminstration</b>		<b>43</b>	<b>43</b>		<b>24-Jun-11</b>	<b>24-Aug-11</b>	<b>0</b>	<b>\$115,770.00</b>																								
0001CN1000	TEMPORARY CONSTRUCTION SIGNAGE	5	5	0%	24-Jun-11	30-Jun-11	1	\$1,500.00																								
0001CN1010	MOBILIZATION	5	5	0%	18-Aug-11	24-Aug-11	0	\$114,270.00																								
<b>Building</b>		<b>179</b>	<b>179</b>		<b>03-Oct-11</b>	<b>15-Jun-12</b>	<b>44</b>	<b>\$879,165.00</b>																								
0001CN1060	Start of Building Work	0	0	0%	03-Oct-11		6	\$0.00																								
0001CN1070	DRILL HOLE AND CASE FOR ELEVATOR PIT	1	1	0%	12-Oct-11	12-Oct-11	0	\$11,841.00																								
0001CN1080	SPOIL REMOVAL	2	2	0%	13-Oct-11	14-Oct-11	0	\$2,500.00																								
0001CN1090	LAYOUT AND FORM ON SIDE GRADE BEAMS	8	8	0%	17-Oct-11	26-Oct-11	0	\$31,848.00																								
0001CN1100	VOID FORM, REINFORCE GRADE BEAMS	8	8	0%	27-Oct-11	07-Nov-11	0	\$41,754.00																								
0001CN1110	FORM, AND POUR GRADE BEAMS	6	6	0%	27-Oct-11	03-Nov-11	2	\$7,314.00																								
0001CN1120	STRIP GRADE BEAMS	3	3	0%	08-Nov-11	10-Nov-11	0	\$13,000.00																								
0001CN1130	INSTALL RIGID INSULATION AT FOUNDATION	2	2	0%	14-Nov-11	15-Nov-11	0	\$13,000.00																								
0001CN1140	BACKFILLING OF GRADE BEAMS	6	6	0%	16-Nov-11	23-Nov-11	0	\$37,429.00																								
0001CN1170	TRENCH & INSTALL PLUMBING UNDERGROUND	6	6	0%	25-Nov-11	02-Dec-11	0	\$29,309.00																								
0001CN1180	TRENCH & INSTALL UNDERGROUND ELECT.	7	7	0%	25-Nov-11	05-Dec-11	0	\$34,267.00																								
0001CN1190	FINE GRADING FOR INTERIOR SLAB	2	2	0%	06-Dec-11	07-Dec-11	0	\$13,500.00																								
0001CN1200	INSTALL SLAB VOID FORM & RFT	6	6	0%	08-Dec-11	15-Dec-11	0	\$21,915.00																								
0001CN1220	POUR INTERIOR SLAB	2	2	0%	16-Dec-11	19-Dec-11	0	\$29,553.00																								
0001CN1380	INSTALL INTERIOR HM DOOR FRAMES	3	3	0%	09-Jan-12	11-Jan-12	14	\$3,775.00																								
0001CN1420	INTERIOR GLAZING	5	5	0%	12-Jan-12	19-Jan-12	96	\$4,500.00																								

Data Date: 24-Jun-11 Project Start: 24-Jun-11 Project Finish: 16-Sep-12	 	<b>Schauer Construction Company, Inc.</b> EAB Complex Group Headquarters Contract No. W9128F-11-C-0011 Baseline Schedule Page 4 of 10		<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>04-Apr-12</td> <td></td> <td></td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	04-Apr-12			
Date	Revision	Checked	Approved									
04-Apr-12												

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011												2012											
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
									8	9	10	11	12	13	14	15	16	17	18	19	8	9	10	11	12	13	14	15	16	17	18	19
0001CN1470	BLOCKING / BACKING	6	6	0%	20-Jan-12	27-Jan-12	63	\$6,382.00																█ BLOCKING / BACKING								
0001CN1480	TEMPERATURE CONTROLS	40	40	0%	20-Jan-12	16-Mar-12	40	\$88,180.00																▬ TEMPERATURE CONTROLS								
0001CN1530	AIR BARRIER	5	5	0%	09-Feb-12	15-Feb-12	53	\$10,500.00																█ AIR BARRIER								
0001CN1550	DOMESTIC, HEAT, COOLING MAIN LINES	20	20	0%	09-Feb-12	09-Mar-12	0	\$18,906.00																█ DOMESTIC, HEAT, COOLING MAIN LINES								
0001CN1610	FIRE SPRINKLER SYSTEM ROUGH IN	7	7	0%	12-Mar-12	21-Mar-12	51	\$24,380.00																█ FIRE SPRINKLER SYSTEM ROUGH IN								
0001CN1620	INSTALL EXTERIOR CMU	25	25	0%	22-Mar-12	25-Apr-12	29	\$50,681.00																▬ INSTALL EXTERIOR CMU								
0001CN1630	INSTALL ARCH STONE/PRECAST	25	25	0%	22-Mar-12	25-Apr-12	29	\$7,000.00																▬ INSTALL ARCH STONE/PRECAST								
0001CN1640	FIRESTOPPING	5	5	0%	26-Mar-12	30-Mar-12	78	\$2,650.00																█ FIRESTOPPING								
0001CN1740	INSTALL CERAMIC, VCT	5	5	0%	02-Apr-12	06-Apr-12	43	\$14,890.00																█ INSTALL CERAMIC, VCT								
0001CN1750	INTERIOR SIGNAGE	2	2	0%	02-Apr-12	03-Apr-12	76	\$6,000.00																█ INTERIOR SIGNAGE								
0001CN1760	WALL AND CORNER GUARDS	3	3	0%	02-Apr-12	04-Apr-12	75	\$1,261.00																█ WALL AND CORNER GUARDS								
0001CN1770	INSTALL FIRE EXTINGUISHERS	2	2	0%	02-Apr-12	03-Apr-12	76	\$694.00																█ INSTALL FIRE EXTINGUISHERS								
0001CN1780	INSTALL WINDOW BLINDS	2	2	0%	02-Apr-12	03-Apr-12	76	\$2,370.00																█ INSTALL WINDOW BLINDS								
0001CN1790	INSTALL VISUAL DISPLAY BOARDS	2	2	0%	02-Apr-12	03-Apr-12	76	\$9,497.00																█ INSTALL VISUAL DISPLAY BOARDS								
0001CN1800	INSTALL RESILIENT FLOORING	5	5	0%	02-Apr-12	06-Apr-12	43	\$15,000.00																█ INSTALL RESILIENT FLOORING								
0001CN1820	HVAC ROUGH IN	20	20	0%	03-Apr-12	30-Apr-12	13	\$51,356.00																▬ HVAC ROUGH IN								
0001CN1880	PLUMBING TRIM	7	7	0%	13-Apr-12	24-Apr-12	38	\$15,505.00																█ PLUMBING TRIM								
0001CN1890	INSTALL ARCHITECTURAL CASEWORK	5	5	0%	19-Apr-12	25-Apr-12	60	\$2,581.00																█ INSTALL ARCHITECTURAL CASEWORK								
0001CN1930	EXTERIOR WINDOW SYSTEM	5	5	0%	26-Apr-12	02-May-12	29	\$39,500.00																█ EXTERIOR WINDOW SYSTEM								
0001CN1950	THERMAL INSULATION FOR HVAC	10	10	0%	01-May-12	14-May-12	13	\$23,670.00																▬ THERMAL INSULATION FOR HVAC								
0001CN1960	EXTERIOR DOOR SYSTEM	5	5	0%	03-May-12	09-May-12	29	\$21,303.00																█ EXTERIOR DOOR SYSTEM								
0001CN1990	HYDRAULIC ELEVATOR INSTALLATION	15	15	0%	08-May-12	29-May-12	37	\$10,400.00																▬ HYDRAULIC ELEVATOR INSTALLATION								
0001CN2010	AIR BARRIER TESTING	3	3	0%	10-May-12	14-May-12	47	\$9,010.00																█ AIR BARRIER TESTING								
0001CN2020	JOINT SEALANTS	5	5	0%	10-May-12	16-May-12	45	\$5,724.00																█ JOINT SEALANTS								
0001CN2030	HANG DOORS AND HARDWARE	8	8	0%	10-May-12	21-May-12	58	\$6,000.00																█ HANG DOORS AND HARDWARE								
0001CN2050	INSTALL CARPETING	8	8	0%	11-May-12	22-May-12	41	\$5,337.00																█ INSTALL CARPETING								
0001CN2070	EFIS - EXT. FINISH & INSULATION SYSTEM	15	15	0%	14-May-12	04-Jun-12	27	\$16,493.00																▬ EFIS - EXT. FINISH & INSULATION SYSTEM								
0001CN2080	ACOUSTICAL CEILING GRID	7	7	0%	15-May-12	23-May-12	13	\$4,903.00																█ ACOUSTICAL CEILING GRID								
0001CN2090	BATH AND TOILET ACCESSORIES	3	3	0%	15-May-12	17-May-12	44	\$15,560.00																█ BATH AND TOILET ACCESSORIES								
0001CN2150	ELECTRICAL TRIM	7	7	0%	24-May-12	04-Jun-12	13	\$16,079.00																█ ELECTRICAL TRIM								
0001CN2160	HVAC TRIM OUT	6	6	0%	24-May-12	01-Jun-12	14	\$13,000.00																█ HVAC TRIM OUT								
0001CN2170	ACOUSTICAL CEILING TILES	3	3	0%	24-May-12	29-May-12	32	\$7,683.00																█ ACOUSTICAL CEILING TILES								
0001CN2180	FIRE ALARM TRIM	10	10	0%	24-May-12	07-Jun-12	20	\$19,982.00																█ FIRE ALARM TRIM								
0001CN2200	MASS NOTIFICATION TRIM	5	5	0%	30-May-12	05-Jun-12	32	\$14,084.00																█ MASS NOTIFICATION TRIM								
0001CN2210	EXT. ELECTRICAL & LIGHTING TRIM OUT	3	3	0%	05-Jun-12	07-Jun-12	30	\$13,346.00																█ EXT. ELECTRICAL & LIGHTING TRIM OUT								
0001CN2220	EXTERIOR SIGNAGE	1	1	0%	05-Jun-12	05-Jun-12	27	\$7,151.00																█ EXTERIOR SIGNAGE								
0001CN2230	FINAL CLEANING	5	5	0%	06-Jun-12	12-Jun-12	27	\$3,602.00																█ FINAL CLEANING								
0001CN2290	Finish of Building Work	0	0	0%		12-Jun-12	27	\$0.00																◆ Finish of Building Work								
0001CN2300	KEY DOORS	2	2	0%	13-Jun-12	14-Jun-12	43	\$3,000.00																█ KEY DOORS								
0001CN2310	TURN OVER KEYS TO OWNER	1	1	0%	15-Jun-12	15-Jun-12	44	\$0.00																█ TURN OVER KEYS TO OWNER								

Data Date: 24-Jun-11  
Project Start: 24-Jun-11  
Project Finish: 16-Sep-12

▬ Remaining Level of Effort     █ Critical Remaining Work  
▬ Actual Level of Effort     ◆ Milestone  
█ Actual Work  
█ Remaining Work

Schauer Construction Company, Inc.  
EAB Complex Group Headquarters  
Contract No. W9128F-11-C-0011  
Baseline Schedule  
Page 5 of 10



Date	Revision	Checked	Approved
04-Apr-12			











Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	Budgeted Total Cost	2011												2012											
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19					
<b>Procurements</b>		54	54		28-Feb-12	11-May-12	33	\$85,999.00																								
<b>Fabrication &amp; Delivery</b>		54	54		28-Feb-12	11-May-12	33	\$85,999.00																								
0004PR1000	FABRICATE & DELIVER SOLAR PANELS	50	50	0%	28-Feb-12	07-May-12	33	\$500.00																								
0004PR1010	STORED MATERIALS - SOLAR PANELS	4	4	0%	08-May-12	11-May-12	33	\$85,499.00																								
<b>Construction</b>		15	15		14-May-12	04-Jun-12	33	\$27,701.00																								
<b>Roofing</b>		15	15		14-May-12	04-Jun-12	33	\$27,701.00																								
0004CN1000	AMORPHOUS SOLAR ENERGY COLLECTOR	15	15	0%	14-May-12	04-Jun-12	33	\$27,701.00																								
<b>CLIN 0005 - Revise SD &amp; Grading Plan</b>		21	21		03-Sep-11	23-Sep-11	61	\$96,591.00																								
<b>Construction</b>		21	21		03-Sep-11	23-Sep-11	61	\$96,591.00																								
<b>Site Work</b>		21	21		03-Sep-11	23-Sep-11	61	\$96,591.00																								
0005CN1000	Modification A00001 Revise Storm Drain	21	21	0%	03-Sep-11	23-Sep-11	61	\$49,919.00																								
0005CN1010	Modification A00001 Revise Grading Plan	21	21	0%	03-Sep-11	23-Sep-11	61	\$46,672.00																								
<b>CLIN 0006 - Transformer Changes</b>		1	1		23-Dec-11	23-Dec-11	34	\$0.00																								
<b>Construction</b>		1	1		23-Dec-11	23-Dec-11	34	\$0.00																								
<b>Site Work</b>		1	1		23-Dec-11	23-Dec-11	34	\$0.00																								
0006CN1000	Modification A00002 Transformer Changes	1	1	0%	23-Dec-11	23-Dec-11	34	\$0.00																								
<b>CLIN 0007 - Pedestal Detail Corrections</b>		1	1		25-Aug-11	25-Aug-11	18	\$0.00																								
<b>Construction</b>		1	1		25-Aug-11	25-Aug-11	18	\$0.00																								
<b>Building</b>		1	1		25-Aug-11	25-Aug-11	18	\$0.00																								
0007CN1000	Modification A00003 Pedestal Detail Corrections	1	1	0%	25-Aug-11	25-Aug-11	18	\$0.00																								