

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	New Boston by Funding																						
									2014	2015				2016				2017													
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4									
New Boston FA/FS Sys Upgrade/Repair - Update 4/30/15 (Tim									521	324	197		30-Jul-14 A	27-Jul-16	-257																
									521	324	197		30-Jul-14 A	27-Jul-16	-257																
									521	324	197		30-Jul-14 A	27-Jul-16	-257																
0001	Award Contract	0	0	0	100%	30-Jul-14 A			◆ Award Contract																						
0005	Period of Performance = 12 Months	370	454	275	0%	30-Jul-14 A	27-Jul-16	-359	■ Period of Performance = 12 Months																						
0010	Issue Notice to Proceed for Construction	0	0	0	0%	07-Dec-15			◆ Issue Notice to Proceed for Construction																						
0015	Substantial Complete	0	0	0	0%		01-Jun-16	-247	◆ Substantial Complete																						
0020	Complete Project (Contractual POP 03AUG15)	0	0	0	0%		27-Jul-16*	-247	◆ Complete Project (Contractual POP 03AUG15)																						
General Requirements									521	324	197		30-Jul-14 A	27-Jul-16	-257																
CLIN 2005: BOND									5	0	8		30-Jul-14 A	11-Aug-14 A																	
DIV 01: General Requirements									5	0	8		30-Jul-14 A	11-Aug-14 A																	
0040	Obtain and Submit Bond	5	0	8	100%	30-Jul-14 A	11-Aug-14 A		■ Obtain and Submit Bond																						
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									729	454	275		30-Jul-14 A	27-Jul-16	-359																
DIV 01: General Requirements									729	454	275		30-Jul-14 A	27-Jul-16	-359																
0050	General Condition During Design / Planning	255	232	275	50%	30-Jul-14 A	18-Dec-15	-246	■ General Condition During Design / Planning																						
0055	General Conditions During Construction	234	234	0	0%	07-Dec-15	27-Jul-16	-359	■ General Conditions During Construction																						
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164									729	454	275		30-Jul-14 A	27-Jul-16	-359																
DIV 01: General Requirements									729	454	275		30-Jul-14 A	27-Jul-16	-359																
0060	General Condition During Design / Planning	255	232	275	50%	30-Jul-14 A	18-Dec-15	-246	■ General Condition During Design / Planning																						
0065	General Conditions During Construction	234	234	0	0%	07-Dec-15	27-Jul-16	-359	■ General Conditions During Construction																						
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161									729	454	275		30-Jul-14 A	27-Jul-16	-359																
DIV 01: General Requirements									729	454	275		30-Jul-14 A	27-Jul-16	-359																
0070	General Condition During Design / Planning	255	232	275	50%	30-Jul-14 A	18-Dec-15	-246	■ General Condition During Design / Planning																						
0075	General Conditions During Construction	204	204	0	0%	06-Jan-16	27-Jul-16	-359	■ General Conditions During Construction																						
WBS									40	0	122		30-Jul-14 A	26-Jan-15 A																	
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									40	0	122		30-Jul-14 A	26-Jan-15 A																	
DIV 01: General Requirements									40	0	122		30-Jul-14 A	26-Jan-15 A																	
0100	Prepare/Submit Draft WBS	10	0	49	100%	30-Jul-14 A	08-Oct-14 A		■ Prepare/Submit Draft WBS																						
0110	Review/Comment Draft WBS	10	0	51	100%	08-Oct-14 A	23-Dec-14 A		■ Review/Comment Draft WBS																						
0120	Prepare/Submit Final WBS	10	0	12	100%	23-Dec-14 A	12-Jan-15 A		■ Prepare/Submit Final WBS																						
0130	Review/Approve Final WBS	10	0	10	100%	12-Jan-15 A	26-Jan-15 A		■ Review/Approve Final WBS																						
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164									40	0	122		30-Jul-14 A	26-Jan-15 A																	
DIV 01: General Requirements									40	0	122		30-Jul-14 A	26-Jan-15 A																	
0300	Prepare/Submit Draft WBS	10	0	49	100%	30-Jul-14 A	08-Oct-14 A		■ Prepare/Submit Draft WBS																						
0310	Review/Comment Draft WBS	10	0	51	100%	08-Oct-14 A	23-Dec-14 A		■ Review/Comment Draft WBS																						
0320	Prepare/Submit Final WBS	10	0	12	100%	23-Dec-14 A	12-Jan-15 A		■ Prepare/Submit Final WBS																						
0330	Review/Approve Final WBS	10	0	10	100%	12-Jan-15 A	26-Jan-15 A		■ Review/Approve Final WBS																						
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161									40	0	122		30-Jul-14 A	26-Jan-15 A																	
DIV 01: General Requirements									40	0	122		30-Jul-14 A	26-Jan-15 A																	
0500	Prepare/Submit Draft WBS	10	0	49	100%	30-Jul-14 A	08-Oct-14 A		■ Prepare/Submit Draft WBS																						
0510	Review/Comment Draft WBS	10	0	51	100%	08-Oct-14 A	23-Dec-14 A		■ Review/Comment Draft WBS																						
0520	Prepare/Submit Final WBS	10	0	12	100%	23-Dec-14 A	12-Jan-15 A		■ Prepare/Submit Final WBS																						

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	Gantt Chart															
									2015				2016				2017							
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
0530	Review/Approve Final WBS	10	0	10	100%	12-Jan-15 A	26-Jan-15 A																	
Quality System Plan (QSP)																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 01: General Requirements																								
0140	Prepare/Submit Draft Quality System Plan (QSP)	15	0	94	100%	30-Jul-14 A	15-Dec-14 A																	
0150	Review/Comment Draft Quality System Plan (QSP)	10	0	78	100%	15-Dec-14 A	08-Apr-15 A																	
0160	Prepare/Submit Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
0170	Review/Approve Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																								
DIV 01: General Requirements																								
0340	Prepare/Submit Draft Quality System Plan (QSP)	15	0	94	100%	30-Jul-14 A	15-Dec-14 A																	
0350	Review/Comment Draft Quality System Plan (QSP)	10	0	78	100%	15-Dec-14 A	08-Apr-15 A																	
0360	Prepare/Submit Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
0370	Review/Approve Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161																								
DIV 01: General Requirements																								
0540	Prepare/Submit Draft Quality System Plan (QSP)	15	0	94	100%	30-Jul-14 A	15-Dec-14 A																	
0550	Review/Comment Draft Quality System Plan (QSP)	10	0	78	100%	15-Dec-14 A	08-Apr-15 A																	
0560	Prepare/Submit Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
0570	Review/Approve Final Quality System Plan (QSP)	10	0	0	100%	08-Apr-15 A	08-Apr-15 A																	
Health & Safety Plan (H&S)																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 01: General Requirements																								
0180	Prepare/Submit Draft H&S Plan	15	0	185	100%	30-Jul-14 A	27-Apr-15 A																	
0190	Review/Comment Draft H&S Plan	10	7	3	0%	28-Apr-15 A	11-May-15	-56																
0200	Prepare/Submit Final H&S Plan	10	10	0	0%	12-May-15	26-May-15	-56																
0210	Review/Approve Final H&S Plan	10	10	0	0%	27-May-15	09-Jun-15	-56																
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																								
DIV 01: General Requirements																								
0380	Prepare/Submit Draft H&S Plan	15	0	185	100%	30-Jul-14 A	27-Apr-15 A																	
0390	Review/Comment Draft H&S Plan	10	7	3	0%	28-Apr-15 A	11-May-15	-56																
0400	Prepare/Submit Final H&S Plan	10	10	0	0%	12-May-15	26-May-15	-56																
0410	Review/Approve Final H&S Plan	10	10	0	0%	27-May-15	09-Jun-15	-56																
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161																								
DIV 01: General Requirements																								
0580	Prepare/Submit Draft H&S Plan	15	0	185	100%	30-Jul-14 A	27-Apr-15 A																	
0590	Review/Comment Draft H&S Plan	10	7	3	0%	28-Apr-15 A	11-May-15	-56																
0600	Prepare/Submit Final H&S Plan	10	10	0	0%	12-May-15	26-May-15	-56																
0610	Review/Approve Final H&S Plan	10	10	0	0%	27-May-15	09-Jun-15	-56																
Integrated Master Schedule (IMS)																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 01: General Requirements																								
0220	Prepare/Submit Draft Initial Integrated Master Schedule	10	0	49	100%	30-Jul-14 A	08-Oct-14 A																	
0230	Review/Comment Draft Initial Integrated Master Schedule	10	0	51	100%	08-Oct-14 A	23-Dec-14 A																	

	Remaining Level of Effort		Actual Level of Effort		Remaining Work
	Critical Level of Effort		Actual Work		Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	New Boston by Funding															
									2014				2015				2016				2017			
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
0240	Prepare/Submit Final Initial Integrated Master Schedule	10	0	12	100%	23-Dec-14 A	12-Jan-15 A																	
0250	Review/Approve Final Initial Integrated Master Schedule	10	0	10	100%	12-Jan-15 A	26-Jan-15 A																	
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		40	0	122		30-Jul-14 A	26-Jan-15 A																	
DIV 01: General Requirements		40	0	122		30-Jul-14 A	26-Jan-15 A																	
0420	Prepare/Submit Draft Initial Integrated Master Schedule	10	0	49	100%	30-Jul-14 A	08-Oct-14 A																	
0430	Review/Comment Draft Initial Integrated Master Schedule	10	0	51	100%	08-Oct-14 A	23-Dec-14 A																	
0440	Prepare/Submit Final Initial Integrated Master Schedule	10	0	12	100%	23-Dec-14 A	12-Jan-15 A																	
0450	Review/Approve Final Initial Integrated Master Schedule	10	0	10	100%	12-Jan-15 A	26-Jan-15 A																	
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161		40	0	122		30-Jul-14 A	26-Jan-15 A																	
DIV 01: General Requirements		40	0	122		30-Jul-14 A	26-Jan-15 A																	
0620	Prepare/Submit Draft Initial Integrated Master Schedule	10	0	49	100%	30-Jul-14 A	08-Oct-14 A																	
0630	Review/Comment Draft Initial Integrated Master Schedule	10	0	51	100%	08-Oct-14 A	23-Dec-14 A																	
0640	Prepare/Submit Final Initial Integrated Master Schedule	10	0	12	100%	23-Dec-14 A	12-Jan-15 A																	
0650	Review/Approve Final Initial Integrated Master Schedule	10	0	10	100%	12-Jan-15 A	26-Jan-15 A																	
RFIs		60	55	184		06-Aug-14 A	21-Jul-15	-236																
RFI-001: Fiber Optic Upgrade for Fire Alarm		20	10	184		06-Aug-14 A	14-May-15	-236																
RFI-1000	ECC Develop & Submit RFI-001 for Fiber Optic Upgrade	10	0	27	100%	06-Aug-14 A	15-Sep-14 A																	
RFI-1005	AF Review & Response to RFI-001	10	0	11	100%	16-Sep-14 A	01-Oct-14 A																	
RFI-1010	ECC Submit RFI-001A for Fiber Optic Upgrade	5	0	8	100%	20-Apr-15 A	30-Apr-15 A																	
RFI-1015	AF Review & Response to RFI-001A	10	10	0	0%	01-May-15 A	14-May-15	-236																
RFI-002: Water Main B108/109		20	0	25		26-Aug-14 A	01-Oct-14 A																	
RFI-1030	ECC Develop & Submit RFI-002 for Water Main B108/109	10	0	13	100%	26-Aug-14 A	15-Sep-14 A																	
RFI-1035	AF Review & Response to RFI-002	10	0	11	100%	16-Sep-14 A	01-Oct-14 A																	
RFI-003: B107 2nd Electric Pump		20	1	175		19-Aug-14 A	01-May-15	-227																
RFI-1060	ECC Develop & Submit RFI-003 for B107 2nd Electric Pump	10	0	18	100%	19-Aug-14 A	15-Sep-14 A																	
RFI-1065	AF Review & Response to RFI-003	10	1	156	0%	16-Sep-14 A	01-May-15	-227																
RFI-003A: B107 Fire Pumps		20	1	103		03-Dec-14 A	01-May-15	-227																
RFI-1090	ECC Develop & Submit RFI-003A for B107 Fire Pumps	10	0	90	100%	03-Dec-14 A	14-Apr-15 A																	
RFI-1095	AF Review & Response to RFI-003A	10	1	12	100%	15-Apr-15 A	01-May-15	-227																
RFI-003B: B107 Fire Pumps Rev 1.0		10	10	3		28-Apr-15 A	14-May-15	-236																
RFI-1100	ECC Develop & Submit RFI-003B for B107 Fire Pumps	5	0	3	100%	28-Apr-15 A	01-May-15 A																	
RFI-1105	AF Review & Response to RFI-003B	10	10	0	0%	01-May-15	14-May-15	-236																
RFI-004: Additional Pipe Supports for Existing Sprinkler Piping		20	0	30		19-Aug-14 A	01-Oct-14 A																	
RFI-1120	ECC Develop & Submit RFI-004 for Addl Pipe Supports	10	0	18	100%	19-Aug-14 A	15-Sep-14 A																	
RFI-1125	AF Review & Response to RFI-004	10	0	11	100%	16-Sep-14 A	01-Oct-14 A																	
RFI-005: Sprinkler Heads Above Ductwork		20	0	30		19-Aug-14 A	01-Oct-14 A																	
RFI-1150	ECC Develop & Submit RFI-005 for Sprinkler Heads Above Du	10	0	18	100%	19-Aug-14 A	15-Sep-14 A																	
RFI-1155	AF Review & Response to RFI-005	10	0	11	100%	16-Sep-14 A	01-Oct-14 A																	
RFI-006: B100 Wet / Pre-Action Delineation		20	0	38		19-Aug-14 A	14-Oct-14 A																	
RFI-1180	ECC Develop & Submit RFI-006 for B100 Wet/Pre-Action	10	0	27	100%	19-Aug-14 A	26-Sep-14 A																	
RFI-1185	AF Review & Response to RFI-006	10	0	10	100%	29-Sep-14 A	14-Oct-14 A																	
RFI-007: Class B Pathways		20	0	5		24-Sep-14 A	01-Oct-14 A																	
RFI-1210	ECC Develop & Submit RFI-007 for Class B Pathways	10	0	2	100%	24-Sep-14 A	26-Sep-14 A																	

Remaining Level of Effort
 Actual Level of Effort
 Remaining Work
 Critical Level of Effort
 Actual Work
 Critical Remaining...







Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	14															
									2015				2016				2017							
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
RFI-1215	AF Review & Response to RFI-007	10	0	2	100%	29-Sep-14 A	01-Oct-14 A																	
RFI-008: Fire Water Supply		20	1	122		04-Nov-14 A	01-May-15	-227																
RFI-1240	ECC Develop & Submit RFI-008 for Fire Water Supply	10	0	22	100%	04-Nov-14 A	08-Dec-14 A																	
RFI-1245	AF Review & Response to RFI-008	10	1	99	0%	09-Dec-14 A	01-May-15	-227																
RFI-009: NFPA vs FM Densities		20	0	89		04-Nov-14 A	17-Mar-15 A																	
RFI-1270	ECC Develop & Submit RFI-009 for NFPA vs FM Densities	10	0	22	100%	04-Nov-14 A	08-Dec-14 A																	
RFI-1275	AF Review & Response to RFI-009	10	0	66	100%	09-Dec-14 A	17-Mar-15 A																	
RFI-010: Mass Notification System		20	0	70		04-Nov-14 A	18-Feb-15 A																	
RFI-1300	ECC Develop & Submit RFI-010 for Mass Notification System	10	0	25	100%	04-Nov-14 A	11-Dec-14 A																	
RFI-1305	AF Review & Response to RFI-010	10	0	44	100%	12-Dec-14 A	18-Feb-15 A																	
RFI-011: VESDA Systems		19	7	122		04-Nov-14 A	11-May-15	-233																
RFI-1330	ECC Develop & Submit RFI-011 for VESDA Systems	10	0	45	100%	04-Nov-14 A	12-Jan-15 A																	
RFI-1331	AF Request for Budgetary Pricing for VESDA System	10	0	45	100%	13-Jan-15 A	19-Mar-15 A																	
RFI-1332	ECC Submit Budgetary Pricing to AF	10	0	26	100%	20-Mar-15 A	27-Apr-15 A																	
RFI-1335	AF Review & Response to RFI-011	10	7	3	0%	28-Apr-15 A	11-May-15	-233																
RFI-012: Voice Notification Devices		20	0	10		18-Feb-15 A	04-Mar-15 A																	
RFI-1360	ECC Develop & Submit RFI-012 for Voice Notification Devices	10	0	2	100%	18-Feb-15 A	20-Feb-15 A																	
RFI-1365	AF Review & Response to RFI-012	10	0	7	100%	23-Feb-15 A	04-Mar-15 A																	
RFI-013: B102 FA Deduct		20	0	96		04-Nov-14 A	26-Mar-15 A																	
RFI-1390	ECC Develop & Submit RFI-013 for B102 FA Deduct	10	0	92	100%	04-Nov-14 A	20-Mar-15 A																	
RFI-1395	AF Review & Response to RFI-013	10	0	3	100%	23-Mar-15 A	26-Mar-15 A																	
RFI-014: Eliminate Clean Agent		20	0	96		04-Nov-14 A	26-Mar-15 A																	
RFI-1420	ECC Develop & Submit RFI-014 for Eliminate Clean Agent	10	0	92	100%	04-Nov-14 A	20-Mar-15 A																	
RFI-1425	AF Review & Response to RFI-014	10	0	3	100%	23-Mar-15 A	26-Mar-15 A																	
RFI-015: B148 Fire Alarm		20	0	8		16-Mar-15 A	26-Mar-15 A																	
RFI-1450	ECC Develop & Submit RFI-015 for B148 Fire Alarm	10	0	4	100%	16-Mar-15 A	20-Mar-15 A																	
RFI-1455	AF Review & Response to RFI-015	10	0	3	100%	23-Mar-15 A	26-Mar-15 A																	
RFI-016: B133 OH Doors		20	0	96		04-Nov-14 A	26-Mar-15 A																	
RFI-1480	ECC Develop & Submit RFI-016 for B133 OH Doors	10	0	92	100%	04-Nov-14 A	20-Mar-15 A																	
RFI-1485	AF Review & Response to RFI-016	10	0	3	100%	23-Mar-15 A	26-Mar-15 A																	
Contract Modification 1		45	45	0		15-May-15	21-Jul-15	-236																
RFI-3000	AF Issue RFP for Contract Mod 1 (RFI 001-016)	10	10	0	0%	15-May-15	29-May-15	-236																
RFI-3010	ECC Respond to RFP Mod 1 (RFI 001-016)	15	15	0	0%	01-Jun-15	19-Jun-15	-236																
RFI-3020	AF Issue Contract Modification 1	20	20	0	0%	22-Jun-15	20-Jul-15	-236																
RFI-3030	ECC Resume 65% Design Package 1 & 2	0	0	0	0%	21-Jul-15		-236																
DPK1: Bldgs 100,103,107,108/109,111,118,131,132,148,161,164		349	105	62		06-Aug-14 A	18-Dec-15	-189																
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120		349	105	62		06-Aug-14 A	18-Dec-15	-189																
DIV 01: General Requirements		349	105	62		06-Aug-14 A	18-Dec-15	-189																
DS-1000	Conduct Design Charrette	6	0	0	100%	06-Aug-14 A	06-Aug-14 A																	
DS-1010	Begin Design Package 1	0	0	0	100%	07-Aug-14 A																		
DS-1020	Conduct Building Suvey Pkg 1	9	0	22	100%	13-Aug-14 A	15-Sep-14 A																	
DS-1040	Prepare Reflective Ceiling Plan Pkg 1	8	0	20	100%	15-Aug-14 A	15-Sep-14 A																	
DS-1030	Prepare & Submit 65% Design: Civil Pkg 1	20	0	43	100%	15-Aug-14 A	17-Oct-14 A																	
DS-1060	Prepare 65% Design: Fire Suppression Pkg 1	20	0	38	100%	19-Aug-14 A	14-Oct-14 A																	
DS-1050	Prepare 65% Design: Fire Alarm Pkg 1	15	0	38	100%	19-Aug-14 A	14-Oct-14 A																	

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	New Boston by Funding															
									2014				2015				2016				2017			
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
DS-1100	Compile & Submit 65% Fire Protection Desgn Pkg 1	10	0	3	100%	14-Oct-14 A	17-Oct-14 A																	
DS-1120	Government Review 65% Fire Protection Dgn Pkg 1	10	0	10	100%	17-Oct-14 A	31-Oct-14 A																	
DS-1070	Govt Review 65% Design: Civil Pkg 1	10	0	10	100%	17-Oct-14 A	31-Oct-14 A																	
DS-1150	Conduct 65% Fire Protect Design Review Mtg Pkg 1	5	0	0	100%	04-Nov-14 A	04-Nov-14 A																	
DS-1080	Conduct 65% Civil Design Review Mtg Pkg 1	5	0	0	100%	04-Nov-14 A	04-Nov-14 A																	
DS-1150A	Prepare Revised 65% Fire Suppression Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-227																
DS-1150B	Prepare Revised 65% Fire Alarm Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-227																
DS-1150C	Prepare Revised 65% Civil Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-227																
DS-1150D	Compile & Submit 65% Fire Protection & Civil Dgn Pkg 1	10	10	0	0%	11-Aug-15	24-Aug-15	-227																
DS-1150E	Govt Review Updated 65% Fire Pro/Civil Design Pkg 1	10	10	0	0%	25-Aug-15	08-Sep-15	-227																
DS-1150F	Conduct Updated 65% Fire Pro/Civil Design Review Mtg Pkg 1	5	5	0	0%	09-Sep-15	15-Sep-15	-227																
DS-1170	Prepare 95% Design: Fire Suppression Pkg 1	30	30	0	0%	16-Sep-15	28-Oct-15	-222																
DS-1180	Prepare 95% Design: Fire Alarm Pkg 1	30	30	0	0%	16-Sep-15	28-Oct-15	-222																
DS-1090	Prepare & Submit 95% Design: Civil Pkg 1	30	30	0	0%	16-Sep-15	28-Oct-15	-227																
DS-1190	Submit 95% FP Design Package 1	5	5	0	0%	29-Oct-15	04-Nov-15	-222																
DS-1110	Govt Review 95% Design: Civil Pkg 1	10	10	0	0%	29-Oct-15	12-Nov-15	-227																
DS-1200	Government Review 95% FP Design Package 1	10	10	0	0%	05-Nov-15	19-Nov-15	-222																
DS-1130	Conduct 95% Civil Design Review Mtg Pkg 1	5	5	0	0%	13-Nov-15	19-Nov-15	-227																
DS-1210	Conduct 95% FP Design Review Meeting Pkg 1	5	5	0	0%	20-Nov-15	27-Nov-15	-222																
DS-1140	Prepare & Submit 100% Design: Civil Pkg 1	5	5	0	0%	20-Nov-15	27-Nov-15	-227																
DS-1220	Prepare 100% Design: Fire Suppression Pkg 1	5	5	0	0%	30-Nov-15	04-Dec-15	-189																
DS-1230	Prepare 100% Design: Fire Alarm Pkg 1	5	5	0	0%	30-Nov-15	04-Dec-15	-189																
DS-1160	Govt Approve 100% Civil Design Pkg1	5	5	0	0%	30-Nov-15	04-Dec-15	-227																
DS-1240	Submit 100% FP Design Package 1	5	5	0	0%	07-Dec-15	11-Dec-15	-189																
DS-1250	Government Approve 100% FP Design Package 1	5	5	0	0%	14-Dec-15	18-Dec-15	-189																
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		223	105	62		06-Aug-14 A	18-Dec-15	-189																
DIV 01: General Requirements		223	105	62		06-Aug-14 A	18-Dec-15	-189																
DS-2000	Conduct Design Charrette	6	0	0	100%	06-Aug-14 A	06-Aug-14 A																	
DS-2010	Begin Design Package 1	0	0	0	100%	07-Aug-14 A																		
DS-2020	Conduct Building Suvey Pkg 1	9	0	22	100%	13-Aug-14 A	15-Sep-14 A																	
DS-2040	Prepare Reflective Ceiling Plan Pkg 1	8	0	20	100%	15-Aug-14 A	15-Sep-14 A																	
DS-2030	Prepare & Submit 65% Design: Civil Pkg 1	20	0	43	100%	15-Aug-14 A	17-Oct-14 A																	
DS-2060	Prepare 65% Design: Fire Suppression Pkg 1	20	0	38	100%	19-Aug-14 A	14-Oct-14 A																	
DS-2050	Prepare 65% Design: Fire Alarm Pkg 1	15	0	38	100%	19-Aug-14 A	14-Oct-14 A																	
DS-2100	Compile & Submit 65% Fire Protection Desgn Pkg 1	10	0	3	100%	14-Oct-14 A	17-Oct-14 A																	
DS-2070	Govt Review 65% Design: Civil Pkg 1	10	0	10	100%	17-Oct-14 A	31-Oct-14 A																	
DS-2120	Government Review 65% Fire Protection Dgn Pkg 1	10	0	10	100%	17-Oct-14 A	31-Oct-14 A																	
DS-2080	Conduct 65% Civil Design Review Mtg Pkg 1	5	0	0	100%	04-Nov-14 A	04-Nov-14 A																	
DS-2150	Conduct 65% Fire Protect Design Review Mtg Pkg 1	5	0	0	100%	04-Nov-14 A	04-Nov-14 A																	
DS-2150A	Prepare Revised 65% Fire Suppression Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-236																
DS-2150B	Prepare Revised 65% Fire Alarm Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-236																
DS-2150C	Prepare Revised 65% Civil Design Pkg 1	15	15	0	0%	21-Jul-15	10-Aug-15	-236																
DS-2150D	Compile & Submit 65% Fire Protection & Civil Dgn Pkg 1	10	10	0	0%	11-Aug-15	24-Aug-15	-236																
DS-2150E	Govt Review Updated 65% Fire Pro/Civil Design Pkg 1	10	10	0	0%	25-Aug-15	08-Sep-15	-236																
DS-2150F	Conduct Updated 65% Fire Pro/Civil Design Review Mtg Pkg 1	5	5	0	0%	09-Sep-15	15-Sep-15	-236																
DS-2090	Prepare & Submit 95% Design: Civil Pkg 1	30	30	0	0%	16-Sep-15	28-Oct-15	-227																

█ Remaining Level of Effort
 █ Actual Level of Effort
 █ Remaining Work
█ Critical Level of Effort
 █ Actual Work
 █ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014-2017																	
									2014		2015				2016				2017							
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
DS-2750	Government Approve 100% FP Design Package 1	5	5	0	0%	14-Dec-15	18-Dec-15	-189																		
DPK2: 101,120.133,142/143,157																										
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																										
DIV 01: General Requirements																										
DS-1260	Begin Design Package 2	0	0	0	100%	03-Nov-14 A																				
DS-1270	Conduct Building Survey Pkg 2	7	0	2	100%	03-Nov-14 A	05-Nov-14 A																			
DS-1280	Prepare Reflective Ceiling Plan Pkg 2	10	0	6	100%	05-Nov-14 A	14-Nov-14 A																			
DS-1290	Prepare 65% Design: Fire Suppression Pkg 2	15	15	115	0%	14-Nov-14 A	10-Aug-15	-155																		
DS-1300	Prepare 65% Design: Fire Alarm Pkg2	15	15	115	0%	14-Nov-14 A	10-Aug-15	-155																		
DS-1310	Compile & Submit 65% FP Design Package 2	10	10	0	0%	11-Aug-15	24-Aug-15	-155																		
DS-1320	Government Review 65% FP Design Package 2	10	10	0	0%	25-Aug-15	08-Sep-15	-155																		
DS-1330	Conduct 65% FP Design Review Meeting Pkg2	5	5	0	0%	09-Sep-15	15-Sep-15	-155																		
DS-1340	Prepare 95% Design: Fire Suppression Pkg2	10	10	0	0%	16-Sep-15	29-Sep-15	-155																		
DS-1350	Prepare 95% Design: Fire Alarm Pkg2	10	10	0	0%	16-Sep-15	29-Sep-15	-155																		
DS-1360	Compile & Submit 95% FP Design Package Pkg2	5	5	0	0%	30-Sep-15	06-Oct-15	-155																		
DS-1370	Government Review 95% FP Design Package 2	10	10	0	0%	07-Oct-15	21-Oct-15	-155																		
DS-1380	Conduct 95% FP Design Review Meeting Pkg2	5	5	0	0%	22-Oct-15	28-Oct-15	-155																		
DS-1390	Prepare 100% Design: Fire Suppression Pkg2	10	10	0	0%	29-Oct-15	12-Nov-15	-155																		
DS-1400	Prepare 100% Design: Fire Alarm Pkg2	10	10	0	0%	29-Oct-15	12-Nov-15	-155																		
DS-1410	Compile & Submit 100% FP Design Package 2	5	5	0	0%	13-Nov-15	19-Nov-15	-155																		
DS-1420	Government Approve 100% FP Design Package 2	5	5	0	0%	20-Nov-15	27-Nov-15	-155																		
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																										
DIV 01: General Requirements																										
DS-2260	Begin Design Package 2	0	0	0	100%	03-Nov-14 A																				
DS-2270	Conduct Building Survey Pkg 2	7	0	2	100%	03-Nov-14 A	05-Nov-14 A																			
DS-2280	Prepare Reflective Ceiling Plan Pkg 2	10	0	6	100%	05-Nov-14 A	14-Nov-14 A																			
DS-2290	Prepare 65% Design: Fire Suppression Pkg 2	15	15	115	0%	14-Nov-14 A	10-Aug-15	-155																		
DS-2300	Prepare 65% Design: Fire Alarm Pkg2	15	15	115	0%	14-Nov-14 A	10-Aug-15	-155																		
DS-2310	Compile & Submit 65% FP Design Package 2	10	10	0	0%	11-Aug-15	24-Aug-15	-155																		
DS-2320	Government Review 65% FP Design Package 2	10	10	0	0%	25-Aug-15	08-Sep-15	-155																		
DS-2330	Conduct 65% FP Design Review Meeting Pkg2	5	5	0	0%	09-Sep-15	15-Sep-15	-155																		
DS-2340	Prepare 95% Design: Fire Suppression Pkg2	10	10	0	0%	16-Sep-15	29-Sep-15	-155																		
DS-2350	Prepare 95% Design: Fire Alarm Pkg2	10	10	0	0%	16-Sep-15	29-Sep-15	-155																		
DS-2360	Compile & Submit 95% FP Design Package Pkg2	5	5	0	0%	30-Sep-15	06-Oct-15	-155																		
DS-2370	Government Review 95% FP Design Package 2	10	10	0	0%	07-Oct-15	21-Oct-15	-155																		
DS-2380	Conduct 95% FP Design Review Meeting Pkg2	5	5	0	0%	22-Oct-15	28-Oct-15	-155																		
DS-2390	Prepare 100% Design: Fire Suppression Pkg2	10	10	0	0%	29-Oct-15	12-Nov-15	-155																		
DS-2400	Prepare 100% Design: Fire Alarm Pkg2	10	10	0	0%	29-Oct-15	12-Nov-15	-155																		
DS-2410	Compile & Submit 100% FP Design Package 2	5	5	0	0%	13-Nov-15	19-Nov-15	-155																		
DS-2420	Government Approve 100% FP Design Package 2	5	5	0	0%	20-Nov-15	27-Nov-15	-155																		
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161																										
DIV 01: General Requirements																										
DS-2760	Begin Design Package 2	0	0	0	100%	03-Nov-14 A																				
DS-2770	Conduct Building Survey Pkg 2	7	0	2	100%	03-Nov-14 A	05-Nov-14 A																			
DS-2780	Prepare Reflective Ceiling Plan Pkg 2	10	0	6	100%	05-Nov-14 A	14-Nov-14 A																			
DS-2790	Prepare 65% Design: Fire Suppression Pkg 2	15	15	115	0%	14-Nov-14 A	10-Aug-15	-155																		

 Remaining Level of Effort	 Actual Level of Effort	 Remaining Work
 Critical Level of Effort	 Actual Work	 Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	New Boston by Funding													
									2014		2015				2016				2017			
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
1850	Prepare/Submit Materials: Electrical	15	15	0	0%	07-Dec-15	28-Dec-15	-227														■ Prepare/Submit Materials: Electrical
1860	Review/Approve Materials: Electrical	10	10	0	0%	29-Dec-15	12-Jan-16	-227														■ Review/Approve Materials: Electrical
1870	Fabricate Materials: Electrical	30	30	0	0%	13-Jan-16	11-Feb-16	-329														■ Fabricate Materials: Electrical
1880	Deliver Materials: Electrical	1	1	0	0%	12-Feb-16	12-Feb-16	-226														I Deliver Materials: Electrical
Mobilization		52	52	0		30-Nov-15	16-Feb-16	-188														
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120		47	47	0		30-Nov-15	08-Feb-16	-183														
DIV 01: General Requirements		47	47	0		30-Nov-15	08-Feb-16	-183														
C3010	Mobilize & Prepare Site	5	5	0	0%	30-Nov-15	04-Dec-15	-179														I Mobilize & Prepare Site
C3000	Begin Construction: Civil Work	0	0	0	0%	07-Dec-15		-141														◆ Begin Construction: Civil Work
C3030	Begin Construction: Design Package 2 Buildings	0	0	0	0%	08-Feb-16		-202														◆ Begin Construction: Design Package 2 Buildings
C3020	Begin Construction: Design Package 1 Buildings	0	0	0	0%	08-Feb-16		-221														◆ Begin Construction: Design Package 1 Buildings
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		47	47	0		30-Nov-15	08-Feb-16	-187														
DIV 01: General Requirements		47	47	0		30-Nov-15	08-Feb-16	-187														
C3050	Mobilize & Prepare Site	5	5	0	0%	30-Nov-15	04-Dec-15	-179														I Mobilize & Prepare Site
C3040	Begin Construction: Civil Work	0	0	0	0%	07-Dec-15		-145														◆ Begin Construction: Civil Work
C3060	Begin Construction: Design Package 1 Buildings	0	0	0	0%	08-Feb-16		-221														◆ Begin Construction: Design Package 1 Buildings
C3070	Begin Construction: Design Package 2 Buildings	0	0	0	0%	08-Feb-16		-202														◆ Begin Construction: Design Package 2 Buildings
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161		52	52	0		30-Nov-15	16-Feb-16	-202														
DIV 01: General Requirements		52	52	0		30-Nov-15	16-Feb-16	-202														
C3090	Mobilize & Prepare Site	5	5	0	0%	30-Nov-15	04-Dec-15	-179														I Mobilize & Prepare Site
C3080	Begin Construction: Civil Work	0	0	0	0%	06-Jan-16		-175														◆ Begin Construction: Civil Work
C3100	Begin Construction: Design Package 1 Buildings	0	0	0	0%	16-Feb-16		-226														◆ Begin Construction: Design Package 1 Buildings
C3110	Begin Construction: Design Package 2 Buildings	0	0	0	0%	16-Feb-16		-207														◆ Begin Construction: Design Package 2 Buildings
Building 100		55	55	0		16-Feb-16	02-May-16	-226														
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120		55	55	0		16-Feb-16	02-May-16	-226														
DIV 28: Electrical Safety & Security		47	47	0		16-Feb-16	20-Apr-16	-218														
3010	Begin Building 100	0	0	0	0%	16-Feb-16		-226														◆ Begin Building 100
3019	Complete Building 100	0	0	0	0%		02-May-16	-226														◆ Complete Building 100
3014	Install New Addressable FA System: Bldg 100	30	30	0	0%	16-Feb-16	28-Mar-16	-218														■ Install New Addressable FA System: Bldg 100
3021	Test & Inspect Fire Alarm System: Bldg 100	7	7	0	0%	29-Mar-16	06-Apr-16	-218														■ Test & Inspect Fire Alarm System: Bldg 100
3018	Demo Existing Fire Alarm System: Bldg 100	10	10	0	0%	07-Apr-16	20-Apr-16	-218														■ Demo Existing Fire Alarm System: Bldg 100
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		55	55	0		16-Feb-16	02-May-16	-226														
DIV 08: Openings		4	4	0		16-Feb-16	19-Feb-16	-182														
3024	Seal Clean Agent Areas: Bldg 100	4	4	0	0%	16-Feb-16	19-Feb-16	-182														I Seal Clean Agent Areas: Bldg 100
DIV 21: Fire Suppression		55	55	0		16-Feb-16	02-May-16	-226														
3013	Repair/Remove/Replace FS System: Bldg 100	30	30	0	0%	16-Feb-16	28-Mar-16	-226														■ Repair/Remove/Replace FS System: Bldg 100
3016	Replace Existing Sprinkler Heads: Bldg 100	18	18	0	0%	29-Mar-16	21-Apr-16	-226														■ Replace Existing Sprinkler Heads: Bldg 100
3017	Test & Inspect Fire Suppression System: Bldg 100	7	7	0	0%	22-Apr-16	02-May-16	-226														■ Test & Inspect Fire Suppression System: Bldg 100
DIV 26: Electrical		8	8	0		01-Mar-16	10-Mar-16	-206														
3042	Electrical Power & Wiring: Bldg 100	8	8	0	0%	01-Mar-16	10-Mar-16	-206														■ Electrical Power & Wiring: Bldg 100
DIV 09: Finishes		38	38	0		16-Feb-16	07-Apr-16	-209														
3012	Construct New Sprinkler Room: Bldg 100	15	15	0	0%	16-Feb-16	07-Mar-16	-216														■ Construct New Sprinkler Room: Bldg 100
3022	Remove/Replace/Modify Ceilings: Bldg 100	8	8	0	0%	29-Mar-16	07-Apr-16	-209														■ Remove/Replace/Modify Ceilings: Bldg 100

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014															
									Q3	Q4	2015				2016				2017					
										Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
Building 103		61	61	0		16-Feb-16	10-May-16	-241																
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120		61	61	0		16-Feb-16	10-May-16	-241																
	3030 Begin Building 103	0	0	0	0%	16-Feb-16		-193																
	DIV 31: Earthwork	3	3	0		18-Apr-16	20-Apr-16	-132																
	3041 Civil Work for New Fire Alarm Conduits: Bldg 102/103	3	3	0	0%	18-Apr-16	20-Apr-16	-132																
	DIV 33: Utilities	2	2	0		21-Apr-16	22-Apr-16	-132																
	3032 Install New FA Conduit from Bldg 102 to 103	2	2	0	0%	21-Apr-16	22-Apr-16	-132																
	DIV 28: Electrical Safety & Security	61	61	0		16-Feb-16	10-May-16	-232																
	3036 Install New Addressable FA System: Bldg 103	10	10	0	0%	16-Feb-16	29-Feb-16	-193																
	3052 Test & Inspect Fire Alarm System: Bldg 103	7	7	0	0%	25-Apr-16	03-May-16	-232																
	3038 Demo Existing Fire Alarm System: Bldg 103	5	5	0	0%	04-May-16	10-May-16	-232																
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		61	61	0		16-Feb-16	10-May-16	-241																
	3039 Complete Building 103	0	0	0	0%		10-May-16	-232																
	DIV 31: Earthwork	3	3	0		18-Apr-16	20-Apr-16	-131																
	3048 Civil Work for New Fire Main: Bldg 103	3	3	0	0%	18-Apr-16	20-Apr-16	-131																
	DIV 33: Utilities	7	7	0		21-Apr-16	29-Apr-16	-131																
	3034 Install New Fire Main from Exist Main to Bldg 103	7	7	0	0%	21-Apr-16	29-Apr-16	-131																
	DIV 21: Fire Suppression	61	61	0		16-Feb-16	10-May-16	-232																
	3035 Install New Fire Suppression System: Bldg 103	15	15	0	0%	16-Feb-16	07-Mar-16	-193																
	3037 Test & Inspect Fire Suppression System: Bldg 103	7	7	0	0%	02-May-16	10-May-16	-232																
	DIV 09: Finishes	5	5	0		08-Mar-16	14-Mar-16	-191																
	3045 Remove/Replace/Modify Ceilings: Bldg 103	5	5	0	0%	08-Mar-16	14-Mar-16	-191																
	DIV 32: Exterior Improvements	3	3	0		02-May-16	04-May-16	-127																
	3103 Install New Asphalt Pavement: Bldg 103	3	3	0	0%	02-May-16	04-May-16	-127																
Building 107		63	63	0		16-Feb-16	12-May-16	-234																
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120		14	14	0		16-Feb-16	04-Mar-16	-185																
	3040 Begin Building 107	0	0	0	0%	16-Feb-16		-208																
	DIV 28: Electrical Safety & Security	14	14	0		16-Feb-16	04-Mar-16	-185																
	3043 Install New Addressable FA System: Bldg 107	5	5	0	0%	16-Feb-16	22-Feb-16	-185																
	3058 Test & Inspect Fire Alarm System: Bldg 107	7	7	0	0%	23-Feb-16	02-Mar-16	-185																
	3047 Demo Existing Fire Alarm System: Bldg 107	2	2	0	0%	03-Mar-16	04-Mar-16	-185																
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164		37	37	0		23-Mar-16	12-May-16	-234																
	3044 Begin Replace Existing Fire Pump System Bldg 107	0	0	0	0%	23-Mar-16		-234																
	3049 Complete Building 107	0	0	0	0%		12-May-16	-234																
	DIV 21: Fire Suppression	37	37	0		23-Mar-16	12-May-16	-234																
	3064 Demo Pump #1: Bldg 107	5	5	0	0%	23-Mar-16	29-Mar-16	-234																
	3144 Install Concrete Pad Pump #1: Bldg 107	3	3	0	0%	30-Mar-16	01-Apr-16	-234																
	3074 Install New Fire Pump #1 (Electric): Bldg 107	7	7	0	0%	04-Apr-16	12-Apr-16	-234																
	3094 Demo Pump #2: Bldg 107	5	5	0	0%	13-Apr-16	19-Apr-16	-234																
	3194 Install Concrete Pad Pump #2: Bldg 107	3	3	0	0%	20-Apr-16	22-Apr-16	-234																

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	New Boston by Funding															
									2014	2015				2016				2017						
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
3075	Demo Existing Fire Alarm System: Bldg 118	5	5	0	0%	10-Mar-16	16-Mar-16	-193																
Building 131																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									14	14	0													
									14	14	0													
3090	Begin Building 131	0	0	0	0%	16-Feb-16		-185																
3099	Complete Building 131	0	0	0	0%		04-Mar-16	-185																
DIV 28: Electrical Safety & Security									14	14	0													
3092	Install New Addressable FA System: Bldg 131	5	5	0	0%	16-Feb-16	22-Feb-16	-185																
3095	Test & Inspect Fire Alarm System: Bldg 131	7	7	0	0%	23-Feb-16	02-Mar-16	-185																
3097	Demo Existing Fire Alarm System: Bldg 131	2	2	0	0%	03-Mar-16	04-Mar-16	-185																
Building 132																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									14	14	0													
									14	14	0													
3100	Begin Building 132	0	0	0	0%	16-Feb-16		-185																
3109	Complete Building 132	0	0	0	0%		04-Mar-16	-185																
DIV 28: Electrical Safety & Security									14	14	0													
3101	Install New Addressable FA System: Bldg 132	5	5	0	0%	16-Feb-16	22-Feb-16	-185																
3102	Test & Inspect Fire Alarm System: Bldg 132	7	7	0	0%	23-Feb-16	02-Mar-16	-185																
3104	Demo Existing Fire Alarm System: Bldg 132	2	2	0	0%	03-Mar-16	04-Mar-16	-185																
Building 148																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									2	2	0													
									2	2	0													
3130	Begin Building 148	0	0	0	0%	16-Feb-16		-173																
3139	Complete Building 148	0	0	0	0%		17-Feb-16	-173																
DIV 28: Electrical Safety & Security									2	2	0													
3132	Demo Existing Fire Alarm System: Bldg 148	2	2	0	0%	16-Feb-16	17-Feb-16	-173																
Building 161																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									27	27	0													
									0	0	0													
3152	Begin Building 161	0	0	0	0%	16-Feb-16		-202																
DIV 28: Electrical Safety & Security									27	27	0													
3179	Install New Addressable FA System: Bldg 161	15	15	0	0%	16-Feb-16	07-Mar-16	-198																
3187	Test & Inspect Fire Alarm System: Bldg 161	7	7	0	0%	08-Mar-16	16-Mar-16	-198																
3189	Demo Existing Fire Alarm: Bldg 161	5	5	0	0%	17-Mar-16	23-Mar-16	-198																
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161									77	77	0													
									0	0	0													
3190	Complete Building 161	0	0	0	0%	01-Jun-16	01-Jun-16	-247																
DIV 33: Utilities									25	25	0													
3151	Civil Work for New Fire Main: Bldg 161	25	25	0	0%	18-Apr-16	20-May-16	-146																
DIV 21: Fire Suppression									76	76	0													
3180	Install Fire Suppression System: Bldg 161	10	10	0	0%	16-Feb-16	29-Feb-16	-188																
3188	Test & Inspect Fire Suppression System: Bldg 161	7	7	0	0%	23-May-16	01-Jun-16	-247																
Building 164																								
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161									66	66	0													

■ Demo Existing Fire Alarm System: Bldg 118

◆ Begin Building 131
◆ Complete Building 131

■ Install New Addressable FA System: Bldg 131
■ Test & Inspect Fire Alarm System: Bldg 131
| Demo Existing Fire Alarm System: Bldg 131

◆ Begin Building 132
◆ Complete Building 132

■ Install New Addressable FA System: Bldg 132
■ Test & Inspect Fire Alarm System: Bldg 132
| Demo Existing Fire Alarm System: Bldg 132

◆ Begin Building 148
◆ Complete Building 148

| Demo Existing Fire Alarm System: Bldg 148

◆ Begin Building 161

■ Install New Addressable FA System: Bldg 161
■ Test & Inspect Fire Alarm System: Bldg 161
■ Demo Existing Fire Alarm: Bldg 161

◆ Complete Building 161

■ Civil Work for New Fire Main: Bldg 161

■ Install Fire Suppression System: Bldg 161
■ Test & Inspect Fire Suppression System: Bldg 161

Remaining Level of Effort
 Actual Level of Effort
 Remaining Work
 Critical Level of Effort
 Actual Work
 Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014-2017																			
									2014		2015				2016				2017									
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									22	22	0		16-Feb-16	16-Mar-16	-193													
		0	0	0		16-Feb-16	16-Feb-16	-193																				
3160	Begin Building 164	0	0	0	0%	16-Feb-16		-193																				
DIV 28: Electrical Safety & Security									22	22	0		16-Feb-16	16-Mar-16	-193													
3166	Install New Addressable FA System: Bldg 164	10	10	0	0%	16-Feb-16	29-Feb-16	-193																				
3164	Test & Inspect Fire Alarm System: Bldg 164	7	7	0	0%	01-Mar-16	09-Mar-16	-193																				
3168	Demo Existing Fire Alarm: Bldg 164	5	5	0	0%	10-Mar-16	16-Mar-16	-193																				
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164									66	66	0		16-Feb-16	17-May-16	-246													
		0	0	0		17-May-16	17-May-16	-237																				
3169	Complete Building 164	0	0	0	0%		17-May-16	-237																				
DIV 31: Earthwork									5	5	0		18-Apr-16	22-Apr-16	-136													
3161	Civil Work for New Fire Main: Bldg 164	5	5	0	0%	18-Apr-16	22-Apr-16	-136																				
DIV 33: Utilities									10	10	0		25-Apr-16	06-May-16	-136													
3162	Install New Fire Main from Existing Main to Bldg 164	10	10	0	0%	25-Apr-16	06-May-16	-136																				
DIV 21: Fire Suppression									66	66	0		16-Feb-16	17-May-16	-237													
3165	Install Fire Suppression System: Bldg 164	10	10	0	0%	16-Feb-16	29-Feb-16	-188																				
3171	Paint Exposed Pipes: Bldg 164	4	4	0	0%	01-Mar-16	04-Mar-16	-185																				
3167	Test & Inspect Fire Suppression System: Bldg 164	7	7	0	0%	09-May-16	17-May-16	-237																				
DIV 32: Exterior Improvements									4	4	0		09-May-16	12-May-16	-133													
3174	Install New Asphalt Pavement: Bldg 164	4	4	0	0%	09-May-16	12-May-16	-133																				
Building 101									13	13	0		16-Feb-16	03-Mar-16	-184													
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161									13	13	0		16-Feb-16	03-Mar-16	-184													
		13	13	0		16-Feb-16	03-Mar-16	-184																				
3020	Begin Building 101	0	0	0	0%	16-Feb-16		-184																				
3029	Complete Building 101	0	0	0	0%		03-Mar-16	-184																				
DIV 28: Electrical Safety & Security									13	13	0		16-Feb-16	03-Mar-16	-184													
3025	Install New Addressable FA System: Bldg 101	4	4	0	0%	16-Feb-16	19-Feb-16	-184																				
3085	Test & Inspect Fire Alarm System: Bldg 101	7	7	0	0%	22-Feb-16	01-Mar-16	-184																				
3026	Demo Existing Fire Alarm System: Bldg 101	2	2	0	0%	02-Mar-16	03-Mar-16	-184																				
Building 120									36	36	0		16-Feb-16	05-Apr-16	-207													
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120									22	22	0		16-Feb-16	16-Mar-16	-193													
		0	0	0		16-Feb-16	16-Feb-16	-207																				
3080	Begin: Building 120	0	0	0	0%	16-Feb-16		-207																				
DIV 28: Electrical Safety & Security									22	22	0		16-Feb-16	16-Mar-16	-193													
3084	Install New Addressable FA System: Bldg 120	10	10	0	0%	16-Feb-16	29-Feb-16	-193																				
3093	Test & Inspect Fire Alarm System: Bldg 120	7	7	0	0%	01-Mar-16	09-Mar-16	-193																				
3088	Demo Existing Fire Alarm System: Bldg 120	5	5	0	0%	10-Mar-16	16-Mar-16	-193																				
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164									36	36	0		16-Feb-16	05-Apr-16	-207													
		0	0	0		05-Apr-16	05-Apr-16	-207																				
3089	Complete Building 120	0	0	0	0%		05-Apr-16	-207																				
DIV 21: Fire Suppression									36	36	0		16-Feb-16	05-Apr-16	-207													
3082	Repair/Remove/Replace FS System: Bldg 120	25	25	0	0%	16-Feb-16	21-Mar-16	-207																				
3086	Replace Existing Sprinkler Heads: Bldg 120	4	4	0	0%	22-Mar-16	25-Mar-16	-207																				
3087	Test & Inspect Fire Suppression System: Bldg 120	7	7	0	0%	28-Mar-16	05-Apr-16	-207																				

Remaining Level of Effort
 Actual Level of Effort
 Remaining Work
 Critical Level of Effort
 Actual Work
 Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014-2017															
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
DIV 09: Finishes																								
3091	Remove/Replace/Modify Ceiling: Bldg 120	8	8	0	0%	22-Mar-16	31-Mar-16	-204																
Building 133																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 28: Electrical Safety & Security																								
3110	Begin Building 133	0	0	0	0%	16-Feb-16		-190																
3119	Complete Building 133	0	0	0	0%		11-Mar-16	-190																
DIV 28: Electrical Safety & Security																								
3116	Install New Addressable FA System: Bldg 133	10	10	0	0%	16-Feb-16	29-Feb-16	-190																
3137	Test & Inspect Fire Alarm System: Bldg 133	7	7	0	0%	01-Mar-16	09-Mar-16	-190																
3118	Demo Existing Fire Alarm System: Bldg 133	2	2	0	0%	10-Mar-16	11-Mar-16	-190																
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161																								
DIV 21: Fire Suppression																								
3115	Repair/Remove/Replace FS System: Bldg 133	5	5	0	0%	16-Feb-16	22-Feb-16	-183																
3121	Paint Exposed Pipes: Bldg 133	3	3	0	0%	23-Feb-16	25-Feb-16	-179																
3117	Test & Inspect Fire Suppression System: Bldg 133	7	7	0	0%	23-Feb-16	02-Mar-16	-183																
Building 142/143																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 28: Electrical Safety & Security																								
3120	Begin Building 142/143	0	0	0	0%	16-Feb-16		-204																
3129	Complete Building 142/143	0	0	0	0%		31-Mar-16	-204																
DIV 28: Electrical Safety & Security																								
3126	Install New Addressable FA System: Bldg 142/143	15	15	0	0%	16-Feb-16	07-Mar-16	-198																
3157	Test & Inspect Fire Alarm System: Bldg 142/143	7	7	0	0%	08-Mar-16	16-Mar-16	-198																
3128	Demo Existing Fire Alarm System: Bldg 142/143	5	5	0	0%	17-Mar-16	23-Mar-16	-198																
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																								
DIV 08: Openings																								
3150	Seal Clean Agent Areas: Bldg 142/143	3	3	0	0%	16-Feb-16	18-Feb-16	-182																
DIV 21: Fire Suppression																								
3125	Repair/Remove/Replace FS System: Bldg 142/143	25	25	0	0%	16-Feb-16	21-Mar-16	-204																
3133	Paint Exposed Pipes: Bldg 142/143	5	5	0	0%	22-Mar-16	28-Mar-16	-201																
3127	Test & Inspect Fire Suppression System: Bldg 142/143	7	7	0	0%	22-Mar-16	30-Mar-16	-203																
DIV 09: Finishes																								
3134	Remove/Replace/Modify Ceiling: Bldg 142/143	8	8	0	0%	22-Mar-16	31-Mar-16	-204																
Building 157																								
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																								
DIV 28: Electrical Safety & Security																								
3140	Begin Building 157	0	0	0	0%	16-Feb-16		-198																
3149	Complete Building 157	0	0	0	0%		23-Mar-16	-198																
DIV 28: Electrical Safety & Security																								
3146	Install New Addressable FA System: Bldg 157	15	15	0	0%	16-Feb-16	07-Mar-16	-198																
3153	Test & Inspect Fire Alarm System: Bldg 157	7	7	0	0%	08-Mar-16	16-Mar-16	-198																
3148	Demo Existing Fire Alarm System: Bldg 157	5	5	0	0%	17-Mar-16	23-Mar-16	-198																

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014																	
									Q3	Q4	2015				2016				2017							
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																										
DIV 21: Fire Suppression																										
3145	Repair/Remove/Replace FS System: Bldg 157	16	16	0	0%	16-Feb-16	08-Mar-16	-194																		
3154	Paint Exposed Pipes: Bldg 157	4	4	0	0%	09-Mar-16	14-Mar-16	-191																		
3147	Test & Inspect Fire Suppression System: Bldg 157	7	7	0	0%	09-Mar-16	17-Mar-16	-194																		
DIV 09: Finishes																										
3156	Remove/Replace/Modify Ceiling: Bldg 157	4	4	0	0%	09-Mar-16	14-Mar-16	-191																		
Closeout																										
RNGF 10-1010: FA Systems in Bldg 100,101,103,107,108/109,111,118,120																										
DIV 01: General Requirements																										
9200	Begin Closeout	0	0	0	0%	02-Jun-16		-247																		
9210	Contingency for Fieldwork	10	10	0	0%	02-Jun-16	15-Jun-16	-247																		
9230	Prepare/Submit O&M Manuals	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9220	Prepare/Submit As-Built Drawings	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9240	Conduct Pre-Final Inspection	3	3	0	0%	16-Jun-16	20-Jun-16	-247																		
9250	Punchlist	16	16	0	0%	21-Jun-16	13-Jul-16	-247																		
9255	Demobilization	3	3	0	0%	14-Jul-16	18-Jul-16	-240																		
9260	Conduct Final Inspection	5	5	0	0%	14-Jul-16	20-Jul-16	-247																		
9270	Prepare/Submit Final Inspection Report	5	5	0	0%	21-Jul-16	27-Jul-16	-247																		
9280	Transfer & Accept Real Property DD Form 250/1354	5	5	0	0%	21-Jul-16	27-Jul-16	-247																		
RNGF 10-1011: FS Systems in Bldg 100,103,107,120,142/143,157 & 164																										
DIV 01: General Requirements																										
9000	Begin Closeout	0	0	0	0%	02-Jun-16		-247																		
9080	Contingency for Fieldwork	10	10	0	0%	02-Jun-16	15-Jun-16	-247																		
9010	Prepare/Submit As-Built Drawings	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9020	Prepare/Submit O&M Manuals	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9030	Conduct Pre-Final Inspection	3	3	0	0%	16-Jun-16	20-Jun-16	-247																		
9040	Punchlist	16	16	0	0%	21-Jun-16	13-Jul-16	-247																		
9045	Demobilization	3	3	0	0%	14-Jul-16	18-Jul-16	-240																		
9050	Conduct Final Inspection	5	5	0	0%	14-Jul-16	20-Jul-16	-247																		
9060	Prepare/Submit Final Inspection Report	5	5	0	0%	21-Jul-16	27-Jul-16	-247																		
9070	Transfer & Accept Real Property DD Form 250/1354	5	5	0	0%	21-Jul-16	27-Jul-16	-247																		
RNGF 12-1002: FS Systems in Bldg 101,108,109,133 & 161																										
DIV 01: General Requirements																										
9300	Begin Closeout	0	0	0	0%	02-Jun-16		-247																		
9310	Contingency for Fieldwork	10	10	0	0%	02-Jun-16	15-Jun-16	-247																		
9320	Prepare/Submit As-Built Drawings	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9330	Prepare/Submit O&M Manuals	13	13	0	0%	02-Jun-16	20-Jun-16	-231																		
9340	Conduct Pre-Final Inspection	3	3	0	0%	16-Jun-16	20-Jun-16	-247																		
9350	Punchlist	16	16	0	0%	21-Jun-16	13-Jul-16	-247																		
9355	Demobilization	3	3	0	0%	14-Jul-16	18-Jul-16	-240																		
9360	Conduct Final Inspection	5	5	0	0%	14-Jul-16	20-Jul-16	-247																		

- Repair/Remove/Replace FS System: Bldg 157
- Paint Exposed Pipes: Bldg 157
- Test & Inspect Fire Suppression System: Bldg 157
- Remove/Replace/Modify Ceiling: Bldg 157
- ◆ Begin Closeout
- Contingency for Fieldwork
- Prepare/Submit O&M Manuals
- Prepare/Submit As-Built Drawings
- Conduct Pre-Final Inspection
- Punchlist
- Demobilization
- Conduct Final Inspection
- Prepare/Submit Final Inspection Report
- Transfer & Accept Real Property DD Form 250/1354
- ◆ Begin Closeout
- Contingency for Fieldwork
- Prepare/Submit As-Built Drawings
- Prepare/Submit O&M Manuals
- Conduct Pre-Final Inspection
- Punchlist
- Demobilization
- Conduct Final Inspection
- Prepare/Submit Final Inspection Report
- Transfer & Accept Real Property DD Form 250/1354
- ◆ Begin Closeout
- Contingency for Fieldwork
- Prepare/Submit As-Built Drawings
- Prepare/Submit O&M Manuals
- Conduct Pre-Final Inspection
- Punchlist
- Demobilization
- Conduct Final Inspection

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...

Activity ID	Activity Name	Ori Dur	Rem Dur	Act Dur	Phyl %	Start	Finish	Total Float	2014															
									2015				2016				2017							
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
9370	Prepare/Submit Final Inspection Report	5	5	0	0%	21-Jul-16	27-Jul-16	-247																
9380	Transfer & Accept Real Property DD Form 250/1354	5	5	0	0%	21-Jul-16	27-Jul-16	-247																

■ Remaining Level of Effort
 ■ Actual Level of Effort
 ■ Remaining Work
■ Critical Level of Effort
 ■ Actual Work
 ■ Critical Remaining...