




UNE HBACHS After Occurrence of Delays Detailed Schedule Layout





Legend:

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary



UNE HBACHS After Occurrence of Delays Detailed Schedule Layout



Remaining Level of Effort

Remaining Work

Summary

Actual Level of Effort

Critical Remaining Work

Actual Work

◆ Mileston



UNE HBACHS After Occurrence of Delays Detailed Schedule Layout



The legend consists of six items arranged horizontally:

- Remaining Level of Effort (represented by a green bar)
- Actual Level of Effort (represented by a dark blue bar)
- Actual Work (represented by a blue bar)
- Remaining Work (represented by a light green bar)
- Critical Remaining Work (represented by a red bar)
- Milestone (represented by a black diamond symbol)

A small downward-pointing arrow icon is positioned next to the word "Summary".

Page 3 of 11



UNE HBACHS After Occurrence of Delays Detailed Schedule Layout



The legend consists of six items arranged horizontally:

- Remaining Level of Effort (represented by a green bar)
- Actual Level of Effort (represented by a dark blue bar)
- Actual Work (represented by a blue bar)
- Remaining Work (represented by a light green bar)
- Critical Remaining Work (represented by a red bar)
- Milestone (represented by a black diamond symbol)

To the right of the legend, there is a summary section indicated by a downward-pointing triangle icon.



**CPM SCHEDULING
CONSULTANTS**

UNE HBACHS After Occurrence of Delays

Detailed Schedule Layout



Remaining Level of Effort

Remaining Work

Summary

Actual Level of Effort

Critical Remaining Work

ork

Actual Work

◆ Mileston

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022						2023						2024						2025									
						M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M			
A4660	Roof CLT Deck	6	Oct-31-23	Nov-07-23	27																												
Roof		47	Nov-08-23	Jan-11-24	27																												
A7410	Parapet Framing	8	Nov-08-23	Nov-17-23	27																												
A3560	Roof blocking	5	Nov-20-23	Nov-24-23	27																												
A3570	Roof curbs	4	Nov-27-23	Nov-30-23	27																												
A3470	Roof Drains	5	Dec-01-23	Dec-07-23	27																												
A3450	Insulation	4	Dec-08-23	Dec-13-23	27																												
A3460	Install Roofing System	10	Dec-14-23	Dec-27-23	27																												
A7740	Roof Top Equipment	8	Dec-28-23	Jan-08-24	27																												
A3580	Drip edge	3	Jan-09-24	Jan-11-24	27																												
Exteriors		217	Aug-31-23	Apr-03-24	37																												
East Line B - F		100	Aug-31-23	Jan-17-24	27																												
A4920	Exterior Framing	15	Aug-31-23	Sep-20-23	35																												
A4930	Sheathing	10	Sep-07-23	Sep-20-23	49																												
A7870	AV Barrier	7	Sep-18-23	Sep-26-23	49																												
A4950	Install Curtainwalls	21	Sep-27-23	Oct-25-23	49																												
A1850	Install Brick	20	Oct-18-23	Nov-14-23	49																												
A8710	Install silicone sheet at curtain wall	6	Oct-18-23	Oct-25-23	49																												
A1870	Install Phenolic Panel	6	Nov-15-23	Nov-22-23	49																												
A1890	Install Metal Panel Type 1	6	Nov-23-23	Nov-30-23	49																												
A4970	Caulking	8	Dec-01-23	Dec-12-23	49																												
A4980	Install Edge Metal	4	Jan-12-24	Jan-17-24	27																												
South Line A		72	Sep-21-23	Dec-29-23	76																												
A2150	Exterior Framing	15	Sep-21-23	Oct-11-23	35																												
A2280	Sheathing	10	Sep-28-23	Oct-11-23	76																												
A7630	AV Barrier	4	Oct-10-23	Oct-13-23	76																												
A2300	Install Curtainwalls	8	Oct-16-23	Oct-25-23	76																												
A1920	Install Brick	26	Oct-20-23	Nov-24-23	76																												
A2620	Install silicone sheet at curtain wall	4	Oct-20-23	Oct-25-23	76																												
A1980	Install Sunshade	8	Nov-27-23	Dec-06-23	76																												
A2330	Soffit and Finishes	8	Dec-07-23	Dec-18-23	76																												
A2340	Caulking	5	Dec-19-23	Dec-25-23	76																												
A1990	Install Metal Roof Edge	4	Dec-26-23	Dec-29-23	76																												
West CL F-A		82	Oct-12-23	Jan-01-24	111																												
A7470	Exterior Framing	15	Oct-12-23	Nov-01-23	35																												
A7480	Sheathing	10	Oct-19-23	Nov-01-23	75																												
A7880	AV Barrier	6	Oct-27-23	Nov-03-23	75																												
A7520	Install Curtainwalls	18	Nov-06-23	Nov-29-23	75																												
A7500	Install Brick	20	Nov-22-23	Dec-19-23	75																												
A7510	Install silicone sheet at curtain wall	6</td																															



UNE HBACHS After Occurrence of Delays Detailed Schedule Layout



The legend consists of seven items arranged horizontally:

- Remaining Level of Effort (Green bar)
- Actual Level of Effort (Dark Blue bar)
- Actual Work (Blue bar)
- Remaining Work (Light Green bar)
- Critical Remaining Work (Red bar)
- Milestone (Diamond marker)
- Summary (Large black downward-pointing arrow)



UNE HBACHS After Occurrence of Delays

Detailed Schedule Layout





Legend:

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary



UNE HBACHS After Occurrence of Delays

Detailed Schedule Layout



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022					2023					2024					2025							
						M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
A10420	In-Wall Plumbing/Mechanical Insulation	5	Oct-24-23	Oct-30-23	-19																							
A10430	Acoustic insulation	5	Oct-31-23	Nov-06-23	-19																							
A10440	Drywall HTS	40	Nov-07-23	Jan-01-24	-19																							
A10450	Frame Soffits/Ceilings	10	Jan-03-24	Jan-16-24	-16																							
Finishes		133	Dec-06-23	Jun-07-24	-20																							
A10460	Prime and 1st Coat Paint	32	Dec-06-23	Jan-18-24	-19																							
A10470	ACT Grid and cuts	25	Jan-22-24	Feb-23-24	-19																							
A10480	Ceiling MEPS Rough-in/Drop-in	13	Feb-26-24	Mar-13-24	-19																							
A10490	Above Ceilings inspection	1	Mar-14-24	Mar-14-24	-19																							
A10500	Flooring	20	Mar-15-24	Apr-11-24	-9																							
A10550	Flood Ceilings	20	Mar-15-24	Apr-11-24	-19																							
A10510	Final Painting	10	Apr-12-24	Apr-25-24	-19																							
A10520	Carpet Tile	8	Apr-29-24	May-08-24	-15																							
A10560	Install Doors	5	Apr-29-24	May-03-24	-20																							
A10580	Millwork	25	Apr-29-24	May-31-24	-20																							
A10570	Install Window treatment	20	May-06-24	May-31-24	-20																							
A10530	Wall base	2	May-09-24	May-10-24	-15																							
A10540	Specalties/Fixtures	15	May-13-24	May-31-24	-15																							
A10590	Final Polish Concrete Floor	5	Jun-03-24	Jun-07-24	-20																							
Third Floor		215	Sep-04-23	Jun-28-24	-35																							
Framing and Roughins		115	Sep-04-23	Feb-09-24	-35																							
A10340	Polish Exposed Concrete Floor	4	Sep-04-23	Sep-07-23	-27																							
A10090	Over head MEPS	40	Sep-28-23	Nov-22-23	-41																							
A10100	LGM Framing	15	Sep-28-23	Oct-18-23	-33																							
A10120	In-wall MEPS Rough ins	10	Oct-12-23	Oct-25-23	-33																							
A10110	Door Frames	5	Oct-13-23	Oct-19-23	21																							
A10130	Drywall tops	8	Oct-27-23	Nov-07-23	-34																							
A10140	Blocking	5	Nov-09-23	Nov-15-23	-34																							
A10150	Inwall inspections	1	Nov-16-23	Nov-16-23	-34																							
A10160	In-Wall Plumbing/Mechanical Insulation	5	Nov-17-23	Nov-23-23	-34																							
A10170	Acoustic insulation	5	Nov-24-23	Nov-30-23	-34																							
A10180	Drywall HTS	40	Dec-01-23	Jan-25-24	-34																							
A10190	Frame Soffits/Ceilings	10	Jan-29-24	Feb-09-24	-35																							
Finishes		131	Dec-29-23	Jun-28-24	-35																							
A10200	Prime and 1st Coat Paint	32	Dec-29-23	Feb-12-24	-29																							
A10210	ACT Grid and cuts	25	Feb-12-24	Mar-15-24	-35																							
A10220	Ceiling MEPS Rough-in/Drop-in	13	Mar-18-24	Apr-03-24	-35																							
A10230	Above Ceilings inspection	1	Apr-04-24	Apr-04-24	-35																							
A10240	Flooring	20	Apr-05-24	May-02-24	-25																							
A10290	Flood Ceilings	20	Apr-05-24	May-02-24	-35																							
A10250	Final Painting	10	May-03-24	May-16-24	-35																							
A10260	Carpet Tile	8	May-20-24	May-29-24	-30																							
A10300	Install Doors	5	May-20-24	May-24-24	-35																							
A10320	Millwork	25	May-20-24	Jun-21-24	-35																							
A10310	Install Window treatment	20	May-27-24	Jun-21-24	-35																							
A10270	Wall base	2	May-30-24	May-31-24	-30																							
A10280	Specalties/Fixtures	15	Jun-03-24	Jun-21-24	-30																							
A10330	Final Polish Concrete Floor	5	Jun-24-24	Jun-28-24	-35																							
Quad Floor		215	Sep-																									

The legend consists of seven items arranged horizontally:

- Remaining Level of Effort (Green bar)
- Actual Level of Effort (Dark Blue bar)
- Actual Work (Blue bar)
- Remaining Work (Light Green bar)
- Critical Remaining Work (Red bar)
- Milestone (Diamond marker)
- Summary (Large downward-pointing arrow)



UNE HBACHS After Occurrence of Delays Detailed Schedule Layout



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022						2023						2024						2025							
						M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	
A9790	Over head MEPS	40	Oct-05-23	Nov-29-23	-41																										
A9800	LGM Framing	15	Oct-05-23	Oct-25-23	-38																										
A9820	In-wall MEPS Rough ins	10	Oct-19-23	Nov-01-23	-38																										
A9810	Door Frames	5	Oct-20-23	Oct-26-23	9																										
A9830	Drywall tops	8	Nov-03-23	Nov-14-23	-39																										
A9840	Blocking	5	Nov-16-23	Nov-22-23	-39																										
A9850	Inwall inspections	1	Nov-23-23	Nov-23-23	-39																										
A9860	In-Wall Plumbing/Mechanical Insulation	5	Nov-24-23	Nov-30-23	-39																										
A9870	Acoustic insulation	5	Dec-01-23	Dec-07-23	-39																										
A9880	Drywall HTS	40	Dec-08-23	Feb-01-24	-39																										
A9890	Frame Soffits/Ceilings	10	Feb-05-24	Feb-16-24	-39																										
Finishes		132	Jan-03-24	Jul-04-24	-39																										
A9900	Prime and 1st Coat Paint	32	Jan-03-24	Feb-15-24	-39																										
A9910	ACT Grid and cuts	25	Feb-19-24	Mar-22-24	-39																										
A9920	Ceiling MEPS Rough-in/Drop-in	13	Mar-25-24	Apr-10-24	-39																										
A9930	Above Ceilings inspection	1	Apr-11-24	Apr-11-24	-39																										
A9940	Flooring	20	Apr-12-24	May-09-24	-29																										
A9990	Flood Ceilings	20	Apr-12-24	May-09-24	-39																										
A9950	Final Painting	10	May-10-24	May-23-24	-39																										
A9960	Carpet Tile	8	May-24-24	Jun-04-24	-34																										
A10000	Install Doors	5	May-24-24	May-30-24	-39																										
A10040	Millwork	25	May-24-24	Jun-27-24	-39																										
A10010	Install Window treatment	20	May-31-24	Jun-27-24	-39																										
A9970	Wall base	2	Jun-05-24	Jun-06-24	-34																										
A9980	Specalities/Fixtures	15	Jun-07-24	Jun-27-24	-34																										
A10050	Final Polish Concrete Floor	5	Jun-28-24	Jul-04-24	-39																										
Ground Floor		199	Oct-09-23	Jul-11-24	-44																										
Framing and Roughins		131	Oct-09-23	Apr-08-24	24																										
A10070	Polish Exposed Concrete Floor	4	Oct-09-23	Oct-12-23	-43																										
A8720	Over head MEPS	40	Oct-13-23	Dec-07-23	-43																										
A8730	LGM Framing	15	Oct-13-23	Nov-02-23	-43																										
A8750	In-wall MEPS Rough ins	10	Oct-27-23	Nov-09-23	-43																										
A8740	Door Frames	5	Oct-30-23	Nov-03-23	5																										
A8760	Drywall tops	8	Nov-13-23	Nov-22-23	-43																										
A8770	Blocking	5	Nov-24-23	Nov-30-23	-43																										
A8780	Inwall inspections	1	Dec-01-23	Dec-01-23	-43																										
A8790	In-Wall Plumbing/Mechanical Insulation	5	Dec-04-23	Dec-08-23	-43																										
A8800	Acoustic insulation	5	Dec-11-23	Dec-15-23	-43																										
A8810	Drywall HTS	40	Dec-18-23	Feb-09-24	-43																										
A8820	Frame Soffits/Ceilings	10	Feb-06-24	Feb-19-24	-40																										
A9640	Boiler/electrical/data room equipment delivery	5	Feb-20-24	Feb-26-24	24																										
A9650	Boiler room fit up	30	Feb-27-24	Apr-08-24	24																										
Finishes		131	Jan-11-24	Jul-11-24	-44																										
A8830	Prime and 1st Coat Paint	30	Jan-11-24	Feb-21-24	-43																										
A8840	ACT Grid and cuts	25	Feb-23-24	Mar-28-24	-43																										

 Remaining Level of Effort

Remaining Work

Summary

Actual Level of Effort

 Critical Remaining Work

Actual Work

◆ Mileston

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022						2023						2024						2025								
						M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M		
A8930	Install Doors	5	May-31-24	Jun-06-24	44																											
A9660	Millwork	25	May-31-24	Jul-04-24	44																											
A8940	Install Window treatment	20	Jun-07-24	Jul-04-24	44																											
A8900	Wall base	2	Jun-12-24	Jun-13-24	42																											
A8910	Specalties/Fixtures	15	Jun-12-24	Jul-02-24	42																											
A10080	Final Polish Concrete Floor	5	Jul-05-24	Jul-11-24	44																											
Close Out		15	Jul-12-24	Aug-01-24	44																											
A1030	Punch List	10	Jul-12-24	Jul-25-24	44																											
A1070	Testing & Commissioning	10	Jul-12-24	Jul-25-24	44																											
A7730	City Occupancy Inspection	5	Jul-26-24	Aug-01-24	44																											