


| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Fina | KWA Construction |
|-----------------------------|---------------------------------------------------------------------|------------------------------|------------------------|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 2024 2025 N D J F M A M J Jul A S Oct N D J F M A M J Jul A S Oct N D J F M A N |
| ■ A6760 | Prep & Sub Acces Control | 20 08-Feb-23 | 08-Mar-23 | 326 | Prep & Sub Acces Control |
| ■ A6780 | Prep & Sub Light Fixtures | 20 08-Feb-23 | 08-Mar-23 | 295 | Prep & Sub Light Fixtures |
| ■ A6790 | Prep & Sub Electrical materials | 20 08-Feb-23 | 08-Mar-23 | 85 | Prep & Sub Electrical materials |
| A6300 | Prep & Sub Plumbing materials | 20 13-Feb-23 | 13-Mar-23 | 153 | Prep & Sub Plumbing materials |
| A6610 | Prep & Sub Bath Accessories | 20 13-Feb-23 | 13-Mar-23 | 191 | Prep & Sub Bath Accessories |
| ■ A6770 | Prep & Sub Security Systems | 20 13-Feb-23 | 13-Mar-23 | 292 | Prep & Sub Secuirity Systems |
| ■ A6800 | Prep & Sub HVAC materials | 20 13-Feb-23 | 13-Mar-23 | 153 | Prep & Sub HVAC materials |
| A6810 | Prep & Sub Fire alarm & Sprinkler | 20 13-Feb-23 | 13-Mar-23 | 341 | Prep & Sub Fire alarm & Sprinkler |
| A10020 | Prep & Sub Alminum Curtain Wall | 20 27-Feb-23 | 24-Mar-23 | 298 | Prep & Sub Alminum Curtain Wall |
| A6620 | Prep & Sub Sheet Metal roofing | 20 27-Feb-23 | 24-Mar-23 | 214 | Prep & Sub Sheet Metal roofing |
| A20320 | Prep & Sub Telecommunication materials | 20 02-Mar-23 | 29-Mar-23 | 280 | Prep & Sub Telecommunication materials |
| A10030 | Prep & Sub All Gates Storefronts | 20 27-Mar-23 | 21-Apr-23 | 153 | Prep & Sub All Gates Storefronts |
| A10060 | Prep & Sub Glazing | 20 27-Mar-23 | 21-Apr-23 | 153 | Prep & Sub 'Glazing |
| A10160 | Prep & Sub Composite Metal Wall Panels | 20 27-Mar-23 | 21-Apr-23 | 286 | Prep & Sub Composite Metal Wall Panels |
| A10150 | Prep & Sub Fiber cement Siding | 20 10-Apr-23 | 05-May-23 | 268 | Prep & Sub Fiber cement Siding |
| A10130 | Prep & Sub Stone Masonry | 20 10-Apr-23 | 05-May-23 | 221 | Prep & Sub Stone Masonry |
| A6640 | Prep & Sub Stone Masonly Prep & Sub Outdoor Amenities | 20 19-Apr-23 | 16-May-23 | 325 | Prep & Sub Outdoor Amenities |
| A9920 | Prep & Sub Aluminum Entrance and Storefront - Interior and Exterior | 20 09-May-23 | 06-Jun-23 | 122 | Prep & Sub Aluminum Entrance and Storefront - Interior and Exterior |
| A3920 A10040 | Prep & Sub Resillient Flooring | 20 09-May-23 | 06-Jun-23 | 290 | Prep & Sub Resillient Flooring |
| A10040 | Prep & Sub Resilient Flooring Prep & Sub Cermic Tiles | 20 09-May-23 | 06-Jun-23 | 272 | Prep & Sub Cernic Tiles |
| A10050 | Prep & Sub Doors & Hardware | • | 06-Jun-23 | 285 | |
| | ' | 20 09-May-23 | | | Prep & Sub Doors & Hardware |
| A6550 | Prep & Sub Countertops | 20 09-May-23 | 06-Jun-23 | 280 | Prep & Sub Countertops |
| A6710 | Prep & Sub Carpets | 20 09-May-23 | 06-Jun-23 | 290 | Prep & Sub Carpets |
| A6840 | Prep & Sub Bicycle Equipment | 20 06-Jun-23 | 05-Jul-23 | 339 | Prep & Sub Bicycle Equipment |
| A49980 | Prep & Sub Garage Walls | 20 09-Jun-23 | 10-Jul-23 | 250 | Prep & Sub Garage Walls |
| A10000 | Prep & Sub CIP Garage Slab Reinforcement | 20 09-Jun-23 | 10-Jul-23 | 161 | Prep & Sub CIP Garage Slab Reinforcement |
| A6570 | Prep & Sub Elevators | 20 09-Jun-23 | 10-Jul-23 | 253 | Prep & Sub Elevators |
| A10080 | Prep & Sub Vinyl Windows and sliding Doors | 20 01-Aug-23 | 28-Aug-23 | 65 | Prep & Sub Vinyl Windows and sliding Doors |
| A6630 | Prep & Sub Prebuild Cabinets | 20 01-Aug-23 | 28-Aug-23 | 294 | Prep & Sub Prebuild Cabinets |
| A6650 | Prep & Sub Swimping Pool | 20 01-Aug-23 | 28-Aug-23 | 294 | Prep & Sub Swimping Pool |
| Rev & App | P. 11 | 203 06-Dec-22 | 26-Sep-23 | 301 | ✓ 26-Sep-23, Rev & App |
| Shopdrawings- | Building A.B.& C | 163 06-Dec-22 | 31-Jul-23 27-Dec-22 | 254 | ▼ 31-Jul-23, Shopdrawings-Building A,B & C |
| | Rev & App Structural Shop Drawing-Building A,B & C | 15 06-Dec-22 | 11-Jan-23 | 0 | Rev & App Structural Shop Drawing-Building A,B & C |
| A11960 A11970 | Rev & App Architectural Shop Drawing-Building A,B & C | 20 13-Dec-22 20 13-Dec-22 | 11-Jan-23 11-Jan-23 | 0 | Rev & App Architectural Shop Drawing-Building A, B & C |
| | Rev & App Civill Shop Drawing-Building A,B & C | | | 109 | Rev & App Civill Shop Drawing-Building A,B & C |
| A11990 | Rev & App Mechanical Shop Drawing-Building A,B & C | 20 10-Jan-23 | 07-Feb-23 07-Feb-23 | : | Rev & App Mechanical Shop Drawing-Building A, B & C |
| A12010 | Rev & App Electrical Shop Drawing-Building A,B & C | 20 10-Jan-23 | | 85 | Rev & App Electrical Shop: Drawing-Building A,B,& C |
| A12000 | Rev & App Plumbing Shop Drawing-Building A,B & C | 20 13-Jan-23 | 10-Feb-23 | 153 | Rev & App Plumbing Shop Drawing-Building A,B & C |
| A12060 | Rev & App HVAC Shop Drawing-Building A,B & C | 20 13-Jan-23 | 10-Feb-23 | 153 | Rev & App HVAC Shop Drawing-Building A,B & C |
| A12070 | Rev & App Fire Alarm & Fire Sprinkler Shop Drawing-Building A,B & C | 20 13-Jan-23 | 10-Feb-23 | 292 | Rev & App Fire Alarm & Fire Sprinkler Shop Drawing-Building A,B,& C |
| A12020 | Rev & App Telecommunications Shop Drawing-Building A,B & C | 20 01-Feb-23 | 01-Mar-23 | 280 | Rev & App. Telecommunications Shop Drawing-Building A.B.& C |
| A12030 | Rev & App Landscape Shop Drawing-Building A,B & C | 20 22-Mar-23 | 18-Apr-23 | 325 | Rev. & App Landscape Shop Drawing-Building A, B & C |
| A12040 | Rev & App interior Shop Drawing-Building A,B & C | 20 11-Apr-23 | 08-May-23 | 122 | Rev & App Interior Shop Drawing-Building A, B, & C |
| A12050 | Rev & App Garage Shop Drawing-Building A,B & C | 20 11-May-23 | 08-Jun-23 | 161 | Rev & App Garage Shop Drawing-Building A,B & C |
| A12080 | Rev & App Elevators Shop Drawings-Building A,B & C | 20 11-May-23 | 08-Jun-23 | 253 | Rev & App Elevators Shop Drawings-Building A,B & C |
| A12090 | Rev & App Swimming Pool Shop Drawings-Building A,B & C | 20 03-Jul-23 | 31-Jul-23 | 65 | Rev & App Swimming Pool Shop Drawings-Building A, B & C |
| Materials A7090 | Rev & App Structural Concrete Vapor Barrier | 173 20-Jan-23 | 26-Sep-23 | 301 | ▼ 26-Sep-23, Materials Pow & Ann Structural Concrete Vapor Parriet Pow & Ann Structural Concrete Vapor |
| | • | 15 20 Jan-23 | 09-Feb-23 | 0 | Rev & App Structural Concrete Vapor Barrier |
| A20310 | Rev & App Concrete & rebars | 15 20-Jan-23 | 09-Feb-23 | U | Rev & App Concrete & rebars |
| Actual Level of Actual Work | of Effort Remaining Work Milestone Critical Remaining Work Summary | | Page 2 of 54 | | Data Date : 14-Nov-22 Detailed schedule |



Actual Level of Effort Remaining Work ♦ Milestone

Actual Work Critical Remaining Work summary

Page 3 of 54

Data Date : 14-Nov-22 Detailed schedule

| HSE COMSULTANTS | | | Eastside II-B | Baseline-Fi | nal-1 | KWA Construction | | |
|-------------------------|--------------------------------------------------------------------|-------------------------|---------------|----------------|--------------------------------------------|-----------------------------------------------------|--|--|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 | | |
| | | | | CL | N D J F M A M J Jul A S Oct N | | | |
| Fab & Del | Fals 0 Dat Otherstown Community Vision Demission | 259 10-Feb-23 | 26-Oct-23 | 441 | | ct-23, Fab & Del | | |
| A10960 | Fab & Del Structural Concrete Vapor Barrier | 20 10-Feb-23 | 01-Mar-23 | 0 | Fab & Del Structural Concrete Vapor B | amer | | |
| A11000 | Fab & Del CIP Column rebar | 30 10-Feb-23 | 11-Mar-23 | 65 | Fab & Del CIP Column rebar | | | |
| A11030 | Fab & Del Post Tension | 20 10-Feb-23 | 01-Mar-23 | 0 | Fab & Del Post Tension | | | |
| A11060 | Fab & Del Concrete & rebar | 30 10-Feb-23 | 11-Mar-23 | 1 | Fab & Del Concrete & rebar | | | |
| A10920 | Fab & Del Structural steel Column and Beams | 30 17-Feb-23 | 18-Mar-23 | 15 | Fab & Del Structural steel Column a | | | |
| A11640 | Fab & Del Steel Joists and Joists Gerder | 30 25-Feb-23 | 26-Mar-23 | 142 | Fab & Del Steel Joists and Joists G | | | |
| A10870 | Fab & Del Intumescent Fire Proofing | 30 11-Mar-23 | 09-Apr-23 | 0 | Fab & Del Intumescent Fire Proof | | | |
| A10890 | Fab & Del Prefabricated Wood Truss Building A,B&C | 30 11-Mar-23 | 09-Apr-23 | 2 | Fab & Del Prefabricated Wood Tr | | | |
| A11080 | Fab & Del Storm Water Materials | 30 11-Mar-23 | 09-Apr-23 | 123 | Fab & Del Storm Water Materials | | | |
| A11500 | Fab & Del Pavement Parking | 30 11-Mar-23 | 09-Apr-23 | 590 | Fab & Del Pavement Parking | | | |
| A11590 | Fab & Del Shingles | 30 11-Mar-23 | 09-Apr-23 | 304 | Fab & Del Shingles | | | |
| A11610 | Fab & Del Building Insulation | 30 11-Mar-23 | 09-Apr-23 | 289 | Fab & Del Building Insulation | | | |
| A11620 | Fab & Del Finish Carpentry | 30 11-Mar-23 | 09-Apr-23 | 515 | Fab & Del Finish Carpentry | | | |
| A11050 | Fab & Del Concrete finishes | 30 18-Mar-23 | 16-Apr-23 | 303 | Fab & Del Concrete finishes | | | |
| A11070 | Fab & Del Exterior Joint Sealant | 30 18-Mar-23 | 16-Apr-23 | 291 | Fab & Del Exterior Joint Sealant | | | |
| ■ A10820 | Fab & Del Painting | 30 25-Mar-23 | 23-Apr-23 | 445 | Fab & Del Painting | | | |
| ■ A10830 | Fab & Del Stucco | 30 25-Mar-23 | 23-Apr-23 | 379 | Fab & Del Stucco | | | |
| ■ A10880 | Fab & Del Membrane Waterproofing | 30 25-Mar-23 | 23-Apr-23 | 262 | Fab & Del Membrane Waterpro | oofing | | |
| ■ A10860 | Fab & Del Expansion Joints | 30 01-Apr-23 | 30-Apr-23 | 267 | Fab & Del Expansion Joints | | | |
| ■ A10940 | Fab & Del Brick Masonry | 30 01-Apr-23 | 30-Apr-23 | 389 | Fab & Del Brick Masonry | | | |
| ■ A11040 | Fab & Del Control Joint | 30 01-Apr-23 | 30-Apr-23 | 458 | Fab & Del Control Joint | | | |
| ■ A10790 | Fab & Del Water Meter Vault | 30 06-Apr-23 | 05-May-23 | 159 | Fab & Del Water Meter Vault | | | |
| ■ A11130 | Fab & Del Electrical materials | 30 06-Apr-23 | 05-May-23 | 298 | Fab & Del Electrical materials | | | |
| ■ A11150 | Fab & Del Pumps | 30 06-Apr-23 | 05-May-23 | 359 | Fab & Det Pumps | | | |
| ■ A11460 | Fab & Del Audio Video System | 30 06-Apr-23 | 05-May-23 | 124 | Fab & Del Audio Video Syste | mi i i i i i i i i i i i i i i i i i i | | |
| ■ A11520 | Fab & Del Acces Control | 60 06-Apr-23 | 04-Jun-23 | 476 | Fab & Del Acces Control | | | |
| ■ A11540 | Fab & Del Light Fixtures | 30 06-Apr-23 | 05-May-23 | 429 | Fab & Del Light Fixtures | | | |
| A11090 | Fab & Del Plumbing materials | 30 11-Apr-23 | 10-May-23 | 222 | Fab & Del Plumbing material | | | |
| A 11140 | Fab & Del HVAC materials | 30 11-Apr-23 | 10-May-23 | 222 | Fab & Del HVAC materials | | | |
| A 11390 | Fab & Del Bath Accessories | 30 11-Apr-23 | 10-May-23 | 281 | Fab & Del Bath Accessories | | | |
| A 11440 | Fab & Del Fire Sprinkler | 30 11-Apr-23 | 10-May-23 | 497 | Fab & Del Fire Sprinkler | | | |
| A 11510 | Fab & Del Fire Alarm & Sprinkler | 30 11-Apr-23 | 10-May-23 | 497 | Fab & Del Fire Alarm & Sprin | kler | | |
| A11530 | Fab & Del Secuirity Systems | 30 11-Apr-23 | 10-May-23 | 424 | Fab & Del Secuirity Systems | | | |
| ■ A10910 | Fab & Del Metal Fabrications | 30 22-Apr-23 | 21-May-23 | 479 | Fab & Del Metal Fabrication | ns | | |
| A11170 | Fab & Del Alminum Curtain Wall | 30 22-Apr-23 | 21-May-23 | 437 | Fab & Del Alminum Curtain | Wall | | |
| ■ A11400 | Fab & Del Sheet Metal roofing | 30 22-Apr-23 | 21-May-23 | 315 | Fab & Del Sheet Metal roo | | | |
| ■ A11470 | Fab & Del Network Cabling | 30 27-Apr-23 | 26-May-23 | 408 | Fab & Del Network Cabling | | | |
| A11180 | Fab & Del All Gates Storefronts | 30 20-May-23 | 18-Jun-23 | 228 | Fab & Del All Gates Sto | prefront's | | |
| ■ A11210 | Fab & Del Glazing | 30 20-May-23 | 18-Jun-23 | 228 | Fab & Del Glazing | | | |
| A11310 | Fab & Del Composite Metal Wall Panels | 60 20-May-23 | 18-Jul-23 | 421 | Fab & Del Compos | ite Metal Wall Panels | | |
| ■ A11300 | Fab & Del Fiber cement Siding | 30 06-Jun-23 | 05-Jul-23 | 392 | Fab & Del Fiber cem | ent Siding | | |
| ■ A11320 | Fab & Del Stone Masonry | 30 06-Jun-23 | 05-Jul-23 | 323 | Fab & Del Stone Ma | sonry | | |
| ■ A11570 | Fab & Del outdoor Amenities | 90 15-Jun-23 | 12-Sep-23 | 475 | Fab & Del | outdoor Amenities | | |
| ■ A10850 | Fab & Del Aluminum Entrance and Storefront - Interior and Exterior | 30 07-Jul-23 | 05-Aug-23 | 180 | Fab & Del Alumi | num Entrance and Storefront - Interior and Exterior | | |
| A11190 | Fab & Del Resillient Flooring | 30 07-Jul-23 | 05-Aug-23 | 424 | Fab & Del Resill | ent Flooring | | |
| ■ A11200 | Fab & Del Cermic Tiles | 30 07-Jul-23 | 05-Aug-23 | 397 | Fab & Del Cerm | ic Tiles | | |
| ■ A11220 | Fab & Del Doors & Hardware | 30 07-Jul-23 | 05-Aug-23 | 414 | Fab & Del Doors | s & Hardware | | |
| ■ A11330 | Fab & Del Countertops | 30 07-Jul-23 | 05-Aug-23 | 408 | Fab & Del Coun | tertops | | |
| Actual Leve Actual Work | ŭ | , , | Page 4 of 54 | · <u>·</u> | Data Date : 14-Nov-22 Detailed schedule | | | |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction | |
|--------------------------|-------------------------------------------------------|---------------------------------------|------------------------|---------------------|-------------------------------------------------|------------------------------------------------------|--|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float ct N | 2023 D J F M A M J Jul A S Oct N D | 2024 2025 J F M A M J Jul A S Oct N D J F M A M J | |
| A11480 | Fab & Del Carpets | 30 07-Jul-23 | 05-Aug-23 | 424 I | D J F M A M J Jul A S Oct N D Fab & Del Carpet | <u>, , , , , , , , , , , , , , , , , , , </u> | |
| A11580 | Fab & Del Bicycle Equipment | 30 03-Aug-23 | 01-Sep-23 | 496 | Fab & Del Bio | | |
| A10950 | Fab & Del Garage post tension Cables | 30 08-Aug-23 | 06-Sep-23 | 322 | | arage post tension Cables | |
| A10930 | Fab & Del Garage Walls | 30 08-Aug-23 | 06-Sep-23 | 365 | Fab & Del Ga | | |
| A10970 | Fab & Del Garage Beams | 30 08-Aug-23 | 06-Sep-23 | 235 | Fab & Del Ga | | |
| A10980 | Fab & Del CIP Garage Slab Reinforcement | 30 08-Aug-23 | 06-Sep-23 | | | | |
| A10990 | Fab & Del Elevators | 60 08-Aug-23 | 06-Sep-23 06-Oct-23 | 322 | | P Garage Slab Reinforcement | |
| | | 30 27-Sep-23 | 26-Oct-23 | 98 | | Del Vinyl:Windows and sliding Doors | |
| A11230 A11430 | Fab & Del Vinyl Windows and sliding Doors | 30 27-Sep-23 | 26-Oct-23 | 431 | | Del Swimping Pool | |
| A11450 | Fab & Del Swimping Pool Fab & Del Prebuild Cabinets | · · · · · · · · · · · · · · · · · · · | | : : | | Del Prebuild Cabinets | |
| | | 30 27-Sep-23 | 26-Oct-23 | 431 | Fap & | | |
| Construction | n | 513 12-Jan-23 | 31-Jan-25 | 30 | | ▼ 31-Jan-25, Constr | |
| Mobilization | | 34 12-Jan-23 | 02-Mar-23 | 24 | ▼ 02-Mar-23, Mobilization | | |
| A0017 | Verify Benchmarks & Property Corners | 2 12-Jan-23 | 13-Jan-23 | 3 | l Verify Benchmarks & Property Corners | | |
| ■ A0018 | Erosion & Sedimentation Control | 3 17-Jan-23 | 19-Jan-23 | 3 | l Erosion & Sedimentation Control | | |
| ■ A1070 | Demolish Existing above and below ground improvements | 8 20-Jan-23 | 31-Jan-23 | 3 | ■ Demolish Existing above and below ground | improvements | |
| A1080 | Landscape Removal | 10 01-Feb-23 | 14-Feb-23 | 24 | ☐ Landscape Removal | | |
| A 1090 | Removal of Utilites | 6 15-Feb-23 | 23-Feb-23 | 24 | Removal of Utilites | | |
| A1110 | Temperory Water | 5 24-Feb-23 | 02-Mar-23 | 24 | ☐ Temperory Water | | |
| Building B | | 496 01-Feb-23 | 27-Jan-25 | 4 | + | ▼ 27-Jan-25, Building | |
| Area 1 | | 486 01-Feb-23 | 09-Jan-25 | 12 | • | ▼ 09-Jan-25, Area 1 | |
| Foundations I | B1 | 49 01-Feb-23 | 11-Apr-23 | 0 | ▼ 11-Apr-23, Foundations B1 | | |
| B27760 | Building Corners & Batter Boards -B1 | 2 01-Feb-23 | 02-Feb-23 | 3 | ■ Building Comers & Batter Boards -B1 | | |
| ■ B27770 | Underground Plumbing -B1 | 4 03-Feb-23 | 08-Feb-23 | 3 | Underground Plumbing -B1 | | |
| ■ B27780 | Inspect Underground Plumbing & Back Fill -B1 | 3 09-Feb-23 | 13-Feb-23 | 3 | Inspect Underground Plumbing & Back Fill | <u>-</u> B1 | |
| ■ B27790 | Forms & Grade Beams -B1 | 5 14-Feb-23 | 21-Feb-23 | 3 | Forms & Grade Beams -B1 | | |
| ■ B27800 | Termite Treatment -B1 | 1 22-Feb-23 | 22-Feb-23 | 5 | Termite Treatment -B1 | | |
| ■ B27810 | Vapor Barrier & PT Cables -B1 | 4 02-Mar-23 | 07-Mar-23 | 0 | ■ Vapor Barrier & PT Cables -B1 | | |
| ■ B27820 | Steel Embeds and Reinforcement -B1 | 6 13-Mar-23 | 20-Mar-23 | 0 | Steel Embeds and Reinforcement -B | 1 | |
| ■ B27750 | Inspect SOG -B1 | 1 21-Mar-23 | 21-Mar-23 | 0 | I Inspect SOG -B1 | | |
| ■ B27690 | Form Survey -B1 | 1 22-Mar-23 | 22-Mar-23 | 0 | I Form Survey -B1 | | |
| ■ B27700 | Place SOG -B1 | 1 23-Mar-23 | 23-Mar-23 | 0 | I Place SOG -B1 | | |
| ■ B27710 | 7-Day Break -B1 | 7 24-Mar-23 | 30-Mar-23 | 0 | 7-Day Break -B1 | | |
| ■ B27720 | Full Stress PT Cables -B1 | 1 31-Mar-23 | 31-Mar-23 | 0 | Full Stress PT Cables -B1 | | |
| ■ B27730 | Cut & Grout -B1 | 2 03-Apr-23 | 04-Apr-23 | | Cut & Grout -B1 | | |
| B27740 | Backfill & Clean Up -B1 | 5 05-Apr-23 | 11-Apr-23 | | ■ Backfill & Clean Up -B1 | | |
| Super-structu | · | 158 03-Apr-23 | 16-Nov-23 | 0 | | Nov-23, Super-structure | |
| First Floor | | 74 03-Apr-23 | 18-Jul-23 | 0 | 18-Jul-23, First Floor | | |
| B28110 | Erect Steel -B1 | 3 03-Apr-23 | 05-Apr-23 | 0 | I Erect Steel -B1 | | |
| B28120 | Inspect Steel -B1 | 2 06-Apr-23 | 07-Apr-23 | 0 1 | Inspect Steel -B1 | | |
| B29510 | 1st floor Intumescent paint -B1 | 2 10-Apr-23 | 11-Apr-23 | | I 1st floor Intumescent paint -B1 | | |
| B26690 | Framing First Floor -B1 | 8 12-Apr-23 | 21-Apr-23 | 0 | Framing First Floor -B1 | | |
| B26700 | First Floor Truss -B1 | 7 16-May-23 | 24-May-23 | | First Floor Truss -B1 | | |
| B26710 | First Floor Columns & Beams -B1 | 7 16-May-23 | 24-May-23 | | First Floor Columns & Beam | s-R1 | |
| B26720 | First Floor Decking -B1 | 5 15-Jun-23 | 22-Jun-23 | | First Floor Decking -B1 | | |
| B27210 | First Floor exterior wall sheathing -B1 | 7 10-Jul-23 | 18-Jul-23 | | First Floor exterior wa | sheathing -B1 | |
| Second Floo | _ | 95 12-Apr-23 | 25-Aug-23 | 0 | 25-Aug-23, Se | | |
| B29520 | Erect Steel -B1 | 3 12-Apr-23 | 25-Aug-23 14-Apr-23 | 27 | ▼ 25-Aug-25, Se | | |
| B29530 | Inspect Steel -B1 | 2 17-Apr-23 | 18-Apr-23 | 27 | I Inspect Steel -B1 | | |
| B29540 | 2nd floor Intumescent paint -B1 | 2 19-Apr-23 | 20-Apr-23 | 27 | l 2nd floor Intumescent paint -B1 | | |
| D29040 | Zna noor intumoscent paint 101 | 2 13-Api-23 | 20-πμι-23 | 21 | • 2nd nodi intumescent paint -51 | | |
| Actual Level Actual Work | | | Page 5 of 54 | | Data Date : 14-Nov-22 Detailed schedule | | |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-Fina | KWA Construction |
|------------------|-------------------------------------------------------------------------|------------------------------|------------------------|---------------|---------------------------------------------------------------------------------------------|
| Activity ID | Activity Name | Original Start | Finish | Total | 2023 2024 2025 |
| | | Duration | | Float | N D J F M A M J Jul A S Oct N D J F M A M J Jul A S Oct N D M A M D J F M A M D D D F M A M |
| ■ B26650 | Framing Second Floor -B1 | 10 31-May-23 | 13-Jun-23 | 0 | Framing Second Floor,-B1 |
| ■ B26660 | Second Floor Truss -B1 | 7 27-Jun-23 | 06-Jul-23 | 20 | Second Floor Truss -B1 |
| B 26670 | Second Floor Columns & Beams -B1 | 7 27-Jun-23 | 06-Jul-23 | 20 | ☐ Second Floor Columns & Beams -B1 |
| ■ B26680 | Second Floor Decking -B1 | 5 17-Jul-23 | 21-Jul-23 | 18 | Second Floor Decking -B1 |
| ■ B27230 | Second Floor exterior wall sheathing -B1 | 7 17-Aug-23 | 25-Aug-23 | 0 | Second Floor exterior wall sheathing -B1 |
| Third Floor | | 117 20-Apr-23 | 05-Oct-23 | 0 | ▼ 05-Oct-23, Third Floor |
| ■ B29550 | Erect Steel -B1 | 3 20-Apr-23 | 24-Apr-23 | 59 | ☐ Erect Steel -B1 |
| ■ B29560 | Inspect Steel -B1 | 2 25-Apr-23 | 26-Apr-23 | 59 | I Inspect Steel -B1 |
| ■ B29570 | 3rd floor Intumescent paint -B1 | 2 27-Apr-23 | 28-Apr-23 | 59 | ■ 3rd floor Intumescent paint -B1 |
| ■ B26730 | Framing Third Floor -B1 | 10 26-Jul-23 | 08-Aug-23 | 0 | Framing Third Floor -B1 |
| ■ B26740 | Third Floor Truss -B1 | 7 09-Aug-23 | 17-Aug-23 | 18 | ☐ Third Floor Truss -B1 |
| ■ B26750 | Third Floor Columns & Beams -B1 | 7 09-Aug-23 | 17-Aug-23 | 18 | ☐ Third Floor Columns & Beams -B1 |
| ■ B26760 | Third Floor Decking -B1 | 5 18-Aug-23 | 24-Aug-23 | 22 | ☐ Third Floor Decking -B1 |
| ■ B27240 | Third Floor exterior wall sheathing -B1 | 7 27-Sep-23 | 05-Oct-23 | 0 | ■ Third Floor exterior wall sheathing -B1 |
| Fourh Floor | | 139 28-Apr-23 | 16-Nov-23 | 0 | 16-Nov-23, Fourth Floor |
| ■ B29580 | Erect Steel -B1 | 3 28-Apr-23 | 02-May-23 | 93 | D Erect Steel -B1: |
| ■ B29590 | Inspect Steel -B1 | 2 03-May-23 | 04-May-23 | 93 | I Inspect Steel -B1 |
| ■ B29600 | 4th floor Intumescent paint -B1 | 2 05-May-23 | 08-May-23 | 93 | 4th floor Intumescent paint -B1 |
| ■ B26770 | Framing Fourth Floor -B1 | 10 21-Sep-23 | 04-Oct-23 | 0 | Framing Fourth Floor -B1 |
| ■ B26780 | Fourth Floor Truss -B1 | 7 05-Oct-23 | 16-Oct-23 | 9 | ☐ Fourth Floor Truss -B1 |
| ■ B26790 | Fourth Floor Columns & Beams -B1 | 7 05-Oct-23 | 16-Oct-23 | 9 | □ Fourth Floor Columns & Beams -B1 |
| ■ B26800 | Fourth Floor Decking -B1 | 5 17-Oct-23 | 23-Oct-23 | 10 | ☐ Fourth Floor Decking -B1 |
| ■ B27250 | Fourth Floor exterior wall sheathing -B1 | 7 07-Nov-23 | 16-Nov-23 | 0 | Fourth Floor exterior wall sheathing -B1 |
| Stairs | | 333 23-Jun-23 | 21-Oct-24 | 47 | ▼ 21-Oct-24, Stairs |
| B26430 | Install Flooring for Stairs -B1 | 20 23-Jun-23 | 21-Jul-23 | 74 | Install Flooring for Stairs -B1 |
| ■ B26640 | Stair Finishes -B1 | 13 01-Oct-24 | 21-Oct-24 | 47 | Stair Finishe's -B1 |
| Elevator | Can Finding B1 | 241 10-Oct-23 | 24-Sep-24 | 78 | ▼ 24-Sep-24, Elevator |
| B27260 | Elevator Shaft CMU Wals -B1 | 30 10-Oct-23 | 21-Nov-23 | 251 | Elevator Shaft CMU Walls -B1 |
| B27280 | Install Elevators -B1 | 7 09-Sep-24 | 18-Sep-24 | 75 | ☐ Install Elevators -B1 |
| B27270 | Install Elevators trimouts -B1 | 4 18-Sep-24 | 24-Sep-24 | 78 | ☐ Install Elevators trimouts -B1 |
| Roofing | motali Elovatoro trimotto B1 | 36 17-Nov-23 | 10-Jan-24 | 23 | ▼ 10-Jan-24, Roofing |
| B26510 | Roof Parapet -B1 | 7 17-Nov-23 | 28-Nov-23 | 22 | Roof Parapet -B1 |
| B26500 | Roof Drainage -B1 | 7 29-Nov-23 | 07-Dec-23 | 22 | □ Roof Drainagè -B1 |
| | Roof Membrane -B1 | 7 08-Dec-23 | 18-Dec-23 | 22 | Roof Membrane;-B1 |
| | Roof Tiles -B1 | 7 19-Dec-23 | 28-Dec-23 | 22 | □ Roof Tiles -B1 |
| B26490 B27660 | Roof shingle-B1 | 4 29-Dec-23 | 04-Jan-24 | 27 | Roof shingle-B1 |
| | - | 0 | 10-Jan-24 | 34 | |
| | Building B Dry-in -B1 | | | 0 | ◆ Building B Dry-in -B1, |
| Interiors | · · | 265 19-Dec-23 | 09-Jan-25 | 0 | ▼ 09-Jan-25, Interior |
| MEPF Rough | I-INS | 86 19-Dec-23 31 19-Dec-23 | 22-Apr-24 02-Feb-24 | 28 | ▼ 22-Apr-24, MEPF Rough-ins |
| B26470 | 1st Floor Plumbing Fire Mechanical Rough -B1 | 7 19-Dec-23 | 28-Dec-23 | 20 | ■ 1st Floor Plumbing Fire Mechanical Rough -B1 |
| ■ B26460 | 1st Floor Mechanical / Electrical Rough-ins -B1 | 8 11-Jan-24 | 23-Jan-24 | 28 | □ 1st Floor Mechanical / Electrical Rough-ins -B1 |
| B28220 | 1st floor Gypcrete Pre Pour-B1 | 1 11-Jan-24 | 11-Jan-24 | 23 | I 1st floor Gypcrete Pre Pour-B1 |
| B28150 | 1st floor Set Tubs and Showers and Inspect-B1 | 7 12-Jan-24 | 23-Jan-24 | 24 | □ 1st floor Set Tubs and Showers and Inspect-B1 |
| B28160 | 1st floor Attic Fire Rough-B1 | 7 12-Jan-24 5 12-Jan-24 | 19-Jan-24 | 23 | □ 1st floor Attic Fire Rough-B1 |
| 200120 | 1st floor Hydrovisual Inspection-B1 | 1 22-Jan-24 | 22-Jan-24 | 29 | ■ Tst floor Attic File Rough-51 ■ 1st floor Hydrovisual Inspection-B1 |
| B00400 | 1st floor Furrdown Prerock-B1 | 2 24-Jan-24 | 25-Jan-24 25-Jan-24 | 28 | I 1st floor Furrdown Prerock-B1 |
| | | | 29-Jan-24 29-Jan-24 | | |
| B28190 | 1st floor Air Handlers-B1 | 2 26-Jan-24 | | 28 | I 1st floor Air Handlers-B1 |
| ■ B28200 | 1st floor Fundowns -B1 | 2 30-Jan-24 | 31-Jan-24 | 28 | I 1st floor Furrdowns -B1 |
| ■ B28230 | 1st floor Final MEP Rough-B1 | 2 01-Feb-24 | 02-Feb-24 | 28 | I 1st floor Final MEP Rough-B1 |
| Actual Level | of Effort Remaining Work ♦ Milestone Critical Remaining Work ▼ summary | | Page 6 of 54 | | Data Date : 14-Nov-22 Detailed schedule |

| HSE CPM SCHEDULING CONSULTANTS | | | Eastside II-l | Baseline-Fin | al-1 | KWA Construction | | |
|--------------------------------|-------------------------------------------------|-------------------------|------------------------|----------------|-----------------------------------------|---------------------------------------------------------------|--|--|
| y ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 N D J F M A M J Jul A S Oct N [| 2024 2025 D J F M A M J Jul A S Oct N D J F M A | | |
| 2nd Floor | | 31 22-Jan-24 | 05-Mar-24 | 15 | N D J F M A M J Jul A S Oct N [| D J F M A M J Jul A S Oct N D J F M A V 05-Mar-24, 2nd Floor | | |
| B28250 | 2nd Floor Plumbing Fire Mechanical Rough -B1 | 7 22-Jan-24 | 30-Jan-24 | 0 | | 2nd Floor Plumbing Fire Mechanical Rough -B1 | | |
| ■ B28240 | 2nd Floor Mechanical / Electrical Rough-ins -B1 | 8 31-Jan-24 | 09-Feb-24 | 23 | | 2nd Floor Mechanical / Electrical Rough-ins -B1 | | |
| ■ B28320 | 2nd floor Gypcrete Pre Pour-B1 | 1 31-Jan-24 | 31-Jan-24 | 24 | | 2nd floor Gypcrete Pre Pour-B1 | | |
| ■ B28260 | 2nd floor Set Tubs and Showers and Inspect-B1 | 7 01-Feb-24 | 09-Feb-24 | 29 | | ☐ 2nd floor Set Tubs and Showers and Inspect-B1 | | |
| ■ B28270 | 2nd floor Attic Fire Rough-B1 | 5 01-Feb-24 | 07-Feb-24 | 24 | | 2nd floor Attic Fire Rough-B1 | | |
| ■ B28280 | 2nd floor Hydrovisual Inspection-B1 | 1 08-Feb-24 | 08-Feb-24 | 24 | | I 2nd floor Hydrovisual Inspection-B1 | | |
| ■ B28290 | 2nd floor Furrdown Prerock-B1 | 2 12-Feb-24 | 13-Feb-24 | 23 | | 2nd floor Furrdown Prerock-B1 | | |
| ■ B28300 | 2nd floor Air Handlers-B1 | 2 14-Feb-24 | 15-Feb-24 | 23 | | I 2nd floor Air Handlers-B1 | | |
| B28310 | 2nd floor Furrdowns -B1 | 2 16-Feb-24 | 20-Feb-24 | 23 | | 2nd floor Furrdowns -B1 | | |
| B28330 | 2nd floor Final MEP Rough-B1 | 2 04-Mar-24 | 05-Mar-24 | 15 | | 2nd floor Final MEP Rough-B1 | | |
| 3rd Floor | Zita noor marwill rough-br | 23 21-Feb-24 | 22-Mar-24 | 10 | | 22-Mar-24, 3rd Floor | | |
| B28350 | 3rd Floor Plumbing Fire Mechanical Rough -B1 | 7 21-Feb-24 | 29-Feb-24 | 0 | | ■ 3rd Floor Plumbing Fire Mechanical Rough -B1 | | |
| B28340 | 3rd Floor Mechanical / Electrical Rough-ins -B1 | 8 01-Mar-24 | 12-Mar-24 | 10 | | ☐ 3rd Floor Mechanical / Electrical Rough-ins -B1 | | |
| B28420 | 3rd floor Gypcrete Pre Pour-B1 | 1 01-Mar-24 | 01-Mar-24 | 11 | | 3rd floor Gypcrete Pre Pour-B1 | | |
| B28360 | 3rd floor Set Tubs and Showers and Inspect-B1 | 5 04-Mar-24 | 08-Mar-24 | 18 | | 3rd floor Set Tubs and Showers and Inspect-B1 | | |
| B28370 | 3rd floor Attic Fire Rough-B1 | 5 04-Mar-24 | 08-Mar-24 | 11 | | 3rd floor Attic Fire Rough-B1 | | |
| B28380 | 3rd floor Hydrovisual Inspection-B1 | 1 11-Mar-24 | 11-Mar-24 | 11 | | 3rd floor Hydrovisual Inspection-B1 | | |
| B28390 | 3rd floor Furrdown Prerock-B1 | 2 13-Mar-24 | 14-Mar-24 | 10 | | 3rd floor Furrdown Prerock-B1 | | |
| | | | | 10 | | | | |
| B28400 | 3rd floor Air Handlers-B1 | 2 15-Mar-24 | 18-Mar-24 | | | 3rd floor Air Handlers-B1 | | |
| B28410 | 3rd floor Furrdowns -B1 | 2 19-Mar-24 | 20-Mar-24 | 10 | ······································ | I 3rd floor Furrdowns -B1 | | |
| B28430 | 3rd floor Final MEP Rough-B1 | 2 21-Mar-24 | 22-Mar-24 | 10 | | I 3rd floor Final MEP Rough-B1 | | |
| 4th Floor | 4th Floor Direction Fire Machanical Davids D4 | 22 21-Mar-24 | 19-Apr-24 29-Mar-24 | 0 | | 19-Apr-24, 4th Floor | | |
| ■ B28450 | 4th Floor Plumbing Fire Mechanical Rough -B1 | 7 21-Mar-24 | - | 0 | | 4th Floor Plumbing Fire Mechanical Rough -B1 | | |
| ■ B28440 | 4th Floor Mechanical / Electrical Rough-ins -B1 | 7 01-Apr-24 | 09-Apr-24 | 0 | | 4th Floor Mechanical / Electrical Rough-ins -B1 | | |
| ■ B28520 | 4th floor Gypcrete Pre Pour-B1 | 1 01-Apr-24 | 01-Apr-24 | 0 | ļ-iiiiiiiiiiiii- |) 4th floor Gypcrete Pre Pour-B1 | | |
| ■ B28460 | 4th floor Set Tubs and Showers and Inspect-B1 | 5 02-Apr-24 | 08-Apr-24 | / | | 4th floor Set Tubs and Showers and Inspect-B1 | | |
| ■ B28470 | 4th floor Attic Fire Rough-B1 | 5 02-Apr-24 | 08-Apr-24 | 0 | | 4th floor Attic Fire Rough-B1 | | |
| ■ B28480 | 4th floor Hydrovisual Inspection-B1 | 1 09-Apr-24 | 09-Apr-24 | 0 : | | I 4th floor Hydrovisual Inspection-B1 | | |
| ■ B28490 | 4th floor Furrdown Prerock-B1 | 2 10-Apr-24 | 11-Apr-24 | 0 | | 4th floor Furrdown Prerock-B1 | | |
| ■ B28500 | 4th floor Air Handlers-B1 | 2 12-Apr-24 | 15-Apr-24 | 0 | | ■ 4th floor Air Handlers-B1 | | |
| ■ B28510 | 4th floor Furrdowns -B1 | 2 16-Apr-24 | 17-Apr-24 | 0 | | l 4th floor Fundowns -B1 | | |
| B28530 | 4th floor Final MEP Rough-B1 | 2 18-Apr-24 | 19-Apr-24 | 0 | | 4th floor Final MEP Rough-B1 | | |
| _ | ec / Framing Inspections | 1 22-Apr-24 | 22-Apr-24 | 0 | | ▼ 22-Apr-24, Mech / Elec / Framing Inspections | | |
| B28210 | Mech / Elec / Framing Inspections-B1 | 1 22-Apr-24 | 22-Apr-24 | 0 | | Mech / Elec / Framing Inspections-B1 | | |
| Finishes & | Trim-Outs | 179 23-Apr-24 | 09-Jan-25 | 0 | | ▼ 09-Jan-25, ▼ 15-Oct-24, 4th Floor | | |
| 4th Floor | Ath. flace be sufficient of coults. D4 | 121 23-Apr-24 | 15-Oct-24 | 14 | | | | |
| B27320 | 4th floor Insullation of walls -B1 | 5 23-Apr-24 | 29-Apr-24 | 0 | | 4th floor Insullation of walls -B1 | | |
| ■ B26520 | 4th floor Hang Drywall-B1 | 7 30-Apr-24 | 08-May-24 | 0 | | 4th floor Hang Drywall-B1 | | |
| ■ B26530 | 4th floor Tape & Finish Drywall -B1 | 5 09-May-24 | 15-May-24 | 20 | | 4th floor Tape & Finish Drywall -B1 | | |
| ■ B26560 | 4th floor Texture -B1 | 3 16-May-24 | 20-May-24 | 31 | | ■ 4th floor Texture B1 | | |
| ■ B26590 | 4th Floor First Trim -B1 | 4 21-May-24 | 24-May-24 | 31 | | 1 4th Floor First Trim -B1 | | |
| ■ B26540 | 4th floor Prime & Paint -B1 | 4 28-May-24 | 31-May-24 | 31 | | | | |
| ■ B26570 | 4th floor Cabinets & Ceramic Tile -B1 | 5 03-Jun-24 | 07-Jun-24 | 66 | | 1 4th floor Cabinets & Ceramic Tile -B1 | | |
| ■ B26840 | 4th floor Counter Tops -B1 | 4 10-Jun-24 | 13-Jun-24 | 68 | | | | |
| B 26610 | 4th Floor Second Trim & Hardware -B1 | 4 14-Jun-24 | 20-Jun-24 | 68 | | ☐ 4th Floor Second Trim & Hardware -B1 | | |
| B 26600 | 4th Floor MEP Trimout -B1 | 4 21-Jun-24 | 26-Jun-24 | 68 | | ☐ 4th Floor MEP Trimout -B1 | | |
| ■ B26580 | 4th floor HVAC Start Up & Attic Insulation -B1 | 4 09-Sep-24 | 13-Sep-24 | 8 | | 4th floor HVAC Start Up & | | |
| B 26550 | 4th floor Flooring Tiles -B1 | 5 13-Sep-24 | 20-Sep-24 | 14 | | ☐ 4th floor Flooring Tiles -B1 | | |
| ■ B26820 | 4th floor Major Appliances -B1 | 4 20-Sep-24 | 26-Sep-24 | 14 | | ☐ 4th floor Major Appliances | | |

Actual Level of Effort Remaining Work ♦ Milestone Critical Remaining Work summary

Actual Work

Page 7 of 54

Data Date: 14-Nov-22 Detailed schedule



Critical Remaining Work summary

Actual Work

Eastside II-Baseline-Final-1

KWA Construction

| | CONSULTANTS | | | | | | | |
|----------------------|-----------------------------------------------------|-------------------------|-----------|----------------|-----------|---------------------------------------|----------------------------------------|--------------------------|
| / ID | Activity Name | Original Start Duration | Finish | Total Float | | 2023 | 2024 | 2025 |
| — P00000 | Ath floor Final Classing D4 | | 01.0-1.04 | _ <u></u> | N D J F M | A M J Jul A S Oct | | |
| ■ B26830 | 4th floor Final Cleaning -B1 | 3 26-Sep-24 | 01-Oct-24 | 14 | | | | Final Cleaning -B1 |
| ■ B26620 | 4th floor KWA Punch / Final Paint / Final Clean -B1 | 5 01-Oct-24 | 08-Oct-24 | 14 | | | | r KWA Punch / Final P |
| B26630 | 4th floor Owner Punch -B1 | 4 08-Oct-24 | 15-Oct-24 | 14 | | | | or Owner Punch -B1 |
| 3rd Floor | 3rd floor Insullation of walls -B1 | 123 23-May-24 | 19-Nov-24 | 5 | | | 3rd floor Insullation of walls | Nov-24, 3rd Floor |
| B27350 | | 4 23-May-24 | 29-May-24 | 0 | | | | -DI ; ; ; |
| ■ B27330 | 3rd floor Hang Drywall-B1 | 7 30-May-24 | 07-Jun-24 | 0 | | | ■ 3rd floor Hang Drywall-B1 | |
| ■ B27340 | 3rd floor Tape & Finish Drywall -B1 | 5 10-Jun-24 | 14-Jun-24 | 14 | | | ☐ 3rd floor Tape & Finish □ | rywaii-B1 |
| ■ B29770 | 3rd floor Texture -B1 | 3 17-Jun-24 | 20-Jun-24 | 22 | | | 0 3rd floor Texture B1 | |
| ■ B29800 | 3rd Floor First Trim -B1 | 4 21-Jun-24 | 26-Jun-24 | 22 | | | 3rd Floor First Trim -B | |
| B29750 | 3rd floor Prime & Paint -B1 | 4 27-Jun-24 | 02-Jul-24 | 22 | | | 3rd floor Prime & Pai | |
| ■ B29780 | 3rd floor Cabinets & Ceramic Tile -B1 | 5 03-Jul-24 | 10-Jul-24 | 60 | | | ☐ 3rd floor Cabinets & | |
| ■ B29870 | 3rd floor Counter Tops -B1 | 4 11-Jul-24 | 16-Jul-24 | 62 | | | □ 3rd floor Counter T | |
| ■ B29820 | 3rd Floor Second Trim & Hardware -B1 | 4 17-Jul-24 | 22-Jul-24 | 63 | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | □ 3rd Floor Second | |
| ■ B29810 | 3rd Floor MEP Trimout -B1 | 4 23-Jul-24 | 26-Jul-24 | 63 | | | 1 3rd Floor MEP Trii | |
| ■ B29790 | 3rd floor HVAC Start Up & Attic Insulation -B1 | 4 15-Oct-24 | 18-Oct-24 | 0 | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | or HVAC Start Up & A |
| ■ B29760 | 3rd floor Flooring Tiles -B1 | 5 21-Oct-24 | 25-Oct-24 | 5 | | | | oor Flooring Tiles -B1 |
| ■ B29850 | 3rd floor Major Appliances -B1 | 4 28-Oct-24 | 31-Oct-24 | 5 | | | | loor Major Appliances |
| B 29860 | 3rd floor Final Cleaning -B1 | 3 01-Nov-24 | 05-Nov-24 | 5 | | | 1 3rd | floor Final Cleaning - |
| ■ B29830 | 3rd floor KWA Punch / Final Paint / Final Clean -B1 | 5 06-Nov-24 | 13-Nov-24 | 5 | | | 3rc | floor KWA Punch / F |
| ■ B29840 | 3rd floor Owner Punch -B1 | 4 14-Nov-24 | 19-Nov-24 | 5 | | | 31 | d floor Owner Punch - |
| and Floor | | 121 20-Jun-24 | 12-Dec-24 | 4 | | | v: | 12-Dec-24, 2nd Floo |
| ■ B27380 | 2nd floor Insullation of walls -B1 | 5 20-Jun-24 | 26-Jun-24 | 2 | | | ☐ 2nd floor Insullation of | walls -B1 |
| B27360 | 2nd floor Hang Drywall-B1 | 7 01-Jul-24 | 10-Jul-24 | 0 | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 2nd floor Hang Dryw | all-B1 |
| ■ B27370 | 2nd floor Tape & Finish Drywall -B1 | 5 11-Jul-24 | 17-Jul-24 | 8 | | | ☐ 2nd floor Tape & Fr | ish Drywall -B1 |
| ■ B29900 | 2nd floor Texture -B1 | 3 12-Jul-24 | 16-Jul-24 | 17 | | | ☐ 2nd floor Texture -E | 1 |
| ■ B29930 | 2nd Floor First Trim -B1 | 4 18-Jul-24 | 23-Jul-24 | 16 | | | 0 2nd Floor First Trin | ı - B1 |
| B29880 | 2nd floor Prime & Paint -B1 | 4 24-Jul-24 | 29-Jul-24 | 16 | | | 🗓 2nd floor Prime & | Paint -B1 |
| B29910 | 2nd floor Cabinets & Ceramic Tile -B1 | 5 29-Aug-24 | 05-Sep-24 | 36 | | | ☐ 2nd floor Ca | binets & Ceramic Tile |
| B30000 | 2nd floor Counter Tops -B1 | 4 06-Sep-24 | 11-Sep-24 | 37 | | | 2nd floor C | ounter Tops -B1 |
| ■ B29950 | 2nd Floor Second Trim & Hardware -B1 | 4 12-Sep-24 | 17-Sep-24 | 38 | | | 1 2nd Floor | Second Trim & Hardwa |
| ■ B29940 | 2nd Floor MEP Trimout -B1 | 4 18-Sep-24 | 23-Sep-24 | 38 | | | 1 2nd Floor | MEP Trimout -B1 |
| ■ B29920 | 2nd floor HVAC Start Up & Attic Insulation -B1 | 4 06-Nov-24 | 12-Nov-24 | 0 | | | ■ 2n | floor HVAC Start Up |
| ■ B29890 | 2nd floor Flooring Tiles -B1 | 5 13-Nov-24 | 19-Nov-24 | 4 | | | 0 2 | d floor Flooring Tiles - |
| ■ B29980 | 2nd floor Major Appliances -B1 | 4 20-Nov-24 | 25-Nov-24 | 4 | | | | nd floor Major Applian |
| ■ B29990 | 2nd floor Final Cleaning -B1 | 3 26-Nov-24 | 29-Nov-24 | 4 | | | | 2nd floor Final Cleanir |
| ■ B29960 | 2nd floor KWA Punch / Final Paint / Final Clean -B1 | 5 02-Dec-24 | 06-Dec-24 | 4 | | | | 2nd floor KWA Punch |
| B29970 | 2nd floor Owner Punch -B1 | 4 09-Dec-24 | 12-Dec-24 | 4 | | | ······································ | 2nd floor Owner Pun |
| 1st Floor | | 120 18-Jul-24 | 09-Jan-25 | 0 | | | | 09-Jan-25, 1st Fk |
| B27410 | 1st floor Insullation of walls -B1 | 4 18-Jul-24 | 23-Jul-24 | 5 | | | 1 st floor Insullation | of walls -B1 |
| ■ B27390 | 1st floor Hang Drywall-B1 | 7 31-Jul-24 | 08-Aug-24 | 0 | | | ■ 1st floor Hang D | rywall-B1 |
| ■ B27400 | 1st floor Tape & Finish Drywall -B1 | 5 09-Aug-24 | 15-Aug-24 | 2 | | | ☐ 1st floor Tape 8 | Finish Drywall B1 |
| ■ B30030 | 1st floor Texture -B1 | 3 12-Aug-24 | 14-Aug-24 | 8 | | | ■ 1st floorTextur | |
| ■ B30060 | 1st Floor First Trim -B1 | 4 16-Aug-24 | 21-Aug-24 | 7 | | | 1st Floor First | |
| ■ B30010 | 1st floor Prime & Paint -B1 | 4 22-Aug-24 | 27-Aug-24 | 7 | | | ☐ 1st floor Prim | |
| ■ B30040 | 1st floor Cabinets & Ceramic Tile -B1 | 5 29-Aug-24 | 05-Sep-24 | 48 | | | □ 1'st floor Ca | oinets & Ceramic Tile - |
| B30130 | 1st floor Counter Tops -B1 | 4 25-Sep-24 | 30-Sep-24 | 37 | | | | Counter Tops -B1 |
| ■ B30080 | 1st Floor Second Trim & Hardware -B1 | 4 01-Oct-24 | 04-Oct-24 | 37 | | | 4 4 1 4 4 4 1 1 1 1 1 1 1 1 | r Second Trim & Hard |
| | 1st Floor MEP Trimout -B1 | 4 07-Oct-24 | 10-Oct-24 | 37 | | | | or MEP Trimout -B1 |
| ■ B30070 | | 7 07-001-24 | 10 000 27 | 0,1 | | | | IIIIIOGL DI |
| ■ B30070 ■ B30050 | 1st floor HVAC Start Up & Attic Insulation -B1 | 4 02-Dec-24 | 05-Dec-24 | 0 | | | | 1st floor HVAC Start |

| | HSE CONSULTANTS | | Eastside II-E | Baseline-F | Final-1 | | KWA Construction | |
|--------------------------|-----------------------------------------------------|-----------------------------|------------------------|----------------|----------|---------------------------------------------------------------|--------------------------------------------------|--|
| / ID | Activity Name | Original Start Duration | Finish | Total Float | 4 N D | 2023 D J F M A M J Jul A S Oct N D | 2024 2021 D J F M A M J Jul A S Oct N D J F M | |
| ■ B30110 | 1st floor Major Appliances -B1 | 4 16-Dec-24 | 19-Dec-24 | 0 | A IN I D | | I 1st floor Ma | |
| ■ B30120 | 1st floor Final Cleaning -B1 | 4 20-Dec-24 | 26-Dec-24 | 0 | | | ■ 1st floor Fin | |
| ■ B30090 | 1st floor KWA Punch / Final Paint / Final Clean -B1 | 5 27-Dec-24 | 03-Jan-25 | 0 | | | ■ 1st floor K | |
| B30100 | 1st floor Owner Punch -B1 | 4 06-Jan-25 | 09-Jan-25 | | | | ■ 1st floor(| |
| Gypcrete | Tot Hoof Owner and Er | 0 15-Aug-24 | 15-Aug-24 | 70 | | | ▼ 15-Aug-24, Gypcrete | |
| B29710 | Gypcrete -B1 | 0 15-Aug-24 | 15-Aug-24 | 70 | | | I Gypcrete -B1 | |
| Breezeways | | 3 15-Aug-24 | 19-Aug-24 | 70 | | | ▼ 19-Aug-24, Breezeways | |
| B29720 | Breezeways -B1 | 3 15-Aug-24 | 19-Aug-24 | 70 | | | ■ Breezeways -B1 | |
| Utilitiy Servic | - | 36 28-Aug-24 | 18-Oct-24 | 67 | | | ▼ 18-Oct-24, Utilitiy Sen | |
| B29730 | Electric Meters -B1 | 8 28-Aug-24 | 09-Sep-24 | Q | : : | | ■ Electric Meters -B1 | |
| B29730 | Telephone Service -B1 | 5 11-Oct-24 | 18-Oct-24 | 67 | | | ☐ Telephone Service -B | |
| | Telephone Service -b I | 487 03-Feb-23 | 14-Jan-25 | 07 | | | □ relephone Service -a ▼ 14-Jan-2 | |
| Area 2 | P2 | | | 9 | | 140 Apr 22 Faundations D2 | ▼ 14-Jan-2 | |
| Foundations I B27900 | Building Corners & Batter Boards -B2 | 52 03-Feb-23 2 03-Feb-23 | 18-Apr-23 06-Feb-23 | 5 | | 18-Apr-23, Foundations B2 Building Comers & Batter Boards -B2 | | |
| | Underground Plumbing -B2 | | | 5 | | | | |
| B27910 | - | 5 09-Feb-23 | 15-Feb-23 | 3 | | Underground Plumbing -B2 | 30 P2 | |
| B27920 | Inspect Underground Plumbing & Back Fill -B2 | 3 16-Feb-23 | 21-Feb-23 | 3 | | Inspect Underground Plumbing & Back F | -DZ | |
| B27930 | Forms & Grade Beams -B2 | 6 22-Feb-23 | 01-Mar-23 | 3 | | Forms & Grade Beams +B2 | | |
| B27940 | Termite Treatment -B2 | 1 02-Mar-23 | 02-Mar-23 | 3 | | Termite Treatment -B2 | | |
| B27950 | Vapor Barrier & PT Cables -B2 | 7 08-Mar-23 | 16-Mar-23 | 0 | | ■ Vapor Barrier & PT Cables -B2 | | |
| B27960 | Steel Embeds and Reinforcement -B2 | 5 21-Mar-23 | 27-Mar-23 | 4 | | Steel Embeds and Reinforcement - | B2 : : : : : : : : : : : : : : : : : : : | |
| B 27890 | Inspect SOG -B2 | 1 28-Mar-23 | 28-Mar-23 | 4 | | I Inspect SOG -B2 | | |
| B 27830 | Form Survey -B2 | 1 29-Mar-23 | 29-Mar-23 | 4 | | l Form Survey -B2 | | |
| B 27840 | Place SOG -B2 | 1 30-Mar-23 | 30-Mar-23 | 4 | | Place SOG -B2 | | |
| B 27850 | 7-Day Break -B2 | 7 31-Mar-23 | 06-Apr-23 | 6 | | ☐ 7-Day Break -B2 | | |
| B 27860 | Full Stress PT Cables -B2 | 1 07-Apr-23 | 07-Apr-23 | 4 | | I Full Stress PT Cables -B2 | | |
| B 27870 | Cut & Grout -B2 | 1 10-Apr-23 | 10-Apr-23 | 4 | | Cut & Grout -B2 | | |
| B 27880 | Backfill & Clean Up -B2 | 5 12-Apr-23 | 18-Apr-23 | 3 | | ☐ Backfill & Clean Up -B2 | | |
| Super-structu | ıre | 161 07-Apr-23 | 28-Nov-23 | 0 | | | 8-Nov-23, Super-structure | |
| 1st Floor | | 77 07-Apr-23 | 27-Jul-23 | 0 | | 27-Jul-23, 1st Floor | | |
| B28130 | Erect Steel -B2 | 3 07-Apr-23 | 11-Apr-23 | 26 | | Erect Steel -B2 | | |
| ■ B28140 | Inspect Steel -B2 | 2 12-Apr-23 | 13-Apr-23 | 26 | | I Inspect Steel -B2 | | |
| B 29610 | First floor Intumescent paint -B2 | 3 14-Apr-23 | 18-Apr-23 | 26 | | First floor Intumescent paint -B2 | | |
| B26950 | Framing First Floor -B2 | 8 24-Apr-23 | 03-May-23 | 0 | | Framing First Floor -B2 | | |
| B 26960 | First Floor Truss -B2 | 7 25-May-23 | 05-Jun-23 | 0 | | First Floor Truss -B2 | | |
| B 26970 | First Floor Columns & Beams -B2 | 7 25-May-23 | 05-Jun-23 | 0 | | First Floor Columns & Bea | | |
| ■ B26980 | First Floor Decking -B2 | 5 23-Jun-23 | 29-Jun-23 | 0 | | ■ First Floor Decking -B2 | - 4 4 4 4 4 1 1 1- | |
| B27170 | First Floor exterior wall sheathing -B2 | 7 19-Jul-23 | 27-Jul-23 | 0 | | ☐ First Floor exterior v | | |
| and Floor | | 99 17-Apr-23 | 06-Sep-23 | 0 | | ▼ 06-Sep-23, 2 | and Floor | |
| B29620 | Erect Steel -B2 | 3 17-Apr-23 | 19-Apr-23 | 59 | | l Erect Steel -B2 | | |
| B 29630 | Inspect Steel -B2 | 2 20-Apr-23 | 21-Apr-23 | 59 | | I Inspect Steel -B2 | | |
| B 29640 | Second floor Intumescent paint -B2 | 3 24-Apr-23 | 26-Apr-23 | 59 | | Second floor Intumescent paint | | |
| B 26910 | Framing Second Floor -B2 | 10 14-Jun-23 | 28-Jun-23 | 0 | | Framing Second Floor | | |
| B 26920 | Second Floor Truss -B2 | 7 07-Jul-23 | 17-Jul-23 | 20 | | ☐ Second Floor Truss | -B2 | |
| B 26930 | Second Floor Columns & Beams -B2 | 7 07-Jul-23 | 17-Jul-23 | 20 | | □ Second Floor Colum | nns & Beams -B2 | |
| B 26940 | Second Floor Decking -B2 | 5 24-Jul-23 | 28-Jul-23 | 20 | | Second Floor Deck | king -B2 | |
| B 27180 | Second Floor exterior wall sheathing -B2 | 7 28-Aug-23 | 06-Sep-23 | 0 | | ■ Second Floor | r exterior wall sheathing -B2 | |
| ard Floor | | 121 25-Apr-23 | 17-Oct-23 | 0 | | ▼ 17-0ct- | -23, 3rd Floor | |
| B29650 | Erect Steel -B2 | 3 25-Apr-23 | 27-Apr-23 | 93 | | l Erect Steel -B2 | | |
| B 29660 | Inspect Steel -B2 | 2 28-Apr-23 | 01-May-23 | 93 | | Inspect Steel -B2 | | |
| B 29670 | Third floor Intumescent paint -B2 | 3 02-May-23 | 04-May-23 | 93 | | 1 Third floor Intumescent paint -E | 32 | |
| Actual Level Actual Work | · · | | Page 9 of 54 | , | | Data Date : 14-Nov-22 Detailed schedule | | |

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Fina | al-1 | KWA Construction |
|--------------------------|----------------------------------------------------------------------------------|-------------------------------|------------------------|----------------|--------------------------------------------|-----------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 |
| — P2C000 | Francisco Third Flags D2 | | 22 4.17 22 | CL | N D J F M A M J Jul A S Oct | |
| B26990 | Framing Third Floor -B2 Third Floor Truss -B2 | 10 09-Aug-23 | 22-Aug-23 | 0 | Framing 7 | |
| B27000 B27010 | Third Floor Columns & Beams -B2 | 7 23-Aug-23 7 23-Aug-23 | 31-Aug-23 31-Aug-23 | 15 | ☐ Third Flo | or Iruss -bz |
| | Third Floor Decking -B2 | 5 01-Sep-23 | 08-Sep-23 | 17 | | or Decking -B2 |
| B27020 | Third Floor exterior wall sheathing -B2 Third Floor exterior wall sheathing -B2 | 7 06-Oct-23 | 17-Oct-23 | 17 | | our Decking -52 nird Floor exterior wall sheathing -B2 |
| 4th Floor | Third Floor exterior wall sheathling -bz | 143 03-May-23 | 28-Nov-23 | 0 | | ■ 28-Nov-23, 4th Floor |
| B29680 | Erect Steel -B2 | 3 03-May-23 | 05-May-23 | 115 | ▼ I Erect Steel -B2 | ▼ 20-NOV-25, 4tti,FloQi |
| B29690 | Inspect Steel -B2 | 2 08-May-23 | 09-May-23 | 115 | I Inspect Steel -B2 | |
| ■ B29700 | Fourth floor Intumescent paint -B2 | 3 10-May-23 | 12-May-23 | 115 | I Fourth floor Intumescent | paint-B2 |
| B27030 | Framing Fourth Floor -B2 | 10 05-Oct-23 | 19-Oct-23 | 0 | | raming Fourth Floor,-B2 |
| B27040 | Fourth Floor Truss -B2 | 7 20-Oct-23 | 30-Oct-23 | 6 | | Fourth Floor Truss -B2 |
| ■ B27050 | Fourth Floor Columns & Beams -B2 | 7 20-Oct-23 | 30-Oct-23 | 6 | | Fourth Floor Columns & Beams -B2 |
| ■ B27060 | Fourth Floor Decking -B2 | 5 31-Oct-23 | 06-Nov-23 | 7 | | Fourth Floor Decking -B2 |
| ■ B27200 | Fourth Floor exterior wall sheathing -B2 | 7 17-Nov-23 | 28-Nov-23 | 0 | | Fourth Floor exterior wall sheathing -B2 |
| Stairs | | 335 30-Jun-23 | 30-Oct-24 | 47 | | ▼ 30-Oct-24, Stairs |
| ■ B26850 | Install Flooring for Stairs -B2 | 7 30-Jun-23 | 11-Jul-23 | 84 | ☐ Install Flooring f | or Stairs -B2 |
| ■ B26900 | Stair Finishes -B2 | 7 21-Oct-24 | 30-Oct-24 | 47 | | ☐ Stair Finishes -B2 |
| Elevator | | 225 22-Nov-23 | 15-Oct-24 | 70 | | ▼ 15-Oct-24, Elevator |
| ■ B26440 | Elevator Shaft CMU Walls -B2 | 30 22-Nov-23 | 05-Jan-24 | 251 | | Elevator Shaft CMU Wals B2 |
| ■ B26810 | Install Elevators -B2 | 7 25-Sep-24 | 03-Oct-24 | 70 | | ☐ Install Elevators -B2 |
| ■ B26450 | Install Elevators trimouts -B2 | 7 04-Oct-24 | 15-Oct-24 | 70 | | ☐ Install Elevators trimouts -B2 |
| Roofing | | 32 29-Nov-23 | 16-Jan-24 | 25 | | ▼ 16-Jan-24, Roofing |
| ■ B26890 | Roof Parapet -B2 | 7 29-Nov-23 | 07-Dec-23 | 22 | | Roof Parapet -B2 |
| ■ B26880 | Roof Drainage -B2 | 7 08-Dec-23 | 18-Dec-23 | 22 | | Roof Drainage -B2 |
| ■ B26860 | Roof Membrane -B2 | 7 19-Dec-23 | 28-Dec-23 | 22 | | Roof Membrane -B2 |
| ■ B26870 | Roof Tiles -B2 | 7 29-Dec-23 | 09-Jan-24 | 22 | | ☐ Roof Tiles -B2 |
| B27670 | Roof shingle-B2 | 4 10-Jan-24 | 16-Jan-24 | 25 | | Roof shingle-B2 |
| ■ B27300 | Building B Dry-in -B2 | 264 20 Dec 22 | 16-Jan-24 | 36 | | ◆ Building B Dry-in -B2, |
| Interiors MEPF Rough | h.ins | 261 29-Dec-23 87 29-Dec-23 | 14-Jan-25 02-May-24 | 0 | | ▼ 02-May-24, MEPF Rough-ins |
| 1st Floor | ITINO | 28 29-Dec-23 | 08-Feb-24 | 26 | | ▼ 08-Feb-24, 1st Floor |
| B28700 | 1st Floor Plumbing Fire Mechanical Rough -B2 | 7 29-Dec-23 | 09-Jan-24 | 0 | | ■ 1st Floor Plumbing Fire Mechanical Rough -B2 |
| ■ B28690 | 1st Floor Mechanical / Electrical Rough-ins -B2 | 8 17-Jan-24 | 26-Jan-24 | 27 | | ☐ 1st Floor Mechanical / Electrical Rough-ins -B2 |
| ■ B28780 | 1st floor Gypcrete Pre Pour-B2 | 1 17-Jan-24 | 17-Jan-24 | 25 | | I 1st floor:Gypcrete Pre Pour-B2 |
| ■ B28720 | 1st floor Attic Fire Rough-B2 | 5 22-Jan-24 | 26-Jan-24 | 23 | | 1 1st floor Attic Fire Rough-B2 |
| ■ B28710 | 1st floor Set Tubs and Showers and Inspect-B2 | 7 24-Jan-24 | 01-Feb-24 | 24 | | 1st floor Set Tubs and Showers and Inspect-B2 |
| ■ B28730 | 1st floor Hydrovisual Inspection-B2 | 1 29-Jan-24 | 29-Jan-24 | 26 | | l 1st floor Hydrovisual Inspection-B2 |
| ■ B28740 | 1st floor Furrdown Prerock-B2 | 2 30-Jan-24 | 31-Jan-24 | 26 | | 1 1st floor Furrdown Prerock-B2 |
| ■ B28750 | 1st floor Air Handlers-B2 | 2 01-Feb-24 | 02-Feb-24 | 26 | | 1 1st floor Air Handlers-B2 |
| ■ B28760 | 1st floor Furrdowns -B2 | 2 05-Feb-24 | 06-Feb-24 | 26 | | I 1st floor Furrdowns -B2 |
| ■ B28790 | 1st floor Final MEP Rough-B2 | 2 07-Feb-24 | 08-Feb-24 | 26 | | I 1st floor Final MEP Rough-B2 |
| 2nd Floor | | 26 31-Jan-24 | 07-Mar-24 | 15 | | ▼ 07-Mar-24, 2nd Floor |
| ■ B28810 | 2nd Floor Plumbing Fire Mechanical Rough -B2 | 7 31-Jan-24 | 08-Feb-24 | 0 | | 2nd Floor Plumbing Fire Mechanical Rough B2 |
| ■ B28800 | 2nd Floor Mechanical / Electrical Rough-ins -B2 | 8 09-Feb-24 | 21-Feb-24 | 18 | | ☐ 2nd Floor Mechanical / Electrical Rough-ins -B2 |
| ■ B28880 | 2nd floor Gypcrete Pre Pour-B2 | 1 09-Feb-24 | 09-Feb-24 | 19 | | 2nd floor Gypcrete Pre Pour-B2 |
| ■ B28820 | 2nd floor Set Tubs and Showers and Inspect-B2 | 7 12-Feb-24 | 21-Feb-24 | 24 | | ☐ 2nd floor Set Tubs and Showers and Inspect-B2 |
| B28830 | 2nd floor Attic Fire Rough-B2 | 5 12-Feb-24 | 16-Feb-24 | 19 | | 2nd floor Attic Fire Rough-B2 |
| ■ B28840 | 2nd floor Hydrovisual Inspection-B2 | 1 20-Feb-24 | 20-Feb-24 | 19 | | I 2nd floor Hydrovisual Inspection-B2 |
| ■ B28850 | 2nd floor Furrdown Prerock-B2 | 2 22-Feb-24 | 23-Feb-24 | 18 | | I 2nd floor Furrdown Prerock-B2 |
| ■ B28860 | 2nd floor Air Handlers-B2 | 2 26-Feb-24 | 27-Feb-24 | 18 | | l 2nd floor Air Handlers-B2 |
| Actual Level Actual Work | S . | | Page 10 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |



| ativity ID | Astistic Name | 0 | Finish | 1 7 | | 2000 | 2024 |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|----------------------------|------------------------|----------------|-----------------|-----------------------------------------|----------------------------------------------------------------------|
| activity ID | Activity Name | Original Start Duration | Finish | Total Float | | 2023 N D J F M A M J Jul A S Oct N D | 2024 2025 J F M A M J Jul A S Oct N D J F M A M J |
| ■ B28870 | 2nd floor Furrdowns -B2 | 2 28-Feb-24 | 29-Feb-24 | 18 | Ct IN | N D J F M A M J Jul A S Oct N D | J F M A M J Jul A S Oct N D J F M A M J 1 2nd floor Furrdowns -B2 |
| B28870 B28890 | 2nd floor Final MEP Rough-B2 | 2 26-Feb-24 2 06-Mar-24 | 07-Mar-24 | 15 | | | . با با داد داد داد داد داد داد داد داد د |
| | ZIId 11001 FIIIal IVIEP Rougi1-62 | 23 01-Mar-24 | 07-Mar-24 | 15 | | | I 2nd floor Final MEP Rough-B2 ▼ 02-Apr-24, 3rd Floor |
| 3rd Floor B28910 | 3rd Floor Plumbing Fire Mechanical Rough -B2 | 7 01-Mar-24 | 11-Mar-24 | 0 | | | ■ 3rd Floor Plumbing Fire Mechanical Rough -B2 |
| B28900 | 3rd Floor Mechanical / Electrical Rough-ins -B2 | 8 12-Mar-24 | 21-Mar-24 | 5 | | | ☐ 3rd Floor Mechanical / Electrical Rough-ins-B2 |
| | 3rd floor Gypcrete Pre Pour-B2 | 1 12-Mar-24 | 12-Mar-24 | 6 | | | I 3rd floor Gypcrete Pre Pour-B2 |
| ■ B28980 ■ B28920 | 3rd floor Set Tubs and Showers and Inspect-B2 | 7 13-Mar-24 | 21-Mar-24 | 11 | <u> </u> | | ☐ 3rd floor Set Tubs and Showers and Inspect-B2 |
| B28930 | 3rd floor Attic Fire Rough-B2 | 5 13-Mar-24 | 19-Mar-24 | 6 | | | 3rd floor Attic Fire Rough-B2 |
| B28940 | 3rd floor Hydrovisual Inspection-B2 | 1 20-Mar-24 | 20-Mar-24 | 0 | | | I 3rd floor Hydrovisual Inspection-B2 |
| B28950 | 3rd floor Furrdown Prerock-B2 | 2 22-Mar-24 | 25-Mar-24 | | | | 3rd floor Flyrdown Prerock-B2 |
| | | | 27-Mar-24 | 5 | | | |
| ■ B28960 | 3rd floor Air Handlers-B2 3rd floor Furrdowns -B2 | 2 26-Mar-24 | 27-Mar-24 29-Mar-24 | 5 | | | I 3rd floor Air Handlers-B2 |
| B28970 B28990 | <u> </u> | 2 28-Mar-24 | | 5 | - : | | I 3rd floor Furrdowns -B2 |
| | 3rd floor Final MEP Rough-B2 | 2 01-Apr-24 | 02-Apr-24 | 5 | | | 3rd floor Final MEP Rough-B2 |
| 4th Floor | All Clear Diversions Fire Machanical Davids D2 | 23 01-Apr-24 | 01-May-24 | 0 | | | ▼ 01-May-24, 4th Floor 4th Floor Plumbing Fire Mechanical Rough -B2 |
| ■ B29010 | 4th Floor Plumbing Fire Mechanical Rough -B2 | 7 01-Apr-24 | 09-Apr-24 | 0 | 4 : 1 | | |
| ■ B29000 | 4th Floor Mechanical / Electrical Rough-ins -B2 | 8 10-Apr-24 | 19-Apr-24 | 0 | | | 4th Floor Mechanical / Electrical Rough-ins -B2 |
| ■ B29080 | 4th floor Gypcrete Pre Pour-B2 | 2 10-Apr-24 | 11-Apr-24 | 0 | | | I 4th floor Gypcrete Pre Pour-B2 |
| ■ B29020 | 4th floor Set Tubs and Showers and Inspect-B2 | 7 12-Apr-24 | 22-Apr-24 | 5 | | | 4th floor Set Tubs and Showers and Inspect-B2 |
| ■ B29030 | 4th floor Attic Fire Rough-B2 | 5 12-Apr-24 | 18-Apr-24 | 0 | | | ■ 4th floor Attic Fire Rough-B2 |
| ■ B29040 | 4th floor Hydrovisual Inspection-B2 | 1 19-Apr-24 | 19-Apr-24 | 0 | | | l 4th floor Hydrovisual Inspection-B2 |
| ■ B29050 | 4th floor Furrdown Prerock-B2 | 2 22-Apr-24 | 23-Apr-24 | 0 | 1 : | | l 4th floor Furrdown Prerock-B2 |
| ■ B29060 | 4th floor Air Handlers-B2 | 2 24-Apr-24 | 25-Apr-24 | 0 | | | 1 4th floor Air Handlers-B2 |
| ■ B29070 | 4th floor Furrdowns -B2 | 2 26-Apr-24 | 29-Apr-24 | 0 | | | 4th floor Furrdowns -B2 |
| ■ B29090 | 4th floor Final MEP Rough-B2 | 2 30-Apr-24 | 01-May-24 | 0 | | | 4th floor Final MEP;Rough-B2 |
| and the second s | : / Framing Inspections | 1 02-May-24 | 02-May-24 | 0 | | | ▼ 02-May-24, Mech / Elec / Framing Inspections |
| ■ B28770 | Mech / Elec / Framing Inspections-B2 | 1 02-May-24 | 02-May-24 | 0 | <u> </u> -:- - | |) Mech / Elec / Framing Inspections-B2 |
| Finishes & Ti | rim-Outs | 174 03-May-24 | 14-Jan-25 | 0 | | | ▼ 14-Jan-25, Finishes |
| 4th Floor | 4th floor Insullation of walls -B2 | 125 03-May-24 | 31-Oct-24 | 5 | | | 31-Oct-24, 4th Floor |
| B27440 | | 4 03-May-24 | 08-May-24 | 0 | | | 4th floor Insullation of walls -B2 |
| ■ B27420 | 4th floor Hang Drywall-B2 | 7 09-May-24 | 17-May-24 | 10 | - : | | 4th floor Hang Drywall-B2 |
| B27430 | 4th floor Tape & Finish Drywall -B2 | 5 20-May-24 | 24-May-24 | 18 | | | 4th floor Tape & Finish Drywall -B2 |
| ■ B30240 | 4th floor Texture -B2 | 3 28-May-24 | 30-May-24 | 28 | - : | | 4th floor lexture B2 |
| ■ B30270 | 4th Floor First Trim -B2 | 4 31-May-24 | 05-Jun-24 | 28 | - : | | 4th Floor First Trim -B2 |
| ■ B30220 | 4th floor Prime & Paint -B2 | 4 06-Jun-24 | 11-Jun-24 | 28 | | | 4th floor Prime & Paint -B2 |
| ■ B30250 | 4th floor Cabinets & Ceramic Tile -B2 | 5 12-Jun-24 | 18-Jun-24 | 64 | - : | | dth floor Cabinets & Ceramic Tile -B2 |
| ■ B30340 | 4th floor Counter Tops -B2 | 4 20-Jun-24 | 25-Jun-24 | 65 | | | 4th floor Counter Tops-B2 |
| ■ B30290 | 4th Floor Second Trim & Hardware -B2 | 4 26-Jun-24 | 01-Jul-24 | 65 | - : | | 4th Floor Second Trim & Hardware -B2 |
| ■ B30280 | 4th Floor MEP Trimout -B2 | 4 02-Jul-24 | 08-Jul-24 | 65 | | | ☐ 4th Floor MEP Trimout -B2 |
| ■ B30260 | 4th floor HVAC Start Up & Attic Insulation -B2 | 5 25-Sep-24 | 01-Oct-24 | 0 | | | 4th floor HVAC Start Up & Attic In: |
| ■ B30230 | 4th floor Flooring Tiles -B2 | 5 02-Oct-24 | 08-Oct-24 | 5 | | | ☐ 4th floor Flooring Tiles -B2 |
| ■ B30320 | 4th floor Major Appliances -B2 | 4 09-Oct-24 | 15-Oct-24 | 5 | | | ☐ 4th floor Major Appliances -B2 |
| ■ B30330 | 4th floor Final Cleaning -B2 | 3 16-Oct-24 | 18-Oct-24 | 5 | | | ■ 4th floor Final Cleaning -B2 |
| ■ B30300 | 4th floor KWA Punch / Final Paint / Final Clean -B2 | 5 21-Oct-24 | 25-Oct-24 | 5 | | | ☐ 4th floor KWA Punch / Final Pa |
| ■ B30310 | 4th floor Owner Punch -B2 | 4 28-Oct-24 | 31-Oct-24 | 5 | | | Il 4th floor Owner Punch -B2 |
| 3rd Floor | | 122 30-May-24 | 22-Nov-24 | 5 | | | ▼ 22-Nov-24, 3rd Floor |
| ■ B27470 | 3rd floor Insullation of walls -B2 | 5 30-May-24 | 05-Jun-24 | 2 | 4 | | 3rd floor Insullation of walls -B2 |
| | 3rd floor Hang Drywall-B2 | 7 10-Jun-24 | 18-Jun-24 | 0 | | | ■ 3rd floor Hang Drywall-B2 |
| ■ B27450 | ordines many 2, man 22 | | | | | | |
| | 3rd floor Tape & Finish Drywall -B2 | 5 20-Jun-24 | 26-Jun-24 | 12 | | | ☐ 3rd floor Tape & Finish Drywall -B2 |
| ■ B27450 | · · | 5 20-Jun-24 3 27-Jun-24 | 26-Jun-24 01-Jul-24 | 12 19 | - : | | ☐ 3rd floor Tape & Finish Drywall -B2 ☐ 3rd floor Texture -B2 |



Critical Remaining Work summary

Actual Work

Eastside II-Baseline-Final-1

KWA Construction

| / ID | Activity Name | Original Start | Finish | Total | | 2023 | 2024 2025 |
|----------------------|------------------------------------------------------------------|----------------|-----------|-------|-------------------|------|---------------------------------------------------------------|
| | | Duration | 1 | Float | | | J F M A M J Jul A S Oct N D J F M A N |
| ■ B30350 | 3rd floor Prime & Paint -B2 | 4 09-Jul-24 | 12-Jul-24 | 19 | | | I 3rd floor;Prime & Paint -B2 |
| ■ B30380 | 3rd floor Cabinets & Ceramic Tile -B2 | 5 15-Jul-24 | 19-Jul-24 | 58 | | | ☐ 3rd floor Cabinets & Ceramic Tile -B2 |
| ■ B30470 | 3rd floor Counter Tops -B2 | 4 22-Jul-24 | 25-Jul-24 | 59 | 4 : 1 : : : : : | | ■ 3rd floor Counter Tops -B2 |
| ■ B30420 | 3rd Floor Second Trim & Hardware -B2 | 4 26-Jul-24 | 31-Jul-24 | 60 | 4 5 4 5 5 5 5 5 | | ☐ 3rd Floor Second Trim & Hardware -B2 |
| ■ B30410 | 3rd Floor MEP Trimout -B2 | 4 01-Aug-24 | 06-Aug-24 | 60 | | | 3rd Floor MEP Trimout -B2 |
| ■ B30390 | 3rd floor HVAC Start Up & Attic Insulation -B2 | 4 21-Oct-24 | 24-Oct-24 | 0 | | | ☐ 3rd floor HVAC Start Up & |
| ■ B30360 | 3rd floor Flooring Tiles -B2 | 5 25-Oct-24 | 31-Oct-24 | 5 | | | ☐ 3rd floor Flooring Tiles -B2 |
| ■ B30450 | 3rd floor Major Appliances -B2 | 4 01-Nov-24 | 06-Nov-24 | 5 | | | ☐ 3rd floor Major Appliance |
| ■ B30460 | 3rd floor Final Cleaning -B2 | 3 07-Nov-24 | 12-Nov-24 | 5 | | | ☐ 3rd floor Final Cleaning |
| B30430 | 3rd floor KWA Punch / Final Paint / Final Clean -B2 | 5 13-Nov-24 | 19-Nov-24 | 5 | | | □ 3rd floor KWA Punch / |
| B30440 | 3rd floor Owner Punch -B2 | 3 20-Nov-24 | 22-Nov-24 | 5 | | | 3rd, floor Owner Punch |
| 2nd Floor | ord floor Owner Faring B2 | 119 27-Jun-24 | 17-Dec-24 | 4 | | | ▼ 17-Dec-24, 2nd Flo |
| B27500 | 2nd floor Insullation of walls -B2 | 5 27-Jun-24 | 03-Jul-24 | 4 | | | 2nd floor Insullation of walls -B2 |
| B27480 | 2nd floor Hang Drywall-B2 | 7 11-Jul-24 | 19-Jul-24 | 0 | | | ■ 2nd floor Hang Drywall-B2 |
| B27490 | 2nd floor Tape & Finish Drywall -B2 | 5 22-Jul-24 | 26-Jul-24 | 6 | | | I 2nd floor Tape & Fnish Drywall -B2 |
| B30500 | 2nd floor Texture -B2 | 3 29-Jul-24 | 31-Jul-24 | 10 | | | 2 2nd floor Texture -B2 |
| B30530 | 2nd Floor First Trim -B2 | 4 01-Aug-24 | 06-Aug-24 | 10 | | | ■ 2nd Floor First Trim -B2 |
| B30480 | 2nd floor Prime & Paint -B2 | 4 07-Aug-24 | 12-Aug-24 | 10 | | | ☐ 2nd floor Prime & Paint -B2 |
| ■ B30510 | 2nd floor Cabinets & Ceramic Tile -B2 | 5 06-Sep-24 | 12-Sep-24 | 36 | 4:1: : : : : : | | 2nd floor Cabinets & Ceramic Til |
| B30600 | 2nd floor Counter Tops -B2 | 4 13-Sep-24 | 18-Sep-24 | 36 | 4:1: : : : : : | | 2nd, floor Counter Tops -B2 |
| | 2nd Floor Second Trim & Hardware -B2 | · ' | 24-Sep-24 | 37 | | | ☐ 2nd Floor Second Trim & Hard |
| ■ B30550 ■ B30540 | 2nd Floor Second IIIII & Hardware -62 2nd Floor MEP Trimout -82 | 4 19-Sep-24 | 30-Sep-24 | 37 | . | | □ 2riq Floor Second film & Fland □ 2riq Floor MEP Trimout -B2 |
| | | 4 25-Sep-24 | · · | 31 | | | |
| B30520 | 2nd floor HVAC Start Up & Attic Insulation -B2 | 4 13-Nov-24 | 18-Nov-24 | 0 | | | 2nd floor HVAC Start U |
| ■ B30490 | 2nd floor Flooring Tiles -B2 | 5 19-Nov-24 | 25-Nov-24 | 4 | | | ☐ 2nd floor Flooring Tiles |
| ■ B30580 | 2nd floor Major Appliances -B2 | 4 26-Nov-24 | 02-Dec-24 | 4 | | | 2nd floor Major Appli |
| B30590 | 2nd floor Final Cleaning -B2 | 3 03-Dec-24 | 05-Dec-24 | 4 | | | 2nd floor Final Clear |
| B30560 | 2nd floor KWA Punch / Final Paint / Final Clean -B2 | 5 06-Dec-24 | 12-Dec-24 | 4 | | | 2nd floor KWA Pun |
| B30570 | 2nd floor Owner Punch -B2 | 3 13-Dec-24 | 17-Dec-24 | 4 | | | 2nd floor Owner Pt |
| 1st Floor | Ant floor by will altern of walls DO | 119 24-Jul-24 | 14-Jan-25 | 0 | | | 14-Jan-25, 1st |
| ■ B27530 | 1st floor Insullation of walls -B2 | 5 24-Jul-24 | 30-Jul-24 | / | | | ■ 1st floor Insullation of walls -B2 |
| ■ B27510 | 1st floor Hang Drywall-B2 | 7 09-Aug-24 | 19-Aug-24 | 0 | | | ■ 1st floor Hang Drywall-B2 |
| ■ B27520 | 1st floor Tape & Finish Drywall -B2 | 5 20-Aug-24 | 26-Aug-24 | 0 | | | ■ 1st floor Tape & Finish Drywall B2 |
| ■ B30630 | 1st floor Texture -B2 | 4 27-Aug-24 | 30-Aug-24 | 0 | | | ■ 1st floor Texture -B2 |
| B 30660 | 1st Floor First Trim -B2 | 4 03-Sep-24 | 06-Sep-24 | 0 | | | ■ 1st Floor First Trim -B2 |
| B 30610 | 1st floor Prime & Paint -B2 | 4 09-Sep-24 | 12-Sep-24 | 0 | | | ■ 1st floor Prime & Paint -B2 |
| B 30640 | 1st floor Cabinets & Ceramic Tile -B2 | 5 13-Sep-24 | 19-Sep-24 | 43 | | | ☐ ˈ1stːfloor Cabinets & Ceramic Ti |
| B30730 | 1st floor Counter Tops -B2 | 4 01-Oct-24 | 04-Oct-24 | 37 | | | 1 1st floor Counter Tops -B2 |
| ■ B30680 | 1st Floor Second Trim & Hardware -B2 | 4 07-Oct-24 | 10-Oct-24 | 39 | 4 : 1 : : : : : : | | ☐ 1st Floor Second Trim & Har |
| B 30670 | 1st Floor MEP Trimout -B2 | 4 11-Oct-24 | 17-Oct-24 | 39 | | | ☐ :1st :Floor MEP Trimout -B2 |
| ■ B30650 | 1st floor HVAC Start Up & Attic Insulation -B2 | 4 06-Dec-24 | 11-Dec-24 | 0 | | | ■ 1st floor HVAC Star |
| ■ B30620 | 1st floor Flooring Tiles -B2 | 5 12-Dec-24 | 18-Dec-24 | 2 | | | ☐ :1st::floor Flooring T |
| B30710 | 1st floor Major Appliances -B2 | 4 19-Dec-24 | 24-Dec-24 | 2 | | | ☐ 1st floor Major Ap |
| ■ B30720 | 1st floor Final Cleaning -B2 | 3 26-Dec-24 | 30-Dec-24 | 2 | | | 🗓 1st floor Final Cle |
| B 30690 | 1st floor KWA Punch / Final Paint / Final Clean -B2 | 5 31-Dec-24 | 07-Jan-25 | 2 | | | ☐ 1st floor KWA P |
| B 30700 | 1st floor Owner Punch -B2 | 3 10-Jan-25 | 14-Jan-25 | 0 | | | ■ 1st floor Owner |
| Gypcrete | | 0 03-Sep-24 | 03-Sep-24 | 64 | | | ▼ 03-Sep-24, Gypcrete |
| B30140 | Gypcrete -B2 | 0 03-Sep-24 | 03-Sep-24 | 64 | | | l Gypcrete -B2 |
| Breezeways | | 3 03-Sep-24 | 05-Sep-24 | 64 | | | ▼ 05-Sep-24, Breezeways |
| B30150 | Breezeways -B2 | 3 03-Sep-24 | 05-Sep-24 | 64 | | | |
| Utility Service | ces | 29 13-Sep-24 | 24-Oct-24 | 63 | | | 24-Oct-24, Utilitiy Services |

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction |
|--------------------------|----------------------------------------------|-----------------------------|------------------------|------------------|-------------------------------------------|-------------------------------------------|
| ctivity ID | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float ct N [| D J F M A M J Jul A S Oct | N D J F M A M J Jul A S Oct N D J F M A M |
| ■ B30160 | Electric Meters -B2 | 8 13-Sep-24 | 24-Sep-24 | 0 | | ■ Electric Meters -B2 |
| ■ B30170 | Telephone Service -B2 | 5 18-Oct-24 | 24-Oct-24 | 63 | | ☐ Telephone Service -B2 |
| Area 3 | | 488 07-Feb-23 | 17-Jan-25 | 6 | | ▼ 17-Jan-25, Area 3 |
| Foundations I | B3 | 55 07-Feb-23 | 25-Apr-23 | 6 : : | 25-Apr-23, Foundations E | |
| ■ B28040 | Building Corners & Batter Boards -B3 | 2 07-Feb-23 | 08-Feb-23 | 11 | ■ Building Comers & Batter Boards -B | 3 |
| ■ B28050 | Underground Plumbing -B3 | 5 16-Feb-23 | 23-Feb-23 | 6 | Underground Plumbing -B3 | |
| ■ B28060 | Inspect Underground Plumbing & Back Fill -B3 | 3 24-Feb-23 | 28-Feb-23 | 6 | Inspect Underground Plumbing 8 | Back Fill -B3 |
| ■ B28070 | Forms & Grade Beams -B3 | 5 02-Mar-23 | 08-Mar-23 | 5 | Forms & Grade Beams -B3 | |
| ■ B28080 | Termite Treatment -B3 | 1 09-Mar-23 | 09-Mar-23 | 5 | l Termite Treatment -B3 | |
| ■ B28090 | Vapor Barrier & PT Cables -B3 | 7 17-Mar-23 | 27-Mar-23 | 0 | ■ Vapor Barrier & PT Cables -B | 3 |
| ■ B28100 | Steel Embeds and Reinforcement -B3 | 5 28-Mar-23 | 03-Apr-23 | 6 | Steel Embeds and Reinforce | ement -B3 |
| ■ B28030 | Inspect SOG -B3 | 1 04-Apr-23 | 04-Apr-23 | 6 | Inspect SOG -B3 | |
| ■ B27970 | Form Survey -B3 | 1 05-Apr-23 | 05-Apr-23 | 6 | Form Survey -B3 | |
| ■ B27980 | Place SOG -B3 | 1 06-Apr-23 | 06-Apr-23 | 6 | I Place SOG -B3 | |
| ■ B27990 | 7-Day Break -B3 | 7 07-Apr-23 | 13-Apr-23 | 10 | □ 7-Day Break +B3 | |
| B28000 | Full Stress PT Cables -B3 | 1 14-Apr-23 | 14-Apr-23 | 6 | Full Stress PT Cables -B3 | |
| 200010 | Cut & Grout -B3 | 2 17-Apr-23 | 18-Apr-23 | 6 | l Cut & Grout -B3 | |
| | Backfill & Clean Up -B3 | 5 19-Apr-23 | 25-Apr-23 | 6 | Backfill & Clean Up +B3 | |
| | · | · | | б | Backfill & Clean Up -B3 | 07.01.00 |
| Super-structu | ure | 149 04-May-23 | 07-Dec-23 | 0 | 07.0 | 07-Dec-23, Super-structure |
| 1st Floor B27130 | Framing First Floor -B3 | 65 04-May-23 8 04-May-23 | 07-Aug-23 15-May-23 | 0 | ▼ 07-Aug-23 ■ Framing First Floor -B3 | |
| | | · | - | 0 | + | |
| ■ B27140 | First Floor Truss -B3 | 7 06-Jun-23 | 14-Jun-23 | 0 : : | ■ First Floor Truss -B | |
| ■ B27150 | First Floor Columns & Beams -B3 | 7 06-Jun-23 | 14-Jun-23 | 0 | First Floor Column | |
| ■ B27160 | First Floor Decking -B3 | 5 30-Jun-23 | 07-Jul-23 | 0 | First Floor Deck | |
| ■ B27220 | First Floor exterior wall sheathing -B3 | 7 28-Jul-23 | 07-Aug-23 | 0 | | exterior wall sheathing -B3 |
| 2nd Floor | | 55 29-Jun-23 | 15-Sep-23 | 0 | | ep-23, 2nd Floor |
| ■ B28540 | Framing Second Floor -B3 | 10 29-Jun-23 | 13-Jul-23 | 0 | ☐ Framing Seco | |
| ■ B28550 | Second Floor Truss -B3 | 7 18-Jul-23 | 26-Jul-23 | 20 | ☐ Second Floo | |
| ■ B28560 | Second Floor Columns & Beams -B3 | 7 18-Jul-23 | 26-Jul-23 | 20 | | or Columns & Beams, -B3 |
| ■ B28570 | Second Floor Decking -B3 | 5 31-Jul-23 | 04-Aug-23 | 22 | | oor Decking -B3 |
| ■ B28660 | Second Floor exterior wall sheathing -B3 | 7 07-Sep-23 | 15-Sep-23 | 0 | . Seco | nd Floor exterior wall sheathing -B3 |
| 3rd Floor | | 45 23-Aug-23 | 26-Oct-23 | 0 | | 26+Oct-23, 3rd Floor |
| ■ B28580 | Framing Third Floor -B3 | 10 23-Aug-23 | 06-Sep-23 | 0 : | | ng Third Floor -B3 |
| ■ B28590 | Third Floor Truss -B3 | 7 07-Sep-23 | 15-Sep-23 | 12 | | Floor Truss -B3 |
| ■ B28600 | Third Floor Columns & Beams -B3 | 7 07-Sep-23 | 15-Sep-23 | 12 | | Floor Columns & Beams -B3 |
| ■ B28610 | Third Floor Decking -B3 | 8 18-Sep-23 | 27-Sep-23 | 12 | □ Thị | rd Floor Decking -B3 |
| ■ B28670 | Third Floor exterior wall sheathing -B3 | 7 18-Oct-23 | 26-Oct-23 | 0 | | Third Floor exterior wall sheathing -B3 |
| 4 th Floor | | 33 20-Oct-23 | 07-Dec-23 | 0 | | ▼ 07-Dec-23, 4 th Floor |
| ■ B28620 | Framing Fourth Floor -B3 | 10 20-Oct-23 | 02-Nov-23 | 0 | | Framing Fourth Floor -B3 |
| ■ B28630 | Fourth Floor Truss -B3 | 7 03-Nov-23 | 14-Nov-23 | 3 | | ☐ Fourth Floor Truss -B3 |
| ■ B28640 | Fourth Floor Columns & Beams -B3 | 7 03-Nov-23 | 14-Nov-23 | 3 | | ■ Fourth Floor Columns & Beams -B3 |
| ■ B28650 | Fourth Floor Decking -B3 | 5 15-Nov-23 | 21-Nov-23 | 4 | | ☐ Fourth Floor Decking -B3: |
| ■ B28680 | Fourth Floor exterior wall sheathing -B3 | 7 29-Nov-23 | 07-Dec-23 | 0 | | Fourth Floor exterior wall sheathing B3 |
| Stairs | | 335 12-Jul-23 | 08-Nov-24 | 47 | | ▼ 08-Nov-24, Stairs |
| B27070 | Install Flooring for Stairs -B3 | 7 12-Jul-23 | 20-Jul-23 | 84 | ☐ Install Floorin | |
| B27120 | Stair Finishes -B3 | 7 30-Oct-24 | 08-Nov-24 | 47 | | ☐ Stair Finishes -B3 |
| Roofing | | 32 08-Dec-23 | 25-Jan-24 | 22 | | ▼ 25-Jan-24, Roofing |
| B27110 | Roof Parapet -B3 | 7 08-Dec-23 | 18-Dec-23 | 22 | | Roof Parapet -B3 |
| B27100 | Roof Drainage -B3 | 7 19-Dec-23 | 28-Dec-23 | 22 | | Roof Drainage -B3 |
| B27080 | Roof Membrane -B3 | 7 29-Dec-23 | 09-Jan-24 | 22 | | ■ Roof Membrane -B3 |
| <u> </u> | . 1851 Montplanto Bo | 1 20-50020 | 00 0011 ZT | : : | | |
| Actual Level Actual Work | C | | Page 13 of 54 | | Data Date : 14-Nov-2 Detailed schedule | 2 |

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction | | |
|---------------------|-------------------------------------------------|------------------------------|--------------------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------|--|--|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 | | |
| • | | | | A IN B | J F M A M J Jul A S Oct | | | |
| ■ B27090 | Roof Tiles -B3 | 7 10-Jan-24 | 19-Jan-24 | 22 | | Roof Tiles -B3 | | |
| ■ B27680 | Roof shingle-B3 | 4 22-Jan-24 | 25-Jan-24 | 22 | | Roof shingle-B3 | | |
| ■ B27290 | Building B Dry-in -B3 | 0 | 25-Jan-24 | 33 | | ♦ Building B Dry-in -B3, | | |
| Interiors | | 257 10-Jan-24 | 17-Jan-25 | 6 | | ▼ 17-Jan-25, Interior | | |
| MEPF Roug | jn-ins | 86 10-Jan-24 27 10-Jan-24 | 10-May-24 16-Feb-24 | 22 | | 10-May-24, MEPF Rough-ins | | |
| B29110 | 1st Floor Plumbing Fire Mechanical Rough -B3 | 7 10-Jan-24 | 19-Jan-24 | 0 | | ■ 1st Floor Plumbing Fire Mechanical Rough -B3 | | |
| B29100 | 1st Floor Mechanical / Electrical Rough-ins -B3 | 8 26-Jan-24 | 06-Feb-24 | 22 | | 1st Floor Mechanical / Electrical, Rough-ins -B3 | | |
| B29190 | 1st floor Gypcrete Pre Pour-B3 | 1 26-Jan-24 | 26-Jan-24 | 23 | | I 1st floor Gypcrete Pre Pour-B3 | | |
| B29130 | 1st floor Attic Fire Rough-B3 | 5 29-Jan-24 | 02-Feb-24 | 23 | | 1 1st floor Attic Fire Rough-B3 | | |
| B29120 | 1st floor Set Tubs and Showers and Inspect-B3 | 7 02-Feb-24 | 12-Feb-24 | 24 | | ☐ 1st floor Set Tubs and Showers and Inspect-B3 | | |
| B29140 | 1st floor Hydrovisual Inspection-B3 | 1 05-Feb-24 | 05-Feb-24 | 23 | | 1 1st floor Hydrovisual Inspection-B3 | | |
| B29150 | 1st floor Furrdown Prerock-B3 | 2 07-Feb-24 | 08-Feb-24 | 22 | | 1st floor Furrdown Prerock-B3 | | |
| B29160 | 1st floor Air Handlers-B3 | 2 07-Feb-24 2 09-Feb-24 | 12-Feb-24 | 22 | | I 1st floor Air Handlers-B3 | | |
| B29100 | 1st floor Furrdowns -B3 | 2 13-Feb-24 | 14-Feb-24 | 22 | | I 1st floor Furrdowns -B3 | | |
| B29170 | 1st floor Final MEP Rough-B3 | 2 15-Feb-24 2 15-Feb-24 | 16-Feb-24 | 22 | | I ist floor Fundowiis -b3 I 1st floor Final MEP Rough-B3 | | |
| 2nd Floor | 13C 1601 T III al IVILI TYOUGH PD | 23 09-Feb-24 | 13-Mar-24 | 13 | - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - | T 1st (1001 Filial MEP Rough-55) ▼ 13-Mar-24, 2hd Floor | | |
| B29220 | 2nd Floor Plumbing Fire Mechanical Rough -B3 | 7 09-Feb-24 | 20-Feb-24 | 0 | | ■ 2nd Floor Plumbing Fire Mechanical Rough -B3 | | |
| B29210 | 2nd Floor Mechanical / Electrical Rough-ins -B3 | 8 21-Feb-24 | 01-Mar-24 | 13 | | 2nd Floor Mechanical / Electrical Rough-ins -B3 | | |
| B29290 | 2nd floor Gypcrete Pre Pour-B3 | 1 21-Feb-24 | 21-Feb-24 | 14 | | I 2nd floor Gypcrete Pre Pour-B3 | | |
| B29230 | 2nd floor Set Tubs and Showers and Inspect-B3 | 7 22-Feb-24 | 01-Mar-24 | 19 | | 2nd floor Set Tubs and Showers and Inspect-B3 | | |
| B29230 | 2nd floor Attic Fire Rough-B3 | 5 22-Feb-24 | 28-Feb-24 | 14 | | 2nd floor Attic Fire Rough-B3 | | |
| B29250 | 2nd floor Hydrovisual Inspection-B3 | 1 29-Feb-24 | 29-Feb-24 | 14 | | 2nd floor Hydrovisual Inspection-B3 | | |
| B29250 | 2nd floor Furrdown Prerock-B3 | 2 04-Mar-24 | 05-Mar-24 | 13 | | 2nd floor Furrdown Prerock-B3 | | |
| B29200 B29270 | 2nd floor Air Handlers-B3 | 2 06-Mar-24 | 05-Iviai-24 07-Mar-24 | 13 | | l 2nd floor Air Handlers-B3 | | |
| B29270 B29280 | 2nd floor Furrdowns -B3 | | 11-Mar-24 | 13 | | l 2nd floor Furrdowns -B3 | | |
| B29200 B29300 | 2nd floor Final MEP Rough-B3 | 2 08-Mar-24 2 12-Mar-24 | 13-Mar-24 | 13 | | 2nd floor Final MEP Rough-B3 | | |
| | Zild 11001 Filial MEP Rough-63 | 24 12-Mar-24 | 13-Wai-24 12-Apr-24 | 13 | | 1 2nd noot Final MEP Rough-b3 | | |
| 3rd Floor B29320 | 3rd Floor Plumbing Fire Mechanical Rough -B3 | 7 12-Mar-24 | 20-Mar-24 | 0 | | ■ 3rd Floor Plymbing Fire Mechanical Rough -B3 | | |
| B29310 | 3rd Floor Mechanical / Electrical Rough-ins -B3 | 8 21-Mar-24 | 01-Apr-24 | | | 3rd Floor Mechanical / Electrical Rough-ins -B3 | | |
| B29390 | 3rd floor Gypcrete Pre Pour-B3 | 2 21-Mar-24 | 22-Mar-24 | 0 : | | 3rd floor Gypcrete Pre Pour-B3 | | |
| B29330 | 3rd floor Set Tubs and Showers and Inspect-B3 | 7 25-Mar-24 | 02-Apr-24 | 5 | | 3rd floor Set Tubs and Showers and Inspect-B3 | | |
| B29340 | 3rd floor Attic Fire Rough-B3 | 5 25-Mar-24 | 29-Mar-24 | 3 | | 3rd floor Attic Fire Rough-B3 | | |
| B29350 | 3rd floor Hydrovisual Inspection-B3 | 1 01-Apr-24 | 01-Apr-24 | | | 3rd floor Hydrovisual Inspection-B3 | | |
| B29360 | 3rd floor Furrdown Prerock-B3 | 2 02-Apr-24 | 03-Apr-24 | 0 1 | | 3rd floor Furrdown Prerock-B3 | | |
| B29370 | 3rd floor Air Handlers-B3 | 2 04-Apr-24 | 05-Apr-24 | | | l 3rd floor Air Handlers-B3 | | |
| B29370 | 3rd floor Furrdowns -B3 | 2 04-Apr-24 | 09-Apr-24 | 0 | | I 3rd floor Furrdowns -B3 | | |
| B29400 | 3rd floor Final MEP Rough-B3 | 3 10-Apr-24 | 12-Apr-24 | | | 3rd floor Final MEP Rough-B3 | | |
| 4th Floor | Ord froot Fillian MET Trough PDO | 22 10-Apr-24 | 09-May-24 | | | ▼ 09-May-24, 4th Floor | | |
| B29420 | 4th Floor Plumbing Fire Mechanical Rough -B3 | 7 10-Apr-24 | 18-Apr-24 | 0 | | ■ 4th Floor Plumbing Fire Mechanical Rough -B3 | | |
| B29410 | 4th Floor Mechanical / Electrical Rough-ins -B3 | 7 19-Apr-24 | 29-Apr-24 | | | 4th Floor Mechanical / Electrical Rough-ins -B3 | | |
| B29490 | 4th floor Gypcrete Pre Pour-B3 | 1 19-Apr-24 | 19-Apr-24 | 0 | | I 4th floor Gypcrete Pre Pour-B3 | | |
| B29430 | 4th floor Set Tubs and Showers and Inspect-B3 | 7 22-Apr-24 | 30-Apr-24 | 5 | | 4th floor Set Tubs and Showers and Inspect-B3 | | |
| B29440 | 4th floor Attic Fire Rough-B3 | 5 22-Apr-24 | 26-Apr-24 | | | 4th floor Attic Fire Rough-B3 | | |
| B29450 | 4th floor Hydrovisual Inspection-B3 | 1 29-Apr-24 | 29-Apr-24 | | | t 4th floor Hydrovisual Inspection-B3 | | |
| B29460 | 4th floor Furrdown Prerock-B3 | 2 30-Apr-24 | 01-May-24 | 0 | | 4th floor Furrdown Prerock-B3 | | |
| B29470 | 4th floor Air Handlers-B3 | 2 02-May-24 | 03-May-24 | 0 | | 4th floor Air Handlers-B3 | | |
| B29470 | 4th floor Furrdowns -B3 | 2 06-May-24 | 03-May-24 | | | I 4th floor Furrdowns -B3 | | |
| B29480 B29500 | 4th floor Final MEP Rough-B3 | 2 08-May-24 | 07-May-24 | | | I 4th floor Final MEP Rough-B3 | | |
| | c / Framing Inspections | 1 10-May-24 | 10-May-24 | | | ▼ 10-May-24, Mech / Elec / Framing Inspections | | |
| iviecii/ Ele | C/ Halling Inspections | 1 10-191ay-24 | 10-iviay-24 | | <u> </u> | | | |
| Actual Level | - | | Page 14 of 54 | | Data Date: 14-Nov-22 Detailed schedule | | | |

| | HSE CONSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|---------------|--------------------|--------------------------------------------|-----------------------------------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 |
| ■ B29180 | Mech / Elec / Framing Inspections-B3 | 1 10-May-24 | 10-May-24 | Float ct N D J F M | A M J Jul A S Oct 1 | N D J F M A M J Jul A S Oct N D J F M A M J Mech / Elec / Framing Inspections-B3 |
| Finishes & T | | 171 13-May-24 | 17-Jan-25 | 0 | | ▼ 17-Jan-25, Finishes |
| 4th Floor | min-Outs | 171 13-May-24 123 13-May-24 | 06-Nov-24 | 5 | | ▼ 17-3ai1-23, riffishes & ▼ 06-Nov-24, 4th Floor |
| B27560 | 4th floor Insullation of walls -B3 | 4 13-May-24 | 16-May-24 | 0 | | 4th floor Insullation of walls -B3 |
| ■ B27540 | 4th floor Hang Drywall-B3 | 7 20-May-24 | 29-May-24 | 0 | | ■ 4th floor Hang Drywall-B3 |
| ■ B27550 | 4th floor Tape & Finish Drywall -B3 | 5 30-May-24 | 05-Jun-24 | 16 | | 4th floor Tape & Finish Drywall -B3 |
| ■ B30760 | 4th floor Texture -B3 | 3 06-Jun-24 | 10-Jun-24 | 25 | | 4th floor Texture -B3 |
| ■ B30790 | 4th Floor First Trim -B3 | 4 11-Jun-24 | 14-Jun-24 | 25 | | 1 4th Floor First Trim -B3 |
| ■ B30740 | 4th floor Prime & Paint -B3 | 4 17-Jun-24 | 21-Jun-24 | 25 | | 4th floor Prime & Paint -B3 |
| ■ B30770 | 4th floor Cabinets & Ceramic Tile -B3 | 5 24-Jun-24 | 28-Jun-24 | 62 | | 4th floor Cabinets & Ceramic Tile -B3 |
| ■ B30860 | 4th floor Counter Tops -B3 | 4 01-Jul-24 | 05-Jul-24 | 62 | | 1 4th floor Counter Tops B3 |
| ■ B30810 | 4th Floor Second Trim & Hardware -B3 | 4 08-Jul-24 | 11-Jul-24 | 62 | | |
| ■ B30800 | 4th Floor MEP Trimout -B3 | 4 12-Jul-24 | 17-Jul-24 | 62 | | 4th Floor MEP Trimout -B3 |
| ■ B30780 | 4th floor HVAC Start Up & Attic Insulation -B3 | 4 02-Oct-24 | 07-Oct-24 | 0 | | ■ 4th floor HVAC Start Up & Attic Ins |
| ■ B30750 | 4th floor Flooring Tiles -B3 | 5 08-Oct-24 | 15-Oct-24 | 5 | | □ 4th floor Flooring Tiles -B3 |
| ■ B30840 | 4th floor Major Appliances -B3 | 4 16-Oct-24 | 21-Oct-24 | 5 | | 4th floor Major Appliances -B3 |
| ■ B30850 | 4th floor Final Cleaning -B3 | 3 22-Oct-24 | 24-Oct-24 | 5 | | ☐ 4th floor Final Cleaning -B3 |
| ■ B30820 | 4th floor KWA Punch / Final Paint / Final Clean -B3 | 5 25-Oct-24 | 31-Oct-24 | 5 | | 4th floor KWA Punch / Final Pai |
| ■ B30830 | 4th floor Owner Punch -B3 | 4 01-Nov-24 | 06-Nov-24 | 5 | | 4th floor Owner Punch -B3 |
| 3rd Floor | The state of the s | 122 06-Jun-24 | 02-Dec-24 | 4 | | ▼ 02-Dec-24, 3rd Floor |
| B27590 | 3rd floor Insullation of walls -B3 | 5 06-Jun-24 | 12-Jun-24 | 2 | | □ 3rd floor Insullation of walls -B3 |
| ■ B27570 | 3rd floor Hang Drywall-B3 | 7 20-Jun-24 | 28-Jun-24 | 0 | | ■ 3rd floor Hang Drywall-B3 |
| ■ B27580 | 3rd floor Tape & Finish Drywall -B3 | 5 01-Jul-24 | 08-Jul-24 | 10 | | ☐ 3rd floor Tape & Finish Drywall -B3 |
| ■ B30890 | 3rd floor Texture -B3 | 3 09-Jul-24 | 11-Jul-24 | 16 | | |
| ■ B30910 | 3rd Floor First Trim -B3 | 4 12-Jul-24 | 17-Jul-24 | 16 | | ☐ 3rd Floor First Trim -B3 |
| ■ B30870 | 3rd floor Prime & Paint -B3 | 4 18-Jul-24 | 23-Jul-24 | 16 | | 3rd floor Prime & Paint -B3 |
| ■ B30900 | 3rd floor Cabinets & Ceramic Tile -B3 | 5 24-Jul-24 | 30-Jul-24 | 56 | | ☐ 3rd floor Cabinets & Ceramic Tile -B3 |
| ■ B30980 | 3rd floor Counter Tops -B3 | 4 31-Jul-24 | 05-Aug-24 | 56 | | ☐ 3rd floor Counter Tops B3 |
| ■ B30930 | 3rd Floor Second Trim & Hardware -B3 | 4 06-Aug-24 | 09-Aug-24 | 56 | | 3rd Floor Second Trim & Hardware -B3 |
| ■ B30920 | 3rd Floor MEP Trimout -B3 | 4 12-Aug-24 | 15-Aug-24 | 56 | | ☐ 3rd Floor MEP Trimout -B3 |
| ■ B31230 | 3rd floor HVAC Start Up & Attic Insulation -B3 | 4 25-Oct-24 | 30-Oct-24 | 0 | | ■ 3rd floor HVAC Start Up & Attic |
| ■ B30880 | 3rd floor Flooring Tiles -B3 | 5 31-Oct-24 | 06-Nov-24 | 4 | | □ 3rd floor Flooring Tiles -B3 |
| ■ B30960 | 3rd floor Major Appliances -B3 | 4 07-Nov-24 | 13-Nov-24 | 4 | | ☐ 3rd floor Major Appliances -B3 |
| ■ B30970 | 3rd floor Final Cleaning -B3 | 3 14-Nov-24 | 18-Nov-24 | 4 | | ☐ 3rd floor Final Cleaning -B3 |
| ■ B30940 | 3rd floor KWA Punch / Final Paint / Final Clean -B3 | 5 19-Nov-24 | 25-Nov-24 | 4 | | □ 3rd floor KWA Punch / Final |
| ■ B30950 | 3rd floor Owner Punch -B3 | 4 26-Nov-24 | 02-Dec-24 | 4 : : : : : : | | 3rd floor Owner Punch -B3 |
| 2nd Floor | | 118 05-Jul-24 | 23-Dec-24 | 3 | | 23-Dec-24, 2nd Floor |
| B27620 | 2nd floor Insullation of walls -B3 | 5 05-Jul-24 | 11-Jul-24 | 5 | | ☐ 2nd floor insullation of walls -B3 |
| ■ B27600 | 2nd floor Hang Drywall-B3 | 7 22-Jul-24 | 30-Jul-24 | 0 | | ■ 2nd floor Hang Drywall-B3 |
| ■ B27610 | 2nd floor Tape & Finish Drywall -B3 | 5 31-Jul-24 | 06-Aug-24 | 4 | | ☐ 2nd floor Tape & Finish Drywall B3 |
| ■ B31010 | 2nd floor Texture -B3 | 3 07-Aug-24 | 09-Aug-24 | 7 | | ■ 2nd floor Texture B3 |
| ■ B31030 | 2nd Floor First Trim -B3 | 4 12-Aug-24 | 15-Aug-24 | 7 | | 0 2nd Floor First Trim -B3 |
| ■ B30990 | 2nd floor Prime & Paint -B3 | 4 16-Aug-24 | 21-Aug-24 | 7 | | ☐ 2nd floor Prime & Paint -B3 |
| ■ B31020 | 2nd floor Cabinets & Ceramic Tile -B3 | 5 22-Aug-24 | 28-Aug-24 | 36 | | ☐ 2nd floor Cabinets & Ceramic Tile -B3 |
| ■ B31100 | 2nd floor Counter Tops -B3 | 4 19-Sep-24 | 24-Sep-24 | 36 | | ☐ 2nd floor Counter Tops -B3 |
| ■ B31050 | 2nd Floor Second Trim & Hardware -B3 | 4 25-Sep-24 | 30-Sep-24 | 36 | | ☐ 2nd Floor Second Trim & Hardware |
| ■ B31040 | 2nd Floor MEP Trimout -B3 | 4 01-Oct-24 | 04-Oct-24 | 36 | | 2nd Floor MEP Trimout -B3 |
| ■ B31240 | 2nd floor HVAC Start Up & Attic Insulation -B3 | 4 19-Nov-24 | 22-Nov-24 | 0 : : : : : | | ■ 2nd floor HVAC Start Up & / |
| ■ B31000 | 2nd floor Flooring Tiles -B3 | 5 25-Nov-24 | 02-Dec-24 | 3 | | ☐ 2nd floor Flooring Tiles -B3 |
| ■ B31080 | 2nd floor Major Appliances -B3 | 4 03-Dec-24 | 06-Dec-24 | 3 | | Il 2nd floor Major Appliances |
| Actual Level Actual Work | of Effort Remaining Work ♦ Milestone Critical Remaining Work ▼ summary | 1 | Page 15 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |

| H | STE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Final-1 | 1 | KWA Construction |
|---------------------------------|---------------------------------------------------------------|----------------|---------------|------------------|--------------------------------------------|-------------------------------------------------|
| Activity ID Activity Name | | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float ct N | D J F M A M J Jul A S Oct I | |
| B31090 2nd floor Final Clear | | 3 09-Dec-24 | 11-Dec-24 | 3 | | ☐ 2nd floor Final Cleaning - |
| _ | h / Final Paint / Final Clean -B3 | 5 12-Dec-24 | 18-Dec-24 | 3 | | □ 2nd floor KWA Punch / F |
| B31070 2nd floor Owner Pur | nch -B3 | 3 19-Dec-24 | 23-Dec-24 | 3 | | ■ 2nd floor Owner Punch |
| 1st Floor | | 117 31-Jul-24 | 17-Jan-25 | 0 | | ▼ 17-Jan-25, 1st Floor |
| B27650 1st floor Insullation of | <u> </u> | 5 31-Jul-24 | 06-Aug-24 | 9 | | □ 1st floor Insullation of walls -B3 |
| B27630 1st floor Hang Drywa | | 7 20-Aug-24 | 28-Aug-24 | 0 | | ■ 1st floor Hang Drywall-B3 |
| B27640 1st floor Tape & Finis | • | 5 29-Aug-24 | 05-Sep-24 | 0 | | ■ 1st floor Tape & Finish Drywall -B3 |
| B31130 1st floor Texture -B3 | | 3 06-Sep-24 | 10-Sep-24 | 0 | | ■ 1st floor Texture -B3 |
| B31150 1st Floor First Trim -E | | 4 11-Sep-24 | 16-Sep-24 | 0 | | ■ 1st Floor First Trim -B3 |
| B31110 1st floor Prime & Pa | | 4 17-Sep-24 | 20-Sep-24 | 0 | | ■ 1st floor Prime & Paint -B3 |
| B31140 1st floor Cabinets & | | 5 23-Sep-24 | 27-Sep-24 | 42 | | I 1st floor Cabinets & Ceramic Tile -B |
| B31220 1st floor Counter Top | | 4 07-Oct-24 | 10-Oct-24 | 37 | | ☐ 1st floor Counter Tops-B3 |
| B31170 1st Floor Second Tri | | 4 11-Oct-24 | 17-Oct-24 | 37 | | ☐ 1st Floor Second Trim & Hardwar |
| B31160 1st Floor MEP Trimo | | 4 18-Oct-24 | 23-Oct-24 | 37 | | □ 1st Floor MEP Trimout -B3 |
| | Up & Attic Insulation -B3 | 4 12-Dec-24 | 17-Dec-24 | 0 | | ■ 1st floor HVAC Start Up |
| B31120 1st floor Flooring Tile | | 6 18-Dec-24 | 26-Dec-24 | 0 : | | ■ 1st floor Flooring Tiles -I |
| B31200 1st floor Major Applia | ances -B3 | 4 27-Dec-24 | 02-Jan-25 | 0 | | ■ 1st floor Major Applian |
| B31210 1st floor Final Clean | ing -B3 | 3 03-Jan-25 | 07-Jan-25 | 0 | | ■ 1st floor Final Cleanin |
| B31180 1st floor KWA Punch | n / Final Paint / Final Clean -B3 | 5 08-Jan-25 | 14-Jan-25 | 0 | | ■ 1st floor KWA Punch |
| B31190 1st floor Owner Pund | ch -B3 | 3 15-Jan-25 | 17-Jan-25 | 0 | | ■ 1st floor Owner Pun |
| Gypcrete | | 2 11-Sep-24 | 12-Sep-24 | 58 | | ▼ 12-Sep-24, Gypcrete |
| B30180 Gypcrete -B3 | | 2 11-Sep-24 | 12-Sep-24 | 58 | | I Gypcrete -B3 |
| Breezeways | | 3 13-Sep-24 | 17-Sep-24 | 58 | | ▼ 17-Sep-24, Breezeways |
| B30190 Breezeways -B3 | | 3 13-Sep-24 | 17-Sep-24 | 58 | | |
| utilitiy Services | | 27 23-Sep-24 | 30-Oct-24 | 59 | | ▼ 30-Oct-24, Utilitiy Services |
| B30200 Electric Meters -B3 | | 7 23-Sep-24 | 01-Oct-24 | 0 | | ■ Electric Meters -B3 |
| B30210 Telephone Service -I | B3 | 5 24-Oct-24 | 30-Oct-24 | 59 ; | | ☐ Telephone Service -B3 |
| Area 4 | | 488 09-Feb-23 | 22-Jan-25 | 5 | | ▼ 22-Jan-25, Area 4 |
| Foundations B4 | | 59 09-Feb-23 | 03-May-23 | 8 | 03-May-23, Foundations | |
| B31610 Building Corners & E | | 2 09-Feb-23 | 10-Feb-23 | 16 | Building Corners & Batter Boards -B4 | |
| B31620 Underground Plumb | | 5 24-Feb-23 | 02-Mar-23 | 8 : | Underground Plumbing -B4 | |
| | d Plumbing & Back Fill -B4 | 3 03-Mar-23 | 07-Mar-23 | 8 | Inspect Underground Plumbing & | k Back Fill -B4 |
| B31640 Forms & Grade Bea | | 5 09-Mar-23 | 15-Mar-23 | 7 : | Forms & Grade Beams -B4 | |
| B31650 Termite Treatment -E | | 1 16-Mar-23 | 16-Mar-23 | 7 | I Termite Treatment -B4 | |
| B31660 Vapor Barrier & PT C | | 7 28-Mar-23 | 05-Apr-23 | 0 | ■ Vapor Barrier & PT Cables -B | |
| B31670 Steel Embeds and F | Reinforcement -B4 | 5 06-Apr-23 | 12-Apr-23 | 8 ; ; | Steel Embeds and Reinforce | ement +B4 : ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; |
| B31600 Inspect SOG -B4 | | 1 13-Apr-23 | 13-Apr-23 | 8 | I Inspect SOG-B4 | |
| B31540 Form Survey -B4 | | 1 14-Apr-23 | 14-Apr-23 | 8 | I Form SurveyB4 | |
| B31550 Place SOG -B4 | | 1 17-Apr-23 | 17-Apr-23 | 8 | l Place SOG -B4 | |
| B31560 7-Day Break -B4 | | 7 18-Apr-23 | 24-Apr-23 | 10 | 7-Day Break -B4 | |
| B31570 Full Stress PT Cable | es -B4 | 1 25-Apr-23 | 25-Apr-23 | 8 | I Full Stress PT Cables -B4 | |
| B31580 Cut & Grout -B4 | | 1 26-Apr-23 | 26-Apr-23 | 8 | l Cut & Grout -B4 | |
| B31590 Backfill & Clean Up | -B4 | 5 27-Apr-23 | 03-May-23 | 8 | ☐ Backfill & Clean Up -B4 | |
| Super-structure | | 148 16-May-23 | 18-Dec-23 | 0 | <u> </u> | ■ 18-Dec-23, \$uper-structure |
| 1st Floor | 24 | 64 16-May-23 | 16-Aug-23 | 0 | ▼ 16-Aug-23 | |
| B31350 Framing First Floor -I | B4 | 10 16-May-23 | 30-May-23 | 0 | Framing First Floor -B | |
| B31360 First Floor Truss -B4 | 0.0 | 7 15-Jun-23 | 26-Jun-23 | 20 | ☐ First Floor Truss -E | |
| B31370 First Floor Columns | | 7 15-Jun-23 | 26-Jun-23 | 20 | First Floor Column | |
| B31380 First Floor Decking -I | | 5 10-Jul-23 | 14-Jul-23 | 16 | ☐ First Floar Deck | |
| B31390 First Floor exterior wa | all sheathing -B4 | 7 08-Aug-23 | 16-Aug-23 | 0 : | First Floor | exterior wall sheathing -B4 |
| | Remaining Work Milestone Critical Remaining Work summary | | Page 16 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-Baseline-Final-1 | | | KWA Construction |
|--------------------------|-------------------------------------------------|-------------------------|------------------------------|-------------------------|--------------------------------------------|------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float ct N D J | 2023 | 2024 2025 D J F M A M J Jul A S Oct N D J F M A M 3 |
| _ = 2nd Floor | | 52 14-Jul-23 | 26-Sep-23 | 0 | ▼ 7 26-Sep- | 23, 2nd Floor |
| ■ B31680 | Framing Second Floor -B4 | 8 14-Jul-23 | 25-Jul-23 | 0 | ■ Framing Second | Floor -B4 |
| ■ B31690 | Second Floor Truss -B4 | 7 27-Jul-23 | 04-Aug-23 | 20 | ☐ Second Floor Ti | uss -B4 |
| ■ B31700 | Second Floor Columns & Beams -B4 | 7 27-Jul-23 | 04-Aug-23 | 20 | ☐ Second Floor C | olumns & Beams -B4 |
| B 31710 | Second Floor Decking -B4 | 5 07-Aug-23 | 11-Aug-23 | 24 | Second Floor | Decking B4 |
| ■ B31800 | Second Floor exterior wall sheathing -B4 | 7 18-Sep-23 | 26-Sep-23 | 0 | ■ Second | Floor exterior wall sheathing -B4 |
| 3rd Floor | | 42 07-Sep-23 | 06-Nov-23 | 0 | ▼ 06 | 3-Nov-23, 3rd Floor |
| ■ B31720 | Framing Third Floor -B4 | 10 07-Sep-23 | 20-Sep-23 | 0 : : | Framing | Third Floor -B4 |
| ■ B31730 | Third Floor Truss -B4 | 7 21-Sep-23 | 29-Sep-23 | 10 | ☐ Third Fi | por Truss -B4 |
| ■ B31740 | Third Floor Columns & Beams -B4 | 7 21-Sep-23 | 29-Sep-23 | 10 | Third Fl | por Columns & Beams -B4 |
| ■ B31750 | Third Floor Decking -B4 | 8 02-Oct-23 | 12-Oct-23 | 10 | ☐ Third | Floor Decking -B4 |
| ■ B31810 | Third Floor exterior wall sheathing -B4 | 7 27-Oct-23 | 06-Nov-23 | 0 | Ti i i i i i i i i i i i i i i i i i i | ird Floor exterior wall sheathing -B4 |
| 4 th Floor | | 30 03-Nov-23 | 18-Dec-23 | 0 | | ▼ 18-Dec-23, 4 th Floor |
| B 31760 | Framing Fourth Floor -B4 | 10 03-Nov-23 | 17-Nov-23 | 0 | | raming Fourth Floor -B4 |
| ■ B31770 | Fourth Floor Truss -B4 | 7 20-Nov-23 | 29-Nov-23 | 0 | | Fourth Floor Truss -B4 |
| ■ B31780 | Fourth Floor Columns & Beams -B4 | 8 20-Nov-23 | 30-Nov-23 | 0 | | Fourth Floor Columns & Beams -B4 |
| ■ B31790 | Fourth Floor Decking -B4 | 5 01-Dec-23 | 07-Dec-23 | 0 | | Fourth Floor Decking -B4 |
| ■ B31820 | Fourth Floor exterior wall sheathing -B4 | 7 08-Dec-23 | 18-Dec-23 | 0 | | Fourth Floor exterior wall sheathing -B4 |
| Stairs | | 339 17-Jul-23 | 20-Nov-24 | 47 | V | ▼ 20-Nov-24, Stairs |
| B31290 | Install Flooring for Stairs -B4 | 7 17-Jul-23 | 25-Jul-23 | 88 | ☐ Install Flooring fo | r Stairs -B4 |
| ■ B31340 | Stair Finishes -B4 | 7 08-Nov-24 | 20-Nov-24 | 47 | | ☐ Stair Finishes -B4 |
| Roofing | | 32 19-Dec-23 | 05-Feb-24 | 18 | | ▼ 05-Feb-24, Roofing |
| ■ B31330 | Roof Parapet -B4 | 7 19-Dec-23 | 28-Dec-23 | 18 | | ■ Roof Parapet -B4 |
| ■ B31320 | Roof Drainage -B4 | 7 29-Dec-23 | 09-Jan-24 | 18 | | Roof Drainage -B4 |
| ■ B31300 | Roof Membrane -B4 | 7 10-Jan-24 | 19-Jan-24 | 18 | | ☐ Roof Membrane -B4 |
| ■ B31310 | Roof Tiles -B4 | 7 22-Jan-24 | 30-Jan-24 | 18 | | ☐ Roof Tiles :B4 |
| ■ B31530 | Roof shingle-B4 | 4 31-Jan-24 | 05-Feb-24 | 18 | | Roof shingle-B4 |
| ■ B31400 | Building B Dry-in -B4 | 0 | 05-Feb-24 | 27 | | ♦ Building B Dry-in -B4, |
| Interiors | | 273 19-Dec-23 | 22-Jan-25 | 4 | | ▼ 22-Jan-25, Interior |
| MEPF Rougi | h-ins | 104 19-Dec-23 | 16-May-24 | 0 | | ▼ 16-May-24, MEPF Rough-ins |
| 1st Floor | | 50 19-Dec-23 | 01-Mar-24 | 15 | | ▼ 01-Mar-24, 1st Floor |
| ■ B31840 | 1st Floor Plumbing Fire Mechanical Rough -B4 | 8 19-Dec-23 | 29-Dec-23 | 15 | | □ 1st Floor Plumbing Fire Mechanical Rough -B4 |
| ■ B31920 | 1st floor Gypcrete Pre Pour-B4 | 1 02-Jan-24 | 02-Jan-24 | 15 | | 1 1st floor Gypcrete Pre Pour-B4 |
| ■ B31850 | 1st floor Set Tubs and Showers and Inspect-B4 | 26 03-Jan-24 | 08-Feb-24 | 15 | | 1st floor Set Tubs and Showers and Inspect-B4 |
| ■ B31860 | 1st floor Attic Fire Rough-B4 | 5 03-Jan-24 | 09-Jan-24 | 35 | | 1st floor Attic Fire Rough-B4 |
| ■ B31870 | 1st floor Hydrovisual Inspection-B4 | 1 10-Jan-24 | 10-Jan-24 | 35 | | I 1st floor Hydrovisual Inspection-B4 |
| ■ B31830 | 1st Floor Mechanical / Electrical Rough-ins -B4 | 7 09-Feb-24 | 20-Feb-24 | 15 | | ☐ 1st Floor Mechanical / Electrical Rough-ins -B4 |
| ■ B31880 | 1st floor Furrdown Prerock-B4 | 2 21-Feb-24 | 22-Feb-24 | 15 | | I 1st floor Furrdown Prerock-B4 |
| ■ B31890 | 1st floor Air Handlers-B4 | 2 23-Feb-24 | 26-Feb-24 | 15 | | 1st floor Air Handlers-B4 |
| ■ B31900 | 1st floor Furrdowns -B4 | 2 27-Feb-24 | 28-Feb-24 | 15 | | I 1st floor Furrdowns -B4 |
| ■ B31930 | 1st floor Final MEP Rough-B4 | 2 29-Feb-24 | 01-Mar-24 | 15 | | 1 1st floor Final MEP Rough-B4 |
| and Floor | | 52 02-Jan-24 | 15-Mar-24 | 13 | | 15-Mar-24, 2nd Floor |
| ■ B31950 | 2nd Floor Plumbing Fire Mechanical Rough -B4 | 8 02-Jan-24 | 11-Jan-24 | 15 | | 2nd Floor Plumbing Fire Mechanical Rough -B4 |
| ■ B32020 | 2nd floor Gypcrete Pre Pour-B4 | 1 12-Jan-24 | 12-Jan-24 | 15 | | I 2nd floor Gypcrete Pre Pour-B4 |
| ■ B31960 | 2nd floor Set Tubs and Showers and Inspect-B4 | 26 16-Jan-24 | 21-Feb-24 | 15 | | 2nd floor Set Tubs and Showers and Inspect-B4 |
| B 31970 | 2nd floor Attic Fire Rough-B4 | 5 16-Jan-24 | 22-Jan-24 | 35 | | ☐ 2nd floor Attic Fire Rough-B4 |
| ■ B31980 | 2nd floor Hydrovisual Inspection-B4 | 1 23-Jan-24 | 23-Jan-24 | 35 | | I 2nd floor Hydrovisual Inspection-B4 |
| ■ B31940 | 2nd Floor Mechanical / Electrical Rough-ins -B4 | 7 22-Feb-24 | 01-Mar-24 | 15 | | 2nd Floor Mechanical / Electrical Rough-ins -B4 |
| ■ B31990 | 2nd floor Furrdown Prerock-B4 | 2 04-Mar-24 | 05-Mar-24 | 15 | | l 2nd floor Furrdown Prerock-B4 |
| ■ B32000 | 2nd floor Air Handlers-B4 | 2 06-Mar-24 | 07-Mar-24 | 15 | | I 2nd floor Air Handlers-B4 |
| Actual Level Actual Work | 3 | | Page 17 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |



| ID Activity Name | | Original Start | Finish | Total | Г | 2023 | | | | | ī | 2024 2025 | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|--------------------------------|------------------------|-------|-----|-------|-------|-------|-------|-----------|------|-----------------------------------------------------------------------------------|--|--|
| ID | Activity Name | Duration | FILIISH | | 1 0 | ILELM | | | | S Oct N | | F M A M J Jul A S Oct N D J F M A | | |
| ■ B32010 | 2nd floor Furrdowns -B4 | 2 08-Mar-24 | 11-Mar-24 | 15 | N D | J F W | 1 4 1 | IVI J | Jui A | 3 04 1 | ווטן | 2 2nd floor Furrdowns -B4 | | |
| B32030 | 2nd floor Final MEP Rough-B4 | 2 14-Mar-24 | 15-Mar-24 | 13 | | | | | | | | I 2nd floor Final MEP Rough-B4 | | |
| 3rd Floor | Zild Hoof Fillal WEF Trought-D4 | 67 12-Jan-24 | 17-Apr-24 | 0 | : : | | | : : | : : | | | ▼ 17-Apr-24, 3rd Floor | | |
| B32050 | 3rd Floor Plumbing Fire Mechanical Rough -B4 | 8 12-Jan-24 | 24-Jan-24 | 16 | | : : | | : : | : : | | | 3rd Floor Plumbing Fire Mechanical Rough -B4 | | |
| B32120 | 3rd floor Gypcrete Pre Pour-B4 | 1 25-Jan-24 | 25-Jan-24 | 16 | | | | | | | | I 3rd floor Gypcrete Pre Pour-B4 | | |
| ■ B32060 | 3rd floor Set Tubs and Showers and Inspect-B4 | 26 26-Jan-24 | 04-Mar-24 | 16 | | | | | | | | 3rd floor Set Tubs and Showers and Inspect-B4 | | |
| ■ B32070 | 3rd floor Attic Fire Rough-B4 | 5 26-Jan-24 | 01-Feb-24 | 36 | | | | | | | | 3rd floor Attic Fire Rough-B4 | | |
| B32080 | 3rd floor Hydrovisual Inspection-B4 | 1 02-Feb-24 | 02-Feb-24 | 36 | | | | | | | | 3rd floor Hydrovisual Inspection-B4 | | |
| B32040 | 3rd Floor Mechanical / Electrical Rough-ins -B4 | 7 05-Mar-24 | 13-Mar-24 | 16 | | | | | | | | □ 3rd Floor Mechanical / Electrical Rough-ins -B4 | | |
| B32090 | 3rd floor Furrdown Prerock-B4 | 2 14-Mar-24 | 15-Mar-24 | 16 | | | | | | | | I 3rd floor Furrdown Prerock-B4 | | |
| B32100 | 3rd floor Air Handlers-B4 | 2 18-Mar-24 | 19-Mar-24 | 16 | | | | | | | | I 3rd floor Air Handlers-B4 | | |
| B32110 | 3rd floor Furrdowns -B4 | 2 20-Mar-24 | 21-Mar-24 | 16 | | | | | | | | I 3rd floor Furrdowns -B4 | | |
| B32110 | 3rd floor Final MEP Rough-B4 | 3 15-Apr-24 | 17-Apr-24 | 10 | | | | | | | | I 3rd floor Final MEP Rough-B4 | | |
| 4th Floor | Sid libbi Filial MEP Rough-64 | 79 25-Jan-24 | 17-Apr-24 15-May-24 | 0 | | | | | : : | | | 1 3rd (100) Final MEP Rough-54 ✓ 15-May-24, 4th Floor | | |
| B32150 | 4th Floor Plumbing Fire Mechanical Rough -B4 | 8 25-Jan-24 | 05-Feb-24 | 27 | | | | | | | 1 1 | th Floor Plumbing Fire Mechanical Rough -B4 | | |
| B32130 | 4th floor Gypcrete Pre Pour-B4 | 1 06-Feb-24 | 05-Feb-24 06-Feb-24 | 27 | | | | | | | | 4th floor Gypotete Pre Pour-B4 | | |
| B32220 | 4th floor Set Tubs and Showers and Inspect-B4 | 26 07-Feb-24 | 14-Mar-24 | 27 | | | | | | | | 4th floor Set Tubs and Showers and Inspect-B4 | | |
| | 4th floor Attic Fire Rough-B4 | 5 07-Feb-24 | 13-Feb-24 | 47 | | | | | | | | 4th floor Attic Fire Rough-B4 | | |
| | 4th floor Hydrovisual Inspection-B4 | 1 14-Feb-24 | 13-Feb-24 14-Feb-24 | 47 | | | | | | | | I 4th floor Hydrovisual Inspection-B4 | | |
| | | | | | | | | | : : | | | | | |
| B32140 | 4th Floor Mechanical / Electrical Rough-ins -B4 | 7 15-Mar-24 | 25-Mar-24 | 27 | | : : | | | | | | ■ 4th Floor Mechanical / Electrical Rough-ins -B4 | | |
| B32190 | 4th floor Furrdown Prerock-B4 | 2 26-Mar-24 | 27-Mar-24 | 27 | | | | | | | | 4th floor Furrdown Prerock-B4 | | |
| ■ B32200 | 4th floor Air Handlers-B4 | 2 28-Mar-24 | 29-Mar-24 | 27 | | | | | | | | 4th floor Air Handlers-B4 | | |
| ■ B32210 | 4th floor Furrdowns -B4 | 2 01-Apr-24 | 02-Apr-24 | 27 | | | | | : : | | 1 1 | 1 4th floor Furrdowns -B4 | | |
| ■ B32230 | 4th floor Final MEP Rough-B4 | 4 10-May-24 | 15-May-24 | 0 | | | | | : : | | | 4th floor Final MEP Rough-B4 | | |
| and the same of th | c / Framing Inspections | 1 16-May-24 | 16-May-24 | 0 : | | | | | | | | ▼ 16-May-24, Mech / Elec / Framing Inspections | | |
| B31910 | Mech / Elec / Framing Inspections-B4 | 1 16-May-24 | 16-May-24 | 0 | | | | | | | | I Mech / Elec / Framing Inspections-B4 | | |
| Finishes & 1 4th Floor | Irim-Outs | 169 17-May-24 123 17-May-24 | 22-Jan-25 13-Nov-24 | 5 | | | | | | | | ▼ 22-Jan-25, I ▼ 13-Nov-24, 4th Floor | | |
| B31430 | 4th floor Insullation of walls -B4 | 4 17-May-24 | 22-May-24 | 0 | | | | | | | | 4th floor Insullation of walls -B4 | | |
| B31410 | 4th floor Hang Drywall-B4 | 7 23-May-24 | 03-Jun-24 | 63 | | | | | | | | 4th floor Hang Drywall-B4 | | |
| B31420 | 4th floor Tape & Finish Drywall -B4 | 5 04-Jun-24 | 10-Jun-24 | 63 | | | | | : : | | | 4th floor Tape & Finish Drywall +B4 | | |
| B31420 | 4th floor Texture -B4 | 3 11-Jun-24 | 13-Jun-24 | 63 | | | | | | | | I 4th floor Texture -B4 | | |
| B32330 | 4th Floor First Trim -B4 | 4 14-Jun-24 | 20-Jun-24 | 63 | | | | | | | | 1 4th Floor First Trim -B4 | | |
| B32330 | 4th floor Prime & Paint -B4 | 4 21-Jun-24 | 26-Jun-24 | 63 | | | | | | | | 4th floor Prime & Paint -B4 | | |
| | 4th floor Cabinets & Ceramic Tile -B4 | 5 27-Jun-24 | 03-Jul-24 | 63 | | | | | | | | 4th floor Cabinets & Ceramic Tile -B4 | | |
| ■ B32310 ■ B32400 | 4th floor Counter Tops -B4 | 4 05-Jul-24 | 10-Jul-24 | 63 | | | | | | | | 4th floor Counter Tops-B4 | | |
| | 4th Floor Second Trim & Hardware -B4 | 4 03-3ul-24 4 11-Jul-24 | 16-Jul-24 | 63 | | | | | | | | 1 4th Floor Second Trim & Hardware -B4 | | |
| ■ B32350 ■ B32340 | 4th Floor MEP Trimout -B4 | 4 11-Jul-24 4 17-Jul-24 | 22-Jul-24 | 63 | | | | | : : | | | 4th Floor Second Illin & Hardware -64 4th Floor MEP Trimout -84 | | |
| B32320 | | 4 17-Jul-24 4 08-Oct-24 | 11-Oct-24 | 03 | | | | | | | | | | |
| | 4th floor HVAC Start Up & Attic Insulation -B4 | | | | | | | | | | | 4th floor HVAC Start Up & | | |
| B32290 | 4th floor Mojor Appliances P4 | 5 15-Oct-24 | 21-Oct-24 | 5 | : : | : : | 1 1 | : : | : : | : : | : : | 4th floor Flooring Tiles -B 4th floor Major Appliance 4th floor Major Appliance | | |
| B32380 | 4th floor Major Appliances -B4 | 4 22-Oct-24 | 25-Oct-24 | 5 | | | | | | | | 1 4th floor Major Appliance | | |
| ■ B32390 | 4th floor Final Cleaning -B4 | 3 28-Oct-24 | 30-Oct-24 | 5 | | | | : : | : : | | 1 1 | 4th floor Final Cleaning | | |
| B32360 | 4th floor KWA Punch / Final Paint / Final Clean -B4 | 5 31-Oct-24 | 06-Nov-24 | 5 | | | | | | | | 4th floor KWA Punch / | | |
| B32370 | 4th floor Owner Punch -B4 | 4 07-Nov-24 | 13-Nov-24 | 5 | | | | | | 1 1 | | 4th floor Owner Punct | | |
| 3rd Floor | 3rd floor Insullation of walls -B4 | 121 13-Jun-24 | 06-Dec-24 | 4 | - | | 1 ! | | | | | 06-Dec-24, 3rd Flo | | |
| B31460 | | 4 13-Jun-24 | 18-Jun-24 | 40 | | | | | | | | I 3rd floor Insullation of walls -B4 | | |
| B31440 | 3rd floor Hang Drywall-B4 | 7 20-Jun-24 | 28-Jun-24 | 46 | | | | | | | | 3rd floor Hang Drywall-B4 | | |
| B31450 | 3rd floor Tape & Finish Drywall -B4 | 5 01-Jul-24 | 08-Jul-24 | 46 | | : : | | : : | : : | | | ☐ 3rd floor Tape & Finish Drywall B4 | | |
| B32430 | 3rd floor Texture -B4 | 3 09-Jul-24 | 11-Jul-24 | 46 | : : | | | | : | | | 3rd floor Texture -B4 | | |
| B32450 | 3rd Floor First Trim -B4 | 4 12-Jul-24 | 17-Jul-24 | 461 : | : : | | 1 1 | : : | | | 1 1 | 3rd Floor First Trim -B4 | | |



Critical Remaining Work summary

Actual Work

Eastside II-Baseline-Final-1

KWA Construction

| | TISE CONSULTANTS | | | | | | | |
|-----------------|-----------------------------------------------------------------------------------------------------------------|----------------------------|------------------------|----------|------|-----------------------------------|-----------------------------------------|---------------------------|
| ID | Activity Name | Original Start Duration | Finish | Total | | 2023 | 2024 | 2025 |
| | | | | | ct N | D J F M A M J Jul A S Oct N D J F | M A M J Jul A S Oct N | |
| ■ B32410 | 3rd floor Prime & Paint -B4 | 4 18-Jul-24 | 23-Jul-24 | 46 | | | 3rd floor Prime & | |
| ■ B32440 | 3rd floor Cabinets & Ceramic Tile -B4 | 5 24-Jul-24 | 30-Jul-24 | 60 | | | | s & Ceramic Tile -B4 |
| B32520 | 3rd floor Counter Tops -B4 | 4 31-Jul-24 | 05-Aug-24 | 60 | | | 3rd floor Count | |
| B32470 | 3rd Floor Second Trim & Hardware -B4 | 4 06-Aug-24 | 09-Aug-24 | 60 | | | | nd Trim & Hardware -E |
| B32460 | 3rd Floor MEP Trimout -B4 | 4 12-Aug-24 | 15-Aug-24 | 60 | | | 3rd Floor MER | Trimout -B4 |
| B32770 | 3rd floor HVAC Start Up & Attic Insulation -B4 | 4 31-Oct-24 | 05-Nov-24 | 0 | | | ■ 3n | d floor HVAC Start Up |
| B32420 | 3rd floor Flooring Tiles -B4 | 5 06-Nov-24 | 13-Nov-24 | 4 | | | 3 : : : : : : : : : : : : : : : : : : : | rd floor Flooring Tiles - |
| B32500 | 3rd floor Major Appliances -B4 | 4 14-Nov-24 | 19-Nov-24 | 4 | | | | Brd floor Major Applian |
| B32510 | 3rd floor Final Cleaning -B4 | 3 20-Nov-24 | 22-Nov-24 | 4 | : : | | | 3rd floor Final Cleanin |
| ■ B32480 | 3rd floor KWA Punch / Final Paint / Final Clean -B4 | 5 25-Nov-24 | 02-Dec-24 | 4 | | | | 3rd floor KWA Punch |
| B 32490 | 3rd floor Owner Punch -B4 | 4 03-Dec-24 | 06-Dec-24 | 4 | | | | 3rd floor Owner Pun |
| 2nd Floor | | 118 12-Jul-24 | 31-Dec-24 | 2 | | | · · · · · · · · · · · · · · · · · · · | 31-Dec-24, 2nd |
| B31490 | 2nd floor Insullation of walls -B4 | 4 12-Jul-24 | 17-Jul-24 | 5 | | | 2nd floor Insullatio | |
| ■ B31470 | 2nd floor Hang Drywall-B4 | 7 18-Jul-24 | 26-Jul-24 | 27 | : : | | ☐ 2nd floor Hang □ | rywall-B4 |
| ■ B31480 | 2nd floor Tape & Finish Drywall -B4 | 5 29-Jul-24 | 02-Aug-24 | 27 | | | 2nd floor Tape 8 | k Finish Drywall -B4 |
| ■ B32550 | 2nd floor Texture -B4 | 3 05-Aug-24 | 07-Aug-24 | 27 | 1 1 | | ▮ 2nd floor Textu | |
| ■ B32570 | 2nd Floor First Trim -B4 | 4 08-Aug-24 | 13-Aug-24 | 27 | | | 2nd Floor First | |
| B32530 | 2nd floor Prime & Paint -B4 | 4 14-Aug-24 | 19-Aug-24 | 27 | | | 1 2nd floor Prim | |
| B32560 | 2nd floor Cabinets & Ceramic Tile -B4 | 5 20-Aug-24 | 26-Aug-24 | 55 | | | | binets & Ceramic Tile |
| B32640 | 2nd floor Counter Tops -B4 | 4 27-Aug-24 | 30-Aug-24 | 55 | | | | ounter Tops-B4 |
| B32590 | 2nd Floor Second Trim & Hardware -B4 | 4 03-Sep-24 | | 55 | | | | Second Trim & Hardwa |
| | 2nd Floor MEP Trimout -B4 | · · | 06-Sep-24 | 55 | | | | |
| ■ B32580 | | 4 09-Sep-24 | 12-Sep-24 | 55 | : : | | | MEP Trimout -B4 |
| ■ B32780 | 2nd floor HVAC Start Up & Attic Insulation -B4 | 4 25-Nov-24 | 29-Nov-24 | 0 | | | | 2nd floor HVAC Stan |
| ■ B32540 | 2nd floor Flooring Tiles -B4 | 5 02-Dec-24 | 06-Dec-24 | 2 | : : | | | 2nd floor Flooring Til |
| ■ B32620 | 2nd floor Major Appliances -B4 | 4 09-Dec-24 | 12-Dec-24 | 2 | | | | 2nd floor Major App |
| ■ B32630 | 2nd floor Final Cleaning -B4 | 3 13-Dec-24 | 17-Dec-24 | 2 | | | | 1 2nd floor Final Cle |
| B32600 | 2nd floor KWA Punch / Final Paint / Final Clean -B4 | 5 18-Dec-24 | 24-Dec-24 | 2 | | | | 2nd floor KWA Pu |
| B32610 | 2nd floor Owner Punch -B4 | 4 26-Dec-24 | 31-Dec-24 | 2 | | | | 2nd floor Owner |
| 1st Floor | | 114 07-Aug-24 | 22-Jan-25 | 0 | | | · · · · · · · · · · · · · · · · · · · | ▼ 22-Jan-25, 1s |
| B31520 | 1st floor Insullation of walls -B4 | 4 07-Aug-24 | 12-Aug-24 | 9 | | | ☐ 1st floor Insult | |
| B31500 | 1st floor Hang Drywall-B4 | 7 13-Aug-24 | 21-Aug-24 | 9 | | | . : : : : | g Drywall-B4 |
| B31510 | 1st floor Tape & Finish Drywall -B4 | 5 22-Aug-24 | 28-Aug-24 | 9 | | | ☐ 1st floor Tap | e & Finish Drywall -B4 |
| B32670 | 1st floor Texture -B4 | 3 29-Aug-24 | 03-Sep-24 | 9 | : : | | ☐ 1st floor Te | dure -B4 |
| B 32690 | 1st Floor First Trim -B4 | 4 04-Sep-24 | 09-Sep-24 | 9 | | | 1 1st Floor F | irst Trim -B4 |
| B32650 | 1st floor Prime & Paint -B4 | 4 10-Sep-24 | 13-Sep-24 | 9 | | | I 1st floor F | rime & Paint -B4 |
| B 32680 | 1st floor Cabinets & Ceramic Tile -B4 | 5 16-Sep-24 | 20-Sep-24 | 51 | | | 1 1st floor | Cabinets & Ceramic Ti |
| B32760 | 1st floor Counter Tops -B4 | 4 23-Sep-24 | 26-Sep-24 | 51 | | | Ⅱ 1st floor | Counter Tops - B4 |
| B32710 | 1st Floor Second Trim & Hardware -B4 | 4 27-Sep-24 | 02-Oct-24 | 51 | | | 1 st Floo | or Second Trim & Hard |
| B32700 | 1st Floor MEP Trimout -B4 | 4 03-Oct-24 | 08-Oct-24 | 51 | | | □ 1st Flo | or MEP Trimout -B4 |
| B32790 | 1st floor HVAC Start Up & Attic Insulation -B4 | 4 18-Dec-24 | 23-Dec-24 | 0 | | | | ■ 1st floor HVAC St |
| ■ B32660 | 1st floor Flooring Tiles -B4 | 5 24-Dec-24 | 31-Dec-24 | 0 | | | | ■ 1st floor Flooring |
| B32740 | 1st floor Major Appliances -B4 | 4 02-Jan-25 | 07-Jan-25 | n | | | | 1st floor Major |
| B32750 | 1st floor Final Cleaning -B4 | 3 08-Jan-25 | 10-Jan-25 | n | | | | 1 1st floor Final C |
| B32730 | 1st floor KWA Punch / Final Paint / Final Clean -B4 | 5 13-Jan-25 | 17-Jan-25 | | | | | I 1st floor KWA |
| B32720 | 1st floor Owner Punch -B4 | 2 21-Jan-25 | 22-Jan-25 | 0 | | | | I 1st floor Own |
| | 13. IIOOI OWIIGI FUIIOII "D4 | | | 60 | | | T 04 So- 24 | |
| Gypcrete B32240 | Gyncrete -B4 | 0 04-Sep-24 0 04-Sep-24 | 04-Sep-24 04-Sep-24 | 69 69 | | | ▼ 04-Sep-24 | |
| _ | Gypcrete -B4 | | | | | | Gyparete - I | |
| Breezeways | | 3 04-Sep-24 | 06-Sep-24 | 69 | | | ▼ 06-Sep-24 | |
| ■ B32250 | Breezeways -B4 | 3 04-Sep-24 | 06-Sep-24 | 69 | | | Breezeway | |
| Utility Service | Ces Control Con | 22 16-Sep-24 | 16-Oct-24 | 69 | : : | | ; ; ; ; ; ▼ , ▼ ;16-© | ct-24, Utilitiy Services |

| | HSE CONSULTANTS | | Eastside II-E | | | KWA Construction |
|--------------------------|--------------------------------------------------------|-------------------------|---------------|--------------|--------------------------------------|--------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total | 2023 | 2024 2025 |
| | | | | Tioat ct N D | D J F M A M J Jul A S Oct | N D J F M A M J Jul A S Oct N D J F M A M J |
| ■ B32260 | Electric Meters -B4 | 8 16-Sep-24 | 25-Sep-24 | 9 ; ; | | ☐ Electric Meters -B4 |
| ■ B32270 | Telephone Service -B4 | 5 09-Oct-24 | 16-Oct-24 | 69 | | ☐ Telephone Service -B4 |
| Building B Ele | evations | 163 19-Dec-23 | 13-Aug-24 | 81 ; | | ▼ 13-Aug-24, Building B Elevations |
| East | | 97 19-Dec-23 | 08-May-24 | 131 | | ▼ 08-May-24, East |
| ■ B37830 | Tyvek-East | 7 19-Dec-23 | 28-Dec-23 | 23 | | ☐ Tyvek-East |
| ■ B37850 | Install Exterior Windows & Doors-East | 8 29-Dec-23 | 10-Jan-24 | 23 | | ☐ Install Exterior Windows & Doors-East |
| ■ B37870 | Stucco-East | 13 11-Jan-24 | 30-Jan-24 | 81 | | Stucco-East |
| ■ B37880 | Paint-East | 13 11-Jan-24 | 30-Jan-24 | 81 | | Paint-East |
| ■ B37840 | Install Brick & Masonry-East | 8 31-Jan-24 | 09-Feb-24 | 81 | | ☐ Install Brick & Masonry-East |
| ■ B37890 | Siding-East | 16 31-Jan-24 | 22-Feb-24 | 131 | | □ Siding-East |
| ■ B37860 | Install Trim-East | 5 12-Feb-24 | 16-Feb-24 | 81 | | 🛭 Install Trim-East |
| ■ B37900 | Board and Batten-East | 13 23-Feb-24 | 12-Mar-24 | 131 | | □ Board and Batten-East |
| ■ B37910 | Metal Panels-East | 13 13-Mar-24 | 29-Mar-24 | 131 | | Metal Panels-East |
| ■ B37920 | Joint Sealants & Expansion Joint Assemblies-East | 5 01-Apr-24 | 05-Apr-24 | 131 | | Joint Sealants & Expansion Joint Assemblies-East |
| ■ B37930 | Install Balcoines-East | 7 08-Apr-24 | 16-Apr-24 | 131 | | ☐ Install Balcoines-East |
| ■ B37940 | Clean-East | 10 17-Apr-24 | 01-May-24 | 131 | | ☐ Clean-East |
| ■ B37950 | KWA Punch-East | 3 01-May-24 | 06-May-24 | 131 | | |
| ■ B37960 | Owner Punch & Acceptance-East | 2 06-May-24 | 08-May-24 | 131 | | Owner Punch & Acceptance-East |
| North East | | 98 29-Dec-23 | 20-May-24 | 125 | | ▼ 20-May-24, North East |
| B37970 | Tyvek-North East | 7 29-Dec-23 | 09-Jan-24 | 115 | | ☐ Tyvek-North East |
| ■ B37990 | Install Exterior Windows & Doors-North East | 8 11-Jan-24 | 23-Jan-24 | 83 | | ☐ Install Exterior Windows & Doors-North East |
| ■ B38010 | Stucco-North East | 13 24-Jan-24 | 09-Feb-24 | 86 | | Stucco-North East |
| ■ B38020 | Paint-North East | 13 24-Jan-24 | 09-Feb-24 | 86 | | Paint-North East |
| ■ B38030 | Siding-North East | 16 12-Feb-24 | 05-Mar-24 | 125 | | Siding-North East |
| B38000 | Install Trim-North East | 5 20-Feb-24 | 26-Feb-24 | 81 | | ☐ Install Trim-North East |
| B37980 | Install Brick & Masonry-North East | 8 27-Feb-24 | 07-Mar-24 | 81 | | ☐ Install Brick & Masonry-North East |
| B38040 | Board and Batten-North East | 13 06-Mar-24 | 22-Mar-24 | 125 | | Board and Batten-North East |
| B38050 | Metal Panels-North East | 13 25-Mar-24 | 10-Apr-24 | 125 | | Metal Panels-North East |
| B38060 | Joint Sealants & Expansion Joint Assemblies-North East | 5 11-Apr-24 | 17-Apr-24 | 125 | | Joint Sealants & Expansion Joint Assemblies-North East |
| 200070 | Install Balcoines-North East | 7 18-Apr-24 | | 125 | | ☐ Install Balcoines-North East |
| | Clean-North East | <u>'</u> | 26-Apr-24 | 125 | | Clean-North East |
| | KWA Punch-North East | 10 29-Apr-24 | 13-May-24 | | | |
| B38090 | | 3 13-May-24 | 16-May-24 | 125 | | KWA Punch-North East |
| ■ B38100 | Owner Punch & Acceptance-North East | 2 16-May-24 | 20-May-24 | 125 | | Owher Punch & Acceptance-North East |
| North West | | 99 10-Jan-24 | 31-May-24 | 119 | | ▼ 31-May-24, North West |
| ■ B38110 | Tyvek-North West | 7 10-Jan-24 | 19-Jan-24 | 115 | | ☐ Tyvek-North West |
| ■ B38130 | Install Exterior Windows & Doors-North West | 8 24-Jan-24 | 02-Feb-24 | 83 | | ☐ Install Exterior Windows & Doors-North West |
| ■ B38150 | Stucco-North West | 13 05-Feb-24 | 22-Feb-24 | 89 | | Stucco-North West |
| ■ B38160 | Paint-North West | 13 05-Feb-24 | 22-Feb-24 | 89 | | Paint-North West |
| ■ B38170 | Siding-North West | 16 23-Feb-24 | 15-Mar-24 | 119 | | Siding-North West |
| ■ B38140 | Install Trim-North West | 5 27-Feb-24 | 04-Mar-24 | 87 | | ☐ Install Trim-North West |
| ■ B38120 | Install Brick & Masonry-North West | 8 08-Mar-24 | 19-Mar-24 | 81 | | ☐ Install Brick & Masonry-North West |
| ■ B38180 | Board and Batten-North West | 13 18-Mar-24 | 03-Apr-24 | 119 | | Board and Batten-North West |
| ■ B38190 | Metal Panels-North West | 13 04-Apr-24 | 22-Apr-24 | 119 | | Metal Panels-North West |
| ■ B38200 | Joint Sealants & Expansion Joint Assemblies-North West | 5 23-Apr-24 | 29-Apr-24 | 119 | | Joint Sealants & Expansion Joint Assemblies-North West |
| ■ B38210 | Install Balcoines-North West | 7 30-Apr-24 | 08-May-24 | 119 | | ☐ Install Balcoines-North West |
| ■ B38220 | Clean-North West | 10 09-May-24 | 23-May-24 | 119 | | ☐ Clean-North West |
| ■ B38230 | KWA Punch-North West | 3 23-May-24 | 29-May-24 | 119 | | ■ KWA Punch-North West |
| ■ B38240 | Owner Punch & Acceptance-North West | 2 29-May-24 | 31-May-24 | 119 | | Owner Punch & Acceptance-North West |
| North East co | purtyard | 100 22-Jan-24 | 12-Jun-24 | 113 | | ▼ 12-Jun-24, North East courtyard |
| Actual Level Actual Work | 3 | | Page 20 of 54 | | Data Date : 14-Nov-Detailed schedule | 22 |



Critical Remaining Work summary

Actual Work

Eastside II-Baseline-Final-1

KWA Construction

| | CONSULTANTS | | | | | |
|----------------------|------------------------------------------------------------------|-------------------------|-----------------------|----------------|---------------------------------|---------------------------------------------------------|
| ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 |
| — D00050 | Tout North Food Countries | | 20. 1 04 | _ <u> </u> | t N D J F M A M J Jul A S Oct N | |
| B38250 | Tyvek-North East Courtyard | 7 22-Jan-24 | 30-Jan-24 | 115 | | ☐ Tyvek-North East Courtyard |
| ■ B38270 | Install Exterior Windows & Doors-North East Courtyard | 8 05-Feb-24 | 14-Feb-24 | 83 | | ☐ Install Exterior Windows & Doors-North East Courtyard |
| ■ B38290 | Stucco-North East Courtyard | 13 15-Feb-24 | 05-Mar-24 | 86 | | Stucco-North East Courtyard |
| ■ B38300 | Paint-North East Courtyard | 13 15-Feb-24 | 05-Mar-24 | 86 | | Paint-North East Courtyard |
| ■ B38310 | Siding-North East Courtyard | 16 06-Mar-24 | 27-Mar-24 | 113 | | Siding-North East Courtyard |
| ■ B38280 | Install Trim-North East Courtyard | 5 06-Mar-24 | 12-Mar-24 | 86 | | ☐ Install Trim-North East Courtyard |
| ■ B38260 | Install Brick & Masonry-North East Courtyard | 8 20-Mar-24 | 29-Mar-24 | 81 | | ☐ Install Brick & Masonry-North East Courtyard |
| ■ B38320 | Board and Batten-North East Courtyard | 13 28-Mar-24 | 15-Apr-24 | 113 | | Board and Batten-North East Courtyard |
| B38330 | Metal Panels-North East Courtyard | 13 16-Apr-24 | 02-May-24 | 113 | | Metal Panels-North East Courtyard |
| B38340 | Joint Sealants & Expansion Joint Assemblies-North East Courtyard | 5 03-May-24 | 09-May-24 | 113 | | Joint Sealants & Expansion Joint Assemblies-North |
| B 38350 | Install Balcoines-North East Courtyard | 7 10-May-24 | 20-May-24 | 113 | | ☐ Install Balcoines-North East Courtyard |
| B 38360 | Clean-North East Courtyard | 10 21-May-24 | 05-Jun-24 | 113 | | Clean-North East Courtyard |
| ■ B38370 | KWA Punch-North East Courtyard | 3 05-Jun-24 | 10-Jun-24 | 113 | | KWA Punch-North East Courtyard |
| B38380 | Owner Punch & Acceptance-North East Courtyard | 2 10-Jun-24 | 12-Jun-24 | 113 | | Owner Punch & Acceptance-North East Court |
| North West | courtyard | 101 31-Jan-24 | 25-Jun-24 | 107 | | 25-Jun-24, North West courtyard |
| B38390 | Tyvek-North West Courtyard | 7 31-Jan-24 | 08-Feb-24 | 120 | | ☐ Tyvek-North West Courtyard |
| B 38410 | Install Exterior Windows & Doors-North West Courtyard | 8 15-Feb-24 | 27-Feb-24 | 83 | | ☐ Install Exterior Windows & Doors-North West Courtyard |
| B 38430 | Stucco-North West Courtyard | 13 28-Feb-24 | 15-Mar-24 | 86 | | Stucco-North West Courtyard |
| B 38440 | Paint-North West Courtyard | 13 28-Feb-24 | 15-Mar-24 | 86 | | Paint-North West Courtyard |
| ■ B38450 | Siding-North West Courtyard | 16 18-Mar-24 | 08-Apr-24 | 107 | | Siding-North West Courtyard |
| ■ B38420 | Install Trim-North West Courtyard | 5 18-Mar-24 | 22-Mar-24 | 86 | | ☐ Install Trim-North West Courtyard |
| ■ B38400 | Install Brick & Masonry-North West Courtyard | 8 01-Apr-24 | 10-Apr-24 | 81 | | ☐ Install Brick & Masonry-North West Courtyard |
| B38460 | Board and Batten-North West Courtyard | 13 09-Apr-24 | 25-Apr-24 | 107 | | ■ Board and Batten-North West Courtyard |
| B38470 | Metal Panels-North West Courtyard | 13 26-Apr-24 | 14-May-24 | 107 | | Metal Panels-North West Courtyard |
| ■ B38480 | Joint Sealants & Expansion Joint Assemblies-North West Courtyard | 5 15-May-24 | 21-May-24 | 107 | | Joint Sealants & Expansion Joint Assemblies-Nor |
| | Install Balcoines-North West Courtyard | 7 22-May-24 | 31-May-24 | 107 | | Install Balcoines-North West Courtyard |
| | Clean-North West Courtyard | 10 03-Jun-24 | 17-Jun-24 | 107 | | Clean-North West Courtyard |
| | KWA Punch-North West Courtyard | | 21-Jun-24 | 107 | | KWA Punch-North West Countyard |
| B38510 | • | 3 17-Jun-24 | | | | |
| B38520 | Owner Punch & Acceptance-North West Courtyard | 2 21-Jun-24 | 25-Jun-24 | 107 | | Owner Punch & Acceptance-North West Co. |
| East courtya | | 102 09-Feb-24 | 08-Jul-24 | 101 | | ▼ 08-Jul-24, East courtyard |
| ■ B38530 | Tyvek-East Courtyard | 7 09-Feb-24 | 20-Feb-24 | 120 | | ☐ Tyvek-East Courtyard |
| B38550 | Install Exterior Windows & Doors-East Courtyard | 8 28-Feb-24 | 08-Mar-24 | 83 | | ☐ Install Exterior Windows & Doors-East Courtyard |
| B38570 | Stucco-East Courtyard | 13 11-Mar-24 | 27-Mar-24 | 86 | | Stucco-East Courtyard |
| B38580 | Paint-East Courtyard | 13 11-Mar-24 | 27-Mar-24 | 86 | | ☐ Paint-East Courtyard |
| B38590 | Siding-East Courtyard | 16 28-Mar-24 | 18-Apr-24 | 101 | | Siding-East Courtyard |
| B38560 | Install Trim-East Courtyard | 5 28-Mar-24 | 03-Apr-24 | 86 | | ☐ Install Trim-East Courtyard |
| B 38540 | Install Brick & Masonry-East Courtyard | 8 11-Apr-24 | 22-Apr-24 | 81 | | ☐ Install Brick & Masonry-East Courtyard |
| B 38600 | Board and Batten-East Courtyard | 13 19-Apr-24 | 07-May-24 | 101 | | Board and Batten-East Courtyard |
| B 38610 | Metal Panels-East Courtyard | 13 08-May-24 | 24-May-24 | 101 | | Metal Panels-East Courtyard |
| B 38620 | Joint Sealants & Expansion Joint Assemblies-East Courtyard | 5 28-May-24 | 03-Jun-24 | 101 | | Joint Sealants & Expansion Joint Assemblies-E |
| B 38630 | Install Balcoines-East Courtyard | 7 04-Jun-24 | 12-Jun-24 | 101 | | Install Balcoines-East Courtyard |
| B 38640 | Clean-East Courtyard | 10 13-Jun-24 | 28-Jun-24 | 101 | | ☐ Clean-East Courtyard |
| ■ B38650 | KWA Punch-East Courtyard | 3 28-Jun-24 | 03-Jul-24 | 101 | | KWA Punch-East Courtyard |
| ■ B38660 | Owner Punch & Acceptance-East Courtyard | 2 03-Jul-24 | 08-Jul-24 | 101 | | Owner Punch & Acceptance-East Courtyar |
| South courty | • | 103 21-Feb-24 | 18-Jul-24 | 95 | | ▼ 18-Jul-24, South courtyard |
| B38670 | Tyvek-South Courtyard | 7 21-Feb-24 | 29-Feb-24 | 120 | | ☐ Tyvek-South Courtyard |
| B38690 | Install Exterior Windows & Doors-South Courtyard | 8 11-Mar-24 | 20-Mar-24 | 83 | | ☐ Install Exterior Windows & Doors-South Courtyard |
| B38710 | Stucco-South Courtyard | 13 21-Mar-24 | 08-Apr-24 | 86 | | Stucco-South Courtyard |
| ■ B38710 ■ B38720 | Paint-South Courtyard | 13 21-Mar-24 | 08-Apr-24 | 86 | | Paint-South Courtyard |
| | i dant douti doutiyard | 15 Z 1-IVIAI-24 | υυ-πρι-2 4 | 00 | | , , , i, aint-outin opunyaru |

| | HSE CONSULTANTS | | Eastside II-E | Baseline-Final | -1 | KWA Construction |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| ty ID | Activity Name | Original Start Duration | Finish | Total Float ct N | 2023 | 2024 2025 |
| | | | | | D J F M A M J Jul A S Oct N | |
| ■ B38730 | Siding-South Courtyard | 16 09-Apr-24 | 30-Apr-24 | 95 | | Siding-South Courtyard |
| B38700 | Install Trim-South Courtyard | 5 09-Apr-24 | 15-Apr-24 | 86 | | ☐ Install Trim-South Courtyard |
| ■ B38680 | Install Brick & Masonry-South Courtyard | 8 23-Apr-24 | 02-May-24 | 81 | | ☐ Install Brick & Masonry-South Courtyard |
| B38740 | Board and Batten-South Courtyard | 13 01-May-24 | 17-May-24 | 95 | | Board and Batten-South Courtyard |
| B38750 | Metal Panels-South Courtyard | 13 20-May-24 | 06-Jun-24 | 95 | | ■ Metal Panels-South Courtyard |
| B 38760 | Joint Sealants & Expansion Joint Assemblies-South Courtyard | 5 07-Jun-24 | 13-Jun-24 | 95 | | Joint Sealants & Expansion Joint Assembli |
| B38770 | Install Balcoines-South Courtyard | 7 14-Jun-24 | 25-Jun-24 | 95 | | ☐ Install Balcoines-South Courtyard |
| B38780 | Clean-South Courtyard | 10 26-Jun-24 | 11-Jul-24 | 95 | | ☐ Clean-South Courtyard |
| B38790 | KWA Punch-South Courtyard | 3 11-Jul-24 | 16-Jul-24 | 95 | | KWA Punch-South Courtyard |
| B38800 | Owner Punch & Acceptance-South Courtyard | 2 16-Jul-24 | 18-Jul-24 | 95 | | I Owner Punch & Acceptance-South C |
| South West | | 104 01-Mar-24 | 30-Jul-24 | 89 | | ▼ 30-Jul-24, South West |
| B38810 | Tyvek-South West | 7 01-Mar-24 | 11-Mar-24 | 120 | | ☐ Tyvek-South West |
| B38830 | Install Exterior Windows & Doors-South West | 8 21-Mar-24 | 01-Apr-24 | 83 | | ■ Install Exterior Windows & Doors-South West |
| B38850 | Stucco-South West | 13 02-Apr-24 | 18-Apr-24 | 86 | | ☐ Stuc∞-South West |
| ■ B38860 | Paint-South West | 13 02-Apr-24 | 18-Apr-24 | 86 | | ☐ Paint-South West |
| ■ B38870 | Siding-South West | 16 19-Apr-24 | 10-May-24 | 89 | | Siding-South West |
| ■ B38840 | Install Trim-South West | 5 19-Apr-24 | 25-Apr-24 | 86 | | ☐ Install Trim-South West |
| B38820 | Install Brick & Masonry-South West | 8 03-May-24 | 14-May-24 | 81 | | ☐ Install Brick & Masonry-South West |
| B38880 | Board and Batten-South West | 13 13-May-24 | 30-May-24 | 89 | | ☐ Board and Batten-South West |
| B38890 | Metal Panels-South West | 13 31-May-24 | 18-Jun-24 | 89 | | Metal Panels-South West |
| B38900 | Joint Sealants & Expansion Joint Assemblies-South West | 5 20-Jun-24 | 26-Jun-24 | 89 | | ☐ Joint Sealants & Expansion Joint Assen |
| ■ B38910 | Install Balcoines-South West | 7 27-Jun-24 | 08-Jul-24 | 89 | | ☐ Install Balcoines-South West |
| | Clean-South West | 10 09-Jul-24 | 23-Jul-24 | 89 | | Clean-South West |
| | KWA Punch-South West | 3 23-Jul-24 | 26-Jul-24 | 89 | | ■ Clean-South West |
| | Owner Punch & Acceptance-South West | 2 26-Jul-24 | 30-Jul-24 | 89 | | Owner Punch & Acceptance-South |
| | Owner Fundi & Acceptance-South West | 107 12-Mar-24 | 13-Aug-24 | 81 | | ▼ 13-Aug-24, South |
| South B38950 | Tyvek-South | 7 12-Mar-24 | 20-Mar-24 | 120 | | Tyvek-South |
| B38950 | Tyvek-South | / / 12-iviai-24 | 20-IVIAI-24 | : | | i iyvek-Souti |
| — D20070 | Install Exterior Windows & Doom Couth | | 11 Apr 24 | 021 | | Install Exterior Windows & Doors South |
| B38970 | Install Exterior Windows & Doors-South | 8 02-Apr-24 | 11-Apr-24 | 83 | | ☐ Install Exterior Windows & Doors-South |
| B 38990 | Stucco-South | 8 02-Apr-24 13 12-Apr-24 | 30-Apr-24 | 83 | | ☐ Stucco-South |
| B38990 B39000 | Stucco-South Paint-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 | 30-Apr-24 30-Apr-24 | 83 83 | | Stucco-South Paint-South |
| B38990 B39000 B39010 | Stucco-South Paint-South Siding-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 | 30-Apr-24 30-Apr-24 22-May-24 | 83 83 83 | | Stucco-South Paint-South Siding-South |
| B38990 B39000 B39010 B38980 | Stucco-South Paint-South Siding-South Install Trim-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 | 83 83 83 86 | | Stucco-South Paint-South Siding-South Install Trim-South |
| B38990 B39000 B39010 B38980 B38960 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 | 83 83 83 86 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South |
| B38990 B39000 B39010 B38980 B38960 B39020 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 | 83 83 83 86 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 | 83 83 83 86 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 | 83 83 83 86 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 | 83 83 83 86 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 B39040 B39050 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 | 83 83 83 86 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 | 83 83 83 86 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 | 83 83 83 86 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39070 B39070 B39080 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 3 06-Aug-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 | 83 83 83 86 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-Sou |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 Building AE | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 3 06-Aug-24 2 09-Aug-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 | 83 83 83 86 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Owner Punch & Acceptance-South |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B39080 B31150 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 3 06-Aug-24 2 09-Aug-24 0 13-Aug-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Womer Punch & Acceptance-South Material Panels-South Building B Elevations Finish date |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39070 B39080 B39080 B31150 Building B In | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 3 06-Aug-24 2 09-Aug-24 0 13-Aug-24 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-Sou |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B21150 Building A E B31260 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 3 06-Aug-24 2 09-Aug-24 0 13-Aug-24 0 23-Jan-25 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 13-Aug-24 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-Sou 13-Aug-24, Building A Elevations Building B Elevations Finish date |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B31250 B31260 B31270 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Ispections & TCO Fire Final Inspection - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 0 13-Aug-24 0 23-Jan-25 1 23-Jan-25 1 24-Jan-25 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 24-Jan-25 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Cleari-South Cleari-South WWA Punch-South Owner Punch & Acceptance-Sout 13-Aug-24, Building A Elevations Building B Elevations Finish date W 27-Jan-2 I Fire Final Building I |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B21150 Building AE B21150 B31260 B31270 B31280 | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Inspections & TCO Fire Final Inspection - B Building Final Inspection - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 2 09-Aug-24 0 13-Aug-24 0 23-Jan-25 1 23-Jan-25 1 24-Jan-25 0 27-Jan-25 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 24-Jan-25 27-Jan-25 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Was 13-Aug-24, Building A Elevations Building B Elevations Finish date V 27-Jan-2 I Fire Final Building I TCO - B |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39070 B39080 B21150 B21150 B31260 B31270 B31280 Building A | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Ispections & TCO Fire Final Inspection - B Building Final Inspection - B TCO - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 2 09-Aug-24 0 13-Aug-24 0 23-Jan-25 1 24-Jan-25 0 27-Jan-25 453 06-Apr-23 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 24-Jan-25 27-Jan-25 | 83 83 83 86 81 81 81 81 81 81 81 81 119 119 4 4 4 | | Stucco-South Paint-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South WWA Punch-South Owner Punch & Acceptance-Sou V13-Aug-24, Building A Elevations Building B Elevations Finish date V27-Jan-2 I Fire Final Building I TCO - B |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B21150 Building A E B21260 B31270 B31280 Building A Area 1/ Clubb | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Ispections & TCO Fire Final Inspection - B Building Final Inspection - B TCO - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 2 09-Aug-24 0 13-Aug-24 0 22-Jan-25 1 23-Jan-25 1 24-Jan-25 0 27-Jan-25 453 06-Apr-23 427 06-Apr-23 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 27-Jan-25 29-Jan-25 18-Dec-24 | 83 83 86 81 81 81 81 81 81 81 81 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South WWA Punch-South Owner Punch & Acceptance-Sou 13-Aug-24, Building A Elevations Building B Elevations Finish date V 27-Jan-2: Fire Final Building F TCO - B 29-Jan-2 |
| B38990 B39000 B39010 B38980 B38960 B39020 B39030 B39040 B39050 B39070 B39080 B21150 Building A E B31260 B31270 B31280 Building A | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Ispections & TCO Fire Final Inspection - B Building Final Inspection - B TCO - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 2 09-Aug-24 0 13-Aug-24 0 23-Jan-25 1 24-Jan-25 0 27-Jan-25 453 06-Apr-23 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 09-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 24-Jan-25 27-Jan-25 | 83 83 83 86 81 81 81 81 81 81 81 81 119 119 4 4 4 | ▼ 01-Jun-23, Foundations | Stucco-South Paint-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Asse Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Was 13-Aug-24, Building A Elevations Building B Elevations Finish date, Z7-Jan-25 Fire Final Building F TCO - B 29-Jan-2 |
| B38990 B39000 B39010 B38980 B38980 B38960 B39020 B39030 B39040 B39050 B39060 B39070 B39080 B21150 Building A E B31260 B31270 B31280 Building A Area 1/ Clubb | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South Clean-South KWA Punch-South Owner Punch & Acceptance-South Elevations Finish Building B Elevations Finish date Ispections & TCO Fire Final Inspection - B Building Final Inspection - B TCO - B | 8 02-Apr-24 13 12-Apr-24 13 12-Apr-24 16 01-May-24 5 01-May-24 8 15-May-24 13 28-May-24 13 14-Jun-24 5 05-Jul-24 7 12-Jul-24 10 23-Jul-24 2 09-Aug-24 2 09-Aug-24 0 13-Aug-24 0 22-Jan-25 1 23-Jan-25 1 24-Jan-25 0 27-Jan-25 453 06-Apr-23 427 06-Apr-23 | 30-Apr-24 30-Apr-24 22-May-24 07-May-24 24-May-24 13-Jun-24 03-Jul-24 11-Jul-24 22-Jul-24 06-Aug-24 13-Aug-24 13-Aug-24 27-Jan-25 23-Jan-25 27-Jan-25 29-Jan-25 18-Dec-24 | 83 83 83 86 81 81 81 81 81 81 81 81 119 119 4 4 4 | | Stucco-South Paint-South Siding-South Install Trim-South Install Brick & Masonry-South Board and Batten-South Metal Panels-South Joint Sealants & Expansion Joint Ass Install Balcoines-South Clean-South WWA Punch-South Owner Punch & Acceptance-Sou 13-Aug-24, Building A Elevations Building B Elevations Finish date V 27-Jan-2: Fire Final Building F TCO - B 29-Jan-2 |




| | Duration | | Total Float | - | 2023 2024 2025 |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|-------------------------|-------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | | l transfer | $N \mid D \mid$ | J F M A M J Jul A S Oct N D J F M A M J Jul A S Oct N D J F M A |
| Building Corners & Batter Boards -A1 | 2 06-Apr-23 | 07-Apr-23 | 0 | 1151 | Building Comers & Batter Boards -A1 |
| Underground Plumbing -A1 | 4 10-Apr-23 | 13-Apr-23 | 0 | | ■ Underground Plumbing -A1 |
| • | · | | 0 | | ■ Inspect Underground Plumbing & Back Fill -A1 |
| | · | · · | | | Forms & Grade Beams -A1 |
| | · | | | | Termite Treatment -A1 |
| | · | | | | ■ Vapor Barrier & PT Cables -A1 |
| • | | - | | | Steel Embeds and Reinforcement -A1 |
| | | • | | | I Inspect SOG -A1 |
| · | | • | | | I Form Survey -A1 |
| - | | | 0 | | I Place SOG -A1 |
| | - | | 0 | | |
| • | - | - | 0 | | ■ 7-Day Break -A1 |
| | - | | 0 | : : | ■ Full Stress PT Cables -A1 |
| | - | | 0 | | Cut & Grout -A1 |
| · | - | | 0 | | ■ Bạckfill & Clean Up -A1 |
| ire | | | | : : | ▼ 05-Dec-23, Super-structure |
| E 101 1 11 | | | 1 | | ▼ 14-Sep-23, First Floor |
| | | | | 1 1 | 1 Erect Steel -A1 |
| · | | | | | I Inspect Steel +A1 |
| · | | | | | 0 1st floor Intumescent paint -A1 |
| • | | | : | | ☐ Framing First Floor -A1 |
| | | | | | ☐ First Floor Truss;-A1 |
| | | | : | | ☐ First Floor Columns & Beams -A1 |
| 9 | | | 20 | | ☐ First Floor Decking -A1 |
| | · | - | 20 | | ☐ First Floor exterior wall sheathing -A1 |
| or | | | 20 | 1 1 | ▼ 12-Oct-23, Second Floor |
| | | | 57 | | |
| · · | 2 15-Jun-23 | 16-Jun-23 | 57 | | I Inspect Steel -A1 |
| 2nd floor Intumescent paint -A1 | 2 20-Jun-23 | 21-Jun-23 | 57 | | l 2nd floor Intumescent paint -A1 |
| Framing Second Floor -A1 | 8 19-Jul-23 | 28-Jul-23 | 39 | | ☐ Framing Second Floor -A1 |
| Second Floor Truss -A1 | 7 15-Aug-23 | 23-Aug-23 | 39 | | ☐ Second Floor Truss -A1 |
| Second Floor Columns & Beams -A1 | 7 15-Aug-23 | 23-Aug-23 | 39 | : : | ☐ Second Floor Columns & Beams A1 |
| Second Floor Decking -A1 | 5 06-Sep-23 | 12-Sep-23 | 34 | | ☐ Second Floor Decking -A1 |
| Second Floor exterior wall sheathing -A1 | 7 03-Oct-23 | 12-Oct-23 | 20 | : : | Second Floor exterior wall sheathing -A1 |
| | 97 21-Jun-23 | 07-Nov-23 | 20 | | ▼ 0,7-Nov-23, Third Floor |
| Erect Steel -A1 | 3 21-Jun-23 | 23-Jun-23 | 75 | | ☐ Erect Steel -A1 |
| Inspect Steel -A1 | 2 26-Jun-23 | 27-Jun-23 | 75 | | I Inspect Steel -A1 |
| 3rd floor Intumescent paint -A1 | 2 28-Jun-23 | 29-Jun-23 | 75 | | 3rd floor Intumescent paint -A1 |
| Framing Third Floor -A1 | 8 22-Aug-23 | 31-Aug-23 | 39 | | ☐ Framing Third Floor:-A1 |
| Third Floor Truss -A1 | 7 12-Sep-23 | 20-Sep-23 | 39 | | ☐ Third Floor Truss;-A1 |
| Third Floor Columns & Beams -A1 | 7 12-Sep-23 | 20-Sep-23 | 39 | | ☐ Third Floor Columns & Beams -A1 |
| Third Floor Decking -A1 | 5 27-Sep-23 | | 37 | | ☐ Third Floor Decking -A1 |
| Third Floor exterior wall sheathing -A1 | 6 31-Oct-23 | 07-Nov-23 | 20 | 1 1 | ☐ Third Floor exterior wall sheathing -A1 |
| - | | | 20 | | ▼ 05-Dec-23, Fourh Floor |
| | | | 93 | | ☐ Erect Steel -A1 |
| | | | 93 | | I Inspect Steel-A1 |
| · | | | : | | 4th floor Intumescent paint -A1 |
| · | | | | | ☐ Framing Fourth Floor -A1 |
| • | | | 41 | | ☐ Fourth Floor Truss -A1 |
| | | | 11 | | ☐ Fourth Floor Columns & Beams -A1 |
| | Erect Steel -A1 Inspect Steel -A1 2nd floor Intumescent paint -A1 Framing Second Floor -A1 Second Floor Truss -A1 Second Floor Columns & Beams -A1 Second Floor Decking -A1 Second Floor exterior wall sheathing -A1 Erect Steel -A1 Inspect Steel -A1 3rd floor Intumescent paint -A1 Framing Third Floor -A1 Third Floor Columns & Beams -A1 Third Floor Decking -A1 | Forms & Grade Beams A1 | Forms & Grade Beams -A1 | Forms & Grade Beams -A1 | Forms & Grade Beams A1 Termite Treatment A1 1 25App:23 25App:23 0 Vapor Barrier & PT Cables A1 Vapor Barrier & V |

| | HSE CONSULTANTS | | Lasiside II-D | aseline-Final-1 | | KWA Construction |
|---------------|-------------------------------------------------|----------------|---------------|-----------------|---------------------------------------|---------------------------------------------------|
| D | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float ct N D J | F M A M J Jul A S Oct | N D J F M A M J Jul A S Oct N D J F M A |
| A2100 | Fourth Floor Decking -A1 | 5 24-Oct-23 | 30-Oct-23 | 38 | 0 | Faurth Floar Decking -A1 |
| A7290 | Fourth Floor exterior wall sheathing -A1 | 6 28-Nov-23 | 05-Dec-23 | 20 | | Fourth Floor exterior wall sheathing -A1 |
| Stairs | | 299 22-Aug-23 | 30-Oct-24 | 46 | → | ▼ 30-Oct-24, Stairs |
| A1120 | Install Flooring for Stairs -A1 | 20 22-Aug-23 | 19-Sep-23 | 66 | Insta | III Flooring for Stairs -A1 |
| A 1140 | Stair Finishes -A1 | 13 10-Oct-24 | 30-Oct-24 | 46 | | Stair Finishes -A1 |
| Elevator | | 343 25-May-23 | 07-Oct-24 | 68 | · · · · · · · · · · · · · · · · · · · | ▼ 07-Oct-24, Elevator |
| A7350 | Elevator Shaft CMU Walls -A1 | 30 25-May-23 | 10-Jul-23 | 343 | Elevator Shaft | CMU Wals A1 |
| A7370 | Install Elevators -A1 | 7 20-Sep-24 | 01-Oct-24 | 65 | | ☐ Install Elevators -A1 |
| A7360 | Install Elevators trimouts -A1 | 4 01-Oct-24 | 07-Oct-24 | 68 | | ☐ Install Elevators trimouts |
| Roofing | | 53 06-Dec-23 | 22-Feb-24 | 57 | | 22-Feb-24, Roofing |
| A1610 | Roof Parapet -A1 | 7 06-Dec-23 | 14-Dec-23 | 48 | | □ Roof Parapet -A1 |
| A1600 | Roof Drainage -A1 | 7 15-Dec-23 | 26-Dec-23 | 48 | | ☐ Roof Drainage -A1 |
| | Roof Membrane -A1 | | 05-Jan-24 | 48 | | |
| A1580 | | 7 27-Dec-23 | 1 1 1 | | | Roof Membrane -A1 |
| A1590 | Roof Tiles -A1 | 7 08-Jan-24 | 17-Jan-24 | 48 | | Roof Tiles -A1 |
| A1670 | Roof shingle-A1 | 4 18-Jan-24 | 23-Jan-24 | 51 | | ■ Roof shingle-A1 |
| A7390 | Building A Dry-in -A1 | 0 | 22-Feb-24 | 81 | | ♦ Building A Dry-in -A1, |
| Interiors | | 248 22-Dec-23 | 18-Dec-24 | 20 | | ▼ 18-Dec-24, Int |
| MEPF Roug | gh-ins | 93 22-Dec-23 | 06-May-24 | 21 | | ▼ 06-May-24, MEPF Rough-ins |
| 1st Floor | | 56 22-Dec-23 | 14-Mar-24 | 57 | | ▼ 14-Mar-24, 1st Floor |
| A1300 | 1st Floor Plumbing Fire Mechanical Rough -A1 | 7 22-Dec-23 | 03-Jan-24 | 20 | | 1st Floor Plumbing Fire Mechanical Rough -A1 |
| A23490 | 1st floor Gypcrete Pre Pour-A1 | 1 08-Jan-24 | 08-Jan-24 | 80 | | I 1st floor Gypcrete Pre Pour-A1 |
| A 0167 | 1st floor Set Tubs and Showers and Inspect-A1 | 7 09-Jan-24 | 18-Jan-24 | 81 | | ☐ 1st floor Set Tubs and Showers and Inspect-A1 |
| A 0169 | 1st floor Attic Fire Rough-A1 | 5 09-Jan-24 | 16-Jan-24 | 82 | | 1st floor Attic Fire Rough-A1 |
| A 0170 | 1st floor Hydrovisual Inspection-A1 | 1 17-Jan-24 | 17-Jan-24 | 82 | | I 1st floor Hydrovisual Inspection-A1 |
| ■ A1290 | 1st Floor Mechanical / Electrical Rough-ins -A1 | 7 23-Feb-24 | 04-Mar-24 | 57 | | ☐ 1st Floor Mechanical / Electrical Rough-ins -A1 |
| ■ A0177 | 1st floor Furrdown Prerock-A1 | 2 05-Mar-24 | 06-Mar-24 | 57 | | I 1st floor Furrdown Prerock-A1 |
| A0182 | 1st floor Air Handlers-A1 | 2 07-Mar-24 | 08-Mar-24 | 57 | | 1 1st floor Air Handlers-A1 |
| A0187 | 1st floor Furrdowns -A1 | 2 11-Mar-24 | 12-Mar-24 | 57 | | 1 1st floor Furrdown's -A1 |
| A23500 | 1st floor Final MEP Rough-A1 | 2 13-Mar-24 | 14-Mar-24 | 57 | | I 1st floor Final MEP Rough-A1 |
| 2nd Floor | | 30 25-Jan-24 | 07-Mar-24 | 62 | | 07-Mar-24, 2nd Floor |
| = A23520 | 2nd Floor Plumbing Fire Mechanical Rough -A1 | 7 25-Jan-24 | 02-Feb-24 | 20 | | □ 2nd Floor Plumbing Fire Mechanical Rough -A1 |
| | 2nd floor Gypcrete Pre Pour-A1 | 1 05-Feb-24 | 05-Feb-24 | | | I 2nd floor Gypcrete Pre Pour-A1 |
| A23590 | | | | 62 | | |
| A23530 | 2nd floor Set Tubs and Showers and Inspect-A1 | 7 06-Feb-24 | 14-Feb-24 | 62 | | ☐ 2nd floor Set Tubs and Showers and Inspect-A1 |
| A23540 | 2nd floor Attic Fire Rough-A1 | 5 06-Feb-24 | 12-Feb-24 | 63 | | 2nd floor Attic Fire Rough-A1 |
| A23550 | 2nd floor Hydrovisual Inspection-A1 | 1 13-Feb-24 | 13-Feb-24 | 63 | | I 2nd floor Hydrovisual Inspection-A1 |
| A23510 | 2nd Floor Mechanical / Electrical Rough-ins -A1 | 7 15-Feb-24 | 26-Feb-24 | 62 | | 2nd Floor Mechanical / Electrical Rough-ins -A1 |
| A23560 | 2nd floor Furrdown Prerock-A1 | 2 27-Feb-24 | 28-Feb-24 | 62 | | 2nd floor Furrdown Prerock-A1 |
| A23570 | 2nd floor Air Handlers-A1 | 2 29-Feb-24 | 01-Mar-24 | 62 | | l 2nd floor Air Handlers-A1 |
| A23580 | 2nd floor Furrdowns -A1 | 2 04-Mar-24 | 05-Mar-24 | 62 | | I 2nd floor Furrdowns -A1 |
| A23600 | 2nd floor Final MEP Rough-A1 | 2 06-Mar-24 | 07-Mar-24 | 62 | | l 2nd floor Final MEP Rough-A1 |
| 3rd Floor | | 29 26-Feb-24 | 04-Apr-24 | 42 | | V 04-Apr-24, 3rd Floor |
| A23620 | 3rd Floor Plumbing Fire Mechanical Rough -A1 | 7 26-Feb-24 | 05-Mar-24 | 20 | | 3rd Floor Plumbing Fire Mechanical Rough -A1 |
| A23690 | 3rd floor Gypcrete Pre Pour-A1 | 1 06-Mar-24 | 06-Mar-24 | 42 | | 3rd floor Gypcrete Pre Pour-A1 |
| A23630 | 3rd floor Set Tubs and Showers and Inspect-A1 | 5 07-Mar-24 | 13-Mar-24 | 43 | | 3rd floor Set Tubs and Showers and Inspect-A1 |
| A23640 | 3rd floor Attic Fire Rough-A1 | 5 07-Mar-24 | 13-Mar-24 | 42 | | 3rd floor Attic Fire Rough-A1 |
| A23650 | 3rd floor Hydrovisual Inspection-A1 | 1 14-Mar-24 | 14-Mar-24 | 42 | | I 3rd floor Hydrovisual Inspection-A1 |
| A23610 | 3rd Floor Mechanical / Electrical Rough-ins -A1 | 7 15-Mar-24 | 25-Mar-24 | 42 | | ☐ 3rd Floor Mechanical / Electrical Rough-ins -A1 |
| A23660 | 3rd floor Furrdown Prerock-A1 | 2 26-Mar-24 | 27-Mar-24 | 42 | | 3rd floor Furrdown Prerock-A1 |
| A23670 | 3rd floor Air Handlers-A1 | 2 28-Mar-24 | 29-Mar-24 | 42 | | l 3rd floor Air Handlers-A1 |
| - A23070 | OIU IIUUI AII I IAIIUICISA I | 2 Zo-iviai-24 | 23-1VId1-24 | 44 | | i Jiu ilogi Ali Hariuleis-A i |
| Actual Level | el of Effort Remaining Work ♦ Milestone | | Page 24 of 54 | | Data Date : 14-Nov-22 | <u> </u> |
| | Way Europe Demoiping Work A Milestone | | | | L Data Date : 14-Nov-2' | , |



| | | 1 011 110 | ie | 1 =1 | | 2004 |
|---------------|-----------------------------------------------------|-----------------------------------------|-----------|------------------|-----------------------------------------|---------------------------------------------------|
| ctivity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 | 2024 2025 |
| 400000 | Out floor French was A4 | | 00.4 61 | | ct N D J F M A M J Jul A S Oct N D | |
| A23680 | 3rd floor Furrdowns -A1 | 2 01-Apr-24 | 02-Apr-24 | 42 | | 3rd floor Furrdowns, A1 |
| A23700 | 3rd floor Final MEP Rough-A1 | 2 03-Apr-24 | 04-Apr-24 | 42 | | I 3rd floor Final MEP Rough-A1 |
| 4th Floor | | 29 26-Mar-24 | 03-May-24 | 21 | | 03-May-24, 4th Floor |
| ■ A23720 | 4th Floor Plumbing Fire Mechanical Rough -A1 | 7 26-Mar-24 | 03-Apr-24 | 20 | | 4th Floor Plumbing Fire Mechanical Rough -A1 |
| ■ A23790 | 4th floor Gypcrete Pre Pour-A1 | 1 04-Apr-24 | 04-Apr-24 | 21 | | I 4th floor Gypcrete Pre Pour-A1 |
| ■ A23730 | 4th floor Set Tubs and Showers and Inspect-A1 | 5 05-Apr-24 | 11-Apr-24 | 22 | | 4th floor Set Tubs and Showers and Inspect-A1 |
| A23740 | 4th floor Attic Fire Rough-A1 | 5 05-Apr-24 | 11-Apr-24 | 21 | | 4th floor Attic Fire Rough-A1 |
| A23750 | 4th floor Hydrovisual Inspection-A1 | 1 12-Apr-24 | 12-Apr-24 | 21 | | 4th floor Hydrovisual Inspection-A1 |
| A23710 | 4th Floor Mechanical / Electrical Rough-ins -A1 | 7 15-Apr-24 | 23-Apr-24 | 21 | | ☐ 4th Floor Mechanical / Electrical Rough-ins -A1 |
| A23760 | 4th floor Furrdown Prerock-A1 | 2 24-Apr-24 | 25-Apr-24 | 21 | | l 4th floor Furrdown Prerock-A1 |
| A23770 | 4th floor Air Handlers-A1 | 2 26-Apr-24 | 29-Apr-24 | 21 | | It 4th floor Air Handlers-A1 |
| ■ A23780 | 4th floor Furrdowns -A1 | 2 30-Apr-24 | 01-May-24 | 21 | | th floor Furrdowns A1 |
| A23800 | 4th floor Final MEP Rough-A1 | 2 02-May-24 | 03-May-24 | 21 | | 1 4th floor Final MEP Rough-A1 |
| | c / Framing Inspections | 1 06-May-24 | 06-May-24 | 21 | | ▼ 06-May-24, Mech / Elec / Framing Inspections |
| A 0197 | Mech / Elec / Framing Inspections-A1 | 1 06-May-24 | 06-May-24 | 21 | | I Mech / Elec / Framing Inspections-A1 |
| Finishes & T | Frim-Outs | 155 07-May-24 | 18-Dec-24 | 20 | | ▼ 18-Dec-24, Finishes & T |
| 4th Floor | | 116 07-May-24 | 22-Oct-24 | 32 | | ▼ 22-Oct-24, 4th Floor |
| ■ A1640 | 4th floor Insullation of walls - A1 | 3 07-May-24 | 09-May-24 | 21 | | 1 4th floor Insullation of walls - A1 |
| ■ A1620 | 4th floor Hang Drywall-A1 | 7 10-May-24 | 20-May-24 | 21 | | ☐ 4th floor Hang Drywall-A1 |
| ■ A1630 | 4th floor Tape & Finish Drywall -A1 | 4 21-May-24 | 24-May-24 | 54 | | 4th floor Tape & Finish Drywall -A1 |
| ■ A1700 | 4th floor Texture A1 | 3 28-May-24 | 30-May-24 | 57 | | L 4th floor Texture A1 |
| ■ A1730 | 4th Floor First Trim -A1 | 4 31-May-24 | 05-Jun-24 | 57 | | 4th Floor First Trim -A1 |
| ■ A1680 | 4th floor Prime & Paint -A1 | 3 06-Jun-24 | 10-Jun-24 | 68 | | ☐ 4th floor Prime & Paint -A1 |
| A 1710 | 4th floor Cabinets & Ceramic Tile -A1 | 5 11-Jun-24 | 17-Jun-24 | 70 | | ■ 4th floor Cabinets & Ceramic Tile -A1 |
| A1760 | 4th floor Counter Tops -A1 | 4 18-Jun-24 | 24-Jun-24 | 77 | | 4th floor Counter Tops-A1 |
| A1750 | 4th Floor Second Trim & Hardware -A1 | 4 25-Jun-24 | 28-Jun-24 | 88 | | 4th Floor Second Trim & Hardware -A1 |
| A1740 | 4th Floor MEP Trimout -A1 | 4 01-Jul-24 | 05-Jul-24 | 88 | | 1 4th Floor MEP Trimout -A1 |
| A1720 | 4th floor HVAC Start Up & Attic Insulation A1 | 3 20-Sep-24 | 25-Sep-24 | 32 | | ☐ 4th floor HVAC Start Up & Attic Ins |
| A 1690 | 4th floor Flooring Tiles -A1 | 5 25-Sep-24 | 02-Oct-24 | 32 | | 4th floor Flooring Tiles A1 |
| A 1960 | 4th floor Major Appliances -A1 | 3 02-Oct-24 | 07-Oct-24 | 32 | | ☐ 4th floor Major Appliances -A1 |
| A 3770 | 4th floor Final Cleaning -A1 | 3 07-Oct-24 | 10-Oct-24 | 32 | | I 4th floor Final Cleaning -A1 |
| ■ A1880 | 4th floor KWA Punch / Final Paint / Final Clean -A1 | 4 10-Oct-24 | 17-Oct-24 | 32 | | ☐ 4th floor KWA Punch / Final Pair |
| ■ A1890 | 4th floor Owner Punch -A1 | 3 17-Oct-24 | 22-Oct-24 | 32 | | 4th: floor Owner:Punch -A1 |
| 3rd Floor | | 119 03-Jun-24 | 21-Nov-24 | 20 | | ▼ 21-Nov-24, 3rd Floor |
| A7530 | 3rd floor Insullation of walls - A1 | 3 03-Jun-24 | 05-Jun-24 | 24 | | 3rd floor Insullation of walls - A1 |
| A7540 | 3rd floor Hang Drywall-A1 | 7 12-Jun-24 | 21-Jun-24 | 20 | | ☐ 3rd floor Hang Drywall-A1 |
| A7570 | 3rd floor Tape & Finish Drywall -A1 | 4 24-Jun-24 | 27-Jun-24 | 44 | | ■ 3rd floor Tape & Finish Drywall -A1 |
| A24920 | 3rd floor Texture A1 | 3 28-Jun-24 | 02-Jul-24 | 47 | | ☐ 3rd floor Texture -A1 |
| A24930 | 3rd Floor First Trim -A1 | 4 03-Jul-24 | 09-Jul-24 | 47 | | □ 3rd Floor First Trim -A1 |
| A24940 | 3rd floor Prime & Paint -A1 | 3 10-Jul-24 | 12-Jul-24 | 55 | | I 3rd floor Prime & Paint -A1 |
| ■ A24950 | 3rd floor Cabinets & Ceramic Tile -A1 | 5 15-Jul-24 | 19-Jul-24 | 63 | | 3rd floor Cabinets & Ceramic Tile -A1 |
| ■ A24960 | 3rd floor Counter Tops -A1 | 4 22-Jul-24 | 25-Jul-24 | 67 | | |
| ■ A24980 | 3rd Floor Second Trim & Hardware -A1 | 4 26-Jul-24 | 31-Jul-24 | 75 | | 3rd Floor Second Trim & Hardware -A1 |
| ■ A24990 | 3rd Floor MEP Trimout -A1 | 4 01-Aug-24 | 06-Aug-24 | 75 | | ☐ 3rd Floor MEP Trimout -A1 |
| ■ A24970 | 3rd floor HVAC Start Up & Attic Insulation -A1 | 3 22-Oct-24 | 25-Oct-24 | 20 | ,: :::::::::::::::::::::::::::::::::::: | 3rd floor HVAC Start Up & Attic |
| ■ A25000 | 3rd floor Flooring Tiles -A1 | 5 25-Oct-24 | 01-Nov-24 | 20 | | ☐ 3rd floor Flooring Tiles +A1 |
| ■ A25010 | 3rd floor Major Appliances -A1 | 3 01-Nov-24 | 06-Nov-24 | 20 | | ☐ 3rd floor Major Appliances -A |
| ■ A25020 | 3rd floor Final Cleaning -A1 | 3 06-Nov-24 | 12-Nov-24 | 20 | | 3rd floor Final Cleaning -A1 |
| | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | | |

| | HSE CONSULTANTS | | Eastside II-E | Baseline-Fina | al-1 | | P | KWA Construction |
|-----------------|-----------------------------------------------------|----------------|---------------|---------------|---------|---------------------------------------|---------------------------------------|----------------------------------------|
| ty ID | Activity Name | Original Start | Finish | Total | | 2023 | | 2024 2025 |
| | | Duration | | Float | N D J F | M A M J Jul A S Oct N | D J F M A | M J Jul A S Oct N D J F M A N |
| A25040 | 3rd floor Owner Punch -A1 | 3 18-Nov-24 | 21-Nov-24 | 20 | | | | 3rd flogr Owner Punch |
| 2nd Floor | | 119 14-Jun-24 | 05-Dec-24 | 20 | : : : | | | ▼ 05-Dec-24, 2nd Floor |
| A7720 | 2nd floor Insullation of walls -A1 | 3 14-Jun-24 | 18-Jun-24 | 36 | : : : | | | 2nd floor Insullation of walls - A1 |
| A7730 | 2nd floor Hang Drywall-A1 | 7 15-Jul-24 | 23-Jul-24 | 20 | | | | ☐ 2nd floor Hang Drywall-A1 |
| A7760 | 2nd floor Tape & Finish Drywall -A1 | 4 24-Jul-24 | 29-Jul-24 | 35 | | | | 2nd floor Tape & Finish D rywall -A1 |
| A 25050 | 2nd floor Texture -A1 | 3 24-Jul-24 | 26-Jul-24 | 42 | | | | l 2nd floor Texture -A1 |
| A25060 | 2nd Floor First Trim -A1 | 4 30-Jul-24 | 02-Aug-24 | 41 | | | | 1 2nd Floor First Trim -A1 |
| A 25070 | 2nd floor Prime & Paint -A1 | 3 05-Aug-24 | 07-Aug-24 | 46 | | | | l 2nd floor Prime & Paint -A1 |
| A25080 | 2nd floor Cabinets & Ceramic Tile -A1 | 5 10-Sep-24 | 16-Sep-24 | 38 | | | | ☐ 2nd floor Cabinets & Ceramic Ti |
| A25090 | 2nd floor Counter Tops -A1 | 4 17-Sep-24 | 20-Sep-24 | 39 | | | | 2nd floor Counter Tops -A1 |
| A25110 | 2nd Floor Second Trim & Hardware -A1 | 4 23-Sep-24 | 26-Sep-24 | 44 | : : : | | | 2nd Floor Second Trim & Hard |
| A25120 | 2nd Floor MEP Trimout -A1 | 4 27-Sep-24 | 02-Oct-24 | 44 | : : : | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 2nd Floor MEP Trimout -A1 |
| A25100 | 2nd floor HVAC Start Up & Attic Insulation -A1 | 3 04-Nov-24 | 07-Nov-24 | 20 | : : : | | | |
| A25130 | 2nd floor Flooring Tiles -A1 | 5 07-Nov-24 | 15-Nov-24 | 20 | | | | ☐ 2nd floor Flooring Tiles - |
| A 25140 | 2nd floor Major Appliances -A1 | 3 15-Nov-24 | 20-Nov-24 | 20 | | | | ☐ 2nd floor Major Appliar |
| A25150 | 2nd floor Final Cleaning -A1 | 3 20-Nov-24 | 25-Nov-24 | 20 | | | | 2nd floor Final Cleanir |
| A25160 | 2nd floor KWA Punch / Final Paint / Final Clean -A1 | 4 25-Nov-24 | 02-Dec-24 | 20 | | | | 2nd floor KWA Punch |
| A25170 | 2nd floor Owner Punch -A1 | 3 02-Dec-24 | 05-Dec-24 | 20 | | | , , , , , , , , , , , , , , , , , , , | l 2nd floor Owner Pun |
| 1st Floor | | 119 28-Jun-24 | 18-Dec-24 | 20 | | | | ▼ 18-Dec-24, 1st Floo |
| A7910 | 1st floor Insullation of walls -A1 | 3 28-Jun-24 | 02-Jul-24 | 48 | | | | 1 1st floor Insullation of walls -A1 |
| A7920 | 1st floor Hang Drywall-A1 | 7 13-Aug-24 | 21-Aug-24 | 20 | | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | ☐ 1st floor Hang Drywall-A1 |
| ■ A7950 | 1st floor Tape & Finish Drywall A1 | 4 22-Aug-24 | 27-Aug-24 | 26 | : : : | | | 1st floor Tape & Finish Drywall A1 |
| A25180 | 1st floor Texture -A1 | 3 22-Aug-24 | 26-Aug-24 | 30 | | | 1 1 1 1 1 | 1 1st floor Texture -A1 |
| A25190 | 1st Floor First Trim -A1 | 4 30-Aug-24 | 05-Sep-24 | 30 | | | | 1st Floor First Trim -A1 |
| ■ A25200 | 1st floor Prime & Paint -A1 | 3 06-Sep-24 | 10-Sep-24 | 32 | | | | 1 1st floor Prime & Paint -A1 |
| A25210 | 1st floor Cabinets & Ceramic Tile -A1 | 5 11-Sep-24 | 17-Sep-24 | 48 | | | | 1st floor Cabinets & Ceramic Tile |
| ■ A25220 | 1st floor Counter Tops -A1 | 4 04-Oct-24 | 09-Oct-24 | 38 | | | | ☐ 1st floor Counter Tops -A1 |
| ■ A25240 | 1st Floor Second Trim & Hardware -A1 | 4 10-Oct-24 | 16-Oct-24 | 40 | | | | : :::::::::::::::::::::::::::::::::::: |
| ■ A25250 | 1st Floor MEP Trimout -A1 | 4 17-Oct-24 | 22-Oct-24 | 40 | | | | □ 1st Floor MEP Trimout -A1 |
| ■ A25230 | 1st floor HVAC Start Up & Attic Insulation -A1 | 3 18-Nov-24 | 21-Nov-24 | 20 | | | | ■ 1st floor HVAC Start U |
| A25260 | 1st floor Flooring Tiles -A1 | 5 21-Nov-24 | 29-Nov-24 | 20 | : : : | | | ☐ 1st floor Flooring Tiles |
| A25270 | 1st floor Major Appliances -A1 | 3 29-Nov-24 | 04-Dec-24 | 20 | : : : | | | 1 1st floor Major Applia |
| A25280 | 1st floor Final Cleaning -A1 | 3 04-Dec-24 | 09-Dec-24 | 20 | | | | ☐ 1st floor Final Clean |
| A25290 | 1st floor KWA Punch / Final Paint / Final Clean -A1 | 4 09-Dec-24 | 13-Dec-24 | 20 | | | | 1 st floor KWA Punc |
| ■ A25300 | 1st floor Owner Punch -A1 | 3 13-Dec-24 | 18-Dec-24 | 20 | | | | 1 1st floor Owner Pu |
| Gypcrete | | 0 27-Aug-24 | 27-Aug-24 | 30 | | | | ▼ 27-Aug-24, Gypcrete |
| A 0219 | Gypcrete -A1 | 0 27-Aug-24 | 27-Aug-24 | 30 | | | | I Gypcrete -A1 |
| ■ Breezeways | | 3 27-Aug-24 | 29-Aug-24 | 30 | | | | ▼ 29-Aug-24, Breezeways |
| A0221 | Breezeways -A1 | 3 27-Aug-24 | 29-Aug-24 | 30 | | | | |
| Utilitiy Servic | · · · · · · · · · · · · · · · · · · · | 34 11-Sep-24 | 29-Oct-24 | 59 | : : : | | | 29-Oct-24, Utilitiy Services |
| A0253 | Electric Meters -A1 | 8 11-Sep-24 | 20-Sep-24 | 32 | | | | ☐ Electric Meters -A1 |
| A0254 | Telephone Service -A1 | 5 23-Oct-24 | 29-Oct-24 | 59 | | | | ☐ Telephone Service -A1 |
| | s & Aqua Lounge | 428 10-Apr-23 | 23-Dec-24 | 23 | | · · · · · · · · · · · · · · · · · · · | | ▼ 23-Dec-24, Area 2/ |
| Foundations A | | 43 10-Apr-23 | 08-Jun-23 | 0 | | ▼ 08-Jun-23, Foundation | sA2 | , 25 2552 1,71642 |
| A23260 | Building Corners & Batter Boards -A2 | 2 10-Apr-23 | 11-Apr-23 | 2 | | ■ Building Corners & Batter Boa | i i i i i | |
| A23270 | Underground Plumbing -A2 | 4 14-Apr-23 | 19-Apr-23 | 0 | | ■ Underground Plumbing -A2 | | |
| A23280 | Inspect Underground Plumbing & Back Fill -A2 | 3 20-Apr-23 | 24-Apr-23 | | | ■ Inspect Underground Plumb | ng & Back Fill -A2 | |
| A23290 | Forms & Grade Beams -A2 | 4 25-Apr-23 | 28-Apr-23 | <u></u> | l-iiii | Forms & Grade Beams -A2 | | |
| A23300 | Termite Treatment -A2 | 1 01-May-23 | 01-May-23 | | | Termite Treatment -A2 | | |
| | Tomate mediator 72 | i UT-IVIAY-23 | U I - Widy-20 | U | | , igning figating it 712 | | |
| Actual Level | of Effort Remaining Work ♦ Milestone | | Page 26 of 54 | | | Data Date : 14-Nov-22 | | |
| - AUGUAI LEVEI | or Enon ■ Normalling Work ■ Normalling Work | 1 | raye 20 01 54 | | | Data Date . 17-1101-22 | | |



6 19-Oct-23

5 31-Oct-23

6 06-Dec-23

301 29-Aug-23

7 29-Aug-23

7 30-Oct-24

26-Oct-23

06-Nov-23

13-Dec-23

08-Nov-24

07-Sep-23

08-Nov-24

41

39

20

74

Actual Level of Effort Remaining Work ♦ Milestone
Actual Work Critical Remaining Work summary

A5320

A5330

A7230

Stairs

A4820

A5160

Fourth Floor Columns & Beams -A2

Fourth Floor exterior wall sheathing -A2

Fourth Floor Decking -A2

Install Flooring for Stairs -A2

Stair Finishes -A2

Data Date : 14-Nov-22 Detailed schedule

☐ Fourth Floor Columns & Beams -A2

■ Fourth Floor exterior wall sheathing -A2

▼ 08-Nov-24, Stairs

Stair Finishes -A2

Fourth Floor Decking -A2

☐ Install Flooring for Stairs -A2

| Elevator A1250 Elevator Shaft CMU Wa1s A2 A1430 Install Elevators -A2 A1260 Install Elevators trimouts -A2 A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A5000 Roof Tiles -A2 A5000 Roof Tiles -A2 A7380 Building A Dry-in -A2 Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Plumbing Fire Mechanical Rough-ins A23820 1st floor Gypcrete Pre Pour-A2 A23840 1st floor Furrdown Prerock-A2 A23850 1st floor Furrdown Prerock-A2 A23860 1st floor Furrdown S-A2 A23870 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23890 1st floor Furrdown Prerock-A2 A23890 1st floor Final MEP Rough-A2 A23910 1st floor Furrdown Prerock-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23940 2nd floor Final MEP Rough-A2 A23940 2nd floor Final MEP Rough-A2 A23940 2nd floor Furrdown Prerock-A2 A23940 3rd floor Furrdown Prerock-A2 A23940 3rd floor Furrdown Prerock-A2 A23940 3rd floor Furrdown Prerock-A2 A24040 3rd floor Furrdown Prerock-A2 A24050 3rd floor Furrdown Prerock-A2 A24060 3rd floor Furrdown Prerock-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Fu | HSE CONSULTANTS | | | | | KWA Construction |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|-----------------------------|------------------------|-------|---------------------------|----------------------------------------------------------|
| A1250 Elevator Shaft CMU Wals A2 A1430 Install Elevators -A2 A1260 Install Elevators trimouts -A2 Roofing A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A7380 Building A Dry-in -A2 Interiors | | Original Start | Finish | Total | 2023 | 2024 2025 |
| A1250 Elevator Shaft CMU Wals A2 A1430 Install Elevators -A2 A1260 Install Elevators trimouts -A2 A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A5000 Roof Membrane -A2 A5000 Roof Shingle-A2 A5000 Roof Shingle-A2 A7380 Building A Dry-in -A2 Interiors INTERIOR A23820 1st Floor Plumbing Fire Mechanical Rouge A23900 1st floor Set Tubs and Showers and Inspection-A2 A23810 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdown Prerock-A2 A23890 1st floor Furrdown Prerock-A2 A23810 1st floor Furrdown Prerock-A2 A23800 1st floor Furrdown Prerock-A2 A23910 2nd floor Set Tubs and Showers and Inspection-A2 A23910 2nd floor Furrdown Prerock-A2 A23910 3nd floor Furrdown Prerock-A2 A24010 3nd floor Furrdown Prerock-A | | Duration | | Float | D J F M A M J Jul A S Oct | N D J F M A M J Jul A S Oct N D J F M . |
| A1430 Install Elevators -A2 Install Elevators trimouts -A2 Roofing A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A5000 Roof Shingle-A2 A7380 Building A Dry-in -A2 Interiors INTERIOR A23820 1st Floor Plumbing Fire Mechanical Rouge A23900 1st floor Attic Fire Rough-A2 A23840 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Furrdown Prerock-A2 A23860 1st floor Furrdowns -A2 A23870 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23890 1st floor Furrdowns -A2 A23890 1st floor Furrdowns -A2 A23810 1st floor Furrdowns -A2 A23810 1st floor Furrdowns -A2 A23890 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 2nd floor Furrdowns -A2 A23930 2nd floor Furrdown Prerock-A2 A23930 2nd floor Furrdown Showers and Inspection-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23940 2nd floor Furrdown Prerock-A2 A23940 2nd floor Furrdown Prerock-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23900 2nd floor Furrdown Prerock-A2 A23900 2nd floor Furrdown Prerock-A2 A23900 2nd floor Furrdown Prerock-A2 A23900 3rd floor Furrdowns -A2 A24010 2nd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd fl | | 327 11-Jul-23 | 28-Oct-24 | 61 | | ▼ 28-Oct-24, Elevator |
| Roofing A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A7380 Building A Dry-in -A2 Interiors Inte | MU Wals A2 | 30 11-Jul-23 | 21-Aug-23 | 343 | Elevato | r Shaft CMU Walls A2 |
| Roofing A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A5000 Roof Shingle-A2 A7380 Building A Dry-in -A2 Interiors MEPF Rough-ins Ist Floor A23820 1st Floor Plumbing Fire Mechanical Rougha2 A23900 1st floor Oypcrete Pre Pour-A2 A23840 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23810 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdown Prerock-A2 A23890 1st floor Furrdown Prerock-A2 A23890 1st floor Furrdown Prerock-A2 A23890 1st floor Furrdown Prerock-A2 A23910 1st floor Furrdown Prerock-A2 A23910 1st floor Furrdown Prerock-A2 A23910 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 2nd Floor Furrdown -A2 A23930 2nd Floor Furrdown Ser Fubs and Showers and Inspection-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Furrdown Prerock-A2 A23970 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown -A2 A23990 2nd floor Furrdown -A2 A23990 2nd floor Furrdown -A2 A23990 2nd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown -A2 A24010 3rd floor Furrdown -A2 A24010 3rd floor Gypcrete Pre Pour-A2 A24000 3rd floor Furrdown -A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furr | | 7 07-Oct-24 | 17-Oct-24 | 61 | | ☐ Install Elevators -A2 |
| A5020 Roof Parapet -A2 A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A9750 Roof shingle-A2 A7380 Building A Dry-in -A2 Interiors MEPF Rough-ins Ist Floor A23820 1st Floor Plumbing Fire Mechanical Rouge A23900 1st floor Gypcrete Pre Pour-A2 A23840 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23810 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23890 1st floor Furrdowns -A2 A23800 1st floor Furrdowns -A2 A23810 1st floor Furrdowns -A2 A23800 1st floor Furrdowns -A2 A23800 1st floor Furrdowns -A2 A23800 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 2nd floor Furrdown Prerock-A2 A23910 3rd floor Furrdown Prerock-A2 A23910 3rd floor Furrdown Prerock-A2 A24010 3rd floor Set Tubs and Showers and Insp A24010 3rd floor Gypcrete Pre Pour-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Hydrovisual Inspection-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A | imouts -A2 | 7 17-Oct-24 | 28-Oct-24 | 61 | | ☐ Install Elevators trimo |
| A5010 Roof Drainage -A2 A4990 Roof Membrane -A2 A5000 Roof Tiles -A2 A7380 Building A Dry-in -A2 Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Plumbing Fire Mechanical Rouge A23840 1st floor Gypcrete Pre Pour-A2 A23830 1st floor Set Tubs and Showers and Inspection-A2 A23810 1st floor Furrdown Prerock-A2 A23810 1st floor Furrdowns -A2 A2380 1st floor Furrdowns -A2 A23810 1st floor Furrdowns -A2 A23810 1st floor Furrdowns -A2 A2380 1st floor Furrdowns -A2 A23910 2nd floor Furrdowns -A2 A23930 2nd floor Furrdowns -A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23940 2nd floor Furrdowns -A2 A23940 2nd floor Furrdowns -A2 A23950 2nd floor Furrdown Prerock-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A24010 3nd floor Furrdown Prerock-A2 A24010 2nd floor Furrdowns -A2 A24010 2nd floor Furrdowns -A2 A24010 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Set Tubs and Showers and Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Furrdown Prerock-A2 A24000 3rd floor Hydrovisual Inspection-A2 A24000 3rd floor Furrdown Prerock-A2 A24 | | 46 15-Dec-23 | 22-Feb-24 | 64 | | ▼ 22-Feb-24, Roofing |
| Roof Membrane -A2 A5000 Roof Tiles -A2 Roof shingle-A2 Building A Dry-in -A2 Interiors | | 7 15-Dec-23 | 26-Dec-23 | 48 | | Roof Parapet -A2 |
| A5000 Roof Tiles -A2 A9750 Roof shingle-A2 Building A Dry-in -A2 Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Plumbing Fire Mechanical Rougha2 A23900 1st floor Set Tubs and Showers and Inspection-A2 A23840 1st floor Mechanical / Electrical Rough-ins A23850 1st floor Furrdown Prerock-A2 A23810 1st floor Furrdown Prerock-A2 A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdown Prerock-A2 A23910 1st floor Furrdowns -A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-inspection-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Hydrovisual Inspection-A2 A23980 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdowns-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24030 3rd Floor Plumbing Fire Mechanical Rough-inspection-A2 A24030 3rd floor Furrdown Prerock-A2 A24040 3rd floor Furrdown Prerock-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 | | 7 27-Dec-23 | 05-Jan-24 | 48 | | Roof Drainage -A2 |
| A7380 Building A Dry-in -A2 Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Plumbing Fire Mechanical Roughas A23840 1st floor Gypcrete Pre Pour-A2 A23840 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdown Prerock-A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23910 2nd Floor Plumbing Fire Mechanical Rough-in MEP Rough-A2 A23930 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdowns -A2 A24010 2nd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24030 3rd Floor Plumbing Fire Mechanical Rough-in A24000 A24000 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24030 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Furrdowns -A2 A24050 3rd floor Plumbing Fire Mechanical Rough-in A24050 A24060 3rd floor Furrdown Prerock-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 | -A2 | 7 08-Jan-24 | 17-Jan-24 | 48 | | Roof Membrane -A2 |
| Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Plumbing Fire Mechanical Roug A23900 1st floor Set Tubs and Showers and Inspection-A2 A23840 1st floor Furrdown Prerock-A2 A23850 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23870 1st floor Furrdowns -A2 A23870 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 2nd floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-in A2 A23940 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24030 3rd Floor Furrdowns -A2 A24040 3rd floor Plumbing Fire Mechanical Rough-in A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Furrdowns -A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown -A2 | | 7 18-Jan-24 | 26-Jan-24 | 48 | | Roof Tiles -A2 |
| Interiors MEPF Rough-ins 1st Floor A23820 1st Floor Oppcrete Pre Pour-A2 A23840 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furdowns -A2 A23880 1st floor Furdowns -A2 A23890 1st floor Furdowns -A2 A23890 1st floor Furdowns -A2 A23890 1st floor Furdowns -A2 A23910 1st floor Furdowns -A2 A23910 1st floor Furdowns -A2 A23910 1st floor Furdowns -A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-ing A23930 2nd floor Set Tubs and Showers and Inspection -A2 A23940 2nd floor Set Tubs and Showers and Inspection -A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough-ing A24000 A24000 3rd floor Furrdown Prerock-A2 A24010 2nd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24030 3rd floor Plumbing Fire Mechanical Rough-ing Fire Mechanical Rough-ing Fire Mechanical Rough-ing Fire Rough-A2 A24000 3rd floor Furrdown Prerock-A2 | | 4 29-Jan-24 | 01-Feb-24 | 48 | | Roof shingle-A2 |
| MEPF Rough-ins 1st Floor 1st Floor A23820 1st Floor Gypcrete Pre Pour-A2 A23840 1st floor Attic Fire Rough-A2 A23830 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23860 1st floor Hydrovisual Inspection-A2 A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23910 1st floor Furrdowns -A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Hydrovisual Inspection-A2 A23990 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdown Prerock-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24030 3rd floor Final MEP Rough-A2 A24030 3rd floor Final MEP Rough-A2 A24040 3rd floor Final MEP Rough-A2 A24040 3rd floor Final MEP Rough-A2 A24040 3rd floor Hydrovisual Inspection-A2 A24040 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd flo | A2 | 0 | 22-Feb-24 | 90 | | ◆ Building A Dry-in -A2, |
| 1st Floor A23820 A23900 A23900 A23900 A23840 A23840 A23830 A23830 A23850 A23850 A23850 A23850 A23850 A23850 A23850 A23860 A23860 A23860 A23870 A23880 A23910 A23910 A23930 A23930 A24000 A24000 A24000 A24000 A24000 A24000 A23940 A23940 A23950 A23950 A23950 A23960 A23960 A23960 A23960 A23960 A24000 A24000 A24000 A24000 A24000 A2500 A2600 A2700 | | 244 04-Jan-24 | 23-Dec-24 | 23 | | ▼ 23-Dec 24, In |
| A23820 1st Floor Plumbing Fire Mechanical Rouge A23900 1st floor Gypcrete Pre Pour-A2 A23840 1st floor Attic Fire Rough-A2 A23830 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23810 1st floor Hydrovisual Inspection-A2 A23810 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Final MEP Rough-A2 A23910 1st floor Final MEP Rough-A2 A23930 2nd Floor Plumbing Fire Mechanical Rouge A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Attic Fire Rough-A2 A23920 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Final MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24020 3rd floor Attic Fire Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Final MEP Rough-A2 A24040 3rd floor Final MEP Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Furrdown Prerock-A2 A24040 3rd floor Hydrovisual Inspection-A2 A24040 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 | | 94 04-Jan-24 | 16-May-24 | 20 | | √ 16-May-24, MEPF Rough-ins |
| A23900 1st floor Gypcrete Pre Pour-A2 A23840 1st floor Attic Fire Rough-A2 A23830 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23810 1st floor Mechanical / Electrical Rough-in A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 A23910 2nd floor Final MEP Rough-A2 A23930 2nd floor Oppcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23940 2nd floor Hydrovisual Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23980 2nd floor Final MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24000 3rd floor Furrdowns -A2 A24000 3rd floor Furrdowns -A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Furrdown Prerock-A2 A24040 3rd floor Hydrovisual Inspection-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 | | 51 04-Jan-24 | 18-Mar-24 | 62 | | ▼ 18-Mar-24, 1st Floor |
| A23840 1st floor Attic Fire Rough-A2 A23830 1st floor Set Tubs and Showers and Inspection-A2 A23850 1st floor Hydrovisual Inspection-A2 A23810 1st floor Mechanical / Electrical Rough-in A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Final MEP Rough-A2 A23910 1st floor Flumbing Fire Mechanical Rough-in A23930 2nd Floor Plumbing Fire Mechanical Rough-in A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Insimal A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23980 2nd floor Firal MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24030 3rd floor Furrdowns -A2 A24040 3rd floor Furrdowns -A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 | - | 7 04-Jan-24 | 12-Jan-24 | 20 | | 1st Floor Plumbing Fire Mechanical Rough -A2 |
| A23830 1st floor Set Tubs and Showers and Inspection—A2 A23850 1st floor Hydrovisual Inspection—A2 A23810 1st floor Mechanical / Electrical Rough—ii A23860 1st floor Furrdown Prerock—A2 A23870 1st floor Furrdown Prerock—A2 A23880 1st floor Furrdowns—A2 A23880 1st floor Furrdowns—A2 A23910 1st floor Flumbing Fire Mechanical Rough—A2 A23930 2nd Floor Plumbing Fire Mechanical Rough—A24000 2nd floor Gypcrete Pre Pour—A2 A23940 2nd floor Set Tubs and Showers and Inspection—A2 A23950 2nd floor Hydrovisual Inspection—A2 A23960 2nd floor Hydrovisual Inspection—A2 A23970 2nd floor Furrdown Prerock—A2 A23980 2nd floor Furrdown Prerock—A2 A23990 2nd floor Firrdowns—A2 A24010 2nd floor Firral MEP Rough—A2 A24010 3rd floor Final MEP Rough—A2 A24030 3rd Floor Plumbing Fire Mechanical Rough—A24040 3rd floor Set Tubs and Showers and Inspection—A2 A24060 3rd floor Attic Fire Rough—A2 A24060 3rd floor Attic Fire Rough—A2 A24070 3rd floor Hydrovisual Inspection—A2 A24080 3rd floor Hydrovisual Inspection—A2 A24080 3rd floor Furrdown Prerock—A2 A24080 3rd floor Furrdown Prerock—A2 A24080 3rd floor Furrdown Prerock—A2 A24090 3rd floor Furrdown Prerock—A2 | | 1 16-Jan-24 | 16-Jan-24 | 83 | | I 1st floor Gypcrete Pre Pour-A2 |
| A23850 1st floor Hydrovisual Inspection-A2 A23810 1st Floor Mechanical / Electrical Rough-ii A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A23930 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Inspection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Mechanical / Electrical Rough-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdowns -A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Furrdowns -A2 A24010 3rd floor Furrdowns Fire Mechanical Rough-A2 A24030 3rd Floor Plumbing Fire Mechanical Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Hydrovisual Inspection-A2 A24030 3rd floor Hydrovisual Inspection-A2 A24030 3rd floor Furrdown Prerock-A2 | | 5 17-Jan-24 | 23-Jan-24 | 84 | | 1st floor Attic Fire Rough-A2 |
| A23810 1st Floor Mechanical / Electrical Rough-ii A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 A23910 2nd Floor Plumbing Fire Mechanical Rough-A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Insection-A2 A23950 2nd floor Hydrovisual Inspection-A2 A23960 2nd floor Mechanical / Electrical Rough-A2 A23920 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24030 3rd Floor Plumbing Fire Mechanical Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 | · | 7 19-Jan-24 | 29-Jan-24 | 81 | | 1st floor Set Tubs and Showers and Inspect-A2 |
| A23860 1st floor Furrdown Prerock-A2 A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 2nd Floor A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Insection-A2 A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Mechanical / Electrical Rough-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdown Prerock-A2 A23990 2nd floor Final MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Set Tubs and Showers and Inspection-A2 A24030 3rd floor Final MEP Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24060 3rd floor Set Tubs and Showers and Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Hydrovisual Inspection-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Furrdowns -A2 | · | 1 24-Jan-24 | 24-Jan-24 | 84 | | I 1st floor Hydrovisual Inspection-A2 |
| A23870 1st floor Air Handlers-A2 A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 A23910 2nd Floor Flumbing Fire Mechanical Rough-A2 A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Insection-A2 A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd floor Mechanical / Electrical Rough-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24030 3rd floor Set Tubs and Showers and Inspection A240400 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Air Handlers-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 | <u> </u> | 7 23-Feb-24 | 04-Mar-24 | 64 | | ☐ 1st Floor Mechanical / Electrical Rough-ins -A2 |
| A23880 1st floor Furrdowns -A2 A23910 1st floor Final MEP Rough-A2 2nd Floor A23930 2nd Floor Plumbing Fire Mechanical Rough A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Ins A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdowns -A2 A23980 2nd floor Final MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Final MEP Rough-A2 A24040 3rd floor Set Tubs and Showers and Inspection A24050 3rd floor Attic Fire Rough-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24010 3rd floor Furrdown Prerock-A2 | | 2 07-Mar-24 | 08-Mar-24 | 62 | | I 1st floor Furrdown Prerock-A2 |
| A23910 1st floor Final MEP Rough-A2 2nd Floor A23930 2nd Floor Plumbing Fire Mechanical Rough-A2 A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Ins A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough-A2 A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Furrdowns -A2 A23990 2nd floor Final MEP Rough-A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd floor Set Tubs and Showers and Inspection A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Furrdowns -A2 | | 2 11-Mar-24 | 12-Mar-24 | 62 | | I 1st floor Air Handlers-A2 |
| 2nd Floor A23930 2nd Floor Plumbing Fire Mechanical Rough A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Ins A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough- A24040 3rd floor Set Tubs and Showers and Insp A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 | | 2 13-Mar-24 | 14-Mar-24 18-Mar-24 | 62 | | I 1st floor Furrdowns -A2 I 1st floor Final MEP Rough-A2 |
| A23930 2nd Floor Plumbing Fire Mechanical Round A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Insider A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough-A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough-A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24040 3rd floor Attic Fire Rough-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | P Rough-AZ | 2 15-Mar-24 30 05-Feb-24 | 18-Mar-24 | 62 | | ■ Ist lioor Final MEP Rough-A2 |
| A24000 2nd floor Gypcrete Pre Pour-A2 A23940 2nd floor Set Tubs and Showers and Ins A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough- A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24070 3rd floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | ag Eira Machanical Paugh A2 | 7 05-Feb-24 | 13-Feb-24 | 20 | | 2nd Floor Plumbing Fire Mechanical Rough -A2 |
| A23940 2nd floor Set Tubs and Showers and Ins A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough- A24100 3rd floor Set Tubs and Showers and Insp A24040 3rd floor Attic Fire Rough-A2 A24050 3rd floor Hydrovisual Inspection-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 | <u> </u> | 1 14-Feb-24 | 13-Feb-24 14-Feb-24 | 62 | | I 2nd floor Gypcrete Pre Pour-A2 |
| A23950 2nd floor Attic Fire Rough-A2 A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough- A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 7 15-Feb-24 | 26-Feb-24 | 62 | | 2nd floor Set Tubs and Showers and Inspect-A2 |
| A23960 2nd floor Hydrovisual Inspection-A2 A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough- A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Inspection-A2 A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 | · | 5 15-Feb-24 | 20-Feb-24 22-Feb-24 | 63 | | 2nd floor Attic Fire Rough-A2 |
| A23920 2nd Floor Mechanical / Electrical Rough- A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 A24010 3rd Floor Flumbing Fire Mechanical Rough A24030 3rd Floor Plumbing Fire Mechanical Rough A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Insp A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 1 23-Feb-24 | 23-Feb-24 | 63 | - | I 2nd floor Hydrovisual Inspection-A2 |
| A23970 2nd floor Furrdown Prerock-A2 A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Inspection A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | • | 7 27-Feb-24 | 06-Mar-24 | 62 | | 2nd Floor Mechanical / Electrical Rough-ins -A2 |
| A23980 2nd floor Air Handlers-A2 A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rouge A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Insperior A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-in A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24010 3rd floor Furrdowns -A2 | | 2 07-Mar-24 | 08-Mar-24 | 62 | | 2nd floor Furrdown Prerock-A2 |
| A23990 2nd floor Furrdowns -A2 A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rouge A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Insp A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Furrdown Prerock-A2 A24090 3rd floor Furrdowns -A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 2 07-Wai-24 2 11-Mar-24 | 12-Mar-24 | 62 | | I 2nd floor Air Handlers-A2 |
| A24010 2nd floor Final MEP Rough-A2 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rough A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Inspection A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 2 13-Mar-24 | 14-Mar-24 | 62 | | I 2nd floor Furrdowns -A2 |
| 3rd Floor A24030 3rd Floor Plumbing Fire Mechanical Rouge A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Inspection A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 2 15-Mar-24 | 18-Mar-24 | 62 | | 2nd floor Final MEP Rough-A2 |
| A24030 3rd Floor Plumbing Fire Mechanical Rouge A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Insp A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | Li Roughta | 30 06-Mar-24 | 16-Mar-24 | 41 | | 16-Apr-24, 3rd Floor |
| A24100 3rd floor Gypcrete Pre Pour-A2 A24040 3rd floor Set Tubs and Showers and Insp A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | g Fire Mechanical Rough -A2 | 7 06-Mar-24 | 14-Mar-24 | 20 | | ☐ 3rd Floor Plumbing Fire Mechanical Rough -A2 |
| A24040 3rd floor Set Tubs and Showers and Inspection—A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | • | 1 15-Mar-24 | 15-Mar-24 | 41 | | I 3rd floor Gypcrete Pre Pour-A2 |
| A24050 3rd floor Attic Fire Rough-A2 A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 7 18-Mar-24 | 26-Mar-24 | 41 | | ☐ 3rd floor Set Tubs and Showers and Inspect-A2 |
| A24060 3rd floor Hydrovisual Inspection-A2 A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | • | 5 18-Mar-24 | 22-Mar-24 | 42 | | 3rd floor Attic Fire Rough A2 |
| A24020 3rd Floor Mechanical / Electrical Rough-i A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | • | 1 25-Mar-24 | 25-Mar-24 | 42 | | I 3rd floor Hydrovisual Inspection-A2 |
| A24070 3rd floor Furrdown Prerock-A2 A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | • | 7 27-Mar-24 | 04-Apr-24 | 41 | | □ 3rd Floor Mechanical / Electrical Rough-ins -A2 |
| A24080 3rd floor Air Handlers-A2 A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 2 05-Apr-24 | 08-Apr-24 | 41 | | 3rd floor Furrdown Prerock-A2 |
| A24090 3rd floor Furrdowns -A2 A24110 3rd floor Final MEP Rough-A2 | | 2 09-Apr-24 | 10-Apr-24 | 41 | | I 3rd floor Air Handlers-A2 |
| A24110 3rd floor Final MEP Rough-A2 | | 2 11-Apr-24 | 12-Apr-24 | 41 | | I 3rd floor Furrdowns -A2 |
| - | | 2 15-Apr-24 | 16-Apr-24 | 41 | | 3rd floor Final MEP Rough-A2 |
| | | 30 04-Apr-24 | 15-May-24 | 20 | | ▼ 15-May-24, 4th Floor |
| A24130 4th Floor Plumbing Fire Mechanical Rough | g Fire Mechanical Rough -A2 | 7 04-Apr-24 | 12-Apr-24 | 20 | | 4th Floor Plumbing Fire Mechanical Rough -A2 |
| ■ A24200 4th floor Gypcrete Pre Pour-A2 | - | 1 15-Apr-24 | 15-Apr-24 | 20 | | I 4th floor Gypcrete Pre Pour-A2 |
| | | 1 1114.21 | | | | |



| | | <u> </u> | 1 | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|-------------------------|-----------|----------------|-------------------------------------------------------------------------------------------------------------------------------|
| activity ID | Activity Name | Original Start Duration | Finish | Total Float | |
| 101110 | W. F. O. I.T. 101 | | 04.4 | | |
| A24140 | 4th floor Set Tubs and Showers and Inspect-A2 | 7 16-Apr-24 | 24-Apr-24 | 20 | |
| A24150 | 4th floor Attic Fire Rough-A2 | 5 16-Apr-24 | 22-Apr-24 | 21 | |
| A24160 | 4th floor Hydrovisual Inspection-A2 | 1 23-Apr-24 | 23-Apr-24 | 21 | |
| A24120 | 4th Floor Mechanical / Electrical Rough-ins -A2 | 7 25-Apr-24 | 03-May-24 | 20 | 4: : : : : : : : : : : : : : : : : : : : |
| A24170 | 4th floor Furrdown Prerock-A2 | 2 06-May-24 | 07-May-24 | 20 | ♣-┆-┡-┆┆┆┆┆┆┆┆┆┆┆┆ |
| ■ A24180 | 4th floor Air Handlers-A2 | 2 08-May-24 | 09-May-24 | 20 | |
| A24190 | 4th floor Furrdowns -A2 | 2 10-May-24 | 13-May-24 | 20 | |
| ■ A24210 | 4th floor Final MEP Rough-A2 | 2 14-May-24 | 15-May-24 | 20 | |
| and the second s | Framing Inspections | 1 16-May-24 | 16-May-24 | 20 | |
| | Mech / Elec / Framing Inspections-A2 | 1 16-May-24 | 16-May-24 | 20 | |
| Finishes & Tri | m-Outs | 150 17-May-24 | 23-Dec-24 | 20 | |
| 4th Floor | | 119 17-May-24 | 06-Nov-24 | 24 | |
| ■ A8280 | 4th floor Insullation of walls - A2 | 3 17-May-24 | 21-May-24 | 20 | 4:1: : : : : : : : : : : : : : : : : : : |
| ■ A8100 | 4th floor Hang Drywall-A2 | 7 22-May-24 | 31-May-24 | 20 | 4: : : : : : : : : : : : : : : : : : : : |
| A 8110 | 4th floor Tape & Finish Drywall -A2 | 4 03-Jun-24 | 06-Jun-24 | 50 | 4-1 |
| A25390 | 4th floor Texture A2 | 3 07-Jun-24 | 11-Jun-24 | 53 | ☐ 4th floor Texture A2 |
| A25400 | 4th Floor First Trim -A2 | 4 12-Jun-24 | 17-Jun-24 | 53 | 0 4th Floor First Trim -A2 |
| A25410 | 4th floor Prime & Paint -A2 | 3 18-Jun-24 | 21-Jun-24 | 63 | ☐ 4th floor Prime & Paint -A2 |
| A25420 | 4th floor Cabinets & Ceramic Tile -A2 | 5 24-Jun-24 | 28-Jun-24 | 67 | ☐ 4th floor Cabinets & Ceramic Tile -A2 |
| A25430 | 4th floor Counter Tops -A2 | 4 01-Jul-24 | 05-Jul-24 | 73 | 1 4th floor Counter Tops-A2 |
| A25450 | 4th Floor Second Trim & Hardware -A2 | 4 08-Jul-24 | 11-Jul-24 | 83 | 4th Floor Second Trim & Hardware -A2 |
| A25460 | 4th Floor MEP Trimout -A2 | 4 12-Jul-24 | 17-Jul-24 | 83 | □ 4th Floor MEP Trimout -A2 |
| A25440 | 4th floor HVAC Start Up & Attic Insulation A2 | 3 07-Oct-24 | 10-Oct-24 | 24 | I 4th floor HVAC Start Up & A |
| A25470 | 4th floor Flooring Tiles -A2 | 5 10-Oct-24 | 18-Oct-24 | 24 | i i i i i i i i i i i i i i i i i i i |
| A25480 | 4th floor Major Appliances -A2 | 3 18-Oct-24 | 23-Oct-24 | 24 | 1 4th floor Major Appliances |
| A25490 | 4th floor Final Cleaning -A2 | 3 23-Oct-24 | 28-Oct-24 | 24 | : : : : : : : : : : : : : : : : : : : |
| ■ A25500 | 4th floor KWA Punch / Final Paint / Final Clean -A2 | 4 28-Oct-24 | 01-Nov-24 | 24 | [] 4th floor KWA Punch / Fir |
| A25510 | 4th floor Owner Punch -A2 | 3 01-Nov-24 | 06-Nov-24 | 24 | li iiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii |
| 3rd Floor | | 119 06-Jun-24 | 26-Nov-24 | 20 | ▼ 26-Nov-24, 3rd Floor |
| A8470 | 3rd floor Insullation of walls - A2 | 3 06-Jun-24 | 10-Jun-24 | 28 | ☐ 3rd floor Insullation of walls - A2 |
| ■ A8290 | 3rd floor Hang Drywall-A2 | 7 24-Jun-24 | 02-Jul-24 | 20 | ☐ 3rd floor Hang Drywall-A2 |
| ■ A8300 | 3rd floor Tape & Finish Drywall -A2 | 4 03-Jul-24 | 09-Jul-24 | 41 | ☐ 3rd floor Tape & Finish Drywall -A2 |
| A25520 | 3rd floor Texture A2 | 3 10-Jul-24 | 12-Jul-24 | 44 | 4: : : : : : : : : : : : : : : : : : : : |
| A25530 | 3rd Floor First Trim -A2 | 4 15-Jul-24 | 18-Jul-24 | 44 | 1 3rd Floor First Trim -A2 |
| ■ A25540 | 3rd floor Prime & Paint -A2 | 3 19-Jul-24 | 23-Jul-24 | 51 | ■ 3rd floor Prime & Paint -A2 |
| ■ A25550 | 3rd floor Cabinets & Ceramic Tile -A2 | 5 24-Jul-24 | 30-Jul-24 | 61 | ☐ 3rd floor Cabinets & Ceramic Tile -A2 |
| ■ A25560 | 3rd floor Counter Tops -A2 | 4 31-Jul-24 | 05-Aug-24 | 64 | <u> </u> |
| ■ A25580 | 3rd Floor Second Trim & Hardware -A2 | 4 06-Aug-24 | 09-Aug-24 | 71 | |
| A25590 | 3rd Floor MEP Trimout -A2 | 4 12-Aug-24 | 15-Aug-24 | 71 | # : |
| = A25570 | 3rd floor HVAC Start Up & Attic Insulation A2 | 3 25-Oct-24 | 30-Oct-24 | 20 | |
| = A25600 | 3rd floor Flooring Tiles -A2 | 5 30-Oct-24 | 06-Nov-24 | 20 | |
| A25610 | 3rd floor Major Appliances -A2 | 3 06-Nov-24 | 12-Nov-24 | 20 | <u> </u> |
| A25620 | 3rd floor Final Cleaning -A2 | 3 12-Nov-24 | 15-Nov-24 | 20 | |
| A25630 | 3rd floor KWA Punch / Final Paint / Final Clean -A2 | 4 15-Nov-24 | 21-Nov-24 | 20 | <u> </u> |
| A25640 | 3rd floor Owner Punch -A2 | 3 21-Nov-24 | 26-Nov-24 | 20 | |
| 2nd Floor | OIG HOOF OWNER I GHOLL TIE | 119 20-Jun-24 | 10-Dec-24 | 20 | <u> </u> |
| A8660 | 2nd floor Insullation of walls - A2 | 3 20-Jun-24 | 24-Jun-24 | 40 | <mark>de la caración de la c</mark> |
| A8480 | 2nd floor Insulation of Walls - A2 2nd floor Hang Drywall-A2 | 7 24-Jul-24 | 01-Aug-24 | 20 | |
| | | | | | |
| ■ A8490 | 2nd floor Tape & Finish Drywall -A2 | 4 02-Aug-24 | 07-Aug-24 | 32 | 1 2nd floor Tape & Finish Drywall A2 |



Critical Remaining Work summary

Actual Work

Eastside II-Baseline-Final-1

KWA Construction

| ' ID | Activity Name | Original Start | Finish | Total | | | | 2023 | | | | | 2024 | | | 202 | 25 |
|----------------|-----------------------------------------------------|---------------------------------------|-----------|-------|------|-------|-------------|---------------|------------|--------------|------------|--------------|---------|--------------------|--------------|----------------------------|--------------|
| | | Duration | | Float | ct N | D J F | M A M | J Jul | A S | Oct N D | JF | M A N | 1 J Jul | A S Oct I | V D J | FM | AN |
| A25650 | 2nd floor Texture -A2 | 3 08-Aug-24 | 12-Aug-24 | 34 | | | | | | | | <u> </u> | | 2nd floor | exture -A2 | 2 | |
| A25660 | 2nd Floor First Trim -A2 | 4 13-Aug-24 | 16-Aug-24 | 35 | : | | | | | | | | | 2nd Floor | First Trim - | A2 | : |
| A 25670 | 2nd floor Prime & Paint -A2 | 3 19-Aug-24 | 21-Aug-24 | 39 | | | | | | | | | | 2nd floor | Prime & F | Paint -A2 | |
| A 25680 | 2nd floor Cabinets & Ceramic Tile -A2 | 5 17-Sep-24 | 23-Sep-24 | 38 | | | : : | | | : : | | | | ■ 2nd | floor Cabii | nets & Cer | ramic |
| A25690 | 2nd floor Counter Tops -A2 | 4 24-Sep-24 | 27-Sep-24 | 38 | | | | | | | | | | I 2nd | floor Cou | nter Tops - | -A2 |
| A25710 | 2nd Floor Second Trim & Hardware -A2 | 4 30-Sep-24 | 03-Oct-24 | 42 | | | | | | | | | | 1 2nd | Floor Se | cond Trim | & Har |
| A25720 | 2nd Floor MEP Trimout -A2 | 4 04-Oct-24 | 09-Oct-24 | 42 | | | | | | 1 1 | | | 1 1 | □ 2n | d Floor M | EP Trimout | ıt -A2 |
| A25700 | 2nd floor HVAC Start Up & Attic Insulation -A2 | 3 07-Nov-24 | 13-Nov-24 | 20 | | | | | | | | | | | 2nd floo | or HVAC S | 3tart ∪ |
| A25730 | 2nd floor Flooring Tiles -A2 | 5 13-Nov-24 | 20-Nov-24 | 20 | | | | | | | | | | | 2nd flo | or Flooring | g Tile |
| A25740 | 2nd floor Major Appliances -A2 | 3 20-Nov-24 | 25-Nov-24 | 20 | | | | | | | | | | | 2nd fl | oor Major | Appli |
| A25750 | 2nd floor Final Cleaning -A2 | 3 25-Nov-24 | 29-Nov-24 | 20 | | | | | | | | | | | 1 2nd 1 | loor Final (| Clear |
| A25760 | 2nd floor KWA Punch / Final Paint / Final Clean -A2 | 4 29-Nov-24 | 05-Dec-24 | 20 | | | | : : : | | | | | | | 1 2nd | floor KWA | \ Pun |
| ■ A25770 | 2nd floor Owner Punch -A2 | 3 05-Dec-24 | 10-Dec-24 | 20 | | | | | | | | | | | □ 2nd | floor Own | ; ner Pi |
| 1st Floor | | 119 03-Jul-24 | 23-Dec-24 | 20 | | | | | | | | | - | | 1 1 | -Dec-24, 1 | |
| A8850 | 1st floor Insullation of walls - A2 | 3 03-Jul-24 | 08-Jul-24 | 52 | | | | | | | | | 1 1 | st floor Insullati | 1 1 | 1 1 1 | |
| ■ A8670 | 1st floor Hang Drywall-A2 | 7 22-Aug-24 | 30-Aug-24 | 20 | | | | | | | | | | 1st floor | 1 1 | 1 1 1 | . : |
| A8680 | 1st floor Tape & Finish Drywall A2 | 4 03-Sep-24 | 06-Sep-24 | 23 | | | | <u> </u> | ļ <u></u> | | | ļ <u> </u> | | | | inish Drywa | ∶ vall -A |
| A25780 | 1st floor Texture -A2 | 3 09-Sep-24 | 11-Sep-24 | 23 | | | | | | | | | | I 1st flo | 1 1 | 1 1 1 | |
| A25790 | 1st Floor First Trim -A2 | 4 17-Sep-24 | 20-Sep-24 | 23 | | | | | | | | | | | loor First T | 1 1 | |
| A25800 | 1st floor Prime & Paint -A2 | 3 23-Sep-24 | 25-Sep-24 | 24 | | | | | | | | | | | | & Paint -A | Δ2 |
| A25810 | 1st floor Cabinets & Ceramic Tile -A2 | 5 26-Sep-24 | 02-Oct-24 | 42 | | | | | | | | | | : : : | | nets & Ce | |
| | 1st floor Counter Tops -A2 | · · · · · · · · · · · · · · · · · · · | 16-Oct-24 | 38 | | | | | | | | | | | | | |
| A25820 | 1st Floor Second Trim & Hardware -A2 | 4 10-Oct-24 | | | : | | | | | | | | | 1 1 1 | ; ; | ounter Tops Second Trin | |
| A25840 | | 4 17-Oct-24 | 22-Oct-24 | 39 | : | | | | | 1 1 | | | 1 1 | 1 1 7 1 | 1 1 | 1 1 1 | |
| A25850 | 1st Floor MEP Trimout -A2 | 4 23-Oct-24 | 28-Oct-24 | 39 | | | | | | 1 1 | | | 1 1 | 1 1 1 | i i | MEP Trimo | |
| A25830 | 1st floor HVAC Start Up & Attic Insulation -A2 | 3 21-Nov-24 | 26-Nov-24 | 20 | : | | | | | 1 1 | | | 1 1 | | 1 1 | or HVAC | |
| A25860 | 1st floor Flooring Tiles -A2 | 5 26-Nov-24 | 04-Dec-24 | 20 | | | | <u> </u> | | | <u> </u> | ļļļ | | | | loor Floorir | |
| A25870 | 1st floor Major Appliances -A2 | 3 04-Dec-24 | 09-Dec-24 | 20 | : | | | : : | | 1 1 | : : | | 1 1 | | | floor Major | |
| A25880 | 1st floor Final Cleaning -A2 | 3 09-Dec-24 | 12-Dec-24 | 20 | | | | | | | | | | | 1 1 | floor Final | |
| A25890 | 1st floor KWA Punch / Final Paint / Final Clean -A2 | 4 12-Dec-24 | 18-Dec-24 | 20 | | | | | | 1 1 | | | 1 1 | | 1 1 | floor KW/ | |
| A25900 | 1st floor Owner Punch -A2 | 3 18-Dec-24 | 23-Dec-24 | 20 | | | | | | | | | | | : : | t floor Ow | ner F |
| Gypcrete | | 0 12-Sep-24 | 12-Sep-24 | 23 | | | | i . i | | | jj | | | ▼ 12-Sep | o-24, Gypc | rete | |
| A25310 | Gypcrete -A2 | 0 12-Sep-24 | 12-Sep-24 | 23 | | | | | | | | | | I Gypcre | te -A2 | | . : |
| Breezeways | | 3 12-Sep-24 | 16-Sep-24 | 23 | | | | | | | | | | ▼ 16-Se | p-24, Bree | ezeways | |
| A25320 | Breezeways -A2 | 3 12-Sep-24 | 16-Sep-24 | 23 | : | | | | | 1 1 | | | | Breez | eways -A2 | | |
| Utilitiy Servi | ices | 27 26-Sep-24 | 04-Nov-24 | 55 | | | | | | | | | | • | 04-Nov-2 | 4, Utilitiy S | 3ervic |
| A25330 | Electric Meters -A2 | 8 26-Sep-24 | 07-Oct-24 | 24 | | | | | | 1 1 | | | 1 1 | Ele | ctric Mete | rs -A2 | |
| A25340 | Telephone Service -A2 | 5 29-Oct-24 | 04-Nov-24 | 55 | | | | :: | | | | | | , i | Telephon | e Service - | -A2 |
| Area 3 | | 447 12-Apr-23 | 24-Jan-25 | 2 | | | — | : : | | | : : | | | 1 1 1 | | 7 24-Jan-2 | 25, A |
| Foundations A | A3 | 46 12-Apr-23 | 15-Jun-23 | 0 | | | | 15- | Jun-23, Fo | undations A | \ 3 | | | | | | . : |
| A23400 | Building Corners & Batter Boards -A3 | 2 12-Apr-23 | 13-Apr-23 | 7 | | | I Buil | ding Con | ners & Bat | ter Boards - | -A3 | | | | : : | | |
| A23410 | Underground Plumbing -A3 | 4 20-Apr-23 | 25-Apr-23 | 3 | | | . □ Uı | ; ndergrou | nd Plumbir | ng -A3 | | | | | | | . : |
| A23420 | Inspect Underground Plumbing & Back Fill -A3 | 3 26-Apr-23 | 28-Apr-23 | 3 | | | [In | spect Ur | derground | l Plumbing | & Back F | ill -A3 | | | | -111- | |
| ■ A23430 | Forms & Grade Beams -A3 | 4 01-May-23 | 04-May-23 | 3 | | | | 1 1 | Grade Bea | | | | | | | | . : |
| A23440 | Termite Treatment -A3 | 1 05-May-23 | 05-May-23 | 3 | | | 1 1 | | eatment - | 1 1 | | | | | | | |
| A23450 | Vapor Barrier & PT Cables -A3 | 7 11-May-23 | 19-May-23 | 0 | | | | | 1 1 1 | Γ Cables -A | 3 | | | | 1 1 | | |
| A23460 | Steel Embeds and Reinforcement -A3 | 3 22-May-23 | 24-May-23 | 0 | | | | 1 11 | 1 1 1 | d Reinforce | 1 1 | 3 | 1 1 | | 1 1 | | i |
| A23390 | Inspect SOG -A3 | 1 25-May-23 | 25-May-23 | | | | | 11 | t SOG -A3 | | | , | | | | | |
| A23330 | Form Survey -A3 | 1 26-May-23 | 26-May-23 | - 0 | | | : : | : : | Survey -A3 | : : | | | | | | | |
| | · | | | 0 | | | : : | | | : : | 1 1 | | | 1 1 1 | : : | | |
| A23340 | Place SOG -A3 | 1 30-May-23 | 30-May-23 | 0 | 1 | | : : | ; riace | SOG -A3 | : : | : : | : : : | : : | : : : | : : | | : |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction |
|--------------------------|-------------------------------------------------------------------------|----------------------------|------------------------|------------------|--------------------------------------------|---------------------------------------------------------|
| Activity ID | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float ct N D . | _ | $ \begin{array}{c c c c c c c c c c c c c c c c c c c $ |
| ■ A23350 | 7-Day Break -A3 | 7 31-May-23 | 06-Jun-23 | 0 | ■ 7-Day Break -A3 | |
| A23360 | Full Stress PT Cables -A3 | 1 07-Jun-23 | 07-Jun-23 | 0 | l Full Stress PT Cable | es -A3 |
| ■ A23370 | Cut & Grout -A3 | 1 08-Jun-23 | 08-Jun-23 | 0 | I Cut & Grout -A3 | |
| ■ A23380 | Backfill & Clean Up -A3 | 5 09-Jun-23 | 15-Jun-23 | 0 | ■ Backfill & Clean Up | |
| Super-structu | re | 116 07-Jul-23 | 21-Dec-23 | 20 | • | ▼ 21-Dec-23, Super-structure |
| 1st Floor | _ | 61 07-Jul-23 | 02-Oct-23 | 20 | | Oct-23, 1st Floor |
| ■ A6430 | Framing First Floor -A3 | 8 07-Jul-23 | 18-Jul-23 | 20 | ☐ Framing First I | Floor -A3 |
| ■ A6440 | First Floor Truss -A3 | 6 07-Aug-23 | 14-Aug-23 | 20 | ☐ First:Floor | |
| ■ A6450 | First Floor Columns & Beams -A3 | 6 07-Aug-23 | 14-Aug-23 | 20 | | Columns & Beams -A3 |
| ■ A6460 | First Floor Decking -A3 | 5 29-Aug-23 | 05-Sep-23 | 20 | ☐ First Flo | por Decking -A3 |
| ■ A7260 | First Floor exterior wall sheathing -A3 | 6 25-Sep-23 | 02-Oct-23 | 20 | D Firs | st Floor exterior wall sheathing -A3 |
| and Floor | | 56 10-Aug-23 | 30-Oct-23 | 20 | | 30-Oct-23, 2nd Floor |
| ■ A6390 | Framing Second Floor -A3 | 8 10-Aug-23 | 21-Aug-23 | 39 | ☐ Framing | Second Floor -A3 |
| ■ A6400 | Second Floor Truss -A3 | 6 01-Sep-23 | 11-Sep-23 | 39 | ☐ Secon | nd Floor Truss -A3 |
| ■ A6410 | Second Floor Columns & Beams -A3 | 6 01-Sep-23 | 11-Sep-23 | 39 | ☐ Secon | nd Floor Columns & Beams -A3 |
| ■ A6420 | Second Floor Decking -A3 | 5 20-Sep-23 | 26-Sep-23 | 37 | □ Sec | ond Floor Decking -A3 |
| ■ A7300 | Second Floor exterior wall sheathing -A3 | 6 23-Oct-23 | 30-Oct-23 | 20 | | Second Floor exterior wall sheathing -A3 |
| 3rd Floor | | 50 14-Sep-23 | 27-Nov-23 | 20 | | 27-Nov-23, 3rd Floor |
| ■ A6470 | Framing Third Floor -A3 | 8 14-Sep-23 | 25-Sep-23 | 39 | □ Fran | ning Third Floor-A3 |
| ■ A6480 | Third Floor Truss -A3 | 6 29-Sep-23 | 06-Oct-23 | 39 | Th □ Th | ird Floor Truss -A3 |
| ■ A6490 | Third Floor Columns & Beams -A3 | 6 29-Sep-23 | 06-Oct-23 | 39 | Th | ird Floor Columns & Beams -A3 |
| ■ A6500 | Third Floor Decking -A3 | 8 12-Oct-23 | 23-Oct-23 | 37 | | Third Floor Decking -A3 |
| A7310 | Third Floor exterior wall sheathing -A3 | 6 17-Nov-23 | 27-Nov-23 | 20 | | ☐ Third Floor exterior wall sheathing -A3 |
| 4 th Floor | Time Floor Oxfolior Wall Streaming 7 to | 44 19-Oct-23 | 21-Dec-23 | 20 | | 21-Dec-23, 4 th Floor |
| A6510 | Framing Fourth Floor -A3 | 8 19-Oct-23 | 30-Oct-23 | 39 | | Framing Fourth Floor -A3 |
| A6520 | Fourth Floor Truss -A3 | 6 31-Oct-23 | 07-Nov-23 | 39 | | Fourth Floor Truss -A3 |
| A6530 | Fourth Floor Columns & Beams -A3 | 6 31-Oct-23 | 07-Nov-23 | 39 | | Fourth Floor Columns & Beams -A3 |
| A6540 | | | 15-Nov-23 | 39 | | Fourth Floor Decking -A3 |
| A7320 | Fourth Floor Decking -A3 Fourth Floor exterior wall sheathing -A3 | 5 08-Nov-23 6 14-Dec-23 | 21-Dec-23 | 20 | | Fourth Floor exterior wall sheathing -A3 |
| | Fourth Floor exterior wall sheathing -A3 | | 21-Dec-23 20-Nov-24 | 46 | | |
| Stairs A6030 | Install Flooring for Chaire A2 | 301 08-Sep-23 | | | | ▼ 20-Nov-24, Stairs |
| | Install Flooring for Stairs -A3 | 7 08-Sep-23 | 18-Sep-23 | 74 | instal | Il Flooring for Stairs -A3 |
| ■ A6370 | Stair Finishes -A3 | 7 08-Nov-24 | 20-Nov-24 | | | ☐ Stair Finishes -A3 |
| Roofing | Deef Devent A2 | 39 27-Dec-23 | 22-Feb-24 | 71 | | 22-Feb-24, Roofing |
| ■ A6230 | Roof Parapet -A3 | 7 27-Dec-23 | 05-Jan-24 | 66 | | Roof Parapet -A3 |
| ■ A6220 | Roof Drainage -A3 | 7 08-Jan-24 | 17-Jan-24 | 78 | | Roof Drainage -A3 |
| A6200 | Roof Membrane -A3 | 7 18-Jan-24 | 26-Jan-24 | 78 | | Roof Membrane -A3 |
| A6210 | Roof Tiles -A3 | 7 29-Jan-24 | 06-Feb-24 | 78 | | Roof Tiles -A3 |
| A9760 | Roof shingle-A3 | 4 07-Feb-24 | 12-Feb-24 | 78 | | Roof shingle-A3 |
| ■ A6380 | Building A Dry-in -A3 | 0 | 22-Feb-24 | 102 | | ◆ Building A Dry-in -A3, |
| Interiors | | 258 16-Jan-24 | 24-Jan-25 | 1 | | ▼ 24-Jan-25, Interior |
| MEPF Rough | n-ins | 94 16-Jan-24 | 28-May-24 | 20 | | ▼ 28-May-24, MEPF Rough-ins |
| 1st Floor | | 46 16-Jan-24 | 20-Mar-24 | 67 | | ▼ 20-Mar-24, 1st Floor |
| ■ A24230 | 1st Floor Plumbing Fire Mechanical Rough -A3 | 7 16-Jan-24 | 24-Jan-24 | 20 | | 1st Floor Plumbing Fire Mechanical Rough -A3 |
| A24310 | 1st floor Gypcrete Pre Pour-A3 | 1 25-Jan-24 | 25-Jan-24 | 83 | | I 1st floor Gypcrete Pre Pour-A3 |
| ■ A24250 | 1st floor Attic Fire Rough-A3 | 5 26-Jan-24 | 01-Feb-24 | 84 | | 1st floor Attic Fire Rough-A3 |
| ■ A24240 | 1st floor Set Tubs and Showers and Inspect-A3 | 7 30-Jan-24 | 07-Feb-24 | 81 | | 1st floor Set Tubs and Showers and Inspect-A3 |
| A24260 | 1st floor Hydrovisual Inspection-A3 | 1 02-Feb-24 | 02-Feb-24 | 84 | | l 1st floor Hydrovisual Inspection-A3 |
| ■ A24220 | 1st Floor Mechanical / Electrical Rough-ins -A3 | 7 23-Feb-24 | 04-Mar-24 | 71 | | ☐ 1st Floor Mechanical / Electrical Rough-ins -A3 |
| A24270 | 1st floor Furrdown Prerock-A3 | 2 11-Mar-24 | 12-Mar-24 | 67 | | I 1st floor Furrdown Prerock-A3 |
| Actual Level Actual Work | of Effort Remaining Work ♦ Milestone Critical Remaining Work ▼ summary | , , | Page 31 of 54 | | Data Date : 14-Nov-22 Detailed schedule | 2 |



| vity ID | Activity Name | Original | Start | Finish | Tota | | 2023 2024 2025 |
|----------------|------------------------------------------------------|----------|-----------|------------------------|-------|----------|-----------------------------------------------------------|
| , | | Duration | | | Float | ct N D | |
| ■ A24280 | 1st floor Air Handlers-A3 | 2 | 13-Mar-24 | 14-Mar-24 | 67 | | ■ 1st floor Air Handlers-A3 |
| A24290 | 1st floor Furrdowns -A3 | 2 | 15-Mar-24 | 18-Mar-24 | 67 | | ☐ 1st floor Furrdowns -A3 |
| A24320 | 1st floor Final MEP Rough-A3 | 2 | 19-Mar-24 | 20-Mar-24 | 67 | | I 1st floor Final MEP Rough-A3 |
| 2nd Floor | | 30 | 14-Feb-24 | 27-Mar-24 | 62 | 1 | ▼ 27 Mar 24, 2nd Floor |
| A24340 | 2nd Floor Plumbing Fire Mechanical Rough -A3 | 7 | 14-Feb-24 | 23-Feb-24 | 20 | | □ 2nd Floor Plumbing Fire Mechanical Rough -A3 |
| A24410 | 2nd floor Gypcrete Pre Pour-A3 | 1 | 26-Feb-24 | 26-Feb-24 | 62 | | I 2nd floor Gypcrete Pre Pour-A3 |
| A24350 | 2nd floor Set Tubs and Showers and Inspect-A3 | 7 | 27-Feb-24 | 06-Mar-24 | 62 | | ☐ 2nd floor Set Tubs and Showers and Inspect-A3 |
| A24360 | 2nd floor Attic Fire Rough-A3 | 5 | 27-Feb-24 | 04-Mar-24 | 63 | | 2nd floor Attic; Fire Rough-A3 |
| A24370 | 2nd floor Hydrovisual Inspection-A3 | 1 | 05-Mar-24 | 05-Mar-24 | 63 | | I 2nd floor Hydrovisual Inspection-A3 |
| A24330 | 2nd Floor Mechanical / Electrical Rough-ins -A3 | 7 | 07-Mar-24 | 15-Mar-24 | 62 | | ☐ 2nd Floor Mechanical / Electrical Rough-ins -A3 |
| ■ A24380 | 2nd floor Furrdown Prerock-A3 | 2 | 18-Mar-24 | 19-Mar-24 | 62 | | l 2nd floor Furrdown Prerock-A3 |
| ■ A24390 | 2nd floor Air Handlers-A3 | 2 | 20-Mar-24 | 21-Mar-24 | 62 | | I 2nd floor Air Handlers-A3 |
| ■ A24400 | 2nd floor Furrdowns -A3 | 2 | 22-Mar-24 | 25-Mar-24 | 62 | | □ 2nd floor Furrdowns -A3 |
| A24420 | 2nd floor Final MEP Rough-A3 | 2 | 26-Mar-24 | 27-Mar-24 | 62 | | I 2nd floor Final MEP Rough-A3 |
| 3rd Floor | | | 15-Mar-24 | 25-Apr-24 | 41 | | ▼ 25-Apr-24, 3rd Floor |
| = A24440 | 3rd Floor Plumbing Fire Mechanical Rough -A3 | | 15-Mar-24 | 25-Mar-24 | 20 | | □ 3rd Floor Plumbing Fire Mechanical Rough -A3 |
| A24510 | 3rd floor Gypcrete Pre Pour-A3 | | 26-Mar-24 | 26-Mar-24 | 41 | | I 3rd floor Gypcrete Pre Pour-A3 |
| A24450 | 3rd floor Set Tubs and Showers and Inspect-A3 | | 27-Mar-24 | 04-Apr-24 | 41 | | ☐ 3rd floor Set Tubs and Showers and Inspect-A3 |
| = A24460 | 3rd floor Attic Fire Rough-A3 | | 27-Mar-24 | 02-Apr-24 | 42 | | ☐ 3rd floor Attic Fire Rough-A3 |
| = A24470 | 3rd floor Hydrovisual Inspection-A3 | | 03-Apr-24 | 03-Apr-24 | 42 | | I 3rd floor Hydrovisual Inspection-A3 |
| A24430 | 3rd Floor Mechanical / Electrical Rough-ins -A3 | | 05-Apr-24 | 15-Apr-24 | 41 | | □ 3rd Floor Mechanical / Electrical Rough-ins -A3 |
| A24480 | 3rd floor Furrdown Prerock-A3 | | 16-Apr-24 | 17-Apr-24 | 41 | | I 3rd floor Fundown Prerock-A3 |
| A24490 | 3rd floor Air Handlers-A3 | | 18-Apr-24 | 19-Apr-24 | 41 | | I 3rd floor Air Handlers-A3 |
| A24500 | 3rd floor Furrdowns -A3 | | 22-Apr-24 | 23-Apr-24 | 41 | | I 3rd floor Furrdowns -A3 |
| A24520 | 3rd floor Final MEP Rough-A3 | | 24-Apr-24 | 25-Apr-24 | 41 | | 3rd floor Final MEP Rough-A3 |
| 4th Floor | ord floor Finds Will Prodigit / to | | 15-Apr-24 | 24-May-24 | 20 | | ▼ 24;May-24, 4th Floor |
| A24540 | 4th Floor Plumbing Fire Mechanical Rough -A3 | | 15-Apr-24 | 23-Apr-24 | 20 | | ■ 4th Floor Plumbing Fire Mechanical Rough -A3 |
| A24610 | 4th floor Gypcrete Pre Pour-A3 | | 24-Apr-24 | 24-Apr-24 | 20 | | I 4th floor Gypcrete Pre Pour-A3 |
| A24550 | 4th floor Set Tubs and Showers and Inspect-A3 | | 25-Apr-24 | 03-May-24 | 20 | | ☐ 4th floor Set Tubs and Showers and Inspect-A3 |
| A24560 | 4th floor Attic Fire Rough-A3 | | 25-Apr-24 | 03-May-24 01-May-24 | 21 | | 4th floor Attic Fire Rough-A3 |
| A24500 | 4th floor Hydrovisual Inspection-A3 | | 02-May-24 | 01-May-24 02-May-24 | 21 | | 1 4th floor Hydrovisual Inspection-A3 |
| A24570 | 4th Floor Mechanical / Electrical Rough-ins -A3 | | 06-May-24 | 14-May-24 | 20 | | ☐ 4th Floor Mechanical / Electrical Rough-ins-A3 |
| A24580 | 4th floor Furrdown Prerock-A3 | | 15-May-24 | | 20 | | 4th Floor Furrdown Prerock-A3 |
| | 4th floor Air Handlers-A3 | | 17-May-24 | 16-May-24 20-May-24 | 20 | | ■ 4th floor Air Handlers-A3 |
| A24590 | | | | - | | | |
| A24600 A24620 | 4th floor Furrdowns -A3 4th floor Final MEP Rough-A3 | | 21-May-24 | 22-May-24 | 20 | | I 4th floor Furrdowns -A3 ■ 4th floor Final MEP Rough-A3 |
| | | | 23-May-24 | 24-May-24 | 20 | | |
| | c / Framing Inspections | | 28-May-24 | 28-May-24 | 20 | | ▼ 28-May-24, Mech / Elec / Framing Inspections |
| A24300 | Mech / Elec / Framing Inspections-A3 | | 28-May-24 | 28-May-24 | 20 | | Mech / Elec / Framing Inspections-A3 |
| Finishes & 1 | Irim-Outs | | 29-May-24 | 24-Jan-25 | 00 | | ✓ 24-Jan-25, Fir |
| 4th Floor | 40.0 1.0 0.0 0.0 | | 29-May-24 | 18-Nov-24 | 20 | | ▼ 18-Nov-24, 4th Floor |
| A9040 | 4th floor Insullation of walls - A3 | | 29-May-24 | 31-May-24 | 20 | | t 4th floor Insullation of walls -A3 |
| A8860 | 4th floor Hang Drywall-A3 | | 03-Jun-24 | 11-Jun-24 | 20 | | ☐ 4th floor Hang Drywalf-A3 |
| A8870 | 4th floor Tape & Finish Drywall -A3 | | 12-Jun-24 | 17-Jun-24 | 47 | <u> </u> | 4th floor Tape & Finish Drywall -A3 |
| A25910 | 4th floor Texture -A3 | | 18-Jun-24 | 21-Jun-24 | 50 | | ■ 4th floor Texture -A3 |
| A25920 | 4th Floor First Trim -A3 | | 24-Jun-24 | 27-Jun-24 | 50 | | 1 4th Floor First Trim -A3 |
| ■ A25930 | 4th floor Prime & Paint -A3 | | 28-Jun-24 | 02-Jul-24 | 59 | | 4th floor Prime & Paint -A3 |
| A25940 | 4th floor Cabinets & Ceramic Tile -A3 | | 03-Jul-24 | 10-Jul-24 | 65 | | 4th floor Cabinets & Ceramic Tile -A3 |
| A 25950 | 4th floor Counter Tops A3 | | 11-Jul-24 | 16-Jul-24 | 70 | . | ☐ 4th floor Counter Tops A3 |
| A25970 | 4th Floor Second Trim & Hardware -A3 | 4 | 17-Jul-24 | 22-Jul-24 | 79 | | ☐ 4th Floor Second Trim & Hardware -A3 |



| | milol | | | | | | | | | |
|----------------|----------------------------------------------------------|-------------------------|-----------|----------------|-------------|-----------------|---------------------------------------|---------------------|---------------------------------------|------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | | 2023 | | 2024 | | 2025 |
| - | | | | | t N D J F I | M A M J Jul A S | Oct N D J F M A | | | |
| ■ A25980 | 4th Floor MEP Trimout -A3 | 4 23-Jul-24 | 26-Jul-24 | 79 | | | | | /IEP Trimout -A3 | 1 1 1 1 |
| ■ A25960 | 4th floor HVAC Start Up & Attic Insulation -A3 | 3 17-Oct-24 | 22-Oct-24 | 20 | | | | | | C Start Up & Attic |
| ■ A25990 | 4th floor Flooring Tiles -A3 | 5 22-Oct-24 | 29-Oct-24 | 20 | | | | | 4th floor Floo | 1- 1 1 |
| ■ A26000 | 4th floor Major Appliances -A3 | 3 29-Oct-24 | 01-Nov-24 | 20 | | | 4 | | | ajor Appliances -A3 |
| A 26010 | 4th floor Final Cleaning -A3 | 3 01-Nov-24 | 06-Nov-24 | 20 | | | | | | nal Cleaning -A3 |
| ■ A26020 | 4th floor KWA Punch / Final Paint / Final Clean -A3 | 4 06-Nov-24 | 13-Nov-24 | 20 | | | | | | (WA Punch / Final I |
| ■ A26030 | 4th floor Owner Punch -A3 | 3 13-Nov-24 | 18-Nov-24 | 20 | | | | | | Owner Punch -A3 |
| 3rd Floor | | 119 11-Jun-24 | 02-Dec-24 | 20 | | | | | 1 1 1 | -24, 3rd Floor |
| ■ A9230 | 3rd floor Insullation of walls - A3 | 3 11-Jun-24 | 13-Jun-24 | 32 | | | | 3rd floor Insullati | on of walls - A3 | |
| ■ A9050 | 3rd floor Hang Drywall-A3 | 7 03-Jul-24 | 12-Jul-24 | 20 | | | | ☐ 3rd floor Hai | ng Drywall-A3 | |
| ■ A9060 | 3rd floor Tape & Finish Drywall -A3 | 4 15-Jul-24 | 18-Jul-24 | 38 | | | | | | wall-A3 |
| A 26040 | 3rd floor Texture -A3 | 3 19-Jul-24 | 23-Jul-24 | 41 | | | | ■ 3rd floor Te | xture -A3 | 1 1 1 1 |
| A 26050 | 3rd Floor First Trim -A3 | 4 24-Jul-24 | 29-Jul-24 | 41 | | | | 3rd Floor | First Trim -A3 | |
| ■ A26060 | 3rd floor Prime & Paint -A3 | 3 30-Jul-24 | 01-Aug-24 | 47 | | | | 3rd floor F | Prime & Paint -A | 43 |
| A 26070 | 3rd floor Cabinets & Ceramic Tile -A3 | 5 02-Aug-24 | 08-Aug-24 | 59 | | | | 3rd floor | Cabinets & Ce | ramic Tile -A3 |
| A 26080 | 3rd floor Counter Tops A3 | 4 09-Aug-24 | 14-Aug-24 | 61 | | | | 3rd floo | r Counter Tops | A3 |
| A 26090 | 3rd Floor Second Trim & Hardware -A3 | 4 15-Aug-24 | 20-Aug-24 | 67 | | | | ☐ 3rd Flo | or Second Trim | & Hardware -A3 |
| ■ A26100 | 3rd Floor MEP Trimout -A3 | 4 21-Aug-24 | 26-Aug-24 | 67 | | | | 3rd Fl | oor MEP Trimou | ut -A3 |
| ■ A26400 | 3rd floor HVAC Start Up & Attic Insulation -A3 | 3 30-Oct-24 | 04-Nov-24 | 20 | | | | | 3rd floor H\ | VAC Start Up & Atti |
| A 26110 | 3rd floor Flooring Tiles -A3 | 5 04-Nov-24 | 12-Nov-24 | 20 | | | | | ☐ 3rd floor F | looring Tiles -A3 |
| A26120 | 3rd floor Major Appliances -A3 | 3 12-Nov-24 | 15-Nov-24 | 20 | | | | | 3rd floor N | Major Appliances -A |
| A 26130 | 3rd floor Final Cleaning -A3 | 3 15-Nov-24 | 20-Nov-24 | 20 | | | | | 3rd floor | Final Cleaning -A3 |
| A 26140 | 3rd floor KWA Punch / Final Paint / Final Clean -A3 | 4 20-Nov-24 | 26-Nov-24 | 20 | | | | 1 1 1 1 1 | 3rd floor | r KWA Punch / Fina |
| A26150 | 3rd floor Owner Punch -A3 | 3 26-Nov-24 | 02-Dec-24 | 20 | | | | | 3rd floo | or Owner Punch -A3 |
| 2nd Floor | | 119 25-Jun-24 | 13-Dec-24 | 20 | | | 1 1 1 1 1 1 1 1 | | 13-D € | ec-24, 2nd Floor |
| A9420 | 2nd floor Insullation of walls - A3 | 3 25-Jun-24 | 27-Jun-24 | 44 | | | | 2nd floor Insul | ation of walls - | A3 |
| ■ A9240 | 2nd floor Hang Drywall-A3 | 7 02-Aug-24 | 12-Aug-24 | 20 | | | | ☐ 2nd floo | r Hang Drywall | -A3 |
| ■ A9250 | 2nd floor Tape & Finish Drywall -A3 | 4 13-Aug-24 | 16-Aug-24 | 29 | | | | | or Tape & Finish | |
| A26160 | 2nd floor Texture A3 | 3 19-Aug-24 | 21-Aug-24 | 30 | | | | 2nd flo | or Texture A3 | |
| = A26170 | 2nd Floor First Trim -A3 | 4 22-Aug-24 | 27-Aug-24 | 32 | | | | iiiii | loor First Trim -/ | |
| = A26180 | 2nd floor Prime & Paint -A3 | 3 28-Aug-24 | 30-Aug-24 | 35 | | | | | loor Prime & Pa | |
| ■ A26190 | 2nd floor Cabinets & Ceramic Tile -A3 | 5 03-Sep-24 | 09-Sep-24 | 38 | | | | □ 2nd | floor Cabinets | & Ceramic Tile -A3 |
| ■ A26200 | 2nd floor Counter Tops -A3 | 4 30-Sep-24 | 03-Oct-24 | 38 | | | | | 2nd floor Count | |
| A26210 | 2nd Floor Second Trim & Hardware -A3 | 4 04-Oct-24 | 09-Oct-24 | 41 | | | | | | ond Trim & Hardwar |
| A26220 | 2nd Floor MEP Trimout -A3 | 4 10-Oct-24 | 16-Oct-24 | 41 | | | | | 2nd Floor MEI | |
| = A26410 | 2nd floor HVAC Start Up & Attic Insulation A3 | 3 13-Nov-24 | 18-Nov-24 | 20 | | | | | 1 1 1 1 | HVAC Start Up & A |
| A26230 | 2nd floor Flooring Tiles -A3 | 5 18-Nov-24 | 25-Nov-24 | 20 | | | | | 1 1 1 | or Flooring Tiles -A3 |
| A26240 | 2nd floor Major Appliances -A3 | 3 25-Nov-24 | 29-Nov-24 | 20 | | | | | 1 1 1 1 | or Major Appliances |
| A26250 | 2nd floor Final Cleaning -A3 | 3 29-Nov-24 | 04-Dec-24 | 20 | | | | | | or Final Cleaning -/ |
| A26260 | 2nd floor KWA Punch / Final Paint / Final Clean -A3 | 4 04-Dec-24 | 10-Dec-24 | 20 | | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | oor KWA Punch / Fi |
| A26270 | 2nd floor Owner Punch -A3 | 3 10-Dec-24 | 13-Dec-24 | 20 | | | | | | loor Owner Punch |
| 1st Floor | End noor Owner Full | 137 09-Jul-24 | 24-Jan-25 | 0 | | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | 24-Jan-25, 1st Floo |
| A9610 | 1st floor Insullation of walls - A3 | 3 09-Jul-24 | 11-Jul-24 | 56 | | | | ■ 1st floor linsu | | 1 1 1 1 |
| A9430 | 1st floor Hang Drywall-A3 | 7 03-Sep-24 | 11-Sep-24 | 20 | | | | | floor Hang Dryv | 1 1 1 1 |
| A9440 | 1st floor Tape & Finish Drywall A3 | 4 12-Sep-24 | 17-Sep-24 | 20 | | | | | | wali-A3 inish Drywall -A3 |
| | 1st floor Tape & Frish Drywall A3 1st floor Texture -A3 | | · · | 20 | | | | | ।ioor ।ape & न∎ t floor Texture -/ | 1 1 1 |
| A26280 | | 3 18-Sep-24 | 20-Sep-24 | | | | | | | |
| A26290 | 1st Floor First Trim -A3 | 4 26-Sep-24 | 01-Oct-24 | 20 | | | | | st Floor First Tri | |
| A26300 | 1st floor Prime & Paint -A3 | 3 02-Oct-24 | 04-Oct-24 | 20 | | | | 1 1 1 1 1 | 1st floor Prime 8 | 1 1 1 |
| A 26310 | 1st floor Cabinets & Ceramic Tile -A3 | 5 07-Oct-24 | 11-Oct-24 | 40 | : 1 : : : : | : : : : : : | | : : : : : . | 1st floor Cabin | ets & Ceramic Tile |

| | HSE COMSCHEDULING CONSULTANTS | | Eastside II-E | 3aseline-Fin | nal-1 | KWA Construction |
|--------------------------|-----------------------------------------------------|----------------------------|------------------------|----------------|--------------------------------------------|----------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 N D J F M A M J Jul A S Oct | 2024 2025 N D J F M A M J Jul A S Oct N D J F M A M J |
| ■ A26320 | 1st floor Counter Tops -A3 | 4 17-Oct-24 | 22-Oct-24 | 38 | IN B O I IM A IM O OUN A O OU | 1 1st floor Counter Tops -A3 |
| A26330 | 1st Floor Second Trim & Hardware -A3 | 4 23-Oct-24 | 28-Oct-24 | 38 | | ☐ 1st Floor Second Trim & Hardw |
| = A26340 | 1st Floor MEP Trimout -A3 | 4 29-Oct-24 | 01-Nov-24 | 38 | | ■ 1st Floor MEP Trimout -A3 |
| A26420 | 1st floor HVAC Start Up & Attic Insulation -A3 | 3 26-Nov-24 | 02-Dec-24 | 20 | | 1 1st floor HVAC Start Up & |
| A26350 | · | 5 02-Dec-24 | 02-Dec-24 09-Dec-24 | 20 | | □ 1st floor Flooring Tiles -A |
| | 1st floor Flooring Tiles -A3 | | | | | |
| A26360 | 1st floor Major Appliances -A3 | 3 09-Dec-24 | 12-Dec-24 | 20 | | I 1st floor Major Appliance |
| A26370 | 1st floor Final Cleaning -A3 | 3 12-Dec-24 | 17-Dec-24 | 20 | | 1st floor Final Cleaning |
| ■ A26380 | 1st floor KWA Punch / Final Paint / Final Clean -A3 | 4 17-Dec-24 | 23-Dec-24 | 20 | | 1st floor KWA Punch / |
| A26390 | 1st floor Owner Punch -A3 | 2 23-Jan-25 | 24-Jan-25 | 0 | | I 1st floor Owner Pu |
| Gypcrete | | 0 23-Sep-24 | 23-Sep-24 | 20 | | ▼ 23-Sep-24, Gypcrete |
| ■ A25350 | Gypcrete -A3 | 0 23-Sep-24 | 23-Sep-24 | 20 | | I Gypcrete -A3 |
| Breezeways | | 3 23-Sep-24 | 25-Sep-24 | 20 | | ▼ 25-Sep-24, Breezeways |
| ■ A25360 | Breezeways -A3 | 3 23-Sep-24 | 25-Sep-24 | 20 | | ■ Breezeways -A3 |
| utilitiy Servi | | 24 07-Oct-24 | 08-Nov-24 | 51 | | ♥ ♥ 08-Nov-24, Utilitiy Services |
| ■ A25370 | Electric Meters -A3 | 8 07-Oct-24 | 17-Oct-24 | 20 | | ☐ Electric Meters -A3 |
| ■ A25380 | Telephone Service -A3 | 5 04-Nov-24 | 08-Nov-24 | 51 | | ☐ Telephone Service -A3 |
| Building A Ele | vations | 166 02-Feb-24 | 27-Sep-24 | 48 | | ▼ 27-Sep-24, Building A Elevations |
| South | | 96 02-Feb-24 | 20-Jun-24 | 98 | | ▼ 20-Jun-24, South |
| A3050 | Tyvek-South | 7 02-Feb-24 | 12-Feb-24 | 48 | | ☐ Tyvek-South |
| A3180 | Install Exterior Windows & Doors-South | 7 13-Feb-24 | 22-Feb-24 | 57 | | ☐ Install Exterior Windows & Doors-South |
| A2650 | Stucco-South | 13 23-Feb-24 | 12-Mar-24 | 97 | | Stucco-Sputh |
| = A24830 | Paint-South | 13 23-Feb-24 | 12-Mar-24 | 97 | | Paint-South |
| ■ A2660 | Siding-South | 16 13-Mar-24 | 03-Apr-24 | 98 | | Siding-South |
| ■ A3230 | Install Trim-South | 5 13-Mar-24 | 19-Mar-24 | 97 | | ☐ Install Trim-South |
| = A2640 | Install Brick & Masonry-South | 7 20-Mar-24 | 28-Mar-24 | 97 | | ☐ Install Brick & Masonry-South |
| A2670 | Board and Batten-South | 13 04-Apr-24 | 22-Apr-24 | 98 | | ■ Board and Batten-South |
| A2680 | Metal Panels-South | 13 23-Apr-24 | 09-May-24 | 98 | | Metal Panels-South |
| A3270 | Joint Sealants & Expansion Joint Assemblies-South | 5 10-May-24 | 16-May-24 | 98 | | Joint Sealants & Expansion Joint Assemblies-South |
| | Install Balcoines-South | 7 17-May-24 | 28-May-24 | 98 | | ☐ Install Balcoines-South |
| A3160 | Clean-South | 10 29-May-24 | 12-Jun-24 | 98 | | □ Clean-South |
| A1814 | KWA Punch-South | 3 12-Jun-24 | 17-Jun-24 | 98 | | ☐ KWA Punch-South |
| | | 2 17-Jun-24 | | | | Owner Punch & Acceptance-South |
| A1815 | Owner Punch & Acceptance-South | | 20-Jun-24 | 98 | | |
| South East | Total Coulb | 96 13-Feb-24 | 01-Jul-24 | 93 | | |
| A29090 | Tyvek-South | 7 13-Feb-24 | 22-Feb-24 | | | □ Tyvek-South |
| A29110 | Install Exterior Windows & Doors-South East | 7 23-Feb-24 | 04-Mar-24 | 68 | | ☐ Install Exterior Windows & Doors-South East |
| A29130 | Stucco-South | 13 05-Mar-24 | 21-Mar-24 | 93 | | Stucco-South |
| A29140 | Paint-South | 13 05-Mar-24 | 21-Mar-24 | 93 | | Paint-South |
| A29150 | Siding-South | 16 22-Mar-24 | 12-Apr-24 | 93 | | Siding-South |
| A29120 | Install Trim-South | 5 22-Mar-24 | 28-Mar-24 | 97 | | □ Install Trim-South |
| A29100 | Install Brick & Masonry-South | 7 29-Mar-24 | 08-Apr-24 | 97 | | ☐ Install Brick & Masonry-South |
| A29160 | Board and Batten-South | 13 15-Apr-24 | 01-May-24 | 93 | | ☐ Board and Batten-South |
| A29170 | Metal Panels-South | 13 02-May-24 | 20-May-24 | 93 | | Metal Panels-South |
| A29180 | Joint Sealants & Expansion Joint Assemblies-South | 5 21-May-24 | 28-May-24 | 93 | | Joint Sealants & Expansion Joint Assemblies-South |
| ■ A29190 | Install Balcoines-South | 7 29-May-24 | 06-Jun-24 | 93 | | ☐ Install Balcoines-South |
| ■ A29200 | Clean-South | 10 07-Jun-24 | 24-Jun-24 | 93 | | ☐ Clean-South |
| A29210 | KWA Punch-South | 3 24-Jun-24 | 27-Jun-24 | 93 | | II KWA Punch-South |
| ■ A29220 | Owner Punch & Acceptance-South East | 2 27-Jun-24 | 01-Jul-24 | 93 | | Owner Punch & Acceptance-South East |
| East | | 96 23-Feb-24 | 11-Jul-24 | 88 | | ▼ 11-Jul-24, East |
| ■ A29230 | Tyvek-South | 7 23-Feb-24 | 04-Mar-24 | 48 | | ☐ Tyvek-South |
| Actual Level Actual Work | <u> </u> | | Page 34 of 54 | | Data Date : 14-Nov-22 Detailed schedule | 2 |

| | HSE CONSULTANTS | | Eastside II-E | saseline-F | ·ınal-1 | | | | | KWA Construction |
|------------------|----------------------------------------------------------------------------|--------------------------------|---------------|------------|---------|-----------------------------------|--------|--------|---------|----------------------------------------------------|
| D | Activity Name | Original Start | Finish | Total | | | 2023 | | | 2024 202 |
| | | Duration | | Float | t N D | J F M A | M J Ju | ıl A S | Oct N E |) J F M A M J Jul A S Oct N D J F M |
| A29250 | Install Exterior Windows & Doors-East | 7 05-Mar-24 | 13-Mar-24 | 68 | | | | | | ☐ Install Exterior Windows & Doors-East |
| A29270 | Stucco-South | 13 14-Mar-24 | 01-Apr-24 | 88 | | | | | | Stucco-South |
| A29280 | Paint-South | 13 14-Mar-24 | 01-Apr-24 | 88 | | | : : | : : | | Paint-South |
| A 29290 | Siding-South | 16 02-Apr-24 | 23-Apr-24 | 88 | | | | : : | | Siding-South |
| A29260 | Install Trim-South | 5 02-Apr-24 | 08-Apr-24 | 92 | | | | | | Install Trim-South |
| A 29240 | Install Brick & Masonry-South | 7 09-Apr-24 | 17-Apr-24 | 92 | | | | | | ☐ Install Brick & Masonry-South |
| A29300 | Board and Batten-South | 13 24-Apr-24 | 10-May-24 | 88 | | | | | | □ Board and Batten-South |
| A29310 | Metal Panels-South | 13 13-May-24 | 30-May-24 | 88 | | | | | | Metal Panels-South |
| A29320 | Joint Sealants & Expansion Joint Assemblies-South | 5 31-May-24 | 06-Jun-24 | 88 | | | | | | Joint Sealants & Expansion Joint Assem |
| A29330 | Install Balcoines-South | 7 07-Jun-24 | 17-Jun-24 | 88 | | | | | | ☐ Install Balcoines-South |
| A29340 | Clean-South | 10 18-Jun-24 | 03-Jul-24 | 88 | | | | | | ☐ Clean-South |
| A29350 | KWA Punch-South | 3 03-Jul-24 | 09-Jul-24 | 88 | | | | | | ■ KWA Punch-South |
| A29360 | Owner Punch & Acceptance-East | 2 09-Jul-24 | 11-Jul-24 | 88 | | | | : : | | Owner Punch & Acceptance-East |
| East Pol Co | · | 96 05-Mar-24 | 22-Jul-24 | 83 | | | | | | ▼ 22-Jul-24, East Pol Court |
| A29370 | Tyvek-South | 7 05-Mar-24 | 13-Mar-24 | 48 | | | | | | ☐ Tyvek-South |
| A29390 | Install Exterior Windows & Doors-East Pool Court | 7 14-Mar-24 | 22-Mar-24 | 68 | | | | | | Install Exterior Windows & Doors-East Pool Court |
| A29410 | Stucco-South | 13 25-Mar-24 | 10-Apr-24 | 83 | | | | | | ☐ Stuc∞o-South |
| A29420 | Paint-South | 13 25-Mar-24 | 10-Apr-24 | 83 | | | | | | Paint-South |
| A29430 | Siding-South | 16 11-Apr-24 | 02-May-24 | 83 | | | | | | Siding-South |
| A29400 | Install Trim-South | 5 11-Apr-24 | 17-Apr-24 | 87 | | | | | | Install Trim-South |
| A29400 A29380 | Install Brick & Masonry-South | 7 18-Apr-24 | 26-Apr-24 | 87 | | | | | | ☐ Install Brick & Masonry-South |
| A29300 A29440 | Board and Batten-South | 13 03-May-24 | 21-May-24 | 83 | | | | | | Board and Batten-South |
| A29440 A29450 | Metal Panels-South | 13 03-iviay-24 13 22-May-24 | 10-Jun-24 | 83 | | | | : : | | ■ Board and Batteri-South |
| | | • | | | | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | : : | : : | | |
| A29460 | Joint Sealants & Expansion Joint Assemblies-South Install Balcoines-South | 5 11-Jun-24 | 17-Jun-24 | 83 | | | | | | ☐ Joint Sealants & Expansion Joint Assen |
| A29470 | | 7 18-Jun-24 | 27-Jun-24 | 83 | | | | | | ☐ Install Balcoines-South |
| A29480 | Clean-South | 10 28-Jun-24 | 15-Jul-24 | 83 | | | | | | Clean-South |
| A29490 | KWA Punch-South | 3 15-Jul-24 | 18-Jul-24 | 83 | | | | | | KWA Punch-South |
| A29500 | Owner Punch & Acceptance-East pool court | 2 18-Jul-24 | 22-Jul-24 | 83 | | | | | | Owner Punch & Acceptance-East |
| South pool (| | 96 14-Mar-24 | 31-Jul-24 | /8 | | | | | | ▼ 31-Jul-24, South pool Court |
| A29510 | Tyvek-South pool court | 7 14-Mar-24 | 22-Mar-24 | 48 | | | | | | ☐ Tyvek-South pool court |
| A29530 | Install Exterior Windows & Doors-Southt Pool Court | 7 25-Mar-24 | 02-Apr-24 | 68 | | | | | | ☐ Install Exterior Windows & Doors-Southt Pool Cou |
| A29550 | Stucco-South | 13 03-Apr-24 | 19-Apr-24 | 78 | | | | | | Stucco-South |
| A29560 | Paint-South | 13 03-Apr-24 | 19-Apr-24 | 78 | | | | | | ☐ Paint-South |
| A29570 | Siding-South | 16 22-Apr-24 | 13-May-24 | 78 | | | | | | Siding-South |
| A29540 | Install Trim-South | 5 22-Apr-24 | 26-Apr-24 | 82 | | | | | | Install Trim-South |
| A 29520 | Install Brick & Masonry-South | 7 29-Apr-24 | 07-May-24 | 82 | | | | | | ☐ Install Brick & Masonry-South |
| A29580 | Board and Batten-South | 13 14-May-24 | 31-May-24 | 78 | | | | | | ☐ Board and Batten-South |
| A29590 | Metal Panels-South | 13 03-Jun-24 | 20-Jun-24 | 78 | | | | | | Metal Panels-South |
| A29600 | Joint Sealants & Expansion Joint Assemblies-South | 5 21-Jun-24 | 27-Jun-24 | 78 | | | | : : | | ☐ Joint Sealants & Expansion Joint Asse |
| A29610 | Install Balcoines-South | 7 28-Jun-24 | 09-Jul-24 | 78 | | | | : : | | ☐ Install Balcoines-South |
| A29620 | Clean-South | 10 10-Jul-24 | 24-Jul-24 | 78 | | | | | | ☐ Clean-South |
| A29630 | KWA Punch-South | 3 24-Jul-24 | 29-Jul-24 | 78 | | | | | | II KWA Punch-South |
| A29640 | Owner Punch & Acceptance-South pool court | 2 29-Jul-24 | 31-Jul-24 | 78 | | | | | | Owner Punch & Acceptance-Sou |
| West Pool C | Court | 96 25-Mar-24 | 09-Aug-24 | 73 | | | | | | ▼ 09-Aug-24, West Pool Court |
| A29650 | Tyvek-West pool court | 7 25-Mar-24 | 02-Apr-24 | 48 | | | | | | ☐ Tyvek-West pool court |
| A29670 | Install Exterior Windows & Doors-West Pool Court | 7 03-Apr-24 | 11-Apr-24 | 68 | | | | | | ☐ Install Exterior Windows & Doors-West Pool Cour |
| A29690 | Stucco-West pool court | 13 12-Apr-24 | 30-Apr-24 | 73 | -:- | | | | | Stucco-West pool court |
| A29700 | Paint-West pool court | 13 12-Apr-24 | 30-Apr-24 | 73 | | | | | | Paint-West pool court |
| A29710 | Siding-West pool court | 16 01-May-24 | 22-May-24 | 73 | | | : : | : : | | Siding-West pool court |
| | | | | | | | | | | |

♦ Milestone Critical Remaining Work summary

Data Date: 14-Nov-22 Detailed schedule

| | HSE CONSULTANTS | | Eastside II-E | Baseline-Fir | Final-1 KWA Construction | on |
|--------------------------|-------------------------------------------------------------|---------------------------------------|---------------|----------------|-----------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|
| tivity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 2024 ct N D J F M A M J Jul A S Oct N D J F M A M J Jul A S Oct N D | 2025 D J F M A M |
| ■ A29680 | Install Trim-West pool court | 5 01-May-24 | 07-May-24 | 77 | | J F W A W |
| A29660 | Install Brick & Masonry-West pool court | 7 08-May-24 | 16-May-24 | 77 | ☐ Install Brick & Masonry-West | nool court |
| A29720 | Board and Batten-West pool court | 13 23-May-24 | 11-Jun-24 | 73 | ■ Board and Batten-West p | |
| A29730 | Metal Panels-West pool court | 13 12-Jun-24 | 01-Jul-24 | 73 | ☐ Metal Panels-West po | |
| = A29740 | Joint Sealants & Expansion Joint Assemblies-West pool court | 5 02-Jul-24 | 09-Jul-24 | 73 | □ Joint Sealants & Expa | i i i i i |
| A29750 | Install Balcoines-West pool court | 7 10-Jul-24 | 18-Jul-24 | 73 | ☐ Install Balcoines-We | |
| A29760 | Clean-West pool court | 10 19-Jul-24 | 02-Aug-24 | 73 | ☐ Clean-West pool o | |
| A29770 | KWA Punch-West pool court | 3 02-Aug-24 | 07-Aug-24 | 73 | 1 KWAPunch-Wes | |
| A29780 | Owner Punch & Acceptance-West pool court | 2 07-Aug-24 | 09-Aug-24 | 73 | | Acceptance-West po |
| North East | Owner i unor a Acceptance-west poor count | 96 03-Apr-24 | 20-Aug-24 | 68 | ▼ 20-Aug-24, Nor | |
| A29790 | Tyvek-North East | 7 03-Apr-24 | 11-Apr-24 | 48 | ▼ ▼ 20-Aug-24, Nor | uiLast |
| A29810 | Install Exterior Windows & Doors-North East | 7 12-Apr-24 | 22-Apr-24 | 68 | ☐ Install Exterior Windows & Doors | North East |
| A29810 A29830 | Stucco-North East | · · · · · · · · · · · · · · · · · · · | 09-May-24 | 68 | Stucco-North East | -NOILII East |
| | | 13 23-Apr-24 | - | : | | |
| A29840 | Paint-North East | 13 23-Apr-24 | 09-May-24 | 68 | Paint-North East | |
| A29850 | Siding-North East | 16 10-May-24 | 03-Jun-24 | 68 | Siding-North East | |
| A29820 | Install Trim-North East | 5 10-May-24 | 16-May-24 | 72 | ☐ Install Trim-North East | |
| A29800 | Install Brick & Masonry-North East | 7 17-May-24 | 28-May-24 | 72 | ☐ Install Brick & Masonry-Nort | |
| A29860 | Board and Batten-North East | 13 04-Jun-24 | 21-Jun-24 | 68 | Board and Batten-North | |
| A29870 | Metal Panels-North East | 13 24-Jun-24 | 11-Jul-24 | 68 | ☐ Metal Panels-North E | |
| A29880 | Joint Sealants & Expansion Joint Assemblies-North East | 5 12-Jul-24 | 18-Jul-24 | 68 | ☐ Joint Sealants & Exp | |
| A29890 | Install Balcoines-North East | 7 19-Jul-24 | 29-Jul-24 | 68 | □ Install Balcoines-N | orth East |
| A29900 | Clean-North East | 10 30-Jul-24 | 13-Aug-24 | 68 | ☐ Clean-North Eas | st . |
| A29910 | KWA Punch-North East | 3 13-Aug-24 | 16-Aug-24 | 68 | I KWA Punch-No | |
| A29920 | Owner Punch & Acceptance-North East | 2 16-Aug-24 | 20-Aug-24 | 68 | □ Owner Punch & | Acceptance-North |
| North Corner | | 96 12-Apr-24 | 29-Aug-24 | 63 | ▼ 29-Aug-24 No | orth Comer |
| A29930 | Tyvek-North Comer | 7 12-Apr-24 | 22-Apr-24 | 48 | ☐ Tyvek-North Corner | |
| A29950 | Install Exterior Windows & Doors-North Corner | 7 23-Apr-24 | 01-May-24 | 48 | ☐ Install Exterior Windows & Dool | rs-North Corner |
| A29970 | Stucco-North Comer | 13 02-May-24 | 20-May-24 | 63 | Stucco-North Comer | |
| ■ A29980 | Paint-North Comer | 13 02-May-24 | 20-May-24 | 63 | Paint-North Comer | |
| A29990 | Siding-North Corner | 16 21-May-24 | 12-Jun-24 | 63 | Siding-North Comer | |
| ■ A29960 | Install Trim-North Comer | 5 21-May-24 | 28-May-24 | 67 | □ Install Trim-North Comer | |
| A29940 | Install Brick & Masonry-North Corner | 7 29-May-24 | 06-Jun-24 | 67 | ☐ Install Brick & Masonry-No | orth Corner |
| ■ A30000 | Board and Batten-North Corner | 13 13-Jun-24 | 02-Jul-24 | 63 | ■ Board and Batten-Nor | th Comer |
| ■ A30010 | Metal Panels-North Corner | 13 03-Jul-24 | 22-Jul-24 | 63 | ☐ Metal Panels-North | |
| ■ A30020 | Joint Sealants & Expansion Joint Assemblies-North Comer | 5 23-Jul-24 | 29-Jul-24 | 63 | ☐ Joint Sealants & E | |
| ■ A30030 | Install Balcoines-North Comer | 7 30-Jul-24 | 07-Aug-24 | 63 | ☐ Install Balcoines-I | |
| A30040 | Clean-North Corner | 10 08-Aug-24 | 22-Aug-24 | 63 | □ Clean-North Co | |
| = A30050 | KWA Punch-North Corner | 3 22-Aug-24 | 27-Aug-24 | 63 | □ KWA Punch-N | - - - - - |
| ■ A30060 | Owner Punch & Acceptance-North Corner | 2 27-Aug-24 | 29-Aug-24 | 63 | | & Acceptance-Nort |
| | Owner Fund & Acceptance-North Comer | | | 58 | | |
| West A30070 | Twek-West | 96 23-Apr-24 | 10-Sep-24 | | □ Tyvek-West | /vest |
| ■ A30070 | • | 7 23-Apr-24 | 01-May-24 | 48 | ta di antara di antar | ore West |
| A30090 | Install Exterior Windows & Doors-West | 7 02-May-24 | 10-May-24 | 48 | ☐ Install Exterior Windows & Do | Jrs-vvest |
| A30110 | Stucco-West | 13 13-May-24 | 30-May-24 | 58 | Stucco-West | |
| A30120 | Paint-West | 13 13-May-24 | 30-May-24 | 58 | Paint-West | |
| A30130 | Siding-West | 16 31-May-24 | 24-Jun-24 | 58 | Siding-West | |
| A30100 | Install Trim-West | 5 31-May-24 | 06-Jun-24 | 62 | ☐ Instalt Trim-West | |
| A 30080 | Install Brick & Masonry-West | 7 07-Jun-24 | 17-Jun-24 | 62 | ☐ Install Brick & Masonry-V | ; ; ; ; ; |
| A30140 | Board and Batten-West | 13 25-Jun-24 | 12-Jul-24 | 58 | ■ Board and Batten-W | |
| A30150 | Metal Panels-West | 13 15-Jul-24 | 31-Jul-24 | 58 | ☐ Metal Panels-Wes | <u>#</u> |
| Actual Level Actual Work | • | | Page 36 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-E | Baseline-Fir | nal-1 | KWA Construction |
|----------------|--------------------------------------------------------------|----------------|---------------|--------------|--------------------------------------------|---------------------------------------------------|
| vity ID | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float | N D J F M A M J Jul A S Oct N | N D J F M A M J Jul A S Oct N D J F M A N |
| A30160 | Joint Sealants & Expansion Joint Assemblies-West | 5 01-Aug-24 | 07-Aug-24 | 58 | | ☐ Joint Sealants & Expansion Joint Asser |
| A 30170 | Install Balcoines-West | 7 08-Aug-24 | 16-Aug-24 | 58 | | ☐ Install Balcoines-West |
| A 30180 | Clean-West | 10 19-Aug-24 | 03-Sep-24 | 58 | | ☐ Clean-West |
| A 30190 | KWA Punch-West | 3 03-Sep-24 | 06-Sep-24 | 58 | | |
| A 30200 | Owner Punch & Acceptance-West | 2 06-Sep-24 | 10-Sep-24 | 58 | | Owner Punch & Acceptance-West |
| South West (| | 96 02-May-24 | 19-Sep-24 | 53 | | ▼ 19-Sep-24, South West Comer |
| A 30210 | Tyvek-South West Corner | 7 02-May-24 | 10-May-24 | 48 | | ☐ Tyvek-South West Corner |
| A30230 | Install Exterior Windows & Doors-South West Corner | 7 13-May-24 | 21-May-24 | 48 | | ☐ Install Exterior Windows & Doors-South West Cor |
| A30250 | Stucco-South West Corner | 13 22-May-24 | 10-Jun-24 | 53 | | \$tucco-South West Comer |
| A30260 | Paint-South West Comer | 13 22-May-24 | 10-Jun-24 | 53 | | Paint-South West Corner |
| ■ A30270 | Siding-South West Comer | 16 11-Jun-24 | 03-Jul-24 | 53 | | Siding-South West Comer |
| ■ A30240 | Install Trim-South West Comer | 5 11-Jun-24 | 17-Jun-24 | 57 | | ☐ Install Trim-South West Comer |
| ■ A30220 | Install Brick & Masonry-South West Corner | 7 18-Jun-24 | 27-Jun-24 | 57 | | ☐ Install Brick & Masonry-South West Corner |
| ■ A30280 | Board and Batten-South West Corner | 13 05-Jul-24 | 23-Jul-24 | 53 | | □ Board and Batten-South West Comer |
| ■ A30290 | Metal Panels-South West Corner | 13 24-Jul-24 | 09-Aug-24 | 53 | | Metal Panels-South West Comer |
| A30300 | Joint Sealants & Expansion Joint Assemblies-South West Comer | 5 12-Aug-24 | 16-Aug-24 | 53 | | Joint Sealants & Expansion Joint Ass |
| A30310 | Install Balcoines-South West Corner | 7 19-Aug-24 | 27-Aug-24 | 53 | | ☐ Install Balcoines-South West Come |
| A30320 | Clean-South West Comer | 10 28-Aug-24 | 12-Sep-24 | 53 | | ☐ Clean-South West Comer |
| A30330 | KWA Punch-South West Comer | 3 12-Sep-24 | 17-Sep-24 | 53 | | KWA Punch-South West Comer |
| A 30340 | Owner Punch & Acceptance-South West Corner | 2 17-Sep-24 | 19-Sep-24 | 53 | | Owner Punch & Acceptance-So |
| South Corne | | 96 13-May-24 | 27-Sep-24 | 48 | | ▼ 27-Sep-24, South Comer |
| A30350 | Tyvek-South Corner | 7 13-May-24 | 21-May-24 | 48 | | ☐ Tyvek-South Comer |
| A 30370 | Install Exterior Windows & Doors-South Corner | 7 22-May-24 | 31-May-24 | 48 | | ☐ Install Exterior Windows & Doors-South Corner |
| A 30390 | Stucco-South Corner | 13 03-Jun-24 | 20-Jun-24 | 48 | | ☐ Stucco-South Corner |
| A 30400 | Paint-South Comer | 13 03-Jun-24 | 20-Jun-24 | 48 | | Paint-South Comer |
| A30410 | Siding-South Comer | 16 21-Jun-24 | 15-Jul-24 | 48 | | Siding-South Comer |
| A30380 | Install Trim-South Corner | 5 21-Jun-24 | 27-Jun-24 | 52 | | ☐ Install Trim-South Comer |
| A 30360 | Install Brick & Masonry-South Comer | 7 28-Jun-24 | 09-Jul-24 | 52 | | ☐ Install Brick & Masonry-South Corner |
| A 30420 | Board and Batten-South Corner | 13 16-Jul-24 | 01-Aug-24 | 48 | | □ Board and Batten-South Corner |
| A 30430 | Metal Panels-South Corner | 13 02-Aug-24 | 20-Aug-24 | 48 | | Metal Panels-South Comer |
| A 30440 | Joint Sealants & Expansion Joint Assemblies-South Comer | 5 21-Aug-24 | 27-Aug-24 | 48 | | ☐ Joint Sealants & Expansion Joint A |
| A 30450 | Install Balcoines-South Corner | 7 28-Aug-24 | 06-Sep-24 | 48 | | ☐ Install Balcoines-South Comer |
| A 30460 | Clean-South Comer | 10 09-Sep-24 | 20-Sep-24 | 48 | | ☐ Clean-South Comer |
| A 30470 | KWA Punch-South Comer | 3 23-Sep-24 | 25-Sep-24 | 48 | | KWA Punch-South Corner |
| A 30480 | Owner Punch & Acceptance-South Corner | 2 26-Sep-24 | 27-Sep-24 | 48 | | l Owner Punch & Acceptance-So |
| | levations Finish | 0 27-Sep-24 | 27-Sep-24 | 73 | | ▼ 27-Sep-24, Building A Elevatio |
| A9620 | Building A Elevations Finish date | 0 | 27-Sep-24 | 73 | | ◆ Building A Elevations Finish da |
| | spections & TCO | 2 27-Jan-25 | 29-Jan-25 | 2 | | ▼ 29-Jan-25, E |
| A 0291 | Fire Final Inspection - A | 1 27-Jan-25 | 27-Jan-25 | 1 | | I Fire Final Ins |
| ■ A0292 | Building Final Inspection - A | 1 28-Jan-25 | 28-Jan-25 | 1 | | l Building Fina |
| ■ A0293 | TCO-A | 0 29-Jan-25 | 29-Jan-25 | 2 | | I T¢o-A |
| Building C | | 403 21-Jun-23 | 31-Jan-25 | 30 | V | ▼ 31-Jan-25, E |
| Area 1 | | 397 21-Jun-23 | 22-Jan-25 | 36 | | ▼ 22-Jan-25, Ar |
| Foundations | _ | 35 21-Jun-23 | 09-Aug-23 | 0 | ▼ | |
| C34130 | Building Corners & Batter Boards -C1 | 2 21-Jun-23 | 22-Jun-23 | 0 | I Building Corners & | |
| C34140 | Underground Plumbing -C1 | 5 23-Jun-23 | 29-Jun-23 | 0 | ■ Underground Plur | |
| C34150 | Inspect Underground Plumbing & Back Fill -C1 | 3 30-Jun-23 | 05-Jul-23 | 0 | | ound Plumbing & Back Fill -C1 |
| C34160 | Forms & Grade Beams -C1 | 3 06-Jul-23 | 10-Jul-23 | 0 | Forms & Grade | Beams -C1 |
| C34170 | Termite Treatment -C1 | 1 11-Jul-23 | 11-Jul-23 | 0 | I Termite Treatme | nt-C1 |
| Actual Level | · · | | Page 37 of 54 | | Data Date : 14-Nov-22 Detailed schedule | |



| y ID | Activity Name | Original Start | Finish | Total | 2023 2024 2025 |
|--------------|-------------------------------------------------|----------------------------|-----------|-------|---------------------------------------------------------------------|
| | | Duration | | Float | N D J F M A M J Jul A S Oct N D J F M A M J Jul A S Oct N D J F M A |
| C34180 | Vapor Barrier & PT Cables -C1 | 4 12-Jul-23 | 17-Jul-23 | 0 | ■ Vapor Barrier & PT Cables -C1 |
| C34190 | Steel Embeds and Reinforcement -C1 | 2 18-Jul-23 | 19-Jul-23 | 0 | I Steel Embeds and Reinforcement -C1 |
| C34120 | Inspect SOG -C1 | 1 20-Jul-23 | 20-Jul-23 | 0 | I Inspect SOG -C1 |
| C34060 | Form Survey -C1 | 1 21-Jul-23 | 21-Jul-23 | 0 | I Form Survey -C1 |
| C34070 | Place SOG -C1 | 1 24-Jul-23 | 24-Jul-23 | 0 | I Place SOG-C1 |
| C34080 | 7-Day Break -C1 | 7 25-Jul-23 | 31-Jul-23 | 0 | 7-Day:Break -C1 |
| C34090 | Full Stress PT Cables -C1 | 1 01-Aug-23 | 01-Aug-23 | 0 | I Full Stress PT Cables -C1 |
| C34100 | Cut & Grout -C1 | 1 02-Aug-23 | 02-Aug-23 | 0 | 1 Cut & Grout -C1 |
| C34110 | Backfill & Clean Up -C1 | 5 03-Aug-23 | | 0 | ■ Backfill & Clean Up -C1 |
| Super-struct | - | 123 10-Aug-23 | | 0 | ▼ 07-Feb-24, Super-structure |
| First Floor | | 69 10-Aug-23 | | 0 | ▼ 17-Nov-23, First Floor |
| C34480 | Erect Steel -C1 | 2 10-Aug-23 | | 0 | I Érect Steel -C1 |
| C34490 | Inspect Steel -C1 | 2 14-Aug-23 | | 0 | I Inspect Steel -C1 |
| C35880 | 1st floor Intumescent paint -C1 | 2 16-Aug-23 | | 0 | I 1st floor Intumescent paint -C1 |
| C33060 | Framing First Floor -C1 | 8 18-Aug-23 | | 0 | ■ Framing First Floor-C1 |
| C33070 | First Floor Truss -C1 | 6 22-Sep-23 | | | First Floor Truss -C1 |
| C33080 | First Floor Columns & Beams -C1 | 6 22-Sep-23 | | | ■ First Floor Columns & Beams -C1 |
| C33090 | First Floor Decking -C1 | 5 19-Oct-23 | 25-Oct-23 | | First Floor Decking -C1 |
| C33580 | First Floor exterior wall sheathing -C1 | 6 09-Nov-23 | | | First Floor exterior wall sheathing -C1 |
| Second Flor | - C | 77 24-Aug-23 | | 0 | 14-Dec-23, Second Floor |
| 005000 | Erect Steel -C1 | 2 24-Aug-23 | | 45 | V 14-Dec-23, Second Hool |
| | Inspect Steel -C1 | 2 28-Aug-23 | | 45 | I Inspect Steel -C1 |
| | · | 2 20-Aug-20 2 31-Aug-20 | | 45 | l 2nd floor Intumescent paint -C1 |
| C35910 | 2nd floor Intumescent paint -C1 | | · · | | |
| C33020 | Framing Second Floor -C1 Second Floor Truss -C1 | 6 22-Sep-23 | · · | 31 | ☐ Framing Second Floor -C1 |
| C33030 | - | 6 19-Oct-23 | 26-Oct-23 | 19 | Second Floor Truss C1 |
| C33040 | Second Floor Columns & Beams -C1 | 6 19-Oct-23 | 26-Oct-23 | 19 | Second Floor Columns & Beams -C1 |
| C33050 | Second Floor Decking -C1 | 5 09-Nov-23 | | 13 | Second Floor Decking -C1 |
| C33600 | Second Floor exterior wall sheathing -C1 | 6 07-Dec-20 | | 0 | Second Floor exterior wall sheathing -C1 |
| Third Floor | | 91 30-Aug-23 | | 0 | ▼ 11-Jan-24, Third Floor |
| C35920 | Erect Steel -C1 | 2 30-Aug-23 | | 59 | I Erect Steel -C1 |
| C35930 | Inspect Steel -C1 | 2 01-Sep-23 | | 59 | I Inspect Steel -C1 |
| C35940 | 3rd floor Intumescent paint -C1 | 2 08-Sep-23 | · · | 57 | 3rd floor Intumescent paint -C1 |
| C33100 | Framing Third Floor -C1 | 6 19-Oct-23 | 26-Oct-23 | 31 | ☐ Framing Third Floor -C1 |
| C33110 | Third Floor Truss -C1 | 6 15-Nov-23 | | 19 | ☐ Third Floor Truss -C1 |
| C33120 | Third Floor Columns & Beams -C1 | 6 15-Nov-23 | | 19 | ☐ Third Floor Columns & Beams -C1 |
| C33130 | Third Floor Decking -C1 | 5 04-Dec-23 | | 15 | I Third Floar Decking -C1 |
| C33610 | Third Floor exterior wall sheathing -C1 | 6 04-Jan-24 | | 0 | ☐ Third Floor exterior wall sheathing -C1 |
| Fourh Floor | | 105 06-Sep-23 | | 0 | ▼ 07-Feb-24, Fourh Floor |
| C35950 | Erect Steel -C1 | 2 06-Sep-23 | - | 76 | I Erect Steel -C1 |
| C35960 | Inspect Steel -C1 | 2 08-Sep-23 | | 76 | I Inspect Steel⊢C1 |
| C35970 | 4th floor Intumescent paint -C1 | 2 15-Sep-23 | · · | 73 | 4th floor Intumescent paint -C1 |
| C33140 | Framing Fourth Floor -C1 | 6 15-Nov-23 | | 34 | ☐ Framing Fourth Floor -C1 |
| C33150 | Fourth Floor Truss -C1 | 6 12-Dec-23 | 19-Dec-23 | 22 | ☐ Fourth Floor Truss -C1 |
| C33160 | Fourth Floor Columns & Beams -C1 | 6 12-Dec-23 | 19-Dec-23 | 22 | ☐ Fourth Floor Columns & Beams -C1 |
| C33170 | Fourth Floor Decking -C1 | 5 29-Dec-23 | 05-Jan-24 | 16 | ☐ Fourth Floor Decking -C1 |
| C33620 | Fourth Floor exterior wall sheathing -C1 | 6 31-Jan-24 | 07-Feb-24 | 0 | ■ Fourth Floor exterior wall sheathing +C1 |
| Stairs | | 293 26-Oct-23 | 27-Dec-24 | 7 | ▼ 27-Dec-24, Stair |
| C32800 | Install Flooring for Stairs -C1 | 20 26-Oct-23 | 24-Nov-23 | 44 | Install Flooring for Stairs -C1 |
| C33010 | Stair Finishes -C1 | 7 18-Dec-24 | 27-Dec-24 | 7 | ☐ Stạir Finishes -¢ |

| | HSE CONSULTANTS | | Baseline-Final- | 1 | | KWA Construction | | | | | |
|----------------|-------------------------------------------------|-------------------------|-----------------|------------|---------------------------------------|-----------------------|--------------------------------------------------|--|--|--|--|
| D | Activity Name | Original Start Duration | Finish | Total | | 2023 | 2024 2025 | | | | |
| | | | | Float ct N | D J F M A M | J Jul A S Oct I | N D J F M A M J Jul A S Oct N D J F M A | | | | |
| Elevator | | 199 03-Aug-23 | 17-May-24 | 165 | | | ▼ 17-May-24, Elevator | | | | |
| C33630 | Elevator Shaft CMU Walls -C1 | 30 03-Aug-23 | 14-Sep-23 | 297 | | Elevat | or Shaft CMU Walls -C1 | | | | |
| C33650 | Install Elevators -C1 | 7 03-May-24 | 13-May-24 | 162 | | | ☐ Install Elevators -C1 | | | | |
| C33640 | Install Elevators trimouts -C1 | 4 14-May-24 | 17-May-24 | 165 | | | I Install Elevators trimouts -C1 | | | | |
| Roofing | | 60 08-Feb-24 | 02-May-24 | 1 | | | V 02-May-24, Roofing | | | | |
| C32880 | Roof Parapet -C1 | 7 08-Feb-24 | 16-Feb-24 | 1 : | | | ☐ Roof Parapet -C1 | | | | |
| C32870 | Roof Drainage -C1 | 7 20-Feb-24 | 28-Feb-24 | 1 1 | | | Roof Drainage -C1 | | | | |
| C32850 | Roof Membrane -C1 | 7 29-Feb-24 | 08-Mar-24 | 1 : | | | ☐ Roof Membrane -C1 | | | | |
| C32860 | Roof Tiles -C1 | 7 11-Mar-24 | 19-Mar-24 | 1 | | | Roof Tiles -C1 | | | | |
| C34030 | Roof shingle-C1 | 4 20-Mar-24 | 25-Mar-24 | 7 | | | Roof shingle-C1 | | | | |
| C33680 | Building C Dry-in -C1 | 0 | 02-May-24 | 3 | | | ◆ Building C Dry-in -C1, | | | | |
| Interiors | | 227 27-Feb-24 | 22-Jan-25 | 36 | : : : : : : : : : : : : : : : : : : : | | ▼ 22-Jan-25, | | | | |
| MEPF Rough | n-ins | 83 27-Feb-24 | 24-Jun-24 | 0 | | | ▼ 24-Jun-24, MEPF Rough-ins | | | | |
| 1st Floor | | 63 27-Feb-24 | 23-May-24 | 1 | | | 23-May-24, 1st Floor | | | | |
| C32840 | 1st Floor Plumbing Fire Mechanical Rough -C1 | 6 27-Feb-24 | 05-Mar-24 | 0 | | | 1st Floor Plumbing Fire Mechanical Rough -C1 | | | | |
| C 34590 | 1st floor Gypcrete Pre Pour-C1 | 1 06-Mar-24 | 06-Mar-24 | 29 | | | I 1st floor Gypcrete Pre Pour-C1 | | | | |
| C34520 | 1st floor Set Tubs and Showers and Inspect-C1 | 7 07-Mar-24 | 15-Mar-24 | 29 | | | ☐ 1st floor Set Tubs and Showers and Inspect-C1 | | | | |
| C34530 | 1st floor Attic Fire Rough-C1 | 5 07-Mar-24 | 13-Mar-24 | 30 | | | 1st floor Attic Fire Rough-C1 | | | | |
| C34540 | 1st floor Hydrovisual Inspection-C1 | 1 14-Mar-24 | 14-Mar-24 | 36 | | | I 1st floor Hydrovisual Inspection-C1 | | | | |
| C32830 | 1st Floor Mechanical / Electrical Rough-ins -C1 | 7 03-May-24 | 13-May-24 | 1 | | | ☐ 1st Floor Mechanical / Electrical Rough-ins -C | | | | |
| C34550 | 1st floor Furrdown Prerock-C1 | 2 14-May-24 | 15-May-24 | 1 | | | | | | | |
| C34560 | 1st floor Air Handlers-C1 | 2 16-May-24 | 17-May-24 | 1 | | | I 1st floor Air Handlers-€1 | | | | |
| C34570 | 1st floor Furrdowns -C1 | 2 20-May-24 | 21-May-24 | 1 | | | ■ 1st floor Furrdowns -C1 | | | | |
| C34600 | 1st floor Final MEP Rough-C1 | 2 22-May-24 | 23-May-24 | 1 | | | I 1st floor Final MEP Rough-C1 | | | | |
| 2nd Floor | Tot hoof Final MEE Prought of | 51 22-Mar-24 | 03-Jun-24 | 1 | | | ▼ 03-Jun-24, 2nd Floor | | | | |
| C34620 | 2nd Floor Plumbing Fire Mechanical Rough -C1 | 6 22-Mar-24 | 29-Mar-24 | 0 | | - | 2nd Floor Plumbing Fire Mechanical Rough -C1 | | | | |
| C34690 | 2nd floor Gypcrete Pre Pour-C1 | 1 01-Apr-24 | 01-Apr-24 | 23 | | | 2nd floor Gyperete Pre Pour-C1 | | | | |
| C34630 | 2nd floor Set Tubs and Showers and Inspect-C1 | 7 02-Apr-24 | 10-Apr-24 | 23 | | | 2nd floor Set Tubs and Showers and Inspect-C1 | | | | |
| C34640 | 2nd floor Attic Fire Rough-C1 | 5 02-Apr-24 | 08-Apr-24 | 24 | | | 2nd floorAttic Fire Rough-C1 | | | | |
| | 2nd floor Hydrovisual Inspection-C1 | 1 09-Apr-24 | 09-Apr-24 | 24 | | | 2nd floor Hydrovisual Inspection-C1 | | | | |
| | 2nd Floor Mechanical / Electrical Rough-ins -C1 | · · | · · | | | | | | | | |
| C34610 | - | 7 11-Apr-24 | 19-Apr-24 | 23 | | | 2nd Floor Mechanical / Electrical Rough-ins -C1 | | | | |
| C34660 | 2nd floor Furrdown Prerock-C1 | 2 22-Apr-24 | 23-Apr-24 | 23 | | | I 2nd floor Furrdown Prerock-C1 | | | | |
| C34670 | 2nd floor Air Handlers-C1 | 2 24-Apr-24 | 25-Apr-24 | 23 | | | l 2nd floor Air Handlers-C1 | | | | |
| C34680 | 2nd floor Furrdowns -C1 | 2 26-Apr-24 | 29-Apr-24 | 23 | | | | | | | |
| C34700 | 2nd floor Final MEP Rough-C1 | 2 31-May-24 | 03-Jun-24 | 1 | | | l 2nd floor Final MEP Rough-C1 | | | | |
| 3rd Floor | | 39 17-Apr-24 | 11-Jun-24 | 1 | | | ▼ 11-Jun-24, 3rd Floor | | | | |
| C34720 | 3rd Floor Plumbing Fire Mechanical Rough -C1 | 6 17-Apr-24 | 24-Apr-24 | 0 : | | | ■ 3rd Floor Plumbing Fire Mechanical Rough -C1 | | | | |
| C34790 | 3rd floor Gypcrete Pre Pour-C1 | 1 25-Apr-24 | 25-Apr-24 | 12 | | | I 3rd floor Gypcrete Pre Pour-C1 | | | | |
| C34730 | 3rd floor Set Tubs and Showers and Inspect-C1 | 5 26-Apr-24 | 02-May-24 | 13 | | | 3rd floor Set Tubs and Showers and Inspect-C1 | | | | |
| C34740 | 3rd floor Attic Fire Rough-C1 | 5 26-Apr-24 | 02-May-24 | 12 | | | □ 3rd floor Attic Fire Rough-C1 | | | | |
| C34750 | 3rd floor Hydrovisual Inspection-C1 | 1 03-May-24 | 03-May-24 | 12 | | | I 3rd floor Hydrovisual Inspection-C1 | | | | |
| C34710 | 3rd Floor Mechanical / Electrical Rough-ins -C1 | 7 06-May-24 | 14-May-24 | 12 | | | ☐ 3rd Floor Mechanical / Electrical Rough-ins-C | | | | |
| C 34760 | 3rd floor Furrdown Prerock-C1 | 2 15-May-24 | 16-May-24 | 12 | | | l 3rd floor Furrdown Prerock-C1 | | | | |
| C 34770 | 3rd floor Air Handlers-C1 | 2 17-May-24 | 20-May-24 | 12 | | | | | | | |
| C34780 | 3rd floor Furrdowns -C1 | 2 21-May-24 | 22-May-24 | 12 | | | I 3rd floor Furrdowns -C1 | | | | |
| C34800 | 3rd floor Final MEP Rough-C1 | 2 10-Jun-24 | 11-Jun-24 | 1 | | | | | | | |
| 4th Floor | | 28 13-May-24 | 21-Jun-24 | 0 | | | ▼ 21-Jun-24, 4th Floor | | | | |
| C34820 | 4th Floor Plumbing Fire Mechanical Rough -C1 | 6 13-May-24 | 20-May-24 | 0 | | | 4th Floor Plumbing Fire Mechanical Rough -C | | | | |
| C34890 | 4th floor Gypcrete Pre Pour-C1 | 1 21-May-24 | 21-May-24 | 0 | | | I 4th floor Gypcrete Pre Pour-C1 | | | | |
| | of Effort Remaining Work ♦ Milestone | | Page 39 of 54 | | | Data Date : 14-Nov-22 | | | | | |



| = | | | 1 | | | | | | |
|----------------|-----------------------------------------------------|-------------------------|-----------|----------------|---------|-------------------------------|-----------------------------|--------------------------|------------|
| vity ID | Activity Name | Original Start Duration | Finish | Total Float | | 2023 | 2024 | 202 | |
| 004000 | 41.5.0.17110111104 | | 20.14 | 11041 | ct N | D J F M A M J Jul A S Oct N D | | | |
| C34830 | 4th floor Set Tubs and Showers and Inspect-C1 | 5 22-May-24 | 29-May-24 | 1 | | | 4th floor Set Tubs a | | ct-C1 |
| C34840 | 4th floor Attic Fire Rough-C1 | 5 22-May-24 | 29-May-24 | 0 | | | ■ 4th floor Attic Fire R | | |
| C34850 | 4th floor Hydrovisual Inspection-C1 | 1 30-May-24 | 30-May-24 | 0 | | | l 4th floor Hydrovisu | | |
| C34810 | 4th Floor Mechanical / Electrical Rough-ins -C1 | 7 31-May-24 | 10-Jun-24 | 0 | | | | cal / Electrical Rough- | Ins -C1 |
| C34860 | 4th floor Furrdown Prerock-C1 | 2 11-Jun-24 | 12-Jun-24 | 0 | | | I 4th floor Furrdow | | |
| C34870 | 4th floor Air Handlers-C1 | 2 13-Jun-24 | 14-Jun-24 | 0 | | 444444444444 | I 4th floor Air Hand | | |
| C34880 | 4th floor Furrdowns -C1 | 2 17-Jun-24 | 18-Jun-24 | 0 | | | l 4th floor Furrdow | | |
| C34900 | 4th floor Final MEP Rough-C1 | 2 20-Jun-24 | 21-Jun-24 | 0 | | | ▮ 4th floor Final M | | |
| | c / Framing Inspections | 1 24-Jun-24 | 24-Jun-24 | 0 | | | | h / Elec / Framing Insp | |
| C 34580 | Mech / Elec / Framing Inspections-C1 | 1 24-Jun-24 | 24-Jun-24 | 0 | | | I Mech / Elec / Fr | aming Inspections-C1 | |
| Finishes & T | Frim-Outs | 144 25-Jun-24 | 22-Jan-25 | 36 | | | | √ 22-Jan-2 | |
| 4th Floor | | 126 25-Jun-24 | 24-Dec-24 | 54 | | | | 24-Dec-24, 4 | 4th Floor |
| C33690 | 4th floor Insullation of walls -C1 | 2 25-Jun-24 | 26-Jun-24 | 0 | | | I 4th floor Insula | tion of walls -C1 | |
| C32890 | 4th floor Hang Drywall-C1 | 7 27-Jun-24 | 08-Jul-24 | 0 | | | 📮 4th floor Har | g Drywall-C1 | |
| ■ C32900 | 4th floor Tape & Finish Drywall -C1 | 3 09-Jul-24 | 11-Jul-24 | 36 | | | ■ 4th floor Tap | e & Finish Drywall -C1 | |
| C32930 | 4th floor Texture -C1 | 3 12-Jul-24 | 16-Jul-24 | 36 | | | [] 4th floor Tex | ture -C1 | |
| C32960 | 4th Floor First Trim -C1 | 4 17-Jul-24 | 22-Jul-24 | 36 | | | 1 4th Floor F | rst Trim -C1 | |
| C32910 | 4th floor Prime & Paint -C1 | 3 23-Jul-24 | 25-Jul-24 | 43 | | | 1 4th floor P | ime & Paint -C1 | |
| ■ C32940 | 4th floor Cabinets & Ceramic Tile -C1 | 5 26-Jul-24 | 01-Aug-24 | 43 | | | 4th floor (| abinets & Ceramic Tile | e -C1 |
| C33210 | 4th floor Counter Tops - C1 | 4 02-Aug-24 | 07-Aug-24 | 50 | | | 1 4th floor | Counter Tops -C1 | |
| C32980 | 4th Floor Second Trim & Hardware -C1 | 4 08-Aug-24 | 13-Aug-24 | 79 | | | 0 4th Floo | r Second Trim & Hardw | ware -C1 |
| C32970 | 4th Floor MEP Trimout -C1 | 4 14-Aug-24 | 19-Aug-24 | 79 | | | ☐ 4th Flo | or MEP Trimout -C1 | |
| C32950 | 4th floor HVAC Start Up & Attic Insulation -C1 | 2 02-Dec-24 | 03-Dec-24 | 0 | | | | 1 4th floor HVAC | Start U |
| ■ C32920 | 4th floor Flooring Tiles -C1 | 5 04-Dec-24 | 10-Dec-24 | 7 | | | | 4th floor Floor | ring Tiles |
| C33190 | 4th floor Major Appliances -C1 | 2 11-Dec-24 | 12-Dec-24 | 7 | | | | 1 4th floor Majo | or Appliar |
| C33200 | 4th floor Final Cleaning -C1 | 3 13-Dec-24 | 17-Dec-24 | 7 | | | | 4th floor Fina | -1 - 1 |
| C32990 | 4th floor KWA Punch / Final Paint / Final Clean -C1 | 3 18-Dec-24 | 20-Dec-24 | 54 | | | | l 4th floor KW | VA Punch |
| C33000 | 4th floor Owner Punch -C1 | 2 23-Dec-24 | 24-Dec-24 | 54 | | | | l 4th floor Ow | |
| 3rd Floor | | 117 17-Jul-24 | 03-Jan-25 | 48 | | | - | 03-Jan-25, | |
| C33720 | 3rd floor Insullation of walls -C1 | 2 17-Jul-24 | 18-Jul-24 | 6 | | | I 3rd floor Ins | illation of walls -C1 | |
| C33700 | 3rd floor Hang Drywall-C1 | 7 29-Jul-24 | 06-Aug-24 | 0 | | | | lang Drywall-C1 | : : |
| C33710 | 3rd floor Tape & Finish Drywall -C1 | 3 07-Aug-24 | 09-Aug-24 | 27 | | | | Tape & Finish Drywall -(| -C1 |
| C36140 | 3rd floor Texture -C1 | 3 12-Aug-24 | 14-Aug-24 | 27 | | | | Texture C1 | |
| C36170 | 3rd Floor First Trim -C1 | 4 15-Aug-24 | 20-Aug-24 | 27 | | | | or First Trim -C1 | |
| C36120 | 3rd floor Prime & Paint -C1 | 3 21-Aug-24 | 23-Aug-24 | 32 | | | | or Prime & Paint -C1 | |
| C36150 | 3rd floor Cabinets & Ceramic Tile -C1 | 5 26-Aug-24 | 30-Aug-24 | 37 | | | | or Cabinets & Cerami | ic Tile -C |
| C36240 | 3rd floor Counter Tops - C1 | 4 03-Sep-24 | 06-Sep-24 | 41 | | | | oor Counter Tops -C1 | |
| C36190 | 3rd Floor Second Trim & Hardware -C1 | 4 09-Sep-24 | 12-Sep-24 | 105 | | | | Floor Second Trim & H | |
| C36180 | 3rd Floor MEP Trimout -C1 | 4 13-Sep-24 | 18-Sep-24 | 105 | 1 : 1 : | | | Floor MEP Trimout -C | |
| C36160 | 3rd floor HVAC Start Up & Attic Insulation -C1 | 2 10-Dec-24 | 11-Dec-24 | 100 | | | B Old | I 3rd floor HVA | |
| C36130 | 3rd floor Flooring Tiles -C1 | 5 12-Dec-24 | 18-Dec-24 | 48 | | | | 3rd floor Floo | : : |
| C36220 | 3rd floor Major Appliances -C1 | 2 19-Dec-24 | 20-Dec-24 | 48 | | | | I 3rd floor Maj | |
| C36230 | 3rd floor Final Cleaning -C1 | 3 23-Dec-24 | 26-Dec-24 | 48 | | | | 3rd floor Fin | |
| | 3rd floor KWA Punch / Final Paint / Final Clean -C1 | | 31-Dec-24 | | | | | 3rd floor Fin | |
| C36200 | | 3 27-Dec-24 | | 48 | | | | | i |
| C36210 | 3rd floor Owner Punch -C1 | 2 02-Jan-25 | 03-Jan-25 | 48 | | | <u></u> | 3rd floor O | |
| 2nd Floor | Ond floor houselesting of walls Od | 117 25-Jul-24 | 13-Jan-25 | 42 | | | | ▼ 13-Jan-25 | o, ∠na Fl |
| C33750 | 2nd floor Insullation of walls -C1 | 2 25-Jul-24 | 26-Jul-24 | 21 | | | | sullation of walls -C1 | |
| C33730 | 2nd floor Hang Drywall-C1 | 7 27-Aug-24 | 05-Sep-24 | 0 | | | | oor Hang Drywall-C1 | : : |
| ■ C36270 | 2nd floor Texture -C1 | 3 05-Sep-24 | 09-Sep-24 | 21 | : : | | ; ; ; ; ; ; ; [] 2nd | floor Texture -C1 | 1 |



Critical Remaining Work summary

Actual Work


Eastside II-Baseline-Final-1

KWA Construction

| D | Activity Name | Original Start | Finish | Total | | | | 20 |)23 | | | | | 202 | 24 | | 2 | 2025 |
|------------------|-----------------------------------------------------|----------------|-----------|-------|-----------------------------------------|-------|-----|-----|------------------|------------|------------|----------|--------|------------|----------------|-------------------------|------------------|-----------|
| | | Duration | | Float | N D | JF | M A | M J | Jul A | S Oct | N D . | J F | M A | M J | Jul A S | Oct N D | JFN | ΜА |
| C33740 | 2nd floor Tape & Finish Drywall -C1 | 3 06-Sep-24 | 10-Sep-24 | 17 | | | | | ! ! ! | | - | | | | | nd floor Tape | | |
| C36300 | 2nd Floor First Trim -C1 | 4 11-Sep-24 | 16-Sep-24 | 21 | : : | | : : | : | | | | | : : | : : : : | | 2nd Floor Fir | st Trim -C1 | 1 |
| C36250 | 2nd floor Prime & Paint -C1 | 3 17-Sep-24 | 19-Sep-24 | 23 | : : : : : : : : : : : : : : : : : : : : | | : | : | : : : : : | | | | | | | 2nd floor Pri | me & Pain | nt -C1 |
| C36280 | 2nd floor Cabinets & Ceramic Tile -C1 | 5 23-Oct-24 | 29-Oct-24 | 12 | | | | : | | | | | : : | | | 2nd flo | or Cabine | ts & C |
| C36370 | 2nd floor Counter Tops -C1 | 4 30-Oct-24 | 04-Nov-24 | 13 | : : | | : : | : | | : : | 1 1 | | 1 1 | 1 1 | 1 1 1 1 1 1 | 2nd f | oor Count | er Top |
| C36320 | 2nd Floor Second Trim & Hardware -C1 | 4 05-Nov-24 | 08-Nov-24 | 65 | | | | : | | | | | | | | 1 2nd | loor Seco | ond Trin |
| C36310 | 2nd Floor MEP Trimout -C1 | 4 12-Nov-24 | 15-Nov-24 | 65 | | | | | | | | | | | | | Floor MEF | ⊃ Trimo |
| C36290 | 2nd floor HVAC Start Up & Attic Insulation -C1 | 2 18-Dec-24 | 19-Dec-24 | 0 | :: | | | | ::i | | | | | | | | 2nd floor | HVAC |
| C36260 | 2nd floor Flooring Tiles -C1 | 5 20-Dec-24 | 27-Dec-24 | 42 | | | | | | | | | | | | | 2nd floo | |
| C36350 | 2nd floor Major Appliances -C1 | 2 30-Dec-24 | 31-Dec-24 | 42 | | | | | | | | | | | | | 2nd floo | |
| C36360 | 2nd floor Final Cleaning -C1 | 3 02-Jan-25 | 06-Jan-25 | 42 | | | : : | : | | | | | : : | | | | 2nd flo | |
| C36330 | 2nd floor KWA Punch / Final Paint / Final Clean -C1 | 3 07-Jan-25 | 09-Jan-25 | 42 | | | | | | | | | : : | | | | 2nd flo | |
| C36340 | 2nd floor Owner Punch -C1 | 2 10-Jan-25 | 13-Jan-25 | 42 | : | :: | | | :: | | | | | | | ; ; ; | 1 2nd flo | ; : |
| 1st Floor | | 117 02-Aug-24 | 22-Jan-25 | 4 | | | | | | | | | | | | | - 22-Ja | |
| C33780 | 1st floor Insullation of walls -C1 | 2 02-Aug-24 | 05-Aug-24 | 36 | | | | | | | | | | | 1 1st flo | or Insullation | i i | |
| C33760 | 1st floor Hang Drywall-C1 | 7 26-Sep-24 | 04-Oct-24 | | | | | | | | | | | | | I 1st floor H | | |
| C36400 | 1st floor Texture -C1 | 3 04-Oct-24 | 08-Oct-24 | | | | | | | | | | | | | 1 st floor | 1 1 | 1 |
| C33770 | 1st floor Tape & Finish Drywall -C1 | 3 07-Oct-24 | 09-Oct-24 | 5 | | | | | | | | | | | | I 1st floor T | | ' |
| C36430 | 1st Floor First Trim -C1 | 4 15-Oct-24 | 18-Oct-24 | 10 | | | | | | | | | | | | 1 1st Floo | | |
| C36380 | 1st floor Prime & Paint -C1 | 3 21-Oct-24 | 23-Oct-24 | 12 | | | | | | | | | | | | 1 1st floo | i i | i |
| | 1st floor Cabinets & Ceramic Tile -C1 | 5 24-Oct-24 | 30-Oct-24 | 22 | | | : : | : | | | | | : : | | | 1 1st flo | : : | : |
| C36410 | | | 22-Nov-24 | | | | | : | | | 1 1 | | : : | | 1 1 1 | | 1 1 | 1 |
| C36500 | 1st floor Counter Tops -C1 | 4 19-Nov-24 | | 12 | | | | | | | | | | | | | floor Cou | ; |
| C36450 | 1st Floor Second Trim & Hardware -C1 | 4 25-Nov-24 | 29-Nov-24 | 20 | | | | | | | | | | | | | t Floor Se | 1 |
| C36440 | 1st Floor MEP Trimout -C1 | 4 02-Dec-24 | 05-Dec-24 | 20 | | | | | | | | | | | | ; ju 1; | st Floor M | 1 |
| C36420 | 1st floor HVAC Start Up & Attic Insulation -C1 | 2 27-Dec-24 | 30-Dec-24 | 0 | | | | | | | | | | | | | 1st floor | 1 |
| C36390 | 1st floor Flooring Tiles -C1 | 5 31-Dec-24 | 07-Jan-25 | 4 | | | | | | | | | | | | | 1st floo | |
| C36480 | 1st floor Major Appliances -C1 | 2 08-Jan-25 | 09-Jan-25 | 4 | | | | | | | | | | | | : : : | I 1st flo | ; |
| C36490 | 1st floor Final Cleaning -C1 | 3 10-Jan-25 | 14-Jan-25 | 4 | | | | | | | | | : : | | | | 1st flo | |
| C 36460 | 1st floor KWA Punch / Final Paint / Final Clean -C1 | 3 15-Jan-25 | 17-Jan-25 | 4 | | | | : | | | | | | | | | 1 1st flo | |
| C36470 | 1st floor Owner Punch -C1 | 2 21-Jan-25 | 22-Jan-25 | 4 | | | : : | : | | | 1 1 | | : : | | | | l 1st fl | |
| Gypcrete | | 0 09-Oct-24 | 09-Oct-24 | 10 | : : | : : : | : : | : | | : : | : : | : : | : : | : : | | ▼ 09-Oct-24 | | ; ; |
| C36080 | Gypcrete -C1 | 0 09-Oct-24 | 09-Oct-24 | 10 | | | | | | | | | | | | I Gypcrete | | |
| Breezeways | | 3 09-Oct-24 | 11-Oct-24 | 10 | : : | | | : | | 1 1 | 1 1 | | 1 1 | 1 1 | 1 1 1 | ▼ 11-Oct-24 | , Breezew | ays |
| C36090 | Breezeways -C1 | 3 09-Oct-24 | 11-Oct-24 | 10 | | | | | | | | | | | | I Breezewa | ys -C1 | |
| Utilitiy Service | es | 34 24-Oct-24 | 12-Dec-24 | 30 | | | | | | | | | | 1 1 | | V ; ; V 1 | 2-Dec-24, | , Utiliti |
| C36100 | Electric Meters -C1 | 8 24-Oct-24 | 04-Nov-24 | 18 | | | | | | | | | | | | Electri | c Meters - | C1 |
| C36110 | Telephone Service -C1 | 5 06-Dec-24 | 12-Dec-24 | 30 | | | | | | | | | | | | | elephone | Sęrvio |
| Area 2 | | 397 23-Jun-23 | 24-Jan-25 | 34 | | | | ▼ | | | | | | | 1 1 1 | | ─ ▼ 24-Ja | an-25, |
| Foundations C | 02 | 41 23-Jun-23 | 21-Aug-23 | 6 | | | | . ▼ | | 21-Aug-2 | 3, Founda | ations C | 2 | | | | | : |
| C34270 | Building Corners & Batter Boards -C2 | 2 23-Jun-23 | 26-Jun-23 | 9 | | | | | Building | Comers | & Batter E | 3oards - | -C2 | | | | | |
| C34280 | Underground Plumbing -C2 | 5 30-Jun-23 | 07-Jul-23 | 6 | | | | : | Under | ground Pl | umbing -C | C2 | | | | | | |
| C34290 | Inspect Underground Plumbing & Back Fill -C2 | 3 10-Jul-23 | 12-Jul-23 | 6 | | | | : | I Inspe | ct Underg | round Plu | ımbing | & Back | Fill -C2 | | | | |
| C34300 | Forms & Grade Beams -C2 | 3 13-Jul-23 | 17-Jul-23 | 6 | | | | | ☐ Form | ns & Grade | e Beams - | C2 | | | | | | : |
| C34310 | Termite Treatment -C2 | 1 18-Jul-23 | 18-Jul-23 | 6 | | | | | I Tem | ite Treatm | nent -C2 | | | | | | | |
| C34320 | Vapor Barrier & PT Cables -C2 | 7 19-Jul-23 | 27-Jul-23 | 6 | | | | | ■ Vap | or Barrier | & PT Cal | oles -C2 | 2 | | | 1 1 | | |
| C34330 | Steel Embeds and Reinforcement -C2 | 2 28-Jul-23 | 31-Jul-23 | 6 | | | | | 1 1 1 | eel Embed | 1 1 | - : : | 1 1 | 2 | | | | |
| C34260 | Inspect SOG -C2 | 1 01-Aug-23 | 01-Aug-23 | 6 | | | | | | spect SOC | 1 1 | | | | | | | |
| C34200 | Form Survey -C2 | 1 02-Aug-23 | 02-Aug-23 | 6 | :: | | | | i i i | m Survey | | | | | | | | |
| C34210 | Place SOG -C2 | 1 03-Aug-23 | 03-Aug-23 | 6 | | | | : | | ace SOG | 1 1 | | : : | 1 1 | | | 1 1 | : |

Detailed schedule

| | HSE CPM SCHEDULING CONSULTANTS | | Eastside II-l | Baseline-Final | -1 | KWA Construction |
|---------------|------------------------------------------|----------------|------------------------|----------------|---------------------------------------|-------------------------------------------|
| Activity ID | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 |
| | | Duration | | Float ct N | | |
| ☐ C34220 | 7-Day Break -C2 | 7 04-Aug-23 | 10-Aug-23 | 10 | | Break -C2 |
| ■ C34230 | Full Stress PT Cables -C2 | 1 11-Aug-23 | 11-Aug-23 | 6 | | tress PT Cables -C2 |
| ■ C34240 | Cut & Grout -C2 | 1 14-Aug-23 | 14-Aug-23 | 6 | I Cut 8 | ، Grout -C2 |
| ■ C34250 | Backfill & Clean Up -C2 | 5 15-Aug-23 | 21-Aug-23 | 6 | □ Bac | dill & Clean Up -C2 |
| Super-structu | ıre | 121 22-Aug-23 | 15-Feb-24 | 0 | | ▼ 15-Feb-24, Super-structure |
| 1st Floor | | 67 22-Aug-23 | 28-Nov-23 | 0 | | 28-Nov-23, 1st Floor |
| □ C34500 | Erect Steel -C2 | 2 22-Aug-23 | 23-Aug-23 | 21 | I Erec | xt Steel -C2 |
| C34510 | Inspect Steel -C2 | 2 24-Aug-23 | 25-Aug-23 | 21 | l Ins | pect Steel -C2 |
| C35980 | First floor Intumescent paint -C2 | 3 28-Aug-23 | 30-Aug-23 | 21 | Q Fig | st floor Intumescent paint -C2 |
| C33320 | Framing First Floor -C2 | 8 30-Aug-23 | 11-Sep-23 | 0 | | raming First Floor -C2 |
| □ C33330 | First Floor Truss -C2 | 6 02-Oct-23 | 10-Oct-23 | 0 | | First Floor Truss -C2 |
| C33340 | First Floor Columns & Beams -C2 | 6 02-Oct-23 | 10-Oct-23 | 0 | | First Floor Columns & Beams -C2 |
| C33350 | First Floor Decking -C2 | 5 26-Oct-23 | 01-Nov-23 | 0 | | First Floor Decking -C2 |
| C33540 | First Floor exterior wall sheathing -C2 | 6 20-Nov-23 | 28-Nov-23 | 0 | | First Floor exterior wall sheathing -C2 |
| 2nd Floor | - | 81 28-Aug-23 | 22-Dec-23 | 0 | | 22-Dec-23, 2nd Floor |
| C35990 | Erect Steel -C2 | 2 28-Aug-23 | 29-Aug-23 | 54 | l Ene | ct Steel -C2 |
| C36000 | Inspect Steel -C2 | 2 30-Aug-23 | 31-Aug-23 | 54 | | pect Steel -C2 |
| C36010 | Second floor Intumescent paint -C2 | 3 05-Sep-23 | 07-Sep-23 | 53 | | econd floor Intumescent paint -C2 |
| C33280 | Framing Second Floor -C2 | 6 02-Oct-23 | 10-Oct-23 | 31 | . 1 1 1 1 | Framing Second Floor-C2 |
| C33290 | Second Floor Truss -C2 | 6 27-Oct-23 | 03-Nov-23 | 19 | | Second Floor Truss -C2 |
| C33300 | Second Floor Columns & Beams -C2 | 6 27-Oct-23 | 03-Nov-23 | 19 | | Second Floor Columns & Beams -C2 |
| C33310 | Second Floor Decking -C2 | 5 17-Nov-23 | 24-Nov-23 | 14 | | Second Floor Decking -C2 |
| C33550 | Second Floor exterior wall sheathing -C2 | 6 15-Dec-23 | 22-Dec-23 | 14 | | Second Floor exterior wall sheathing -C2 |
| 3rd Floor | Second Floor exterior wall sheathing -C2 | 95 01-Sep-23 | 22-Dec-23 22-Jan-24 | 0 | · | 22-Jan-24, 3rd Floor |
| | Erect Steel -C2 | | | 75 | | |
| C36020 | | 2 01-Sep-23 | 05-Sep-23 | 75 | | ect Steel -C2 |
| C36030 | Inspect Steel -C2 | 2 06-Sep-23 | 07-Sep-23 | 75 | | spect Steel +C2 |
| C36040 | Third floor Intumescent paint -C2 | 3 12-Sep-23 | 14-Sep-23 | 73 | · · · · · · · · · · · · · · · · · · · | Third floor Intumescent paint -C2 |
| C33360 | Framing Third Floor -C2 | 6 27-Oct-23 | 03-Nov-23 | 31 | | Framing Third Floor -C2 |
| C33370 | Third Floor Truss -C2 | 6 24-Nov-23 | 01-Dec-23 | 19 | | ☐ Third Floor Truss -C2 |
| C33380 | Third Floor Columns & Beams -C2 | 6 24-Nov-23 | 01-Dec-23 | 19 | | ☐ Third Floor Columns & Bearns -C2 |
| ■ C33390 | Third Floor Decking -C2 | 5 11-Dec-23 | 15-Dec-23 | 15 | | ■ Third Floor Decking -G2 |
| C33560 | Third Floor exterior wall sheathing -C2 | 6 12-Jan-24 | 22-Jan-24 | 0 | | ■ Third Floor exterior wall sheathing -C2 |
| 4th Floor | | 109 08-Sep-23 | 15-Feb-24 | 0 | | ▼ 15-Feb-24, 4th Floor |
| □ C36050 | Erect Steel -C2 | 2 08-Sep-23 | 11-Sep-23 | 85 | | rect Steel -C2 |
| □ C36060 | Inspect Steel -C2 | 2 12-Sep-23 | 13-Sep-23 | 85 | | nspect Steel -C2 |
| ☐ C36070 | Fourth floor Intumescent paint -C2 | 3 19-Sep-23 | 21-Sep-23 | 82 | | Fourth floor Intumescent paint -C2 |
| ☐ C33400 | Framing Fourth Floor -C2 | 6 24-Nov-23 | 01-Dec-23 | 34 | | Framing Fourth Floor -C2 |
| C33410 | Fourth Floor Truss -C2 | 6 20-Dec-23 | 28-Dec-23 | 22 | | ☐ Fourth Floor Truss -C2 |
| C33420 | Fourth Floor Columns & Beams -C2 | 6 20-Dec-23 | 28-Dec-23 | 22 | | ☐ Fourth Floor Columns & Beams -C2 |
| C33430 | Fourth Floor Decking -C2 | 5 08-Jan-24 | 12-Jan-24 | 17 | | Fourth Floor Decking -C2 |
| □ C33570 | Fourth Floor exterior wall sheathing -C2 | 6 08-Feb-24 | 15-Feb-24 | 0 | | Fourth Floor exterior wall sheathing -C2 |
| Stairs | | 295 02-Nov-23 | 08-Jan-25 | 7 | | ▼ 08-Jan-25, Stairs |
| C33220 | Install Flooring for Stairs -C2 | 15 02-Nov-23 | 24-Nov-23 | 36 | | Install Flooring for Stairs -C2 |
| C33270 | Stair Finishes -C2 | 7 30-Dec-24 | 08-Jan-25 | 7 | | ☐ Stair Finishes -C2 |
| Elevator | | 179 15-Sep-23 | 03-Jun-24 | 162 | | ▼ 03-Jun-24, Elevator |
| C32810 | Elevator Shaft CMU Walls -C2 | 30 15-Sep-23 | 27-Oct-23 | 297 | | Elevator Shaft CMU Walls -C2 |
| C33180 | Install Elevators -C2 | 7 14-May-24 | 22-May-24 | 162 | 1 1 1 1 1 1 1 1 1 1 7 | □ Install Elevators -C2 |
| C32820 | Install Elevators trimouts -C2 | 7 23-May-24 | 03-Jun-24 | 162 | | ☐ Install Elevators trimouts -C2 |
| Roofing | | 53 20-Feb-24 | 02-May-24 | 3 | . | ▼ V2-May-24, Roofing |
| Actual Level | of Effort Remaining Work ♦ Milestone | 1 | Page 42 of 54 | : | Data Date : 14-N | |
| Actual Work | | | g. 12 01 07 | | Detailed schedule | |



Actual Level of Effort Remaining Work ♦ Milestone

Actual Work Critical Remaining Work ▼ summary

4th Floor Mechanical / Electrical Rough-ins -C2

4th floor Hydrovisual Inspection-C2

4th floor Furrdown Prerock-C2

C35410

C35370

C35420

Data Date : 14-Nov-22
Detailed schedule

1 4th floor Hydrovisual Inspection-C2

■ 4th floor Furrdown Prerock-C2

4th Floor Mechanical / Electrical Rough-ins -C2

07-Jun-24

20-Jun-24

24-Jun-24

1 07-Jun-24

7 11-Jun-24

2 21-Jun-24



| rity ID | Activity Name | | Start | Finish | Total | | | | | 2023 | | | | | 20 |)24 | | 2025 |
|----------------|-----------------------------------------------------|----------|-----------|-----------|-------|-----|-----|-----|-----|-------|-----|--------------|---------|-----|-------|---------------------------|--------------------|-------------------|
| | | Duration | | | Float | t N | D J | F M | A M | J Jul | A S | Oct N | DJ | F M | A M J | Jul A S Oc | t N D J | F M A M |
| C35430 | 4th floor Air Handlers-C2 | 2 | 25-Jun-24 | 26-Jun-24 | 0 | | | - | | | | : : | | : : | : : 1 | 4th floor Air Ha | | |
| C35440 | 4th floor Furrdowns -C2 | 2 | 27-Jun-24 | 28-Jun-24 | 0 | | : : | : : | | | : | | | | | 4th floor Fundo | owns -C2 | |
| C35460 | 4th floor Final MEP Rough-C2 | 2 | 01-Jul-24 | 02-Jul-24 | 0 | : : | : : | : : | | | : | : : | : : : | : : | : : | 1 4th floor Final | MEP Rough-Ca | 2 |
| Mech / Elec | / Framing Inspections | 1 | 03-Jul-24 | 03-Jul-24 | 0 | | | | | | : | | | : : | | ▼ 03-Jul-24, Me | ch / Elec / Fram | ing Inspections |
| C35140 | Mech / Elec / Framing Inspections-C2 | 1 | 03-Jul-24 | 03-Jul-24 | 0 | | | | | | : | | | | 1 1 | | Framing Inspec | 7 1 1 |
| Finishes & Tr | • . | | 05-Jul-24 | 24-Jan-25 | 34 | | | | | | | ÷ | | | | | | |
| 4th Floor | | | 05-Jul-24 | 27-Dec-24 | 52 | | | | | | | | | | | | 27-0 | ec-24, 4th Floo |
| C33810 | 4th floor Insullation of walls -C2 | | 05-Jul-24 | 08-Jul-24 | 0 | | | | | | : | | | | | 4th floor Insu | llation of walls - | 1 1 1 |
| C33790 | 4th floor Hang Drywall-C2 | | 09-Jul-24 | 17-Jul-24 | 0 | | | | | | | | | | | 4th floor Ha | 1 1 1 | |
| C33800 | 4th floor Tape & Finish Drywall -C2 | | 18-Jul-24 | 22-Jul-24 | 33 | | | | | | : | | | | | | pe & Finish Dry | vall-C2 |
| C36610 | 4th floor Texture C2 | | 23-Jul-24 | 25-Jul-24 | 33 | | | | | | | | · i i i | | | 1 4th floor Te | -;;;; | Wall - 02 |
| C36640 | 4th Floor First Trim -C2 | | 26-Jul-24 | 31-Jul-24 | 33 | | | | | | : | | | | | i -i i i | First Trim -C2 | |
| | - | | | | | | : : | | | | : | | | : : | : : | : : : : | 1 1 1 1 | 00 |
| C36590 | 4th floor Prime & Paint -C2 | | 01-Aug-24 | 05-Aug-24 | 40 | | | | | | : | | | | : : | | Prime & Paint - | |
| C36620 | 4th floor Cabinets & Ceramic Tile -C2 | | 06-Aug-24 | 12-Aug-24 | 41 | | | | | | : | | | | | 1 1 1 1 | r Cabinets & Co | i i i |
| C36710 | 4th floor Counter Tops - C2 | | 13-Aug-24 | 16-Aug-24 | 47 | | | | | | | ; ;; | | | | | or Counter Tops | !!! |
| C36660 | 4th Floor Second Trim & Hardware -C2 | | 19-Aug-24 | 22-Aug-24 | 119 | | | | | | | | | | | | oor Second Trim | 1 1 1 |
| C36650 | 4th Floor MEP Trimout -C2 | | 23-Aug-24 | 28-Aug-24 | 119 | | | | | | | | | | | 0 4th F | loor MEP Trimoi | 1 1 1 |
| C36630 | 4th floor HVAC Start Up & Attic Insulation -C2 | 2 | 04-Dec-24 | 05-Dec-24 | 0 | | | | | | | | | | | | 1 1 1 | or HVAC Start |
| C36600 | 4th floor Flooring Tiles -C2 | 5 | 06-Dec-24 | 12-Dec-24 | 52 | | | | | | : | | | | | | 4th flo | or Flooring Tile |
| C 36690 | 4th floor Major Appliances -C2 | 2 | 13-Dec-24 | 16-Dec-24 | 52 | | | | | | : | | | | | | 1 4th fl | oor Major Appli |
| C36700 | 4th floor Final Cleaning -C2 | 3 | 17-Dec-24 | 19-Dec-24 | 52 | | : | | | | | | | | | , , , , , , | I 4th f | oor Final Clear |
| C36670 | 4th floor KWA Punch / Final Paint / Final Clean -C2 | 3 | 20-Dec-24 | 24-Dec-24 | 52 | | | | | | : | | | : : | : : | | 0 4th | floor KWA Pun |
| C36680 | 4th floor Owner Punch -C2 | 2 | 26-Dec-24 | 27-Dec-24 | 52 | | | | | | : | | | | | | 1 4th | floor Owner Pu |
| 3rd Floor | | 117 | 19-Jul-24 | 07-Jan-25 | 46 | | | | | | | | | | | _ | 07 | Jan-25, 3rd Flo |
| C33840 | 3rd floor Insullation of walls -C2 | | 19-Jul-24 | 22-Jul-24 | 11 | | | | | | | | | | | 3rd floor In | sullation of walls | i i i |
| C33820 | 3rd floor Hang Drywall-C2 | | 07-Aug-24 | 15-Aug-24 | 0 | | | | | | | | | | | | r Hang Drywall- | |
| C33830 | 3rd floor Tape & Finish Drywall -C2 | | 16-Aug-24 | 20-Aug-24 | 24 | | | | | | | | | | | | or Tape & Finish | 1 1 1 |
| C36740 | 3rd floor Texture C2 | | 21-Aug-24 | 23-Aug-24 | 24 | | : : | : : | | | : | | | | 1 1 | 1 1 1 1 | or Texture -C2 | Diywan 02 |
| C36770 | 3rd Floor First Trim -C2 | | 26-Aug-24 | 29-Aug-24 | 24 | | | | | | : | | | | | 1 1 1 1 | loor First Trim -C | ` 2 |
| | | | | | | | | | | | | | | | | | 1 1 1 1 | 1 1 1 |
| C36720 | 3rd floor Prime & Paint -C2 | | 30-Aug-24 | 04-Sep-24 | 28 | | | | | | | | | | | | loor Prime & Pa | |
| C36750 | 3rd floor Cabinets & Ceramic Tile -C2 | | 05-Sep-24 | 11-Sep-24 | 35 | | | | | | : | | | : : | | : : :- : | floor Cabinets | |
| C36840 | 3rd floor Counter Tops - C2 | | 12-Sep-24 | 17-Sep-24 | 38 | | | | | | : | | | : : | 1 1 | 1 1 1 1 | floor Counter | · i i |
| C36790 | 3rd Floor Second Trim & Hardware -C2 | | 18-Sep-24 | 23-Sep-24 | 98 | | | | | | : | | | | | | d Floor Second | 1 1 1 |
| C36780 | 3rd Floor MEP Trimout -C2 | 4 | 24-Sep-24 | 27-Sep-24 | 98 | | | | | | | | | | | 0 3 | d Floor MEP Ti | imout -C2 |
| C36760 | 3rd floor HVAC Start Up & Attic Insulation -C2 | 2 | 12-Dec-24 | 13-Dec-24 | 0 | | | | | | | | | | | | l 3rd flo | or HVAC Start |
| C 36730 | 3rd floor Flooring Tiles -C2 | 5 | 16-Dec-24 | 20-Dec-24 | 46 | | | | | | | | | | | | 1 1 1 | loor Flooring Til |
| C36820 | 3rd floor Major Appliances -C2 | 2 | 23-Dec-24 | 24-Dec-24 | 46 | | | | | | : | | | | | | I 3rd | floor Major App |
| C36830 | 3rd floor Final Cleaning -C2 | 3 | 26-Dec-24 | 30-Dec-24 | 46 | | | | | | : | | | | | | □ 3rd | floor Final Clea |
| C36800 | 3rd floor KWA Punch / Final Paint / Final Clean -C2 | 3 | 31-Dec-24 | 03-Jan-25 | 46 | | | | | | : | | | | | | 1 3rd | floor KWA Pui |
| C36810 | 3rd floor Owner Punch -C2 | 2 | 06-Jan-25 | 07-Jan-25 | 46 | | : : | | | | : | | | : : | : : | | I 3rd | I floor Owner P |
| 2nd Floor | | 117 | 29-Jul-24 | 15-Jan-25 | 40 | | | | | | | - | | | | | √ 1 | 5-Jan-25, 2nd |
| C33870 | 2nd floor Insullation of walls -C2 | | 29-Jul-24 | 30-Jul-24 | 26 | | : : | | | | : | 1 1 | | | 1 1 | 2nd floor I | nsullation of wa | 1 1 1 |
| C33850 | 2nd floor Hang Drywall-C2 | | 06-Sep-24 | 16-Sep-24 | 0 | | | | | | : | | | | | | floor Hang Dry | i i i |
| C33860 | 2nd floor Tape & Finish Drywall -C2 | | 17-Sep-24 | 19-Sep-24 | 13 | | | | | | : | | | | | | d floor Tape & F | |
| C36870 | 2nd floor Texture -C2 | | 20-Sep-24 | 24-Sep-24 | 13 | | | | | | | | | | | the state of the state of | nd floor Texture | |
| C36900 | 2nd Floor First Trim -C2 | | 25-Sep-24 | 30-Sep-24 | 15 | | | | | | | | | | | | nd Floor First T | |
| C36850 | 2nd floor Prime & Paint -C2 | | 01-Oct-24 | 03-Oct-24 | 16 | | | | | | : | | | | | | and floor Prime | 1 1 1 |
| | | | | _ | | | | | | | : | | | | | | | |
| C36880 | 2nd floor Cabinets & Ceramic Tile -C2 | | 30-Oct-24 | 05-Nov-24 | 12 | | | | | | : | | | | : : | | 2nd floor C | : : : |
| C36970 | 2nd floor Counter Tops -C2 | 4 | 06-Nov-24 | 12-Nov-24 | 12 | | : : | : : | | | : | : : | | : : | | | 2nd floor | ounter lops - |



| ID | Activity Name | Original Start | Finish | Total | | 20 | 23 | | | 2024 | | 2025 |
|----------------|-----------------------------------------------------|----------------|-----------|-------|--------------|---------|-------------------|-----------|----------------|-------------|-----------------------------------|---------------------|
| | , same | Duration | 1 | | JIFIMI | | Jul A S Oct N | II D J | FMA | | A S Oct N | |
| C36920 | 2nd Floor Second Trim & Hardware -C2 | 4 13-Nov-24 | 18-Nov-24 | 60 | 7 0 1 1 1111 | / III 0 | out // o local in | 1210 | 1 W 7 | 141 0 00 | | nd: Floor Second Tr |
| C36910 | 2nd Floor MEP Trimout -C2 | 4 19-Nov-24 | 22-Nov-24 | 60 | | | | | | | | 2nd Floor MEP Trim |
| C36890 | 2nd floor HVAC Start Up & Attic Insulation -C2 | 2 20-Dec-24 | 23-Dec-24 | 00 | | | | : : | | 1 1 | | 2nd floor HVAC |
| C36860 | 2nd floor Flooring Tiles -C2 | 5 24-Dec-24 | 31-Dec-24 | 40 | | | | : : | | | | 2nd floor Floo |
| | • | | | 40 | | | | | | | | i i i i |
| C36950 | 2nd floor Major Appliances -C2 | 2 02-Jan-25 | 03-Jan-25 | | | | | | | | | 2nd floor Ma |
| C36960 | 2nd floor Final Cleaning -C2 | 3 06-Jan-25 | 08-Jan-25 | 40 | | | | | | | | 2nd floor Fin |
| C36930 | 2nd floor KWA Punch / Final Paint / Final Clean -C2 | 3 09-Jan-25 | 13-Jan-25 | 40 | | | | | | | | 2nd floor K |
| C36940 | 2nd floor Owner Punch -C2 | 2 14-Jan-25 | 15-Jan-25 | 40 | | | | | | | | l 2nd floor C |
| 1st Floor | | 117 06-Aug-24 | 24-Jan-25 | 2 | | | | | | | | ▼ 24-Jan-25 |
| C33900 | 1st floor Insullation of walls -C2 | 2 06-Aug-24 | 07-Aug-24 | 41 | | | | | | | I 1st floor Insullati | 1 1 1 1 |
| C33880 | 1st floor Hang Drywall-C2 | 7 07-Oct-24 | 16-Oct-24 | 0 ; ; | | | | | | | | or Hang Drywall-C |
| C33890 | 1st floor Tape & Finish Drywall -C2 | 3 17-Oct-24 | 21-Oct-24 | 1 | | | | | | | □ 1st flo | oorTape&FinishD |
| C37000 | 1st floor Texture -C2 | 3 22-Oct-24 | 24-Oct-24 | 1 | | 1 1 1 | | | | | I 1st f | loor Texture -C2 |
| C37030 | 1st Floor First Trim -C2 | 4 01-Nov-24 | 06-Nov-24 | 1 | | | | | | | 1 1st | Floor First Trim -C |
| C36980 | 1st floor Prime & Paint -C2 | 3 07-Nov-24 | 12-Nov-24 | 2 | | | | | | | 0 1s | t_floor Prime & Pa |
| C37010 | 1st floor Cabinets & Ceramic Tile -C2 | 5 13-Nov-24 | 19-Nov-24 | 14 | | | | | | | 0 1 | st floor Cabinets |
| C37100 | 1st floor Counter Tops -C2 | 4 25-Nov-24 | 29-Nov-24 | 12 | | | | | | | 9 | 1st floor Counter |
| C37050 | 1st Floor Second Trim & Hardware -C2 | 4 02-Dec-24 | 05-Dec-24 | 16 | | | | | | | 0 | 1st Floor Second |
| C37040 | 1st Floor MEP Trimout -C2 | 4 06-Dec-24 | 11-Dec-24 | 16 | | | | | | | | 1st Floor MEP 7 |
| C37020 | 1st floor HVAC Start Up & Attic Insulation -C2 | 2 31-Dec-24 | 02-Jan-25 | 0 | | : : : | | : : | | 1 1 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 1 1st floor HVA |
| C36990 | 1st floor Flooring Tiles -C2 | 5 03-Jan-25 | 09-Jan-25 | 2 | | | | : : | | | | 1st floor Flo |
| C37080 | 1st floor Major Appliances -C2 | 2 10-Jan-25 | 13-Jan-25 | 2 | - 4 3 4 4 - | | | - : - : | | | | I 1st floor Ma |
| C37090 | 1st floor Final Cleaning -C2 | 3 14-Jan-25 | 16-Jan-25 | 2 | | | | | | | | ■ 1st floor Fir |
| C37060 | 1st floor KWA Punch / Final Paint / Final Clean -C2 | 3 17-Jan-25 | 22-Jan-25 | 2 | | 1 1 1 | | | 1 1 1 | | | 1st floor K |
| C37070 | 1st floor Owner Punch -C2 | 2 23-Jan-25 | 24-Jan-25 | 2 | | | | | | | | 1 1st floor C |
| Gypcrete | Tot host omist runar oz | 2 25-Oct-24 | 28-Oct-24 | 1 | | | | | | | ₩ 28-0 | Oct-24, Gypcrete |
| C36510 | Gypcrete -C2 | 2 25-Oct-24 | 28-Oct-24 | 1 | | | | | | | | crete -C2 |
| Breezeways | | 3 29-Oct-24 | 31-Oct-24 | 1 | | | | | | | : : : : :: | Oct-24, Breezeway |
| C36520 | Breezeways -C2 | 3 29-Oct-24 | 31-Oct-24 | 1 | | | | | | | | ezeways -C2 |
| | | 25 13-Nov-24 | 18-Dec-24 | 26 | | | | | | | 1 1 1 1 1 | |
| Utilitiy Servi | | | | 26 | | | | : : | | | | ▼ 18-Dec-24, Utili |
| | | 8 13-Nov-24 | 22-Nov-24 | 5 | | | | | | | | Electric Meters -C2 |
| C36540 | Telephone Service -C2 | 5 12-Dec-24 | 18-Dec-24 | 26 | | | | : : | 1 1 1 | 1 1 | 1 1 1 1 1 | Telephone Serv |
| Area 3 | | 397 27-Jun-23 | 28-Jan-25 | 32 | | | | | | 1 1 | 1 1 1 1 1 | ▼ 28-Jan-25 |
| Foundations (| | 46 27-Jun-23 | 30-Aug-23 | / | | Y | ▼ 30-Aug-2 | i i | 1 1 1 | | | |
| C34410 | Building Corners & Batter Boards -C3 | 2 27-Jun-23 | 28-Jun-23 | 16 | | | Building Comers & | | | | | |
| C34420 | Underground Plumbing -C3 | 4 10-Jul-23 | 13-Jul-23 | 10 | | | I Underground Plu | _ J J | | | | |
| C34430 | Inspect Underground Plumbing & Back Fill -C3 | 3 14-Jul-23 | 18-Jul-23 | 10 | | | Inspect Underg | | | Fill -C3 | | |
| C34440 | Forms & Grade Beams -C3 | 3 19-Jul-23 | 21-Jul-23 | 10 | | | I Forms & Grade | | -C3 | | | |
| C34450 | Termite Treatment -C3 | 1 24-Jul-23 | 24-Jul-23 | 10 | | | I Termite Treatm | | | | | |
| C34460 | Vapor Barrier & PT Cables -C3 | 7 28-Jul-23 | 07-Aug-23 | 7 | | | Vapor Barrier | : : | : : : | | | |
| C34470 | Steel Embeds and Reinforcement -C3 | 2 08-Aug-23 | 09-Aug-23 | 7 | | | I Steel Embed | ds and Re | einforcement - | C3 | | |
| C34400 | Inspect SOG -C3 | 1 10-Aug-23 | 10-Aug-23 | 7 | | | I Inspect SOC | G-C3 | | | | |
| C34340 | Form Survey -C3 | 1 11-Aug-23 | 11-Aug-23 | 7 | | | I Form Survey | /-C3 | | | | |
| C34350 | Place SOG -C3 | 1 14-Aug-23 | 14-Aug-23 | 7 | | | I Place SOG | -¢3 | | | | |
| C34360 | 7-Day Break -C3 | 7 15-Aug-23 | 21-Aug-23 | 9 | | | 7-Day Brea | ak -C3 | | | | |
| C34370 | Full Stress PT Cables -C3 | 1 22-Aug-23 | 22-Aug-23 | 7 | | | I Full Stress | PT Cable | es -C3 | | | |
| C34380 | Cut & Grout -C3 | 1 23-Aug-23 | 23-Aug-23 | 7 | | | I Cut & Grou | ut -C3 | | | | |
| C34390 | Backfill & Clean Up -C3 | 5 24-Aug-23 | 30-Aug-23 | 7 | | | ☐ Backfill & | | pC3 | | | |
| | ure | 113 12-Sep-23 | 26-Feb-24 | : : | | 1 1 1 | | | | -24, Super- | | 1 1 1 1 |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-Final | -1 | | KWA Construction |
|--------------------------|------------------------------------------------------------------------|----------------------------|------------------------|------------------------|---------------------------------------|--------------------------------------------|----------------------------------------------------------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float ct N | | 2023 | 2024 2025 N D J F M A M J Jul A S Oct N D J F M A M J |
| 1st Floor | | 59 12-Sep-23 | 06-Dec-23 | 0 : | DJJFIMIAIM | 3 Jul A 3 Jul | ■ 06-Dec-23, 1st Floor |
| C33500 | Framing First Floor -C3 | 8 12-Sep-23 | 21-Sep-23 | 0 | | Fram | ning First Floor -C3 |
| C33510 | First Floor Truss -C3 | 6 11-Oct-23 | 18-Oct-23 | 0 | | . ; ; ; ; ; ; . | irst Floor Truss -C3 |
| C33520 | First Floor Columns & Beams -C3 | 6 11-Oct-23 | 18-Oct-23 | | | | First Floor Columns & Beams +C3 |
| C33530 | First Floor Decking -C3 | 5 02-Nov-23 | 08-Nov-23 | 0 | | | First Floor Decking -C3 |
| C33590 | First Floor exterior wall sheathing -C3 | 6 29-Nov-23 | 06-Dec-23 | 0 | | | First Floor exterior wall sheathing -C3 |
| 2nd Floor | That hou exterior wan sheathing | 57 11-Oct-23 | 03-Jan-24 | 0 | | | ▼ 03-Jan-24, 2nd Floor |
| C34910 | Framing Second Floor -C3 | 6 11-Oct-23 | 18-Oct-23 | 31 | | · · · · · · · · · · · · · · · · · · · | Framing Second Floor -C3 |
| C34920 | Second Floor Truss -C3 | 6 06-Nov-23 | 14-Nov-23 | 19 | | | Second Floor Truss -C3 |
| C34930 | Second Floor Columns & Beams -C3 | 6 06-Nov-23 | 14-Nov-23 | 19 | | | Second Floor Columns & Beams -C3 |
| C34940 | Second Floor Decking -C3 | 5 27-Nov-23 | 01-Dec-23 | 15 | | | Second Floor Decking -C3 |
| C35030 | Second Floor exterior wall sheathing -C3 | 6 26-Dec-23 | 03-Jan-24 | 10 | | | Second Floor exterior wall sheathing -C3 |
| 3rd Floor | Second Floor exterior wall sheathing -03 | 57 06-Nov-23 | 30-Jan-24 | 0 | | | ■ 30-Jan-24, 3rd Floor |
| C34950 | Framing Third Floor -C3 | 6 06-Nov-23 | 14-Nov-23 | 31 | | | Framing Third Floor - ¢3 |
| | Third Floor Truss -C3 | | 11-Dec-23 | 19 | | | ☐ Third Floor Truss -C3 |
| C34960 C34970 | Third Floor Columns & Beams -C3 | 6 04-Dec-23 6 04-Dec-23 | 11-Dec-23 | 19 | | | ☐ Third Floor Columns & Beams +C3 |
| _ | | 8 18-Dec-23 | 11-Dec-23 28-Dec-23 | 19 | | | ☐ Third Floor Decking -C3 |
| C34980 | Third Floor Decking -C3 | | | 15 | | | |
| C35040 | Third Floor exterior wall sheathing -C3 | 6 23-Jan-24 | 30-Jan-24 | 0 | | | Third Floor exterior wall sheathing -C3 |
| 4 th Floor | E : E # E 00 | 57 04-Dec-23 | 26-Feb-24 | 0 | | | 26-Feb-24, 4 th Floor |
| C34990 | Framing Fourth Floor -C3 | 6 04-Dec-23 | 11-Dec-23 | 34 | | | ☐ Framing Fourth Floor -C3 |
| C35000 | Fourth Floor Truss -C3 | 6 29-Dec-23 | 08-Jan-24 | 22 | | | ☐ Fourth Floor Truss -C3 |
| C35010 | Fourth Floor Columns & Beams -C3 | 6 29-Dec-23 | 08-Jan-24 | 22 | · · · · · · · · · · · · · · · · · · · | | Fourth Floor Columns & Beams -C3 |
| C35020 | Fourth Floor Decking -C3 | 5 16-Jan-24 | 22-Jan-24 | 18 | | | ☐ Fourth Floor Decking -C3 |
| C35050 | Fourth Floor exterior wall sheathing -C3 | 6 16-Feb-24 | 26-Feb-24 | 0 | | | Fourth Floor exterior wall sheathing -C3 |
| Stairs | | 287 27-Nov-23 | 17-Jan-25 | 7 | | | ▼ 17-Jan-25, Stairs |
| C33440 | Install Flooring for Stairs -C3 | 15 27-Nov-23 | 15-Dec-23 | 36 | | | Install Flooring for Stairs -C3 |
| C33490 | Stair Finishes -C3 | 7 09-Jan-25 | 17-Jan-25 | 7 | | | ☐ Stair Finishes -C3 |
| Roofing | | 46 29-Feb-24 | 02-May-24 | 5 | | | ▼ 02-May-24, Roofing |
| □ C33480 | Roof Parapet -C3 | 7 29-Feb-24 | _ | 1 : | | | Roof Parapet -C3 |
| C33470 | Roof Drainage -C3 | 7 11-Mar-24 | 19-Mar-24 | 1 | | | Roof Drainage -C3 |
| C33450 | Roof Membrane -C3 | 7 20-Mar-24 | 28-Mar-24 | 1 : | | | Roof Membrane -C3 |
| C33460 | Roof Tiles -C3 | 7 29-Mar-24 | 08-Apr-24 | 1 | | | Roof Tiles -C3 |
| ■ C34050 | Roof shingle-C3 | 4 09-Apr-24 | 12-Apr-24 | 1 1 | | | ■ Roof shingle-C3 |
| C33660 | Building C Dry-in -C3 | 0 | 02-May-24 | 7 | | | ♦ Building C Dry-in -C3, |
| Interiors | | 219 14-Mar-24 | 28-Jan-25 | 32 | | | ▼ 28-Jan-25, Interiors |
| MEPF Rough | i-ins | 84 14-Mar-24 | 12-Jul-24 | 1 | | | ▼ 12-Jul-24, MEPF Rough-ins |
| 1st Floor | | 55 14-Mar-24 | 30-May-24 | 1 | | | ▼ 30-May-24, 1st Floor |
| <u></u> C35480 | 1st Floor Plumbing Fire Mechanical Rough -C3 | 6 14-Mar-24 | 21-Mar-24 | 0 | | | 1st Floor Plumbing Fire Mechanical Rough -C3 |
| C35560 | 1st floor Gypcrete Pre Pour-C3 | 1 22-Mar-24 | 22-Mar-24 | 28 | | | I 1st floor Gypcrete Pre Pour-C3 |
| □ C35490 | 1st floor Set Tubs and Showers and Inspect-C3 | 5 25-Mar-24 | 29-Mar-24 | 29 | | | I 1st floor Set Tubs and Showers and Inspect-C3 |
| □ C35500 | 1st floor Attic Fire Rough-C3 | 5 25-Mar-24 | 29-Mar-24 | 28 | | | 1st floor Attic Fire Rough-C3 |
| □ C35510 | 1st floor Hydrovisual Inspection-C3 | 1 01-Apr-24 | 01-Apr-24 | 28 | | | l 1st floor Hydrovisual Inspection-C3 |
| □ C35470 | 1st Floor Mechanical / Electrical Rough-ins -C3 | 7 03-May-24 | 13-May-24 | 5 | | | ☐ 1st Floor Mechanical / Electrical Rough-ins -C3 |
| □ C35520 | 1st floor Furrdown Prerock-C3 | 2 20-May-24 | 21-May-24 | 1 | | | I 1st floor Furrdown Prerock-C3 |
| ☐ C35530 | 1st floor Air Handlers-C3 | 2 22-May-24 | 23-May-24 | 1 | | | I 1st floor Air Handlers-C3 |
| □ C35540 | 1st floor Furrdowns -C3 | 2 24-May-24 | 28-May-24 | 1 | | | 1 1st floor Furrdowns -C3 |
| C35570 | 1st floor Final MEP Rough-C3 | 2 29-May-24 | 30-May-24 | 1 | | | ▮ 1st floor Final MEP Rough-C3 |
| 2nd Floor | | 43 09-Apr-24 | 07-Jun-24 | 1 | | | ▼ 07-Jun-24, 2nd Floor |
| □ C35590 | 2nd Floor Plumbing Fire Mechanical Rough -C3 | 6 09-Apr-24 | 16-Apr-24 | 0 | | | ■ 2nd Floor Plumbing Fire Mechanical Rough -C3 |
| Actual Level Actual Work | of Effort Remaining Work ♦ Milestone Critical Remaining Work ▼ summary | | Page 46 of 54 | | | Data Date : 14-Nov-22 Detailed schedule | 2 |



| activity ID | Activity Name | Original Start Duration | Finish | Total Float | 2023 2024 | |
|-----------------|----------------------------------------------------------|-------------------------|-----------|----------------|---------------------------------------|------------------------------------------------------|
| | | | | | | II A S Oct N D J F M A M |
| C35660 | 2nd floor Gypcrete Pre Pour-C3 | 1 17-Apr-24 | 17-Apr-24 | 16 | | Gypcrete Pre Pour-C3 |
| C35600 | 2nd floor Set Tubs and Showers and Inspect-C3 | 5 18-Apr-24 | 24-Apr-24 | 17 | | Set Tubs and Showers and Inspect-C3 |
| ■ C35610 | 2nd floor Attic Fire Rough-C3 | 5 18-Apr-24 | 24-Apr-24 | 16 | | Attic Fire Rough-C3 |
| ■ C35620 | 2nd floor Hydrovisual Inspection-C3 | 1 25-Apr-24 | 25-Apr-24 | 16 | | Hydrovisual Inspection-C3 |
| ■ C35580 | 2nd Floor Mechanical / Electrical Rough-ins -C3 | 7 26-Apr-24 | 06-May-24 | 16 | | or Mechanical / Electrical Rough-ins -C3 |
| ■ C35630 | 2nd floor Furrdown Prerock-C3 | 2 07-May-24 | 08-May-24 | 16 | | or Furrdown Prerock-C3 |
| C35640 | 2nd floor Air Handlers-C3 | 2 09-May-24 | 10-May-24 | 16 | | or Air Handlers-C3 |
| ■ C35650 | 2nd floor Furrdowns -C3 | 2 13-May-24 | 14-May-24 | 16 | <u> </u> | oor Furrdowns -C3 |
| □ C35670 | 2nd floor Final MEP Rough-C3 | 2 06-Jun-24 | 07-Jun-24 | 1 | i i i i i i i i i i i i i i i i i i | l floor Final MEP Rough-C3 |
| 3rd Floor | | 31 03-May-24 | 17-Jun-24 | 1 | | 7-Jun-24, 3rd Floor |
| □ C35690 | 3rd Floor Plumbing Fire Mechanical Rough -C3 | 6 03-May-24 | 10-May-24 | 0 | | or Plumbing Fire Mechanical Rough +C3 |
| □ C35760 | 3rd floor Gypcrete Pre Pour-C3 | 1 13-May-24 | 13-May-24 | 4 | I 3rd floo | or Gypcrete Pre Pour-C3 |
| | 3rd floor Set Tubs and Showers and Inspect-C3 | 5 14-May-24 | 20-May-24 | 5 | i i i i i i i i i i | or Set Tubs and Showers and Inspect-C3 |
| C35710 | 3rd floor Attic Fire Rough-C3 | 5 14-May-24 | 20-May-24 | 4 | □ 3rd flo | or Attic Fire Rough-C3 |
| C35720 | 3rd floor Hydrovisual Inspection-C3 | 1 21-May-24 | 21-May-24 | 4 | | or Hydrovisual Inspection-C3 |
| □ C35680 | 3rd Floor Mechanical / Electrical Rough-ins -C3 | 7 22-May-24 | 31-May-24 | 4 | 3rd | Floor Mechanical / Electrical Rough-ins -C3 |
| ■ C35730 | 3rd floor Furrdown Prerock-C3 | 2 03-Jun-24 | 04-Jun-24 | 4 | i i i j 3rd | floor Furrdown Prerock-¢3 |
| ■ C35740 | 3rd floor Air Handlers-C3 | 2 05-Jun-24 | 06-Jun-24 | 4 | 3rd | floor Air Handlers-C3 |
| ■ C35750 | 3rd floor Furrdowns -C3 | 2 07-Jun-24 | 10-Jun-24 | 4 | 0 3rc | floor Furrdowns -C3 |
| C35770 | 3rd floor Final MEP Rough-C3 | 2 14-Jun-24 | 17-Jun-24 | 1 | 3: 1 | d floor Final MEP Rough-C3 |
| 4th Floor | | 29 30-May-24 | 11-Jul-24 | 1 | i | 11-Jul-24, 4th Floor |
| C35790 | 4th Floor Plumbing Fire Mechanical Rough -C3 | 6 30-May-24 | 06-Jun-24 | 1 | | Floor Plumbing Fire Mechanical Rough -C3 |
| C35860 | 4th floor Gypcrete Pre Pour-C3 | 1 07-Jun-24 | 07-Jun-24 | 1 | : : : : : : : : : : : : : : : : : : | floor Gypcrete Pre Pour-C3 |
| C35800 | 4th floor Set Tubs and Showers and Inspect-C3 | 7 10-Jun-24 | 18-Jun-24 | 1 | | h floor Set Tubs and Showers and Inspect-C3 |
| C35810 | 4th floor Attic Fire Rough-C3 | 5 10-Jun-24 | 14-Jun-24 | 2 | | n floor Attic Fire Rough-C3 |
| C35820 | 4th floor Hydrovisual Inspection-C3 | 1 17-Jun-24 | 17-Jun-24 | 2 | | h floor Hydrovisual Inspection-C3 |
| C35780 | 4th Floor Mechanical / Electrical Rough-ins -C3 | 7 20-Jun-24 | 28-Jun-24 | 1 | | 1th Floor Mechanical / Electrical Rough-ins -C3 |
| C35830 | 4th floor Furrdown Prerock-C3 | 2 01-Jul-24 | 02-Jul-24 | 1 | | 4th floor Furrdown Prerock-C3 |
| C35840 | 4th floor Air Handlers-C3 | 2 03-Jul-24 | 05-Jul-24 | 1 | | 4th floor Air Handlers-C3 |
| C35850 | 4th floor Furrdowns -C3 | 2 08-Jul-24 | 09-Jul-24 | 1 | | 4th floor Furrdowns -C3 |
| C35870 | 4th floor Final MEP Rough-C3 | 2 10-Jul-24 | 11-Jul-24 | 1 | | 4th floor Final MEP Rough-C3 |
| | c / Framing Inspections | 1 12-Jul-24 | 12-Jul-24 | 1 | | 12-Jul-24, Mech / Elec / Framing Inspections |
| C35550 | Mech / Elec / Framing Inspections-C3 | 1 12-Jul-24 | 12-Jul-24 | 1 | | Mech / Elec / Framing Inspections-C3 |
| Finishes & T | • • | 135 15-Jul-24 | 28-Jan-25 | 32 | | ▼ 28-Jan-25, Finish |
| 4th Floor | | 117 15-Jul-24 | 31-Dec-24 | 50 | | 31-Dec-24, 4th Floor |
| C33930 | 4th floor Insullation of walls -C3 | 2 15-Jul-24 | 16-Jul-24 | 1 | | 4th floor Insullation of walls -C3 |
| C33910 | 4th floor Hang Drywall-C3 | 7 18-Jul-24 | 26-Jul-24 | 0 | | 4th floor Hang Drywall-C3 |
| | 4th floor Tape & Finish Drywall -C3 | 3 29-Jul-24 | 31-Jul-24 | 30 | | 4th floor Tape & Finish Drywall -C3 |
| C33920 C37130 | 4th floor Texture -C3 | 3 01-Aug-24 | 05-Aug-24 | 30 | <u></u> | 4th floor Texture -C3 |
| C37160 | 4th Floor First Trim -C3 | 4 06-Aug-24 | 09-Aug-24 | 30 | | 4th Floor First Trim -C3 |
| | 4th floor Prime & Paint -C3 4th floor Prime & Paint -C3 | 3 12-Aug-24 | | 36 | | 4th Floor First Inm -C3 4th floor Prime & Paint -C3 |
| C37110 | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | 14-Aug-24 | 39 | | |
| C37140 | 4th floor Cabinets & Ceramic Tile -C3 | 5 15-Aug-24 | 21-Aug-24 | | | 4th floor Cabinets & Ceramic Tile -C3 |
| C37230 | 4th Floor Counter Tops -C3 | 4 22-Aug-24 | 27-Aug-24 | 44 | <u> </u> | 4th floor Counter Tops -C3 |
| C37180 | 4th Floor Second Trim & Hardware -C3 | 4 28-Aug-24 | 03-Sep-24 | 112 | | 4th Floor Second Trim & Hardware -C3 |
| C37170 | 4th Floor MEP Trimout -C3 | 4 04-Sep-24 | 09-Sep-24 | 112 | | 4th Floor MEP Trimout -C3 |
| C37150 | 4th floor HVAC Start Up & Attic Insulation -C3 | 2 06-Dec-24 | 09-Dec-24 | 0 | | ■ 4th floor HVAC Start Up |
| C37120 | 4th floor Flooring Tiles -C3 | 5 10-Dec-24 | 16-Dec-24 | 50 | | 4th floor Flooring Tiles |
| C37210 | 4th floor Major Appliances -C3 | 2 17-Dec-24 | 18-Dec-24 | 50 | | l 4th floor Major Appliand |
| C37220 | 4th floor Final Cleaning -C3 | 3 19-Dec-24 | 23-Dec-24 | 50 | | 4th floor Final Cleaning |



| D | Activity Name | Original Duration | Start | Finish | Total Float | , , , | <u> </u> | | 2023 | | | | 2024 | | 2025 |
|-------------|-----------------------------------------------------|-------------------|------------------------|-----------|----------------|-------|----------|-------|---------|---------|---------|-------|-------------|--------------------|------------------|
| | | | | | Float | t N D | JF | M A M | 1 J Jul | A S Oct | N D J F | M A M | J Jul A S | | F M A |
| C37190 | 4th floor KWA Punch / Final Paint / Final Clean -C3 | 3 | 24-Dec-24 | 27-Dec-24 | 50 | | | | | | | | | 0 4 | h floor KWA P |
| C37200 | 4th floor Owner Punch -C3 | 2 | 30-Dec-24 | 31-Dec-24 | 50 | | | | | | | | | 4 | th floor Owner |
| 3rd Floor | | 117 | 23-Jul-24 | 09-Jan-25 | 44 | | | | | | | | V | · · · · · | 09-Jan-25, 3rd |
| C33960 | 3rd floor Insullation of walls -C3 | 2 | 23-Jul-24 | 24-Jul-24 | 16 | | | | | | 1 1 1 | | I 3rd floor | nsullation of w | alls -C3 |
| C33940 | 3rd floor Hang Drywall-C3 | 7 | 16-Aug-24 | 26-Aug-24 | 0 | | | | | | | | ■ 3rd | loor Hang Dry | vall-C3 |
| C33950 | 3rd floor Tape & Finish Drywall -C3 | 3 | 27-Aug-24 | 29-Aug-24 | 21 | | | | | | | | I 3rd | floor Tape & Fi | nish Drywall -C |
| C37260 | 3rd floor Texture -C3 | 3 | 30-Aug-24 | 04-Sep-24 | 21 | | | | | | | | □ 3rc | floor Texture - | C3 |
| C37280 | 3rd Floor First Trim -C3 | 4 | 05-Sep-24 | 10-Sep-24 | 21 | | | | | | | | □ 3r | d Floor First Trii | n -C3 |
| C37240 | 3rd floor Prime & Paint -C3 | 3 | 11-Sep-24 | 13-Sep-24 | 24 | | | | | | | | 1 3 | d floor Prime 8 | Paint -C3 |
| C37270 | 3rd floor Cabinets & Ceramic Tile -C3 | 5 | 16-Sep-24 | 20-Sep-24 | 33 | | | | | | | | | rd floor Cabine | ts & Ceramic |
| C37350 | 3rd floor Counter Tops -C3 | 4 | 23-Sep-24 | 26-Sep-24 | 35 | | | | | | | | | 3rd floor Coun | er Tops -C3 |
| C37300 | 3rd Floor Second Trim & Hardware -C3 | 4 | 27-Sep-24 | 02-Oct-24 | 91 | | | | | | : : : | | | 3rd Floor Sec | ond Trim & Har |
| C37290 | 3rd Floor MEP Trimout -C3 | 4 | 03-Oct-24 | 08-Oct-24 | 91 | | | | | | | | | 3rd Floor ME | P Trimout -C3 |
| C37600 | 3rd floor HVAC Start Up & Attic Insulation -C3 | | 16-Dec-24 | 17-Dec-24 | 0 | | | | | | 1 1 1 | | | I 3rd | floor HVAC S |
| C37250 | 3rd floor Flooring Tiles -C3 | | 18-Dec-24 | 24-Dec-24 | 44 | | | | | | | | | 3r | d floor Flooring |
| C37330 | 3rd floor Major Appliances -C3 | | 26-Dec-24 | 27-Dec-24 | 44 | | | | | | | | | | d floor Major A |
| C37340 | 3rd floor Final Cleaning -C3 | | 30-Dec-24 | 02-Jan-25 | 44 | | | | | | | | | 1 1 1 | rd floor Final (|
| C37310 | 3rd floor KWA Punch / Final Paint / Final Clean -C3 | | 03-Jan-25 | 07-Jan-25 | 44 | | | | | | | | | i i i | 3rd floor KWA |
| C37320 | 3rd floor Owner Punch -C3 | - | 08-Jan-25 | 09-Jan-25 | 44 | | | | | | | | | | 3rd floor Own |
| 1 2nd Floor | old floor Owner Farian Co | | 31-Jul-24 | 17-Jan-25 | 38 | | | | | | | | | iii | 17-Jan-25, 2 |
| C33990 | 2nd floor Insullation of walls -C3 | | 31-Jul-24 | 01-Aug-24 | 31 | | | | | | | | 2nd floo | r Insullation of | |
| C33990 | 2nd floor Hang Drywall-C3 | | 17-Sep-24 | 25-Sep-24 | 0 | | | | | | | | | 2nd floor Hang | 1 1 1 1 |
| C33970 | 2nd floor Tape & Finish Drywall -C3 | | 26-Sep-24 | 30-Sep-24 | 0 | | | | | | | | | 2nd floor Tape | : : : |
| | | | · · | · · | 9 | : : | | | | | 1 1 1 | | | | |
| C37380 | 2nd floor Texture -C3 | | 01-Oct-24 | 03-Oct-24 | 9 | | | | | | | | | 2nd floor Text | -iiii |
| C37400 | 2nd Floor First Trim -C3 | | 04-Oct-24 | 09-Oct-24 | 12 | | | | | | | | 1 1 1 | 2nd Floor Fin | 1 1 1 1 |
| C37360 | 2nd floor Prime & Paint -C3 | | 10-Oct-24 | 15-Oct-24 | 12 | | | | | | | | | 2nd floor Pr | 1 1 1 1 |
| C37390 | 2nd floor Cabinets & Ceramic Tile -C3 | | 16-Oct-24 | 22-Oct-24 | 12 | | | | | | | | | 2nd floor C | |
| C37470 | 2nd floor Counter Tops - C3 | | 13-Nov-24 | 18-Nov-24 | 12 | | | | | | | | | | or Counter Top |
| C37420 | 2nd Floor Second Trim & Hardware -C3 | | 19-Nov-24 | 22-Nov-24 | 56 | | | | | | | | | iii | oor Second Tri |
| C37410 | 2nd Floor MEP Trimout -C3 | 4 | 25-Nov-24 | 29-Nov-24 | 56 | | | | | | : : : | | | | loor MEP Trim |
| C37610 | 2nd floor HVAC Start Up & Attic Insulation -C3 | 2 | 24-Dec-24 | 26-Dec-24 | 0 | | | | | | | | | I 2ı | nd floor HVAC |
| C37370 | 2nd floor Flooring Tiles -C3 | 5 | 27-Dec-24 | 03-Jan-25 | 38 | | | | | | 1 1 1 | | | | 2nd floor Floor |
| C37450 | 2nd floor Major Appliances -C3 | 2 | 06-Jan-25 | 07-Jan-25 | 38 | | | | | | | | | 1 | 2nd floor Majo |
| C37460 | 2nd floor Final Cleaning -C3 | 3 | 08-Jan-25 | 10-Jan-25 | 38 | | | | | | | | | 1 | 2nd floor Fina |
| C37430 | 2nd floor KWA Punch / Final Paint / Final Clean -C3 | 3 | 13-Jan-25 | 15-Jan-25 | 38 | | | | | | | | | | 2nd floor KW |
| C37440 | 2nd floor Owner Punch -C3 | 2 | 16-Jan-25 | 17-Jan-25 | 38 | | | | | | | | | 1 | 2nd floor Ow |
| 1st Floor | | 117 | 08-Aug-24 | 28-Jan-25 | 0 | : : | | | | | | | | | ₹ 28-Jan-25, |
| C34020 | 1st floor Insullation of walls -C3 | 2 | 08-Aug-24 | 09-Aug-24 | 46 | | | | | | | | I 1st flo | or Insullation of | walls -C3 |
| C34000 | 1st floor Hang Drywall-C3 | 7 | 17-Oct-24 | 25-Oct-24 | 0 | | | | | | | | | ■ 1st floor H | ang Drywall-C |
| C34010 | 1st floor Tape & Finish Drywall -C3 | 3 | 28-Oct-24 | 30-Oct-24 | 0 | : : | | | | | | | | 1 st floor T | ape & Finish D |
| C37500 | 1st floor Texture -C3 | 3 | 31-Oct-24 | 04-Nov-24 | 0 | | | : : | | | 1 1 1 | | | 1st floor | exture -C3 |
| C37520 | 1st Floor First Trim -C3 | 4 | 08-Nov-24 | 14-Nov-24 | 0 | : : | | : : | | | | | | ■ 1st Floo | r First Trim -C3 |
| C37480 | 1st floor Prime & Paint -C3 | | 15-Nov-24 | 19-Nov-24 | 0 | | | 1 1 | | | | | | 1 1 1 | r Prime & Pain |
| C37510 | 1st floor Cabinets & Ceramic Tile -C3 | | 20-Nov-24 | 26-Nov-24 | 14 | | | | | | | | | 1 1 1 | or Cabinets & |
| C37590 | 1st floor Counter Tops -C3 | | 02-Dec-24 | 05-Dec-24 | 12 | | | | | | | | | | oor Counter T |
| C37540 | 1st Floor Second Trim & Hardware -C3 | | 06-Dec-24 | 11-Dec-24 | 12 | | | | | | | | | | Floor Second |
| C37530 | 1st Floor MEP Trimout -C3 | | 12-Dec-24 | 17-Dec-24 | 12 | | | | | | | | | 1 1 1 | Floor MEP Tri |
| C37620 | 1st floor HVAC Start Up & Attic Insulation -C3 | | 03-Jan-25 | 06-Jan-25 | 12 | | | | | | | | | | 1st floor HVAC |
| - 001020 | 1st floor Flooring Tiles -C3 | | 03-Jan-25 07-Jan-25 | 13-Jan-25 | | | | | | | | | | | 1st floor Floor |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-F | inal-1 | I | | | | | | | | K | WA | Co | nstri | ıctic | on | | |
|-----------------------------|---------------------------------------------------------------------|-----------------------------|-------------------------|----------------|--------|-----|-----|-------------------------------|----------------|------------------------|-------------------|-------------------------|-----|-------|--------|------------|----------------------|--------------|-------------------------|--------------|-----------|
| Activity ID | Activity Name | Original Start Duration | Finish | Total Float | | | | | | 23 | | | | | 20 | | | | | 2025 | |
| 0.0000 | | | | r loat ct | t N | D . | J F | M A | M J | Jul A | SOc | N D J | FM | I A N | ΛJ | Jul A | S Oct | N D | | МА | |
| C37570 | 1st floor Major Appliances -C3 | 2 14-Jan-25 | 15-Jan-25 | 0 | | : | : | : : | : | | | | | : : | : : | : | : | | 1 1 1 | floor Majo | |
| C37580 | 1st floor Final Cleaning -C3 | 3 16-Jan-25 | 21-Jan-25 | 0 | | : | : | | : | | : : | | | : : | : | : | : | | : : : | floor Fina | ; |
| C37550 | 1st floor KWA Punch / Final Paint / Final Clean -C3 | 3 22-Jan-25 | 24-Jan-25 | 0 | | : | : | | : | | | | | | | : | : | | | t floor KW | |
| C37560 | 1st floor Owner Punch -C3 | 2 27-Jan-25 | 28-Jan-25 | 0 | | : | : | : : | : | | | | | : : | | : | : | - 05 1 | : : : | t floor Ow | ner;Pur |
| Gypcrete | 0 | 0 05-Nov-24 | 05-Nov-24 | 0 | | | | | · ! | <u> </u> | <u> </u> | | | | | | | | ov-24, Gy | pcrete | |
| C36550 | Gypcrete -C3 | 0 05-Nov-24 3 05-Nov-24 | 05-Nov-24 07-Nov-24 | 0 | | | | | | | | | | | | | | 1 1 | rete -C3 | eezeways | |
| Breezeways C36560 | Breezeways -C3 | 3 05-Nov-24 | 07-Nov-24 | 0 | | | | | | | | | | | 1 1 | | | : : | zeways -0 | | 5 |
| Utility Service | | 24 20-Nov-24 | 24-Dec-24 | 22 | | : | : | | : | | | | | | | | | | | -24, Utiliti | iv Sonde |
| 000570 | Electric Meters -C3 | 7 20-Nov-24 | 29-Nov-24 | 0 | | | | | | | | | | | | | | | | ters -C3 | |
| C36570 | Telephone Service -C3 | 5 18-Dec-24 | 29-Nov-24 24-Dec-24 | 22 | | | | | | :: | | | | | | | | | | one Servic | |
| Building C Elev | · · | 145 15-Apr-24 | 12-Nov-24 | 19 | | : | : | : : | : | | : : | | | | : | 1 | : | : : | 1 1 1 | uilding C | |
| North | valions | 96 15-Apr-24 | 30-Aug-24 | 54 | | : | : | | : | | | | | ; V ; | | | 7 30 Aug | J-24, Noi | : : : | | Licyali |
| C30490 | Tyvek-North | 7 15-Apr-24 | 23-Apr-24 | 1 | | : | : | : : | : | | | | | , V | yvek-N | 1 | JU-Au | j-24, INOI | | 1 1 | : |
| C30510 | Install Exterior Windows & Doors-North | 7 24-Apr-24 | 02-May-24 | ' | | | | | | | | | | i i ' | | 1 | √indows | & Doors | North | | |
| C30530 | Stucco-North | 13 03-May-24 | 21-May-24 | 54 | | | | | | | | | | '' | ' | cco-Nort | ' | A DOORS | FINORUI | | |
| C30540 | Paint-North | 13 03-May-24 | 21-May-24 21-May-24 | 54 | | | | | | | | | | 1 1 | 1 1 | nt-North | ' | | | | |
| 000550 | Siding-North | 16 22-May-24 | 13-Jun-24 | 54 | | | | | | | | | | | - 1 | Siding-N | orth | | | | |
| 000500 | Install Trim-North | 5 22-May-24 | 29-May-24 | 58 | | : | : | | | | | | | | | stall Trim | | | | | |
| C30520 | Install Brick & Masonry-North | 7 30-May-24 | 07-Jun-24 | 58 | | : | : | | : | | | | | | - 1 | | | onry-Nor | fh | | |
| C30560 | Board and Batten-North | 13 14-Jun-24 | 07-Juli-24 03-Jul-24 | 54 | | : | | | | : :: | | :: | | | | : | ! | en-North | | !! | |
| | Metal Panels-North | 13 05-Jul-24 | 23-Jul-24 | 54 | | : | : | : : | : | | : : | | | : : | | | anu bat tal Panel | | | | : |
| | Joint Sealants & Expansion Joint Assemblies-North | 5 24-Jul-24 | 30-Jul-24 | 54 | | : | : | : : | | | | | | | | | | | bondion | Joint Asse | omblico |
| | Install Balcoines-North | 7 31-Jul-24 | 08-Aug-24 | 54 | | : | : | : : | : | | | | | | | | | coines-N | 7 1 1 | JOINL ASSE | emblies |
| | Clean-North | 7 31-Jul-24 10 09-Aug-24 | 23-Aug-24 | 54 | | | | | | | | | | | | | Clean-N | | iorur; | | |
| - | KWA Punch-North | 3 23-Aug-24 | 28-Aug-24 28-Aug-24 | 54 | | | | | | ¦¦ | | | | | | | ' | unch-No | | | |
| | Owner Punch & Acceptance-North | 2 28-Aug-24 | 30-Aug-24 | 54 | | - 1 | 1 | | | | | | | | 1 1 | | | | 1 1 1 | nce-Norti | th. |
| | · | 96 24-Apr-24 | 11-Sep-24 | 49 | | : | : | | | | | | | | | | - : | | outh Cou | : : : | 1 |
| South Courtya C30630 | Tyvek-South Courtyard | | | 19 | | : | : | : : | : | | | | | · V | Turok | South C | | ep-24, 30 | ouin Cou | nyaru | : |
| 000050 | Install Exterior Windows & Doors-South Courtyard | 7 24-Apr-24 7 03-May-24 | 02-May-24 13-May-24 | 19 | | : | | | | | | | | | | | | r 8 Doo | m Couth | Courtyan | m |
| - | Stucco-South Courtyard | 13 14-May-24 | 31-May-24 | 49 | | | | | | : :: | | | | | | ; | th Cour | | 15-30uu | Courtyan | |
| 000000 | Paint-South Courtyard | 13 14-May-24 | 31-May-24 | 49 | | : | : | | : | | : : | | | i i | 1 | | n Courty | | | | |
| | Siding-South Courtyard | 16 03-Jun-24 | 25-Jun-24 | 49 | | : | : | | | | | | | | - 1 | - 1 | South Co | : : | | | |
| 000000 | Install Trim-South Courtyard | 5 03-Jun-24 | 07-Jun-24 | 53 | | | : | | | | | 1 1 1 1 1 1 1 1 1 | | | | | | Courtyard | 1 | | |
| - | Install Brick & Masonry-South Courtyard | 7 10-Jun-24 | 18-Jun-24 | 53 | | | | | | | | | | | i i | i | i | | uth Cou | tword | |
| 000700 | Board and Batten-South Courtyard | 13 26-Jun-24 | 15-Jul-24 | 49 | | | | | | ¦ | | | | | | : | | | uth Cour | | |
| 000740 | Metal Panels-South Courtyard | 13 16-Jul-24 | 01-Aug-24 | 49 | | : | : | | : | | | | | | | | 1 | | n Courtya | | |
| 000700 | Joint Sealants & Expansion Joint Assemblies-South Courtyard | 5 02-Aug-24 | 08-Aug-24 | 49 | | : | | | | | | | | | | - : | | : : | | n Joint Ass | eomhlio |
| | Install Balcoines-South Courtyard | 7 09-Aug-24 | 19-Aug-24 | 49 | | : | : | : : | : | | | | | | | | | | South Co | | Serribile |
| C30740 | Clean-South Courtyard | 10 20-Aug-24 | 04-Sep-24 | 49 | | : | : | | : | | : : | | | : : | : | 1 | | | Courtyard | 1 1 | : |
| C30750 | KWA Punch-South Courtyard | 3 04-Sep-24 | 09-Sep-24 | 49 | | | | | · | | | | | | | | ! | | South Co | !!!- | |
| C30760 | Owner Punch & Acceptance-South Courtyard | 2 09-Sep-24 | 11-Sep-24 | 49 | | : | : | : : | : | | : : | : : : : : : | | | | : | 1 | | 1 1 1 | tance-So | yuth Cou |
| West | Owner Fundi & Acceptance-South Countyalu | 96 03-May-24 | 20-Sep-24 | 49 | | | | | | | | | | | | i | | Sep-24, \ | : : :: | tariçe-Sçi | uiii Coi |
| C30770 | Tyvek-West | 7 03-May-24 | 13-May-24 | 19 | | | | | | | | | | | Two | k-West | ▼ ¿∠U- | υυρ-ε-4, | , root | . ! ! | |
| C30770 | Install Exterior Windows & Doors-West | 7 03-Way-24 7 14-May-24 | 22-May-24 | 19 | | : | : | | : | | | | | 1 1 | | 1 | : or Windo | : ws & D∩ | ors-West | | |
| C30810 | Stucco-West | 13 23-May-24 | 11-Jun-24 | 44 | | | | · - | | ļ <u></u> | | | | · | | Stucco-V | | | | | |
| C30820 | Paint-West | 13 23-May-24 | 11-Jun-24 | 44 | | | : | | : | | | | | | 1 1 | Paint-We | | | | | : |
| C30830 | Siding-West | 16 12-Jun-24 | 05-Jul-24 | 44 | | | : | | : | | : : | | | | |] Sidin | : | | | | |
| C30800 | Install Trim-West | 5 12-Jun-24 | 18-Jun-24 | 48 | | : | : | : : | : | | : : | | | : : | | 1 | m-West | | , 1 1 1 1 1 1 1 1 | | : |
| 030000 | HISTORIA HIBIT TTOOL | J 12-Jun-24 | 10-00/1-24 | 70 | : : | : | : | | : | : : | : : | | : : | : : | | o.aii II | vycol | : : | | | : |
| Actual Level of Actual Work | of Effort Remaining Work Milestone Critical Remaining Work Summary | | Page 49 of 54 | | | | | | - 1 | nta Date etailed sc | 14-Nov- hedule | 22 | | | | | | | | | |

| | HSE CONSULTANTS | | Eastside II-B | saseline-Fin | al-1 | KWA Construction |
|---------------|------------------------------------------------------------------|-------------------------|---------------|--------------|-----------------------------|-----------------------------------------------|
| ivity ID | Activity Name | Original Start Duration | Finish | Total | 2023 | 2024 2025 |
| | | | | | N D J F M A M J Jul A S Oct | |
| C30780 | Install Brick & Masonry-West | 7 20-Jun-24 | 28-Jun-24 | 48 | | ☐ Install Brick & Masonry-West |
| C30840 | Board and Batten-West | 13 08-Jul-24 | 24-Jul-24 | 44 | | ■ Board and Batten-West |
| C30850 | Metal Panels-West | 13 25-Jul-24 | 12-Aug-24 | 44 | | ■ Metal Panels-West |
| C30860 | Joint Sealants & Expansion Joint Assemblies-West | 5 13-Aug-24 | 19-Aug-24 | 44 | | ☐ Joint Sealants & Expansion Joint Ass |
| C30870 | Install Balcoines-West | 7 20-Aug-24 | 28-Aug-24 | 44 | | ☐ Install Balcoines-West |
| C30880 | Clean-West | 10 29-Aug-24 | 13-Sep-24 | 44 | | ☐ Clean-West |
| | KWA Punch-West | 3 13-Sep-24 | 18-Sep-24 | 44 | | ■ KWA Punch-West |
| C30900 | Owner Punch & Acceptance-West | 2 18-Sep-24 | 20-Sep-24 | 44 | | I Owner Punch & Acceptance-We |
| South West | | 96 14-May-24 | 01-Oct-24 | 39 | | ▼ 01-Oct-24, South West |
| C30910 | Tyvek-South West | 7 14-May-24 | 22-May-24 | 19 | | ☐ Tyvek-South West |
| C30930 | Install Exterior Windows & Doors-South West | 7 23-May-24 | 03-Jun-24 | 19 | | ☐ Install Exterior Windows & Doors-South West |
| C30950 | Stucco-South West | 13 04-Jun-24 | 21-Jun-24 | 39 | | Stucco-South West |
| C30960 | Paint-South West | 13 04-Jun-24 | 21-Jun-24 | 39 | | Paint-South West |
| C30970 | Siding-South West | 16 24-Jun-24 | 16-Jul-24 | 39 | | Siding-South West |
| ■ C30940 | Install Trim-South West | 5 24-Jun-24 | 28-Jun-24 | 43 | | I Install Trim-South West |
| C30920 | Install Brick & Masonry-South West | 7 01-Jul-24 | 10-Jul-24 | 43 | | ☐ Install Brick & Masonry-South West |
| C30980 | Board and Batten-South West | 13 17-Jul-24 | 02-Aug-24 | 39 | | ☐ Board and Batten-South West |
| C30990 | Metal Panels-South West | 13 05-Aug-24 | 21-Aug-24 | 39 | | ■ Metal Panels-South West |
| C31000 | Joint Sealants & Expansion Joint Assemblies-South West | 5 22-Aug-24 | 28-Aug-24 | 39 | | ☐ Joint Sealants & Expansion Joint |
| C31010 | Install Balcoines-South West | 7 29-Aug-24 | 09-Sep-24 | 39 | | ☐ Install Balcoines-South West |
| C31020 | Clean-South West | 10 10-Sep-24 | 24-Sep-24 | 39 | | ☐ Clean-South West |
| C31030 | KWA Punch-South West | 3 24-Sep-24 | 27-Sep-24 | 39 | | ■ KWA Punch-South West |
| C31040 | Owner Punch & Acceptance-South West | 2 27-Sep-24 | 01-Oct-24 | 39 | | Owner Purich & Acceptance- |
| South West C | · | 96 23-May-24 | 10-Oct-24 | 34 | | ▼ 10-Oct-24, South West Coul |
| C31050 | Tyvek-South West Courtyard | 7 23-May-24 | 03-Jun-24 | 19 | | ☐ Tyvek-South West Courtyard |
| C31070 | Install Exterior Windows & Doors-South West Courtyard | 7 04-Jun-24 | 12-Jun-24 | 19 | | ☐ Install Exterior Windows & Doors-South West |
| C31090 | Stucco-South West Courtyard | 13 13-Jun-24 | 02-Jul-24 | 34 | | Stucco-South West Courtyard |
| C31100 | Paint-South West Courtyard | 13 13-Jun-24 | 02-Jul-24 | 34 | | Paint-South West Courtyard |
| | Siding-South West Courtyard | 16 03-Jul-24 | 25-Jul-24 | 34 | | Siding-South West Courtyard |
| | Install Trim-South West Courtyard | 5 03-Jul-24 | 10-Jul-24 | 38 | | Install Trim-South West Courtyard |
| | Install Brick & Masonry-South West Courtyard | 7 11-Jul-24 | 19-Jul-24 | 38 | | ☐ Install Brick & Masonry-South West Cou |
| C31060 | , | | | - 4 | | 0 0 _ 0 _ 0 _ 0 _ 0 _ 0 _ 0 _ |
| C31120 | Board and Batten-South West Courtyard | 13 26-Jul-24 | 13-Aug-24 | 34 | | Board and Batten-South West Cour |
| C31130 | Metal Panels-South West Courtyard | 13 14-Aug-24 | 30-Aug-24 | 34 | | Metal Panels-South West Courty |
| C31140 | Joint Sealants & Expansion Joint Assemblies-South West Courtyard | 5 03-Sep-24 | 09-Sep-24 | 34 | | ☐ Joint Sealants & Expansion Join |
| C31150 | Install Balcoines-South West Courtyard | 7 10-Sep-24 | 18-Sep-24 | 34 | | ☐ Install Balcoines-South West C |
| C31160 | Clean-South West Courtyard | 10 19-Sep-24 | 03-Oct-24 | 34 | | ☐ Clean-South West Courtyard |
| C31170 | KWA Punch-South West Courtyard | 3 03-Oct-24 | 08-Oct-24 | 34 | | ■ KWA Punch-South West Co |
| C31180 | Owner Punch & Acceptance-South West Courtyard | 2 08-Oct-24 | 10-Oct-24 | 34 | | |
| South East Co | <u></u> | 96 04-Jun-24 | 22-Oct-24 | 29 | | 22-Oct-24, South East Co |
| C31190 | Tyvek-South East Courtyard | 7 04-Jun-24 | 12-Jun-24 | 19 | | ☐ Tyvek-South East Courtyard |
| C31210 | Install Exterior Windows & Doors-South East Courtyard | 7 13-Jun-24 | 24-Jun-24 | 19 | | ☐ Install Exterior Windows & Doors-South Eas |
| C31230 | Stucco-South East Courtyard | 13 25-Jun-24 | 12-Jul-24 | 29 | | Stucco-South East Courtyard |
| C31240 | Paint-South East Courtyard | 13 25-Jun-24 | 12-Jul-24 | 29 | | Paint-South East Courtyard |
| C31250 | Siding-South East Courtyard | 16 15-Jul-24 | 05-Aug-24 | 29 | | Siding-South East Courtyard |
| C31220 | Install Trim-South East Courtyard | 5 15-Jul-24 | 19-Jul-24 | 33 | | Install Trim-South East Courtyard |
| C31200 | Install Brick & Masonry-South East Courtyard | 7 22-Jul-24 | 30-Jul-24 | 33 | | ☐ Install Brick & Masonry-South East Co |
| C31260 | Board and Batten-South East Courtyard | 13 06-Aug-24 | 22-Aug-24 | 29 | | ☐ Board and Batten-South East Cou |
| C31270 | Metal Panels-South East Courtyard | 13 23-Aug-24 | 11-Sep-24 | 29 | | ☐ Metal Panels-South East Court |
| C31280 | Joint Sealants & Expansion Joint Assemblies-South East Courtyard | 5 12-Sep-24 | 18-Sep-24 | 29 | | ☐ Joint Sealants & Expansion Jo |
| | | | | | | |

| | HSE CONSULTANTS | | Eastside II-E | Baseline-Final-1 | | KWA Construction |
|--------------------------|--------------------------------------------------------|-----------------------------|------------------------|------------------|-----------------------------------------|---------------------------------------------|
| ctivity ID | Activity Name | Original Start Duration | Finish | Total | 2023 | 2024 2025 |
| 00.1000 | | | 27.0 | Float ct N | D J F M A M J Jul A S Oct N D | J F M A M J Jul A S Oct N D J F M A M |
| C31290 | Install Balcoines-South East Courtyard | 7 19-Sep-24 | 27-Sep-24 | 29 | | ☐ Install Balcoines-South East Cour |
| C31300 | Clean-South East Courtyard | 10 30-Sep-24 | 15-Oct-24 | 29 | | Clean-South East Courty and |
| C31310 | KWA Punch-South East Courtyard | 3 15-Oct-24 | 18-Oct-24 22-Oct-24 | 29 | | I KWA Punch-South East Court |
| C31320 South East | Owner Punch & Acceptance-South East Courtyard | 2 18-Oct-24 | 31-Oct-24 | 29 | | |
| C31330 | Tyvek-South East | 96 13-Jun-24 7 13-Jun-24 | 24-Jun-24 | 19 | | ▼ 31-Od-24, South East □ Tyvek-South East |
| C31350 | Install Exterior Windows & Doors-South East | 7 25-Jun-24 | 03-Jul-24 | 19 | | Install Exterior Windows & Doors-South East |
| C31370 | Stucco-South East | 13 05-Jul-24 | 23-Jul-24 | 24 | | Stucco-South East |
| C31380 | Paint-South East | 13 05-Jul-24 | 23-Jul-24 | 24 | | Paint-South East |
| C31390 | Siding-South East | 16 24-Jul-24 | 14-Aug-24 | 24 | | Siding-South East |
| C31360 | Install Trim-South East | 5 24-Jul-24 | 30-Jul-24 | 28 | | ☐ Install Trim-South East |
| C31340 | Install Brick & Masonry-South East | 7 31-Jul-24 | 08-Aug-24 | 28 | | ☐ Install Brick & Masonry-South East |
| C31400 | Board and Batten-South East | 13 15-Aug-24 | 03-Sep-24 | 24 | | ■ Board and Batten-South East |
| C31410 | Metal Panels-South East | 13 04-Sep-24 | 20-Sep-24 | 24 | | ☐ Metal Panels-South East |
| C31420 | Joint Sealants & Expansion Joint Assemblies-South East | 5 23-Sep-24 | 27-Sep-24 | 24 | | Joint Sealants & Expansion Joint |
| C31430 | Install Balcoines-South East | 7 30-Sep-24 | 08-Oct-24 | 24 | | ☐ Install Balcoines-South East |
| C31440 | Clean-South East | 10 09-Oct-24 | 24-Oct-24 | 24 | | Clean-South East |
| C31450 | KWA Punch-South East | 3 24-Oct-24 | 29-Oct-24 | 24 | | KWA Punch-South East |
| C31460 | Owner Punch & Acceptance-South East | 2 29-Oct-24 | 31-Oct-24 | 24 | | Money Punch & Acceptance |
| East | Owner Furial Companies Count Last | 96 25-Jun-24 | 12-Nov-24 | 19 | | ▼ 12-Nov-24, East |
| C31470 | Tyvek-East | 7 25-Jun-24 | 03-Jul-24 | 19 | | □ Tyvek-East |
| C31490 | Install Exterior Windows & Doors-East | 7 05-Jul-24 | 15-Jul-24 | 19 | | ☐ Install Exterior Windows & Doors-East |
| C31510 | Stucco-East | 13 16-Jul-24 | 01-Aug-24 | 19 | | Stucco-East |
| C31520 | Paint-East | 13 16-Jul-24 | 01-Aug-24 | 19 | | □ Paint-East |
| C31530 | Siding-East | 16 02-Aug-24 | 23-Aug-24 | 19 | | Siding-East |
| C31500 | Install Trim-East | 5 02-Aug-24 | 08-Aug-24 | 23 | | Install Trim-East |
| C31480 | Install Brick & Masonry-East | 7 09-Aug-24 | 19-Aug-24 | 23 | | ☐ Install Brick & Masonry-East |
| C31540 | Board and Batten-East | 13 26-Aug-24 | 12-Sep-24 | 19 | | ☐ Board and Batten-East |
| C31550 | Metal Panels-East | 13 13-Sep-24 | 01-Oct-24 | 19 | | ☐ Metal Panels-East |
| C31560 | Joint Sealants & Expansion Joint Assemblies-East | 5 02-Oct-24 | 08-Oct-24 | 19 | | ☐ Joint Sealants & Expansion Join |
| C31570 | Install Balcoines-East | 7 09-Oct-24 | 18-Oct-24 | 19 | | ☐ Install Balcoines-East |
| C31580 | Clean-East | 10 21-Oct-24 | 04-Nov-24 | 19 | | ☐ Clean-East |
| C31590 | KWA Punch-East | 3 04-Nov-24 | 07-Nov-24 | 19 | | ■ KWAPunch-East |
| C31600 | Owner Punch & Acceptance-East | 2 07-Nov-24 | 12-Nov-24 | 19 | | Owner Punch & Acceptance |
| Building AEI | · | 0 12-Nov-24 | 12-Nov-24 | 28 | | ▼ 12-Nov-24, Building A Elev |
| C21880 | Building C Elevations Finish date | 0 | 12-Nov-24 | 28 | | ◆ Building C Elevations Finis |
| | spections & TCO | 2 29-Jan-25 | 31-Jan-25 | 0 | | ▼ 31-Jan-25, Bui |
| C37660 | Fire Final Inspection - C | 1 29-Jan-25 | 29-Jan-25 | 0 | | l Fire Final Inspe |
| C37670 | Building Final Inspection - C | 1 30-Jan-25 | 30-Jan-25 | 0 | | ■ Building Final Ir |
| C37680 | TCO-C | 0 31-Jan-25 | 31-Jan-25 | 0 | | I TCO-C |
| Site Utilities | | 167 20-Jan-23 | 18-Sep-23 | 38 | ▼ 18-Sep-23, Sit | |
| Utilities | | 32 20-Jan-23 | 07-Mar-23 | 129 | ▼ 07-Mar-23, Utilities | |
| A0030 | Electric Service | 27 20-Jan-23 | 28-Feb-23 | 129 | Electric Service | |
| A0030 | Telecommunications Service | 5 01-Mar-23 | 07-Mar-23 | 129 | ☐ Telecommunications Service | |
| A0031 | Gas Service | 0 07-Mar-23* | 07-Mar-23 | 129 | Gas Service | |
| Sanitary sewe | | 44 16-Jun-23 | 18-Aug-23 | 58 | ▼ 18-Aug-23, Sanitar | v sewer |
| A4000 | Trench Drains for Sewer | 12 16-Jun-23 | 05-Jul-23 | 58 | Trench Drains for Sewer | , |
| A4000 | Instal Sanitary Sewer Manholes | 10 06-Jul-23 | 19-Jul-23 | 58 | Instal Sanitary Sewer M | 1anholès |
| A4020 | Install Sanitary Sewer Pipes | 12 20-Jul-23 | 04-Aug-23 | 58 | Install Sanitary Sewer W | |
| Actual Level Actual Work | el of Effort Remaining Work ◆ Milestone | 12 20 001 20 | Page 51 of 54 | 30 : : | Data Date : 14-Nov-22 Detailed schedule | |

| | HSE COMSULTANTS | | Eastside II-E | Baseline-Final- | -1 | KWA Construction | | | | |
|--------------------------------------------------|-------------------------------------------|--------------------------------|---------------|-----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|--|--|--|--|
| ID | Activity Name | Original Start | Finish | Total | 2023 | 2024 2025 | | | | |
| | | Duration | | | | ct N D J F M A M J Jul A S Oct N D J F M / | | | | |
| A4030 | Backfill for sewer | 10 07-Aug-23 | 18-Aug-23 | 58 | ■ Backfill | | | | | |
| Storm Sewer | | 64 16-Jun-23 | 18-Sep-23 | 38 | | 3-Şep-23, Ştorm Sewer | | | | |
| A4040 | Trench Drains for Storm | 12 16-Jun-23 | 05-Jul-23 | 38 | Trench Drain | | | | | |
| A4050 | Install Storm Drain Manholes | 10 06-Jul-23 | 19-Jul-23 | 38 | | m Drain Manholes | | | | |
| A4060 | Install Catch Basins | 10 20-Jul-23 | 02-Aug-23 | 38 | ☐ Install Ca | | | | | |
| A4070 | Grade Retention Ponds | 10 03-Aug-23 | 16-Aug-23 | 38 | | Retention Ponds | | | | |
| A4080 | Install Storm Drain Pipes | 12 17-Aug-23 | 01-Sep-23 | 38 | | all Storm Drain Pipes | | | | |
| A4090 | Backfill for Storm | 10 05-Sep-23 | 18-Sep-23 | 38 | 11111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111111 | ackfill for Storm | | | | |
| Water/ fire | | 46 16-Jun-23 | 22-Aug-23 | 56 | | ıg-23, Water/fire | | | | |
| A4100 | Trench Drains for Water | 12 16-Jun-23 | 05-Jul-23 | 56 | Trench Drain | | | | | |
| A4110 | Install Water Lines | 12 06-Jul-23 | 21-Jul-23 | 56 | ☐ Install Wate | | | | | |
| A4120 | Install Fire Lines | 12 06-Jul-23 | 21-Jul-23 | 56 | ☐ Install Fire | Lines | | | | |
| A4140 | Install Water Meter | 10 24-Jul-23 | 04-Aug-23 | 56 | ☐ Install W | /aterMeter | | | | |
| A4150 | Install Fire Hydrants | 10 24-Jul-23 | 04-Aug-23 | 56 | 🗖 Install Fir | | | | | |
| A4130 | Backfill for Water | 12 07-Aug-23 | 22-Aug-23 | 56 | ■ Backfi | | | | | |
| Power | | 46 16-Jun-23 | 22-Aug-23 | 56 | ▼ 22-Au | ıg-23, Power | | | | |
| A4160 | Trench for Power | 12 16-Jun-23 | 05-Jul-23 | 56 | ☐ Trench for Po | ower | | | | |
| A4170 | Install Power Conduits | 12 06-Jul-23 | 21-Jul-23 | 56 | ☐ Install Pow | ver Conduits | | | | |
| A4180 | Install Power Cables | 10 24-Jul-23 | 04-Aug-23 | 56 | 📋 Iŋstall Po | ower Cables | | | | |
| A4200 | Backfill for Power | 12 07-Aug-23 | 22-Aug-23 | 56 | ■ Backfi | ill for Power | | | | |
| Communicat | tions | 46 16-Jun-23 | 22-Aug-23 | 56 | ▼ 22-Au | ıg-23, Communications | | | | |
| A4210 | Trench for Communications | 12 16-Jun-23 | 05-Jul-23 | 56 | Trench for Co | ommunications | | | | |
| A4220 | Install Communications Conduits | 12 06-Jul-23 | 21-Jul-23 | 56 | ☐ Install Com | nmunications Conduits | | | | |
| A4230 | Install Communications Cables | 10 24-Jul-23 | 04-Aug-23 | 56 | ☐ Install Co | ommunications Cables | | | | |
| A4240 | Backfill for Communications | 12 07-Aug-23 | 22-Aug-23 | 56 | □ Backfi | ill for Communications | | | | |
| Gas | | 44 16-Jun-23 | 18-Aug-23 | 58 | ▼ 18-Aug | g-23, Gas | | | | |
| A4250 | Trench for Gas | 12 16-Jun-23 | 05-Jul-23 | 58 | Trench for Ga | | | | | |
| A4260 | Install Gas pipes | 12 06-Jul-23 | 21-Jul-23 | 58 | ☐ Install Gas | | | | | |
| A4270 | Backfill for Gas | 10 24-Jul-23 | 04-Aug-23 | 58 | □ Backfill fo | | | | | |
| A4280 | Instal Gas Meters | 10 07-Aug-23 | 18-Aug-23 | 58 | | Gas Meters | | | | |
| Garage | | 252 19-Sep-23 | 19-Sep-24 | 89 | · · · · · · · · · · · · · · · · · · · | ▼ 19-Sep-24, Garage | | | | |
| Foundation | | 154 19-Sep-23 | 30-Apr-24 | 38 | : : : : : : : : : : : : : | ▼ 30-Apr-24, Foundation | | | | |
| A3810 | Site prepration and setting-out for piles | 20 19-Sep-23 | 17-Oct-23 | 38 | | Site prepration and setting-out for piles | | | | |
| A3820 | Test piles | 20 18-Oct-23 | 15-Nov-23 | 38 | | Test piles | | | | |
| A3830 | Drive production piles | 50 01-Dec-23 | 13-Feb-24 | 38 | | Drive production piles | | | | |
| A3850 | Field Quality Control & Testing | 14 14-Feb-24 | 05-Mar-24 | 38 | | Field Quality Control & Testing | | | | |
| A3860 | Tie Beam | 30 06-Mar-24 | 16-Apr-24 | 38 | | Tie Beam | | | | |
| A3870 | SOG | 10 17-Apr-24 | 30-Apr-24 | 38 | | SOG | | | | |
| Structure | | 78 01-May-24 | 21-Aug-24 | 109 | | ▼ 21-Aug-24, Structure | | | | |
| First Floor | | 64 01-May-24 | 01-Aug-24 | 38 | | ▼ 21-Aug-24, Structure ▼ 01-Aug-24, First Floor | | | | |
| A3880 | First Floor Column | 20 01-May-24 | 29-May-24 | 38 | | First Floor Column | | | | |
| A3880 A3890 | Post Trision Garage Deck | 30 30-May-24 | 12-Jul-24 | 38 | | Post Trision Garage Deck | | | | |
| A3890 A3900 | Post Insion Garage Deck Conc Wall | 30 30-iviay-24 14 15-Jul-24 | | 38 | | Post Insion Garage Deck Conc Wall | | | | |
| Second Flo | | | 01-Aug-24 | | | | | | | |
| A3910 | Conc Wall | 14 02-Aug-24 | 21-Aug-24 | 102 | | ▼▼ 21-Aug-24, Second Floor □ Conc Wall | | | | |
| | CONC WAII | 14 02-Aug-24 | 21-Aug-24 | 102 | | | | | | |
| Ramp | Consents Down | 20 15-Jul-24 | 09-Aug-24 | 89 | | ▼ 09-Aug-24, Ramp | | | | |
| A3920 | Concrete Ramp | 20 15-Jul-24 | 09-Aug-24 | 89 | | Concrete Ramp | | | | |
| Stairs | Farmer when 0 marries at 1 | 56 30-May-24 | 19-Aug-24 | 111 | <u> </u> | ▼ ▼ 19-Aug-24, Stairs | | | | |
| ■ A3980 | Forms,rebar & pouring stairs | 12 30-May-24 | 14-Jun-24 | 143 | | Forms,rebar & pouring stairs | | | | |
| Actual LeveActual Wor | Č . | | Page 52 of 54 | | Data Date : 14-Nov Detailed schedule | v-22 | | | | |

| HSE CPM SCHEDULING CONSULTANTS | | | Eastside | | | astside II-Baseline-Final-1 | | | KWA Construction | | | |
|--------------------------------|-----------------------------------------|----------|-----------|---------------|-------|-----------------------------|---------------------------------------|-------------------|-----------------------|------------------|--|--|
| ID | Activity Name | Original | Start | Finish | Total | | 2023 | 2024 | | | | |
| | rounty Hame | Duration | Ottait | Tillion | Float | NDJFMAN | | | A S Oct N D | 2025 | | |
| A 3990 | Stairs Finishes | 12 | 02-Aug-24 | 19-Aug-24 | 111 | | | | Stairs Finishes | 1.1 | | |
| Finishes | | | 15-Jul-24 | 19-Sep-24 | 89 | | | | 19-Sep-24, Fir | ishes | | |
| A3930 | MEP Rough-ins/ Trimouts | | 15-Jul-24 | 01-Aug-24 | 95 | | | | MEP Rough-ins/ Trim | | | |
| A 3940 | Car Stop | | 12-Aug-24 | 20-Aug-24 | 89 | | | | ☐ Car Stop | 1 1 1 | | |
| ■ A3950 | Signage | | 21-Aug-24 | 29-Aug-24 | 89 | | | | ☐ Signage | | | |
| A3960 | Metal Barrier Cable | | 30-Aug-24 | 10-Sep-24 | 89 | | | | Metal Barrier Ca | able | | |
| A3970 | Wire Mesh Secuirity Fencing | | 11-Sep-24 | 19-Sep-24 | 89 | | | | ☐ Wire Mesh Se | 1 1 1 | | |
| Site Works | Wile Week Cooking | | 19-Sep-23 | 03-Jan-25 | 19 | | | | | 03-Jan-25, Si | | |
| Paving | | | 19-Sep-23 | 15-Feb-24 | 161 | | V | 15-Feb-24, Paving | 7 | 05-0a11-25, Oi | | |
| = A0066 | Fire Lane | | 19-Sep-23 | 30-Jan-24 | 161 | | · · · · · · · · · · · · · · · · · · · | Fire Lane | | | | |
| A0066 | | | | 15-Feb-24 | | | | Concrete Paying | | | | |
| | Concrete Paving | | 31-Jan-24 | | 161 | | | Concrete Paying | | 2-04-11-1-1 | | |
| Hardscape | Site Creding | | 02-Aug-24 | 04-Dec-24 | 38 | | | | | Dec-24, Hards | | |
| A4330 | Site Grading | | 02-Aug-24 | 12-Aug-24 | 38 | | | | Site Grading | | | |
| A4290 | Install Concrete Curbs | | 13-Aug-24 | 21-Aug-24 | 38 | | | | ☐ Install Concrete Cı | | | |
| A4300 | Install Concrete Driveways | | 22-Aug-24 | 05-Sep-24 | 38 | | | | Install Concrete | | | |
| A4310 | Install Concrete sidewalks | | 06-Sep-24 | 19-Sep-24 | 38 | | | | Install Concret | i i i | | |
| A4320 | Install fence | | 20-Sep-24 | 02-Oct-24 | 38 | | | | Install fence | | | |
| A 4340 | Asphalt Cure | 7 | 03-Oct-24 | 11-Oct-24 | 38 | | | | ☐ Asphalt Cu | | | |
| A 4350 | Pavement Markings | 7 | 15-Oct-24 | 23-Oct-24 | 38 | | | | ☐ Pavemen | Markings | | |
| A4360 | Signage | 7 | 24-Oct-24 | 01-Nov-24 | 38 | | | | ☐ Signage | 1 1 1 | | |
| A 4370 | Striping | 7 | 04-Nov-24 | 13-Nov-24 | 38 | | | | ■ Stripino | j | | |
| A 4380 | Pavers | 7 | 14-Nov-24 | 22-Nov-24 | 38 | | | | ☐ Pave | s | | |
| A4440 | Install Site Lighting | 7 | 25-Nov-24 | 04-Dec-24 | 38 | | | | ☐ Inst | all Site Lightir | | |
| Irrigation | | 18 | 12-Nov-24 | 09-Dec-24 | 20 | | | | ▼ 09- | Dec-24, Irriga | | |
| A4420 | Install Irrigation Main System | 9 | 12-Nov-24 | 25-Nov-24 | 20 | | | | ☐ Insta | II Irrigation Ma | | |
| A4430 | Install Surface Irrigation | 9 | 25-Nov-24 | 09-Dec-24 | 20 | | | | □ Ins | tall Surface In | | |
| Landscape | | 16 | 09-Dec-24 | 02-Jan-25 | 20 | | | | — | 02-Jan-25, La | | |
| A4390 | Planting and Landscapin Trim | 9 | 09-Dec-24 | 20-Dec-24 | 20 | | | | □ P | lanting and La | | |
| A4400 | Trees | 7 | 20-Dec-24 | 02-Jan-25 | 20 | | | | | Trees | | |
| Welcome Par | rk | 16 | 09-Dec-24 | 02-Jan-25 | 20 | | | | | 02-Jan-25, W | | |
| A7510 | Planting and Landscapin Trim | 9 | 09-Dec-24 | 20-Dec-24 | 20 | | | | | lanting and L | | |
| ■ A7520 | Trees | | 20-Dec-24 | 02-Jan-25 | 20 | | | | | Trees | | |
| Pool Area | | | 12-Nov-24 | 03-Jan-25 | 19 | | | | | 03-Jan-25, P | | |
| A4510 | Accessible Lift Kit/ Sleeve | | 12-Nov-24 | 21-Nov-24 | 19 | | | | | sible Lift Kit/ | | |
| A4520 | Pool Drain | | 21-Nov-24 | 03-Dec-24 | 19 | | | | □ Poo | | | |
| A4320 A4480 | Pool Coping (Stone) | | 03-Dec-24 | 12-Dec-24 | 19 | | | | | ol Coping (St | | |
| A4400 A4490 | Pool Plaster | | 12-Dec-24 | 23-Dec-24 | 19 | | | | | ool Plaster | | |
| A4490 A4500 | Water line Tile | | 23-Dec-24 | 03-Jan-25 | 19 | | | | : : : : : -: | Water line Til | | |
| Water Founta | | | 12-Nov-24 | 11-Dec-24 | 34 | | | | | Dec-24, Wat | | |
| A4660 | Water fountain work | | 12-Nov-24 | 11-Dec-24 | 34 | | | | | iterfountain v | | |
| Dog Park | Wasi idditali wan | | 12-Nov-24 | 11-Dec-24 | 34 | | | | | Dec-24, Dog | | |
| | Dog park work | | | | | | | | | 1 1 1 | | |
| A4670 | Dog park work | | 12-Nov-24 | 11-Dec-24 | 34 | | | | | g park work | | |
| Site Furniture | | | 12-Nov-24 | 12-Dec-24 | 33 | | | | | -Dec-24, Site | | |
| A4450 | Install Benches | | 12-Nov-24 | 21-Nov-24 | 33 | <u> </u> | | | | Benches | | |
| A4460 | Install Bike Racks | | 21-Nov-24 | 03-Dec-24 | 33 | | | | | all Bike Racks | | |
| A4470 | Install Litter Receptacles | | 03-Dec-24 | 12-Dec-24 | 33 | | | | □ Ins | stall Litter Red | | |
| Closeout | | 30 | 31-Jan-25 | 14-Mar-25 | 0 | | | | | 14 | | |
| A4720 | Final Inspections | 10 | 31-Jan-25 | 13-Feb-25 | 0 | | | | | Final In | | |
| A4730 | Punch List | 15 | 14-Feb-25 | 07-Mar-25 | 0 | | | | | Pun | | |
| | | | | | | | | | | | | |
| | el of Effort Remaining Work ♦ Milestone | | | Page 53 of 54 | | | Data Date: 14-Nov-22 | | | | | |

