

GARFIELD HIGH SCHOOL TRACK AND FIELD

BYROM-DAVEY, INC.

Main Contractor: BYROM-DAVEY, INC.



CPM Scheduling Consultant: HSE CONTRACTORS INC.

Baseline #1 Narrative (Data Date: December 19, 2022)

NTP	December 19, 2022
Final Completion	November 13, 2024

LEGAL DISCLAIMER – This document including any portions, attachments, or exhibits should be considered confidential and legally privileged. You are hereby notified that any unauthorized dissemination, distribution, or copying of this document or any of its contents is strictly prohibited. If you received this document in error or are not the intended recipient, immediately destroy the original document and any copies of it from your computer system and notify HSE Contractors, Inc. Any information contained herein cannot be used in any manner that may be detrimental to HSE Contractors, Inc.

Contents


1. Project Information.....	3
1.1. Scope of Work	3
1.2. Project Location	3
2. Project Phasing & Sequencing	4
2.1. Procurement and submittals.....	4
2.2. Construction	4
3. Key Dates	5
4. WBS	6
5. Calendars	7
6. Working hours	7
7. Critical path.....	8
8. Resource Histogram	10
9. Cost Histogram.....	11
10. Activity Coding	12
11. Conclusion	15

1. Project Information

1.1. Scope of Work

The scope of work of Garfield track and field project includes activities across different sections. These include site preparation, removal of existing structures, installation of new features such as curbing and drainage, as well as specialized installations like synthetic turf fields, track surfacing, and sports venue equipment. The project also involves upgrades for accessibility, landscaping, and infrastructure enhancements such as electrical work, irrigation, and signage installation. Overall, the scope aims to create functional and safe facilities for various sports and recreational activities.

1.2. Project Location



Project Location

2. Project Phasing & Sequencing

2.1. Procurement and submittals

This phase of the project contains the activities for the procurement cycle for main project elements which is divided into Prepare and Submit, Review and Approve, Fabricate and Deliver. Procurement is a major stage for this project due to the long lead time for the arrival of the material delivery driving the start of the construction phase as a consequence.

2.2. Construction

The construction project encompasses a variety of activities across different areas. The scope of work for the Track and Field section includes tasks like site preparation, removal of existing features such as grass, fencing, and concrete, as well as the installation of curbing, drainage systems, and goal post footings. There are also masonry and wall construction components, along with groundwork for bleachers and synthetic turf installation. The West Side Improvement with Stairs involves forming wall footings, installing handrails, and addressing accessibility aspects. The Synthetic Turf Field and Synthetic Track Surfacing phases focus on cooling system installation, geotextile placement, and surfacing layers.

For Site Work, activities encompass electrical work, fencing, irrigation, planting, and installing drinking fountains. Upgrades to the existing restroom building for ADA compliance are planned. Shot Put, Long Jump, and Pole Vault Venues require specialized installations, while the Parking Area involves grading, paving, striping, and installing various features like signage and wheel stops. The Scoreboard installation is part of enhancing event functionality, and the Concrete Visitor Bleachers involve grading, concrete pouring, and creating accessibility ramps.

Each segment aims to create a functional and safe environment for the specified activities, considering site preparation, structural elements, and amenities.

3. Key Dates

<u>Item</u>	<u>Start</u>	<u>Finish</u>
MS01 - NOTICE TO PROCEED WITH PRECONSTRUCTION SERVICES (NTP-P)	Dec/19/2022	
MS04 - NOTICE TO PROCEED WITH DESIGN (NTP-D)	Dec/19/2022	
30 Calendar Days After the Effective Date of the NTP-P	Dec/19/2022	Jan/16/2023
150 Calendar Days From NTP-D	Dec/19/2022	May/16/2023
60 Calendar Days After the Effective Date of the NTP-P	Dec/19/2022	Feb/15/2023
MS05 - PRE-CONSTRUCTION SCHEDULING CONFERENCE WITH OAR	Jan/10/2023	
7 Calendar Days of Completion of Milestone 2-Ms #02	Jan/10/2023	Jan/16/2023
MS02 - FIELD VERIFICATION OF SITE AND REFERENCE DOCUMENTS	Jan/17/2023	
MS06 - PRELIMINARY CONSTRUCTION SCHEDULE	Jan/17/2023	
MS03 - PHASING PLAN & SITE USAGE/LOGISTICS PLAN	Feb/16/2023	
MS08 - DSA SUBMITTAL OF 100% CONSTRUCTION DOCUMENTS	May/17/2023	
30 Calendar Days After DSA Submittal Of 100% Documents-MS #08	May/17/2023	Jun/14/2023
180 Calendar Days After DSA Submittal Of 100% Documents-MS #08	May/17/2023	Nov/12/2023
MS07 - PROPOSED BASELINE SCHEDULE	Jun/15/2023	
30 Calendar Days After the Proposed Schedule MS #07	Jun/15/2023	Jul/14/2023
MS10 - BASELINE CONSTRUCTION SCHEDULE COMPLETE		Jul/14/2023
MS09 - DSA REVIEW OF DOCUMENTS		Nov/12/2023
30 Calendar Days from The Release of Back Check	Nov/13/2023	Dec/11/2023
10 Calendar Days After the DSA REVIEW OF DOCUMENTS MS09	Nov/13/2023	Nov/21/2023
Design Build Contractor Revise & Resubmit 100% CD		Nov/21/2023
MS11 - DSA APPROVAL OF PROJECT	Dec/12/2023	
14 Calendar Days After DSA Approval of Plans	Dec/12/2023	Dec/24/2023
MS12 - NOTICE TO PROCEED WITH CONSTRUCTION (NTP-C)	Dec/25/2023	
MS13 - DISTRICT CONTROLLED SCHEDULE CONTINGENCY ALLOWANCE	Jul/09/2024	Jul/23/2024
MS14 - WEATHER RAIN IMPACT ALLOWANCE	Jul/24/2024	Aug/16/2024
MS15 - SUBSTANTIAL COMPLETION		Aug/16/2024
10 Calendar Days After Substantial Completion	Aug/17/2024	Aug/25/2024
30 Calendar Days After Substantial Completion	Aug/17/2024	Sep/14/2024
90 Calendar Days After Substantial Completion	Aug/17/2024	Nov/12/2024
MS16 - OWNERS MOVE-IN		Aug/25/2024
MS17 - CONSTRUCTION CLOSEOUT		Sep/14/2024
MS18 - FINAL CONSTRUCTION COMPLETION OF PROJECT		Sep/14/2024
MS19 - FINAL DESIGN CLOSEOUT		Sep/14/2024
MS20 - DSA CERTIFICATION BY PHASE		Nov/13/24

4. WBS

The below figure is extracted from the baseline schedule of the project on the P6 software and shows all WBS levels. The table reflects how the contractor can manage all project components and monitor their progress separately and/ or collectively. The Milestones section includes all important milestones for the project. The Preconstruction & Procurement section includes major submittals required by the contract and specifications. The Procurement section includes the procurement cycle for important materials arranged by stage. And the Construction Section is divided into every saturation and its levels.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float
	GARFIELD HIGH SCHOOL TRACK AND FIELD	476.00	Dec/19/22	Nov/13/24	0.00
	MILESTONES	696.00	Dec/19/22	Nov/13/24	0.00
	DESIGN PACKAGE 2	696.00	Dec/19/22	Nov/13/24	0.00
	PROCUREMENT / SUBMITTALS	75.00	Dec/29/23	Apr/11/24	154.00
	GENERAL CONDITIONS	163.00	Dec/26/23	Aug/1/24	0.00
	PROJECT CLOSE OUT	6.00	Jun/29/24	Jul/6/24	0.00
	SWPPP	163.00	Dec/26/23	Aug/1/24	0.00
	CONSTRUCTION	128.00	Dec/29/23	Jul/6/24	3.00
	TRACK AND FIELD	127.00	Dec/29/23	Jun/29/24	4.00
	WEST SIDE IMPROVEMENT WITH STAIRS	56.00	Feb/2/24	May/20/24	6.00
	SYNTHETIC TURF FIELD	39.00	Apr/04/24	May/29/24	0.00
	SYNTHETIC TRACK SURFACING	49.00	Apr/18/24	Jun/27/24	0.00
	SITEWORK (PAVING, FENCING AND GATES)	83.00	Mar/01/24	Jun/27/24	0.00
	ADA UPGRADE OF EXISTING RESTROOM BUILDING	5.00	May/14/24	May/20/24	6.00
	SHOT PUT VENUE	8.00	May/14/24	May/20/24	7.00
	PARKING AREA	21.00	Apr/30/24	May/29/24	23.00
	LONG JUMP VENUE	8.00	Apr/03/24	Apr/12/24	4.00
	POLE VULT VENUE	80.00	Mar/01/24	Jul/6/24	3.00
	SCOREBOARD	18.00	Apr/24/24	May/17/24	30.00
	CONCRETE VISITOR BLEACHERS	66.00	Feb/1/24	May/20/24	13.00

Project WBS

5. Calendars

This section contains details on the calendars which are assigned on all activities. The calendar usage and assignment demonstrate that the builder has taken into account all official Weekends specified by the contract, and has scheduled the project activities efficiently to minimize any risk on project completion. The Calendars used in this project are Default Calendar, PROJECT CALENDAR 7X8 and PROJECT CALENDAR 5 DAYS / WK 8 HRS / DAY.


PROJECT CALENDAR 5 DAYS / WK 8 HRS / DAY: the calendar is based on a 5-day week and recognizes weekends as non-working days and is assigned to construction activities. District recognized holidays and weather days are as follows:

- New Year's Day
- Martin Luther King Day
- Presidents' Day (San Diego Only)
- ½ day on Good Friday
- Memorial Day
- Juneteenth
- Independence Day
- Labor Day
- Veterans Day
- Thanksgiving Day
- Friday after Thanksgiving
- Christmas Eve
- Christmas Day
- New Year's Eve (1/2 day)

PROJECT CALENDAR 7X8: the calendar is based on a 7-day week work 8 hours a day and it's assigned to milestones and design package activities.

6. Working hours

The working hours are 8 hours per day, totalling 40 hours per week and 172 hours per month. These work durations have been used throughout all scheduled construction activities to calculate durations and remaining time to complete.



Hours/Day	Hours/Week	Hours/Month	Hours/Year
8.0	40.0	172.0	2000.0

7. Critical path

The GARFIELD HIGH SCHOOL TRACK AND FIELD project is outlined to commence on December 19, 2022, and is projected to conclude by November 13, 2024. The project consists of various milestones and phases that are essential for its successful completion.

The initial milestones encompass the NOTICE TO PROCEED phases, with the PRECONSTRUCTION SERVICES (NTP-P) and DESIGN (NTP-D) initiated on December 19, 2022. The subsequent 150 CALENDAR DAYS period after NTP-D extends until May 16, 2023. This is followed by the DSA SUBMITTAL OF 100% CONSTRUCTION DOCUMENTS milestone on May 17, 2023, and a subsequent 180 CALENDAR DAYS phase until November 12, 2023.

Further key milestones include DSA REVIEW OF DOCUMENTS on November 13, 2023, with a 30 CALENDAR DAYS timeframe for this stage. The DSA APPROVAL OF PROJECT milestone is projected for December 12, 2023, with a 14 CALENDAR DAYS window afterward. Subsequently, the NOTICE TO PROCEED WITH CONSTRUCTION (NTP-C) is scheduled for December 26, 2023.

General conditions encompassing PLA/CONTRACTOR TRADE ASSIGNMENT PERIOD, PRE-CONSTRUCTION MEETING, and MOBILIZE SITE TO BEGIN CONSTRUCTION are planned between December 26 and 28, 2023. The CONSTRUCTION phase starts on December 29, 2023, and spans until June 27, 2024.

Activities within the TRACK AND FIELD phase begin on December 29, 2023, and proceed through April 30, 2024. These include tasks like potholing, hazardous material mitigation, grass removal, electrical dismantling, tree removal, and the installation of various features like curbing and drainage systems.


The WEST SIDE IMPROVEMENT WITH STAIRS phase, from February 29 to March 27, 2024, involves activities such as forming wall footings, installing rebar, pouring and stripping wall footings, and backfilling.

The SYNTHETIC TURF FIELD phase, scheduled from April 4 to May 29, 2024, includes tasks like installing a field cooling system, geotextile fabric, Trex header, and synthetic turf in two phases.


The SYNTHETIC TRACK SURFACING phase, slated from May 30 to June 27, 2024, encompasses the application of track surfacing base mats, top layers, and striping.

Lastly, the SITE WORK (PAVING, FENCING AND GATES) phase, spanning from June 21 to June 27, 2024, involves tasks such as installing fence fabric, gates, and drinking fountains.

The project is designed to be efficiently executed with various timelines and milestones, aiming for completion within the projected timeframe.




8. Resource Histogram



The resource histogram illustrates the monthly resource requirements throughout the project, with the design phase extending from NTP until December 2023. Resource demand will reach its highest point in April 2024, while July 2024 will experience the lowest resource utilization.

9. Cost Histogram



The provided histogram illustrates the cost distribution across the project's timeline. Costs are relatively low during the Design phase. However, once the Construction phase commences, costs notably escalate, reaching their zenith in April 2024 at \$2,183,597, and hitting their lowest point in November 2024 at \$47,767.

10. Activity Coding

The activities on this project were coded according to the specifications by Area, Type of Work, CSI Division, Responsibility, Stage, SPEC and SBST as following Pictures:

By Area

Activity ID	Activity Name	Original Duration	Start	Finish
☛ MILESTONES		696	Dec/19/22	Nov/13/24
☛ DESIGN PACKAGE 1		696	Dec/19/22	Nov/13/24
☛ GENERAL CONDITIONS		163	Dec/26/23	Aug/16/24
☛ SUBMITTAL / PROCUREMENT		75	Dec/29/23	Mar/12/24
☛ SWPPP		163	Dec/26/23	Aug/16/24
☛ TRACK AND FIELD		129	Dec/29/23	Jul/02/24
☛ PARKING AREA		21	Apr/30/24	May/29/24
☛ No AREA-LAUSD		696	Dec/19/22	Nov/13/24

By SBST:

Activity ID	Activity Name	Original Duration	Start	Finish
☛ MILESTONES		696	Dec/19/22	Nov/13/24
☛ DESIGN		696	Dec/19/22	Nov/13/24
☛ PARKING AREA		21	Apr/30/24	May/29/24
☛ SUBMITTAL		75	Dec/29/23	Mar/12/24
☛ GENERAL CONDITIONS		163	Dec/26/23	Aug/16/24
☛ POTHOLES		5	Dec/29/23	Jan/05/24
☛ HAZARDOUS MATERIAL MITIGATION		5	Jan/09/24	Jan/12/24
☛ DEMOLITION		10	Jan/09/24	Jan/18/24
☛ SWPPP		163	Dec/26/23	Aug/16/24
☛ GRADING		50	Jan/17/24	Mar/27/24
☛ ELECTRICAL		30	Mar/01/24	Apr/11/24
☛ RETAINING WALL		15	Feb/29/24	Mar/20/24
☛ DRAINAGE		22	Mar/21/24	Apr/19/24
☛ WATER SERVICE		1	Apr/04/24	Apr/04/24
☛ CURBING		25	Feb/23/24	Mar/29/24
☛ PERMEABLE BASE		4	Apr/24/24	Apr/29/24
☛ IRRIGATION		15	Apr/09/24	Apr/25/24
☛ POLE VAULT VENUE		81	Mar/07/24	Jul/01/24
☛ FIELD		81	Mar/07/24	May/01/24
☛ LONG JUMP VENUE		8	Mar/12/24	Mar/21/24
☛ DISCUS VENUE		82	Mar/07/24	Jul/02/24
☛ TRACK SURFACING		50	Apr/17/24	Jun/27/24
☛ SYNTHETIC TURF		39	Apr/04/24	May/29/24
☛ SHOT PUT VENUE		8	May/04/24	May/23/24
☛ SCOREBOARD		15	Apr/23/24	May/13/24
☛ FENCING		75	Mar/07/24	Jun/27/24
☛ BLEACHERS		80	Feb/16/24	May/10/24
☛ PLANTING		8	May/13/24	May/22/24
☛ PLUMBING		3	Jun/25/24	Jun/27/24
☛ RESTROOMS		5	May/04/24	May/20/24
☛ No SBST		696	Dec/19/22	Nov/13/24

By Spec:

Activity ID	Activity Name	Original Start Duration	Finish
PHASING OF THE WORK	000	01/01/22	10/01/22
PROJECT COORDINATION	400	01/01/22	10/01/22
CONSTRUCTION SCHEDULE	100	01/01/23	08/01/24
CONSTRUCTION FACILITIES AND TEMPORARY CONTROLS	100	01/01/23	08/01/24
CONTRACT CLOSEOUT	3	01/01/24	01/01/24
STORM WATER POLLUTION PREVENTION	100	01/01/23	08/01/24
ABATEMENT OF HAZARDOUS MATERIALS	10	01/01/23	01/01/24
DEMOLITION	10	01/01/23	01/01/24
ASBESTOS ABATEMENT AND ASBESTOS RELATED DISTURBANCE	4	01/01/23	01/01/24
LEAD ABATEMENT AND LEAD RELATED CONSTRUCTION WORK	4	01/01/23	01/01/24
CONCRETE FORMING ACCESSORIES	40	01/01/23	01/01/24
CONCRETE REINFORCING	50	01/01/23	01/01/24
CAST IN PLACE CONCRETE	50	01/01/23	01/01/24
CONCRETE UNIT MASONRY	70	01/01/23	01/01/24
HOT-DIP GALVANIZING	50	01/01/23	01/01/24
METAL FABRICATIONS	100	01/01/23	01/01/24
METAL STAIRS AND RAILINGS	50	01/01/23	01/01/24
JOINT SEALANTS	50	01/01/23	01/01/24
HOLLOW METAL DOORS AND FRAMES	60	01/01/23	01/01/24
ACCESS PANELS AND FRAMES	50	01/01/23	01/01/24
DOOR HARDWARE	70	01/01/23	01/01/24
NON-STRUCTURAL METAL FRAMING	50	01/01/23	01/01/24
GYP SUM BOARD	50	01/01/23	01/01/24
PAINTING AND COATING	80	01/01/23	01/01/24
PAINTING OF EXISTING FACILITIES	50	01/01/23	01/01/24
GRAFFITI-RESISTANT COATINGS	50	01/01/23	01/01/24
SIGNAGE	100	01/01/23	01/01/24
PHENOLIC TOILET COMPARTMENTS	70	01/01/23	01/01/24
TOILET ACCESSORIES	100	01/01/23	01/01/24
PLAYFIELD EQUIPMENT & STRUCTURES - MS & HS	100	01/01/23	01/01/24
POLE VAULT LANDING SYSTEM	50	01/01/23	01/01/24
TEST AND ACCEPTANCE REQUIREMENTS	50	01/01/23	01/01/24
COMMON WORK RESULTS FOR ELECTRICAL	50	01/01/23	01/01/24
BASIC ELECTRICAL MATERIALS AND METHODS	50	01/01/24	01/01/24
LOW-VOLTAGE WIRES (600 VOLT AC)	50	01/01/23	01/01/24
GROUNDING AND BONDING	50	01/01/23	01/01/24
RACEWAYS AND BOXES FITTING AND SUPPORTS	50	01/01/23	01/01/24
ELECTRICAL SYSTEMS COMMISSIONING	50	01/01/23	01/01/24
PREMISES WIRING FOR CONVERGENCE OF COMMUNICATIONS	50	01/01/23	01/01/24
CONVERGED IP PUBLIC ADDRESS AND INTERCOMMUNICATIONS	50	01/01/23	01/01/24
GRADING	70	01/01/24	01/01/24
BASE COURSE	50	01/01/23	01/01/24
EXCAVATION AND FILL (SYNTHETIC PLAY FIELDS)	60	01/01/23	01/01/24
ASPHALT PAVEMENT REPAIR	50	01/01/23	01/01/24
ASPHALT PAVING	100	01/01/23	01/01/24
SEAL FOR BITUMINOUS SURFACING	50	01/01/23	01/01/24
SITE CONCRETE WORK	50	01/01/23	01/01/24
PRECAST CONCRETE PARKING BUMPERS	100	01/01/23	01/01/24
DETECTABLE WARNING SURFACING	100	01/01/23	01/01/24
SYNTHETIC FIELD SPORT SURFACING	100	01/01/23	01/01/24
SYNTHETIC RUNNING TRACK SURFACING	50	01/01/23	01/01/24
POTABLE WATER IRRIGATION	50	01/01/23	01/01/24
IRRIGATION CONTROLS	40	01/01/23	01/01/24
PLANTING	100	01/01/23	01/01/24
SITE WATER DISTRIBUTION SYSTEMS	100	01/01/23	01/01/24
SITE SANITARY SEWER UTILITIES	50	01/01/23	01/01/24
STORM DRAINAGE UTILITIES	70	01/01/23	01/01/24
No SPEC	000	01/01/22	10/01/22

By Division:

Activity ID	Activity Name	Original Duration	Start	Finish
GENERAL REQUIREMENTS		476	Dec/19/22	Nov/13/24
EXISTING CONDITIONS		15	Dec/29/23	Jan/19/24
CONCRETE		94	Dec/29/23	May/10/24
MASONRY		77	Dec/29/23	Apr/17/24
METALS		126	Dec/29/23	Jun/27/24
THERMAL AND MOISTURE PROTECTION		34	Dec/29/23	Jan/31/24
OPENINGS		75	Dec/29/23	Mar/12/24
FINISHES		40	Dec/29/23	Apr/22/24
SPECIALITES		102	Dec/29/23	May/22/24
EQUIPMENT		125	Dec/29/23	Jun/02/24
ELECTRICAL		73	Dec/29/23	Apr/11/24
COMMUNICATIONS		34	Dec/29/23	Jan/31/24
EARTHWORK		87	Dec/29/23	May/01/24
EXTERIOR IMPROVEMENTS		126	Dec/29/23	Jun/27/24
UTILITIES		126	Dec/29/23	Jun/27/24
No DIVISION		696	Dec/19/22	Nov/13/24

By Type of Work:

Activity ID	Activity Name	Original Duration	Start	Finish
MILESTONES		696	Dec/19/22	Nov/13/24
DESIGN PACKAGE 1		696	Dec/19/22	Nov/13/24
SUBMITTALS / PROCUREMENT		75	Dec/29/23	Mar/12/24
GENERAL CONDITIONS		162	Dec/29/23	Aug/16/24
SWPPP		162	Dec/29/23	Aug/16/24
CONSTRUCTION		126	Dec/29/23	Jun/02/24
No TYPE-LAUD		696	Dec/19/22	Nov/13/24

By Responsibility:

Activity ID	Activity Name	Original Duration	Start	Finish
DESIGN		696	Dec/19/22	Nov/13/24
BDI		476	Dec/19/22	Nov/13/24
SUBCONTRACTOR		162	Dec/29/23	Aug/16/24
No RESP		696	Dec/19/22	Nov/13/24

By Stage:

Activity ID	Activity Name	Original Duration	Start	Finish
DESIGN		696	Dec/19/22	Nov/13/24
SUBMITTAL		75	Dec/29/23	Mar/12/24
PARKING AREA		21	Apr/30/24	May/29/24
GENERAL CONDITIONS		163	Dec/26/23	Aug/16/24
SWPPP		163	Dec/26/23	Aug/16/24
MILESTONES		696	Dec/19/22	Nov/13/24
DEMO / GRADING		62	Dec/29/23	Mar/27/24
CONCRETE		36	Feb/29/24	Apr/18/24
UNDERGROUND UTILITIES		2	Apr/18/24	Apr/19/24
LANDSCAPING		15	Apr/05/24	Apr/25/24
FIELD		95	Feb/16/24	Jul/02/24
No STAGE		696	Dec/19/22	Nov/13/24

11. Conclusion

Scope of Work:

The scope of work of Garfield track and field project includes activities across different sections. These include site preparation, removal of existing structures, installation of new features such as curbing and drainage, as well as specialized installations like synthetic turf fields, track surfacing, and sports venue equipment. The project also involves upgrades for accessibility, landscaping, and infrastructure enhancements such as electrical work, irrigation, and signage installation. Overall, the scope aims to create functional and safe facilities for various sports and recreational activities.

Key Dates:

<u>Item</u>	<u>Start</u>	<u>Finish</u>
MS01 - NOTICE TO PROCEED WITH PRECONSTRUCTION SERVICES (NTP-P)	Dec/19/2022	
MS04 - NOTICE TO PROCEED WITH DESIGN (NTP-D)	Dec/19/2022	
30 Calendar Days After the Effective Date of the NTP-P	Dec/19/2022	Jan/16/2023
150 Calendar Days From NTP-D	Dec/19/2022	May/16/2023
60 Calendar Days After the Effective Date of the NTP-P	Dec/19/2022	Feb/15/2023
MS05 - PRE-CONSTRUCTION SCHEDULING CONFERENCE WITH OAR	Jan/10/2023	
7 Calendar Days of Completion of Milestone 2-Ms #02	Jan/10/2023	Jan/16/2023
MS02 - FIELD VERIFICATION OF SITE AND REFERENCE DOCUMENTS	Jan/17/2023	
MS06 - PRELIMINARY CONSTRUCTION SCHEDULE	Jan/17/2023	
MS03 - PHASING PLAN & SITE USAGE/LOGISTICS PLAN	Feb/16/2023	
MS08 - DSA SUBMITTAL OF 100% CONSTRUCTION DOCUMENTS	May/17/2023	
30 Calendar Days After DSA Submittal Of 100% Documents-MS #08	May/17/2023	Jun/14/2023
180 Calendar Days After DSA Submittal Of 100% Documents-MS #08	May/17/2023	Nov/12/2023
MS07 - PROPOSED BASELINE SCHEDULE	Jun/15/2023	
30 Calendar Days After the Proposed Schedule MS #07	Jun/15/2023	Jul/14/2023
MS10 - BASELINE CONSTRUCTION SCHEDULE COMPLETE		Jul/14/2023
MS09 - DSA REVIEW OF DOCUMENTS		Nov/12/2023
30 Calendar Days from The Release of Back Check	Nov/13/2023	Dec/11/2023
10 Calendar Days After the DSA REVIEW OF DOCUMENTS MS09	Nov/13/2023	Nov/21/2023
Design Build Contractor Revise & Resubmit 100% CD		Nov/21/2023
MS11 - DSA APPROVAL OF PROJECT	Dec/12/2023	
14 Calendar Days After DSA Approval of Plans	Dec/12/2023	Dec/24/2023
MS12 - NOTICE TO PROCEED WITH CONSTRUCTION (NTP-C)	Dec/25/2023	
MS13 - DISTRICT CONTROLLED SCHEDULE CONTINGENCY ALLOWANCE	Jul/09/2024	Jul/23/2024
MS14 - WEATHER RAIN IMPACT ALLOWANCE	Jul/24/2024	Aug/16/2024
MS15 - SUBSTANTIAL COMPLETION		Aug/16/2024
10 Calendar Days After Substantial Completion	Aug/17/2024	Aug/25/2024
30 Calendar Days After Substantial Completion	Aug/17/2024	Sep/14/2024
90 Calendar Days After Substantial Completion	Aug/17/2024	Nov/12/2024
MS16 - OWNERS MOVE-IN		Aug/25/2024
MS17 - CONSTRUCTION CLOSEOUT		Sep/14/2024
MS18 - FINAL CONSTRUCTION COMPLETION OF PROJECT		Sep/14/2024
MS19 - FINAL DESIGN CLOSEOUT		Sep/14/2024
MS20 - DSA CERTIFICATION BY PHASE		Nov/13/24

Calendars:

This section contains details on the calendars which are assigned on all activities. The calendar usage and assignment demonstrate that the builder has taken into account all official Weekends specified by the contract, and has scheduled the project activities efficiently to minimize any risk on project completion. The Calendars used in this project are Default Calendar, PROJECT CALENDAR 7X8 and PROJECT CALENDAR 5 DAYS / WK 8 HRS / DAY.

PROJECT CALENDAR 5 DAYS / WK 8 HRS / DAY: the calendar is based on a 5-day week and recognizes weekends as non-working days and is assigned to construction activities. District recognized holidays and weather days are as follows:

- New Year's Day
- Martin Luther King Day
- Presidents' Day (San Diego Only)
- ½ day on Good Friday
- Memorial Day
- Juneteenth
- Independence Day
- Labor Day
- Veterans Day
- Thanksgiving Day
- Friday after Thanksgiving
- Christmas Eve
- Christmas Day
- New Year's Eve (1/2 day)

PROJECT CALENDAR 7X8: the calendar is based on a 7-day week work 8 hours a day and it's assigned to milestones and design package activities.

Critical path:

The GARFIELD HIGH SCHOOL TRACK AND FIELD project is outlined to commence on December 19, 2022, and is projected to conclude by November 13, 2024. The project consists of various milestones and phases that are essential for its successful completion.

The initial milestones encompass the NOTICE TO PROCEED phases, with the PRECONSTRUCTION SERVICES (NTP-P) and DESIGN (NTP-D) initiated on December 19, 2022. The subsequent 150 CALENDAR DAYS period after NTP-D extends until May 16, 2023. This is followed by the DSA SUBMITTAL OF 100% CONSTRUCTION DOCUMENTS milestone on May 17, 2023, and a subsequent 180 CALENDAR DAYS phase until November 12, 2023.

Further key milestones include DSA REVIEW OF DOCUMENTS on November 13, 2023, with a 30 CALENDAR DAYS timeframe for this stage. The DSA APPROVAL OF PROJECT milestone is projected for December 12, 2023, with a 14 CALENDAR DAYS window afterward. Subsequently, the NOTICE TO PROCEED WITH CONSTRUCTION (NTP-C) is scheduled for December 26, 2023.

General conditions encompassing PLA/CONTRACTOR TRADE ASSIGNMENT PERIOD, PRE-CONSTRUCTION MEETING, and MOBILIZE SITE TO BEGIN CONSTRUCTION are planned

between December 26 and 28, 2023. The CONSTRUCTION phase starts on December 29, 2023, and spans until June 27, 2024.

Activities within the TRACK AND FIELD phase begin on December 29, 2023, and proceed through April 30, 2024. These include tasks like potholing, hazardous material mitigation, grass removal, electrical dismantling, tree removal, and the installation of various features like curbing and drainage systems.

The WEST SIDE IMPROVEMENT WITH STAIRS phase, from February 29 to March 27, 2024, involves activities such as forming wall footings, installing rebar, pouring and stripping wall footings, and backfilling.

The SYNTHETIC TURF FIELD phase, scheduled from April 4 to May 29, 2024, includes tasks like installing a field cooling system, geotextile fabric, Trex header, and synthetic turf in two phases.

The SYNTHETIC TRACK SURFACING phase, slated from May 30 to June 27, 2024, encompasses the application of track surfacing base mats, top layers, and striping.

Lastly, the SITE WORK (PAVING, FENCING AND GATES) phase, spanning from June 21 to June 27, 2024, involves tasks such as installing fence fabric, gates, and drinking fountains.

The project is designed to be efficiently executed with various timelines and milestones, aiming for completion within the projected timeframe.

Activity Coding:

The activities on this project were coded according to the specifications by Area, Type of Work, CSI Division, Responsibility, Stage, SPEC and SBST.

Resource Histogram:

The resource histogram illustrates the monthly resource requirements throughout the project, with the design phase extending from NTP until December 2023. Resource demand will reach its highest point in April 2024, while July 2024 will experience the lowest resource utilization.

Cost Histogram:

The provided histogram illustrates the cost distribution across the project's timeline. Costs are relatively low during the Design phase. However, once the Construction phase commences, costs notably escalate, reaching their zenith in April 2024 at \$2,183,597, and hitting their lowest point in November 2024 at \$47,767.