

Contract No.140R6018C0010 Pueblo Dam Buttress Contraction Joint Treatment, Fryingpan - Arkansas Project,Colorado			<div><div></div><div>HSE</div><div>CPM SCHEDULING CONSULTANTS</div></div>				<div><div></div><div>LILLARD & CLARK</div><div>Construction Company, Inc.</div></div>																								
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
Pueblo Base Schedule 5-29-18 - A& B Scope of Work only R.1		551	03-Oct-18	05-Apr-20	0																										05-Apr-20, Pueblo Base Schedule 5-29-18 - A& B Scope of Work only R.1
A& B Scope of Work		551	03-Oct-18	05-Apr-20	0																										05-Apr-20, A& B Scope of Work
PUEBLO DAM BUTTRESS CONTRACTION JOINT TREATMENT PROJECT		551	03-Oct-18	05-Apr-20	0																										05-Apr-20, PUEBLO DAM BUTTRESS CONTRACTION JOINT TREATMENT PROJECT
A1000	Contract Award - Schedule A and B	0	03-Oct-18*		0																										
A1010	Notice to Proceed - Schedule A and B	0	16-Oct-18*		189																										
A3310	Final Completion	0		05-Apr-20*	0																										◆ Final Completion
Schedule A and B Complete		551	03-Oct-18	05-Apr-20	0																										05-Apr-20, Schedule A and B Complete
Mobilization and Preparatory Work		206	03-Oct-18	26-Apr-19	27																										26-Apr-19, Mobilization and Preparatory Work
A1020	RSN 1 - Bonds	9	03-Oct-18	16-Oct-18	112																										RSN 1 - Bonds
A1050	RSN 3 - Insurance work on a Government Installation	10	03-Oct-18	17-Oct-18	111																										RSN 3 - Insurance work on a Government Installation
A1070	RSN 4 - Liability Insurance	10	03-Oct-18	17-Oct-18	111																										RSN 4 - Liability Insurance
A1090	RSN 5 - Equal Opportunity	10	03-Oct-18	17-Oct-18	111																										RSN 5 - Equal Opportunity
A1110	RSN 6 - Reporting Executive Compensation and First Tier Subcontract Awards	10	03-Oct-18	17-Oct-18	111																										RSN 6 - Reporting Executive Compensation and First Tier Subcontract Awards
A1130	RSN 7 - Personal Identity Verification	25	03-Oct-18	07-Nov-18	96																										RSN 7 - Personal Identity Verification
A1150	RSN 9 - Labor Standards Data	10	03-Oct-18	17-Oct-18	111																										RSN 9 - Labor Standards Data
A1170	RSN 11 - Site Security GP-7 and WBR 1452.237-80 - employees	10	03-Oct-18	17-Oct-18	111																										RSN 11 - Site Security GP-7 and WBR 1452.237-80 - employees
A1190	RSN 12 - Site Security GP-7 and WBR 1452.237-80 - vehicles	10	03-Oct-18	17-Oct-18	111																										RSN 12 - Site Security GP-7 and WBR 1452.237-80 - vehicles
A1210	RSN 13 - Employment Verification 52.222-56 and ET02-20	10	03-Oct-18	17-Oct-18	111																										RSN 13 - Employment Verification 52.222-56 and ET02-20
A1230	RSN 14 - Estimate of percentage of recovered material content for EPA designated items	10	03-Oct-18	17-Oct-18	111																										RSN 14 - Estimate of percentage of recovered material content for EPA designated items
A1250	RSN 01 14 10-1 Use of Site - Land Use and Landscape Rehabilitation Plan	15	03-Oct-18	24-Oct-18	106																										RSN 01 14 10-1 Use of Site - Land Use and Landscape Rehabilitation Plan
A1270	RSN 01 14 10-2 Use of Site - Schedule for Contractor Use of Reservoir and Boat Ramps	15	03-Oct-18	24-Oct-18	106																										RSN 01 14 10-2 Use of Site - Schedule for Contractor Use of Reservoir and Boat Ramps
A1290	RSN 01 32 10-1 Construction Program - Representative Information	10	03-Oct-18	17-Oct-18	111																										RSN 01 32 10-1 Construction Program - Representative Information
A1310	RSN 01 32 10-2 Construction Program - Baseline Schedule	15	03-Oct-18	24-Oct-18	106																										RSN 01 32 10-2 Construction Program - Baseline Schedule
A1330	RSN 01 32 10-4 Construction Program - Time Impact Analysis	15	03-Oct-18	24-Oct-18	106																										RSN 01 32 10-4 Construction Program - Time Impact Analysis
A1350	RSN 01 35 10-1 Safety Data Sheets - Complete LHM and SDS	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 10-1 Safety Data Sheets - Complete LHM and SDS
A1370	RSN 01 35 20-1 Safety and Health - Safety Program	10	03-Oct-18	17-Oct-18	111																										RSN 01 35 20-1 Safety and Health - Safety Program
A1390	RSN 01 35 20-3 Safety and Health - Respirator User Documentation	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 20-3 Safety and Health - Respirator User Documentation
A1410	RSN 01 35 20-4 Safety and Health - Crane Operation Certificates	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 20-4 Safety and Health - Crane Operation Certificates
A1430	RSN 01 35 20-5 Safety and Health - Exposure Assessment Form	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 20-5 Safety and Health - Exposure Assessment Form
A1450	RSN 01 35 20-6 Safety and Health - Other Training Certificates	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 20-6 Safety and Health - Other Training Certificates
A1470	RSN 01 35 25-1 Marine Work - Barge Certification	15	03-Oct-18	24-Oct-18	106																										RSN 01 35 25-1 Marine Work - Barge Certification
A1490	RSN 01 35 27-1 Underwater Work - Comprehensive Diving Plan	20	03-Oct-18	31-Oct-18	105																										RSN 01 35 27-1 Underwater Work - Comprehensive Diving Plan
A1510	RSN 01 35 30-1 Contractor's Onsite Safety Personnel - Qualifications	10	03-Oct-18	17-Oct-18	111																										RSN 01 35 30-1 Contractor's Onsite Safety Personnel - Qualifications
A1530	RSN 01 46 00-1 Quality Procedures - Contractor's Quality Control Program	15	03-Oct-18	24-Oct-18	106																										RSN 01 46 00-1 Quality Procedures - Contractor's Quality Control Program
A1550	RSN 01 46 00-3 Quality Procedures - Quality Control Supervisor	10	03-Oct-18	17-Oct-18	111																										RSN 01 46 00-3 Quality Procedures - Quality Control Supervisor
A1570	RSN 01 46 00-4 Quality Procedures - Contractor Quality Testing Plan	15	03-Oct-18	24-Oct-18	106																										RSN 01 46 00-4 Quality Procedures - Contractor Quality Testing Plan
A1590	RSN 01 55 00-1 Vehicular Access and Parking - Pre-Construction Video	10	03-Oct-18	17-Oct-18	111																										RSN 01 55 00-1 Vehicular Access and Parking - Pre-Construction Video
A1610	RSN 01 56 32-1 Temporary Safety Fence - Manufacturer's Product Data, Floating Construction Fence/Barrier	10	03-Oct-18	17-Oct-18	107																										RSN 01 56 32-1 Temporary Safety Fence - Manufacturer's Product Data, Floating Construction Fence/Barrier
A1640	RSN 01 57 30-1 Water Pollution Control - Water Management Plan	15	03-Oct-18	24-Oct-18	106																										RSN 01 57 30-1 Water Pollution Control - Water Management Plan
A1660	RSN 01 57 30-2 Water Pollution Control - SPCC Plan	20	03-Oct-18	31-Oct-18	101																										RSN 01 57 30-2 Water Pollution Control - SPCC Plan
A1680	RSN 01 74 00-1 Cleaning and Waste Management - Waste Production and Disposal Plan	15	03-Oct-18	24-Oct-18	106																										RSN 01 74 00-1 Cleaning and Waste Management - Waste Production and Disposal Plan
A1700	RSN 03 15 17-1 Hydrophilic Strip Waterstop - Product Data	10	03-Oct-18	17-Oct-18	111																										RSN 03 15 17-1 Hydrophilic Strip Waterstop - Product Data
A1720	RSN 03 15 17-2 Hydrophilic Strip Waterstop - Certification	10	03-Oct-18	17-Oct-18	111																										RSN 03 15 17-2 Hydrophilic Strip Waterstop - Certification
A1740	RSN 03 15 17-3 Hydrophilic Strip Waterstop - Instructions	10	03-Oct-18	17-Oct-18	111																										RSN 03 15 17-3 Hydrophilic Strip Waterstop - Instructions
A1770	RSN 03 15 20-1 Sponge Rubber Seal - Certification	10	03-Oct-18	17-Oct-18	116																										RSN 03 15 20-1 Sponge Rubber Seal - Certification
A1790	RSN 03 15 20-2 Sponge Rubber Seal - Manufacturer's Test Data	10	03-Oct-18	17-Oct-18	116																										RSN 03 15 20-2 Sponge Rubber Seal - Manufacturer's Test Data
A1810	RSN 03 15 20-3 Sponge Rubber Seal - Samples	10	03-Oct-18	17-Oct-18	116																										RSN 03 15 20-3 Sponge Rubber Seal - Samples
A1830	RSN 03 15 20-4 Sponge Rubber Seal - Shipping Confirmation Letter	25	03-Oct-18	07-Nov-18	101																										RSN 03 15 20-4 Sponge Rubber Seal - Shipping Confirmation Letter
A1860	RSN 03 81 11-1 Concrete Coring - Concrete Coring Plan	15	03-Oct-18	24-Oct-18	120																										RSN 03 81 11-1 Concrete Coring - Concrete Coring Plan
A1880	RSN 03 81 11-2 Concrete Coring - Embedded Items	15	03-Oct-18	24-Oct-18	120																										RSN 03 81 11-2 Concrete Coring - Embedded Items
A1900	RSN 03 81 14-1 Concrete Surface Preparation and Repair - Concrete Surface Preparation Plan	20	03-Oct-18	31-Oct-18	105																										RSN 03 81 14-1 Concrete Surface Preparation and Repair - Concrete Surface Preparation Plan
A1920	RSN 03 81 14-2 Concrete Surface Preparation and Repair - Approval Data	10	03-Oct-18	17-Oct-18	115																										RSN 03 81 14-2 Concrete Surface Preparation and Repair - Approval Data
A1940	RSN 03 81 14-3 Concrete Surface Preparation and Repair - Applicators References and Qualifications	10	03-Oct-18	17-Oct-18	115																										RSN 03 81 14-3 Concrete Surface Preparation and Repair - Applicators References and Qualifications
A1960	RSN 03 81 14-4 Concrete Surface Preparation and Repair - Placement Plan	20	03-Oct-18	31-Oct-18	105																										RSN 03 81 14-4 Concrete Surface Preparation and Repair - Placement Plan
A1990	RSN 05 50 10-1 Steel Seal Plates - Installation Plan	20	03-Oct-18	31-Oct-18	63																										RSN 05 50 10-1 Steel Seal Plates - Installation Plan
A2010	RSN 05 50 10-2 Steel Seal Plates - Welder Qualification Documentation	15	03-Oct-18	24-Oct-18	68																										RSN 05 50 10-2 Steel Seal Plates - Welder Qualification Documentation
A2030	RSN 05 50 10-3 Steel Seal Plates - Anchors Product Data	15	03-Oct-18	24-Oct-18	68																										RSN 05 50 10-3 Steel Seal Plates - Anchors Product Data
A2050	RSN 05 50 10-4 Steel Seal Plates - Approval Drawings (in Government Format) Assuming 2 review cycles	65	03-Oct-18	08-Jan-19	0																										RSN 05 50 10-4 Steel Seal Plates - Approval Drawings (in Government Format) Assuming 2 review cycles
A2070	RSN 05 50 10-5 Steel Seal Plates - Mill Test Reports	10	03-Oct-18	17-Oct-18	73																										RSN 05 50 10-5 Steel Seal Plates - Mill Test Reports
A2090	RSN 05 50 10-6 Steel Seal Plates - Final Drawings (in Government Format)	20	03-Oct-18	31-Oct-18	63																										RSN 05 50 10-6 Steel Seal Plates - Final Drawings (in Government Format)
A2120	RSN 07 13 50-1 Elastomeric Membrane (EPDM) Waterproofing - Sample and Color Sample Kit																														

Contract No.140R6018C0010
Pueblo Dam Buttress Contraction Joint Treatment, Fryingpan - Arkansas
Project,Colorado



HSE

**CPM SCHEDULING
CONSULTANTS**







LILLARD & CLARK
Construction Company, Inc.

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020									
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
A2160	RSN 07 13 50-3 Elastomeric Membrane (EPDM) Waterproofing - Certification	15	03-Oct-18	24-Oct-18	105																						
	RSN 07 13 50-4 Elastomeric Membrane (EPDM) Waterproofing - Product Data	15	03-Oct-18	24-Oct-18	105																						
	RSN 07 13 50-5 Elastomeric Membrane (EPDM) Waterproofing - Installation Instructions	15	03-Oct-18	24-Oct-18	105																						
	RSN 07 13 50-6 Elastomeric Membrane (EPDM) Waterproofing - Qualifications	10	03-Oct-18	17-Oct-18	110																						
	BOR Review of RSN 1 - Bonds	28	17-Oct-18	13-Nov-18	164																						
	BOR Review of RSN 3 - Insurance work on a Government Installation	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 4 - Liability Insurance	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 5 - Equal Oportunity	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 6 - Reporting Executive Compensation and First Tier Subcontract Awards	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 9 - Labor Standards Data	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 11 - Site Security GP-7 and WBR 1452.237-80 - employees	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 12 - Site Security GP-7 and WBR 1452.237-80 - vehicles	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 13 - Employment Verification 52.222-56 and ET02-20	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 14 - Estimate of percentage of recovered material content for EPA design:	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 32 10-1 Construction Program - Representative Information	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 35 20-1 Safety and Health - Safety Program	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 35 30-1 Contractor's Onsite Safety Personnel - Qualifications	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 46 00-3 Quality Procedures - Quality Control Supervisor	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 55 00-1 Vehicular Access and Parking - Pre-Construction Video	28	18-Oct-18	14-Nov-18	163																						
	BOR Review of RSN 01 56 32-1 Temporary Safety Fence - Manufacturer's Product Data, Floating	28	18-Oct-18	14-Nov-18	159																						
	BOR Review of RSN 03 15 17-1 Hydrophilic Strip Waterstop - Product Data	28	18-Oct-18	14-Nov-18	165																						
	BOR Review of RSN 03 15 17-2 Hydrophilic Strip Waterstop - Certification	28	18-Oct-18	14-Nov-18	165																						
	BOR Review of RSN 03 15 17-3 Hydrophilic Strip Waterstop - Instructions	28	18-Oct-18	14-Nov-18	165																						
	BOR Review of RSN 03 15 20-1 Sponge Rubber Seal - Certification	28	18-Oct-18	14-Nov-18	172																						
	BOR Review of RSN 03 15 20-2 Sponge Rubber Seal - Manufacturer's Test Data	28	18-Oct-18	14-Nov-18	172																						
	BOR Review of RSN 03 15 20-3 Sponge Rubber Seal - Samples	28	18-Oct-18	14-Nov-18	172																						
	BOR Review of RSN 03 81 14-2 Concrete Surface Preparation and Repair - Approval Data	28	18-Oct-18	14-Nov-18	169																						
	BOR Review of RSN 03 81 14-3 Concrete Surface Preparation and Repair - Applicators Referer	28	18-Oct-18	14-Nov-18	169																						
	BOR Review of RSN 05 50 10-5 Steel Seal Plates - Mill Test Reports	28	18-Oct-18	14-Nov-18	110																						
	BOR Review of RSN 07 13 50-2 Elastomeric Membrane (EPDM) Waterproofing - Shipping Conf	28	18-Oct-18	14-Nov-18	162																						
	BOR Review of RSN 07 13 50-6 Elastomeric Membrane (EPDM) Waterproofing - Qualifications	28	18-Oct-18	14-Nov-18	162																						
	BOR Review of RSN 01 14 10-1 Use of Site - Land Use and Landscape Rehabilitation Plan	28	25-Oct-18	21-Nov-18	156																						
	BOR Review of RSN 01 14 10-2 Use of Site - Schedule for Contractor Use of Reservoir and Bo	28	25-Oct-18	21-Nov-18	156																						
BOR Review of RSN 01 32 10-2 Construction Program - Baseline Schedule	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 32 10-4 Construction Program - Time Impact Analysis	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 10-1 Safety Data Sheets - Complete LHM and SDS	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 20-3 Safety and Health - Respirator User Documentation	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 20-4 Safety and Health - Crane Operation Certificates	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 20-5 Safety and Health - Exposure Assessment Form	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 20-6 Safety and Health - Other Training Certificates	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 35 25-1 Marine Work - Barge Certification	28	25-Oct-18	21-Nov-18	158																							
BOR Review of RSN 01 46 00-1 Quality Procedures - Contractor's Quality Control Program	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 46 00-4 Quality Procedures - Contractor Quality Testing Plan	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 57 30-1 Water Pollution Control - Water Management Plan	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 01 74 00-1 Cleaning and Waste Management - Waste Production and Dis	28	25-Oct-18	21-Nov-18	156																							
BOR Review of RSN 03 81 11-1 Concrete Coring - Concrete Coring Plan	28	25-Oct-18	21-Nov-18	176																							
BOR Review of RSN 03 81 11-2 Concrete Coring - Embedded Items	28	25-Oct-18	21-Nov-18	176																							
BOR Review of RSN 05 50 10-2 Steel Seal Plates - Welder Qualification Documentation	28	25-Oct-18	21-Nov-18	103																							
BOR Review of RSN 05 50 10-3 Steel Seal Plates - Anchors Product Data	28	25-Oct-18	21-Nov-18	103																							
BOR Review of RSN 07 13 50-1 Elastomeric Membrane (EPDM) Waterproofing - Sample and (28	25-Oct-18	21-Nov-18	155																							
BOR Review of RSN 07 13 50-3 Elastomeric Membrane (EPDM) Waterproofing - Certification	28	25-Oct-18	21-Nov-18	155																							
BOR Review of RSN 07 13 50-4 Elastomeric Membrane (EPDM) Waterproofing - Product Data	28	25-Oct-18	21-Nov-18	155																							
BOR Review of RSN 07 13 50-5 Elastomeric Membrane (EPDM) Waterproofing - Installation Ins	28	25-Oct-18	21-Nov-18	155																							
BOR Review of RSN 01 35 27-1 Underwater Work - Comprehensive Diving Plan	28	01-Nov-18	28-Nov-18	155																							
BOR Review of RSN 01 57 30-2 Water Pollution Control - SPCC Plan	28	01-Nov-18	28-Nov-18	149																							
BOR Review of RSN 03 81 14-1 Concrete Surface Preparation and Repair - Concrete Surface F	28	01-Nov-18	28-Nov-18	155																							
BOR Review of RSN 03 81 14-4 Concrete Surface Preparation and Repair - Placement Plan	28	01-Nov-18	28-Nov-18	155																							
BOR Review of RSN 05 50 10-1 Steel Seal Plates - Installation Plan	28	01-Nov-18	28-Nov-18	96																							
BOR Review of RSN 05 50 10-6 Steel Seal Plates - Final Drawings (in Government Format)	28	01-Nov-18	28-Nov-18	96																							
BOR Review of RSN 7 - Personal Identity Verification	28	08-Nov-18	05-Dec-18	142																							
BOR Review of RSN 03 15 20-4 Sponge Rubber Seal - Shipping Confirmation Letter	28	08-Nov-18	05-Dec-18	151																							
Procure RSN 01 56 32-1 Temporary Safety Fence - Manufacturer's Product Data, Floating Cons	14	15-Nov-18	05-Dec-18	108																							

 Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 Milestone

Contract No.140R6018C0010			<div><div><div></div><div>HSE</div><div>CPM SCHEDULING CONSULTANTS</div></div></div>			<div><div><div></div><div>LILLARD & CLARK</div><div>Construction Company, Inc.</div></div></div>																								
Pueblo Dam Buttress Contraction Joint Treatment, Fryingpan - Arkansas Project,Colorado																														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A1760 Procure RSN 03 15 17-1 Hydrophilic Strip Waterstop - Product Data	14	15-Nov-18	05-Dec-18	112																									
	A2240 Procure RSN 07 13 50 Elastomeric Membrane (EPDM) Waterproofing	14	23-Nov-18	12-Dec-18	106																									
	A1980 Procure RSN 03 81 14 Concrete Surface Preparation and Repair	9	29-Nov-18	11-Dec-18	107																									
	A1030 Preconstruction Submittals Complete	0		05-Dec-18	98																									
	A1850 Procure RSN 03 15 20-1 Sponge Rubber Seal	14	06-Dec-18	26-Dec-18	103																									
	A2060 BOR Review of RSN 05 50 10-4 Steel Seal Plates - Approval Drawings (in Government Format)	55	09-Jan-19	04-Mar-19	0																									
	A2110 Procure RSN 05 50 10 Steel Seal Plates	39	05-Mar-19	26-Apr-19	0																									
	Onsite Mobilization	12	29-Apr-19	15-May-19	0																									
	A2260 Transport barges to site	1	29-Apr-19	29-Apr-19	0																									
	A2250 Transport equipment to site	1	30-Apr-19	30-Apr-19	3																									
	A2270 Place barge sections in reservoir and assemble	4	30-Apr-19	03-May-19	0																									
	A2280 Place equipment on barge and secure	4	06-May-19	09-May-19	0																									
	A2300 Installation of Floating Construction Fence (Marine Barrier)	3	13-May-19	15-May-19	0																									
	A2290 Transport barge to Contraction Joint 9-10 and deploy anchors	1	15-May-19	15-May-19	0																									
	Zone 1 Repairs	62	06-Dec-18	14-Mar-19	217																									
	A3320 Zone 1 Repairs Joint 9-10	6	06-Dec-18	13-Dec-18	105																									
	A3330 Zone 1 Repairs Joint 12- 13	6	17-Dec-18	24-Dec-18	116																									
	A3340 Zone 1 Repairs Joint 13- 14	6	26-Dec-18	03-Jan-19	127																									
	A3350 Zone 1 Repairs Joint 14- 15	2	04-Jan-19	07-Jan-19	142																									
	A3360 Zone 1 Repairs Joint 15- 16	6	08-Jan-19	16-Jan-19	153																									
	A3370 Zone 1 Repairs Joint 16- 17	6	17-Jan-19	25-Jan-19	164																									
	A3380 Zone 1 Repairs Joint 17- 18	6	28-Jan-19	04-Feb-19	176																									
	A3390 Zone 1 Repairs Joint 18- 19	6	05-Feb-19	13-Feb-19	187																									
	A3400 Zone 1 Repairs Joint 19- 20	6	14-Feb-19	25-Feb-19	198																									
	A3410 Zone 1 Repairs Joint 20- 21	6	26-Feb-19	05-Mar-19	209																									
	A3420 Zone 1 Repairs Joint 6-7	6	06-Mar-19	14-Mar-19	217																									
	Contraction Joint 9-10 (Schedule A)	17	16-May-19	11-Jun-19	0																									
	A2310 Install / Relocate barge - Joint 9-10	1	16-May-19	16-May-19	0																									
	A2320 Remove sediment and install bottom plates (core drill 2" dia. X 18" deep) - Joint 9-10	2	17-May-19	20-May-19	0																									
	A2330 Concrete Surface Preparation (pressure wash contraction joint swath) - Joint 9-10	1	21-May-19	21-May-19	0																									
	A2340 Concrete Repairs as needed - Joint 9-10	2	22-May-19	23-May-19	0																									
	A2350 Layout and Install sponge rubber entire length of contraction Joint 9-10	2	24-May-19	28-May-19	0																									
	A2360 Drill and Install 1" angle anchor plates - Joint 9-10	8	29-May-19	07-Jun-19	0																									
	A2370 As-built survey - Joint 9-10	1	10-Jun-19	10-Jun-19	0																									
	A2380 Government acceptance - Joint 9-10	0	11-Jun-19	11-Jun-19	0																									
	Contraction Joint 12-13 (Schedule B)	17	11-Jun-19	03-Jul-19	0																									
	A2630 Install / Relocate barge - Joint 12-13	1	11-Jun-19	11-Jun-19	0																									
	A2640 Remove sediment and install bottom plates (core drill 2"dia. X 18" deep) - Joint 12-13	2	12-Jun-19	13-Jun-19	0																									
	A2650 Concrete Surface Preparation (pressure wash contraction joint swath) - Joint 12-13	1	14-Jun-19	14-Jun-19	0																									
	A2660 Concrete Repairs as needed - Joint 12-13	2	17-Jun-19	18-Jun-19	0																									
	A2670 Layout and Install sponge rubber entire length of contraction joint - Joint 12-13	2	19-Jun-19	20-Jun-19	0																									
	A2680 Drill and Install 1"angle anchor plates - Joint 12-13	8	21-Jun-19	02-Jul-19	0																									
	A2690 As-built survey - Joint 12-13	1	03-Jul-19	03-Jul-19	0																									
	A2700 Government acceptance - Joint 12-13	0		03-Jul-19	0																									
	Contraction Joint 13-14 (Schedule B)	17	05-Jul-19	30-Jul-19	0																									

Remaining Level of Effort  Actual Level of Effort	Actual Work  Remaining Work	Critical Remaining Work   Milestone	Page 4 of 5	DD:03-Oct-18
---	---	--	-------------	--------------

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float					2019												2020																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>	A2460	Government acceptance - Joint 6-7	0	19-Feb-20	19-Feb-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

