



Lackland DDC - August 2025 Schedule Update-Rev.00

Detailed Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Activity % Complete	2024												2025												2026												2027																																																											
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																													
Lackland DDC - August 2025 Schedule Update-Rev.00																																																								Dec-17-2026, Lackland DDC																																															
Milestones																																																								Dec-17-2026, Milestones																																															
M1000	NTP	0	Nov-14-2023 A		Nov-14-2023		100%																																																																																																
M1010	Bond	1	Nov-15-2023 A	Nov-15-2023 A	Nov-15-2023	Nov-15-2023	100%																																																																																																
M9090	Award of CLIN 0009 Bid Option 3 (May 12th, 2025)	0	Sep-02-2025*				0%																																																																																																
M1020	Building Dry-in Completion	0		Mar-19-2026			0%																																																																																																
M1030	Transition Phase One Start	0	Aug-18-2026				0%																																																																																																
M9070	Commissioning 1st Floor Start	0	Aug-18-2026				0%																																																																																																
M9020	Transition Phase Two Start	0	Aug-21-2026				0%																																																																																																
M9040	Transition Phase Three Start	0	Aug-28-2026				0%																																																																																																
M9080	Commissioning 2nd Floor Start	0	Sep-01-2026				0%																																																																																																
M9060	Close-out Start	0	Nov-18-2026				0%																																																																																																
M9010	Transition Phase One Completion	0		Nov-27-2026			0%																																																																																																
M9030	Transition Phase Two Completion	0		Dec-04-2026			0%																																																																																																
M9050	Transition Phase Three Completion	0		Dec-11-2026			0%																																																																																																
M9000	Project Complete	0		Dec-17-2026*			0%																																																																																																
Design																																																								Jun-26-2025 A, Design																																															
Pre-Design																																																								Feb-22-2024 A, Pre-Design																																															
PD1000	USACE Kickoff Meeting	1	Nov-13-2023 A	Nov-13-2023 A	Nov-13-2023	Nov-13-2023	100%																																																																																																
PD1010	Charrette Meetings	5	Nov-13-2023 A	Nov-17-2023 A	Nov-13-2023	Nov-17-2023	100%																																																																																																
PD1020	Existing DDC Inventory of RPIE and PP	5	Nov-13-2023 A	Nov-17-2023 A	Nov-13-2023	Nov-17-2023	100%																																																																																																
PD1005	Initial Design Conference	1	Nov-13-2023 A	Nov-13-2023 A	Nov-13-2023	Nov-13-2023	100%																																																																																																
PD1040	Submit Existing DDC Inventory of RPIE and PP Report	10	Nov-20-2023 A	Dec-01-2023 A	Nov-20-2023	Dec-01-2023	100%																																																																																																
PD1030	Submit Charrette Meeting Minutes/Report	10	Nov-20-2023 A	Dec-01-2023 A	Nov-20-2023	Dec-01-2023	100%																																																																																																
PD1050	Perform Geotech Engineering, Surveying/Topo, Water Testing	40	Dec-28-2023 A	Feb-22-2024 A	Dec-28-2023	Feb-22-2024	100%																																																																																																
35% Design / 65% Fast Track Design																																																								Apr-05-2024 A, 35% Design / 65% Fast Track Design																																															
D1000	Develop 35% Design / 65% Fast Track Design	56	Dec-04-2023 A	Feb-22-2024 A	Dec-04-2023	Feb-22-2024	100%																																																																																																
D1010	Internal QC 35% Design / 65% Fast Track Design	5	Feb-23-2024 A	Feb-29-2024 A	Feb-23-2024	Feb-29-2024	100%																																																																																																
D1020	Submit 35% Design / 65% Fast Track Design	1	Mar-01-2024 A	Mar-01-2024 A	Mar-01-2024	Mar-01-2024	100%																																																																																																
D1030	Govt Review and Comment 35% Design / 65% Fast Track Design	15	Mar-04-2024 A	Mar-22-2024 A	Mar-04-2024	Mar-22-2024	100%																																																																																																
D1060	Mock Up Review 35% Design	5	Mar-06-2024 A	Mar-06-2024 A	Mar-06-2024	Mar-06-2024	100%																																																																																																
D1070	Existing Parking Lot Design	1	Mar-25-2024 A	Mar-29-2024 A	Mar-25-2024	Mar-29-2024	100%																																																																																																
D1040	Resolve 35% Design / 65% Fast Track Design Dr Checks Comment	5	Apr-01-2024 A	Apr-05-2024 A	Apr-01-2024	Apr-05-2024	100%																																																																																																
D1050	Resolution Conference 35% Design / 65% Fast Track Design	5	Apr-01-2024 A	Apr-05-2024 A	Apr-01-2024	Apr-05-2024	100%																																																																																																
65% Design / 100% Fast Track Design																																																								Jul-15-2024 A, 65% Design / 100% Fast Track Design																																															
D2000	Develop 65% Design / 100% Fast Track Design	38	Apr-08-2024 A	May-30-2024 A	Apr-08-2024	May-30-2024	100%																																																																																																
D2010	Internal QC 65% Design / 100% Fast Track Design	5	May-31-2024 A	Jun-06-2024 A	May-31-2024	Jun-06-2024	100%																																																																																																
D2020	Submit 65% Design / 100% Fast Track Design	1	Jun-07-2024 A	Jun-07-2024 A	Jun-07-2024	Jun-07-2024	100%																																																																																																
D2030	Govt Review and Comment 65% Design / 100% Fast Track Design	15	Jun-10-2024 A	Jun-28-2024 A	Jun-10-2024	Jun-28-2024	100%																																																																																																
D2070	Existing Parking Lot Design	1	Jun-14-2024 A	Jun-14-2024 A	Jun-14-2024	Jun-14-2024	100%																																																																																																
D2040	Resolve 65% Design / 100% Fast Track Design Dr Checks Commen	5	Jul-01-2024 A	Jul-08-2024 A	Jul-01-2024	Jul-08-2024	100%																																																																																																
D2050	Resolution Conference 65% Design / 100% Fast Track Design	5	Jul-09-2024 A	Jul-15-2024 A	Jul-09-2024	Jul-15-2024	100%																																																																																																
D2060	Mock Up Review 65% Design	5	Jul-09-2024 A	Jul-15-2024 A	Jul-09-2024	Jul-15-2024	100%																																																																																																
100% Design / 100% CF Fast Track Design																																																								Sep-13-2024 A, 100% Design / 100% CF Fast Track Design																																															
D3000	Develop 100% Design / 100% CF Fast Track Design	16	Jul-16-2024 A	Aug-06-2024 A	Jul-16-2024	Aug-06-2024	100%																																																																																																
D3070	Existing Parking Lot Design	1	Jul-16-2024 A	Jul-16-2024 A	Jul-16-2024	Jul-16-2024	100%																																																																																																

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
 Critical Remaining Work

 Actual Work
 Milestone

Data Date : Aug-31-2025 Project Start : Oct-31-2023 Project Finish : Dec-17-2026
--



Lackland DDC - August 2025 Schedule Update-Rev.00

Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
 Critical Remaining Work

 Actual Work
 Milestone

Page 5 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00



Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
   Milestone

Page 6 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00



Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
  Milestone

Page 12 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00



Detailed Schedule

[illegible]

 Remaining Level of Effort
 Remaining Work
 Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
   Milestone

Page 13 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00

Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
   Milestone

Page 15 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00



Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
 Critical Remaining Work

 Actual Work
 Milestone

Page 16 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026



Lackland DDC - August 2025 Schedule Update-Rev.00



Detailed Schedule

[illegible]

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
  Milestone

Page 18 of 18

Data Date : Aug-31-2025
Project Start : Oct-31-2023
Project Finish : Dec-17-2026