



Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 2 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities



Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone Summary	Page 3 of 18	Data Date: Aug-01-2025 Project Start: Dec-16-2024 Project Finish: Feb-18-2027 TASK filter: All Activities
---	--------------	---



Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 4 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities



Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 5 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities





Remaining Level of Effort Actual Level of Effort Actual Work	Remaining Work Critical Remaining Work Milestone	Summary	Page 7 of 18 Data Date: Aug-01-2025 Project Start: Dec-16-2024 Project Finish: Feb-18-2027 TASK filter: All Activities
--	--	---------	--

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 8 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 9 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 10 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities

 HSE PROJECT CONTROLS CONSULTANTS			West Pipeline Inspection and Rehabilitation Project - July 2025 Update#1 Detailed Schedule Layout						 CON-QUEST CONTRACTORS, INC. GENERAL ENGINEERING CONTRACTORS LTD. #818668																											
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024	Q				Q				Q				Q				Q				Q				Q					
						J	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M
	MS-3391	Lock-Out/Tag-Out (by District)	1	Dec-30-2025	Dec-30-2025	-38	Lock-Out/Tag-Out (by District)																													
	MS-3411	Gravity Dewatering - Vault WP-17	5	Dec-30-2025	Jan-06-2026	-38	■ Gravity Dewatering - Vault WP-17																													
	MS-3311	Connect Discharge Piping - Vault WP-17	1	Dec-30-2025	Dec-30-2025	-38	Connect Discharge Piping - Vault WP-17																													
	MS-3421	Connect Discharge Piping - Vault WP-9	1	Dec-30-2025	Dec-30-2025	-38	Connect Discharge Piping - Vault WP-9																													
	MS-3431	Connect Discharge Piping - Vault WP-19	1	Dec-30-2025	Dec-30-2025	-38	Connect Discharge Piping - Vault WP-19																													
	MS-3441	Gravity Dewatering - Vault WP-9	5	Dec-30-2025	Jan-06-2026	-38	■ Gravity Dewatering - Vault WP-9																													
	MS-3451	Gravity Dewatering - Vault WP-19	5	Dec-30-2025	Jan-06-2026	-38	■ Gravity Dewatering - Vault WP-19																													
	MS-3461	Install Internal Pump-Out - Vault WP-23	1	Dec-31-2025	Dec-31-2025	-29	Install Internal Pump-Out - Vault WP-23																													
	MS-3471	Install Internal Pump-Out - Vault WP-20	1	Jan-07-2026	Jan-07-2026	-38	Install Internal Pump-Out - Vault WP-20																													
	MS-3481	Install Internal Pump-Out - Vault WP-19	1	Jan-07-2026	Jan-07-2026	-33	Install Internal Pump-Out - Vault WP-19																													
	MS-3501	Install Internal Pump-Out - Vault WP-9	1	Jan-07-2026	Jan-07-2026	-32	Install Internal Pump-Out - Vault WP-9																													
	MS-3511	Install Internal Pump-Out - Vault WP-7	1	Jan-07-2026	Jan-07-2026	-32	Install Internal Pump-Out - Vault WP-7																													
	MS-3521	Install Internal Pump-Out - Vault WP-4	1	Jan-07-2026	Jan-07-2026	-38	Install Internal Pump-Out - Vault WP-4																													
	MS-3531	Removal of Additional Flanges	7	Jan-07-2026	Jan-15-2026	-38	■ Removal of Additional Flanges																													
	MS-3491	Install Internal Pump-Out - Vault WP-17	1	Jan-08-2026	Jan-08-2026	-33	Install Internal Pump-Out - Vault WP-17																													
Milestone 4: Installation of Manway at Rinconada WTP			13	Jan-16-2026	Feb-03-2026	-38	▼ Feb-03-2026, Milestone 4: Installation of Manway at Rinconada WTP																													
	A5210	Excavation & Shoring- Vault WP-1	2	Jan-16-2026	Jan-19-2026	-38	Excavation & Shoring- Vault WP-1																													
	A5370	Expose Pipe & Cut Hole- Vault WP-1	1	Jan-20-2026	Jan-20-2026	-38	Expose Pipe & Cut Hole- Vault WP-1																													
	A2790	Install new 30" Access Manway Piping- Vault WP-1	2	Jan-21-2026	Jan-22-2026	-38	Install new 30" Access Manway Piping- Vault WP-1																													
	A5380	Welding 30" Access Manway Piping- Vault WP-1	4	Jan-23-2026	Jan-28-2026	-38	■ Welding 30" Access Manway Piping- Vault WP-1																													
	A5400	Welding Inspection- Vault WP-1	4	Jan-23-2026	Jan-28-2026	-38	■ Welding Inspection- Vault WP-1																													
	A5390	Coating Interior- Vault WP-1	2	Jan-29-2026	Jan-30-2026	-38	Coating Interior- Vault WP-1																													
	A5410	Backfill & Remove Shoring- Vault WP-1	2	Feb-02-2026	Feb-03-2026	-38	Backfill & Remove Shoring- Vault WP-1																													
Milestone 5: Internal Inspection Work			28	Jan-07-2026	Feb-13-2026	-38	▼ Feb-13-2026, Milestone 5: Internal Inspection Work																													
	MS5-1080	Install Ventilation System- Vault WP-1	1	Jan-07-2026	Jan-07-2026	-37	Install Ventilation System- Vault WP-1																													
	MS5-1090	Install Ventilation System- Vault WP-5	1	Jan-08-2026	Jan-08-2026	-38	Install Ventilation System- Vault WP-5																													
	MS5-1100	Install Ventilation System- Vault WP-22	1	Jan-08-2026	Jan-08-2026	-38	Install Ventilation System- Vault WP-22																													
	MS5-1120	Contractor Support for Electromagnetic Inspection	7	Jan-08-2026	Jan-16-2026	-35	■ Contractor Support for Electromagnetic Inspection																													
	MS5-1040	Activate Ventilation System	1	Jan-09-2026	Jan-09-2026	-38	Activate Ventilation System																													
	MS5-1050	Electromagnetic Inspection (by District)	6	Jan-09-2026	Jan-16-2026	-35	■ Electromagnetic Inspection (by District)																													
	MS5-1110	Visual Inspection (by District)	13	Jan-12-2026	Jan-28-2026	-38	■ Visual Inspection (by District)																													
	MS5-1070	Analyze Electromagnetic Inspection Results (by District)	13	Jan-19-2026	Feb-04-2026	-35	■ Analyze Electromagnetic Inspection Results (by District)																													
	MS5-1060	Contractor Support for Visual Inspection	7	Jan-20-2026	Jan-28-2026	-38	■ Contractor Support for Visual Inspection																													
	MS5-1130	Analyze Visual Inspection Results (by District)	12	Jan-29-2026	Feb-13-2026	-38	■ Analyze Visual Inspection Results (by District)																													
Milestone 6: Internal Repair Work & Debris Removal			15	Feb-06-2026	Feb-27-2026	-38	▼ Feb-27-2026, Milestone 6: Internal Repair Work & Debris Removal																													
	A4650	Install Carbon Fiber Reinforcement	20	Feb-06-2026	Feb-25-2026	-51	■ Install Carbon Fiber Reinforcement																													
	A4640	Debris Removal	3	Feb-17-2026	Feb-19-2026	-32	Debris Removal																													
	A4630	Internal Repair Work	9	Feb-17-2026	Feb-27-2026	-38	■ Internal Repair Work																													
	A5240	Install Weko-seals	3	Feb-18-2026	Feb-20-2026	-33	Install Weko-seals																													
Milestone 7: Shutdown Required for Quito LV / IRP2 West Pipeline Additional LV			146	Oct-22-2025	May-20-2026	-37	▼ May-20-2026, Milestone 7: Shutdown Required																													
	A5060	Pit Layout	1	Oct-22-2025	Oct-22-2025	24	Pit Layout																													
	A5070	Pothole Top of Existing Pipe	1	Oct-23-2025	Oct-23-2025	24	Pothole Top of Existing Pipe																													
	A5040	Mobilize Shoring Operation/Mat's	2	Oct-24-2025	Oct-27-2025	24	Mobilize Shoring Operation/Mat's																													
	A5480	Pre Drill Sliderail post	2	Oct-28-2025	Oct-29-2025	24	Pre Drill Sliderail post																													
	A4990	Install Slide Rail Shoring System	3	Oct-30-2025	Nov-03-2025	24	■ Install Slide Rail Shoring System																													
	A5000	Install Shoring Walers	2	Oct-30-2025	Oct-31-2025	25	Install Shoring Walers																													

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone

Summary

Page 11 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities

 Remaining Level of Effort  Actual Level of Effort  Actual Work	 Remaining Work  Critical Remaining Work   Milestone	 Summary	Page 12 of 18	Data Date: Aug-01-2025 Project Start: Dec-16-2024 Project Finish: Feb-18-2027 TASK filter: All Activities
---	--	---	---------------	--







Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone Summary	Page 15 of 18	Data Date: Aug-01-2025 Project Start: Dec-16-2024 Project Finish: Feb-18-2027 TASK filter: All Activities
---	---------------	--



Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 16 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities



Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 18 of 18

Data Date: Aug-01-2025

Project Start: Dec-16-2024

Project Finish: Feb-18-2027

TASK filter: All Activities