

Activity ID		Activity Name		Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
		A1120	Insulate Duct Work on Precast	2	28-Aug-26	31-Aug-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9				
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov
FRAMING & DRYWALL MATERIALS		19	01-Sep-26	28-Sep-26																													
PRO-P1-06-740	Fabricate Materials - Drywall & Ceilings	10	01-Sep-26	15-Sep-26																													
PRO-P1-06-750	Material Delivery - Drywall & Ceilings	0		28-Sep-26																													
FIRE PROTECTION MATERIALS		0	28-Aug-26	28-Aug-26																													
PRO-P1-06-1000	Material Delivery - Fire Protection	0		28-Aug-26																													
MECHANICAL & PLUMBING MATERIALS		218	09-Mar-26 A	21-Jan-27																													
HUMIDIFIERS		63	20-Jul-26 A	15-Oct-26																													
PRO-P2-06-510	Humidifier - Delivery Hold	63	20-Jul-26 A	15-Oct-26																													
PRO-P2-06-500	Material Delivery - Humidifiers	0		15-Oct-26																													
MINI-SPLIT SYSTEMS		78	20-Jul-26 A	05-Nov-26																													
PRO-P2-06-460	Mini-Split - Delivery Hold	78	20-Jul-26 A	05-Nov-26																													
PRO-P2-06-450	Material Delivery - Mini Split Systems	0		05-Nov-26																													
EXHAUST FANS		113	09-Mar-26 A	06-Nov-26																													
PRO-P2-06-390	Fabricate Materials - Exhaust Fans	40	09-Mar-26 A	06-Nov-26																													
PRO-P2-06-400	Material Delivery - Exhaust Fans	0		06-Nov-26																													
VAV BOX (ATU)		0	05-Oct-26	05-Oct-26																													
PRO-P2-06-350	Material Delivery - VAV Box (ATU)	0		05-Oct-26																													
EXPANSION TANKS		159	08-Jun-26 A	21-Jan-27																													
PRO-P2-06-290	Fabricate Materials - Expansion Tanks	113	08-Jun-26 A	15-Dec-26																													
PRO-P2-06-300	Material Delivery - Expansion Tanks	0		21-Jan-27																													
VALVES & CHAIN WHEELS		218	27-Mar-26 A	21-Jan-27																													
PRO-P2-06-240	Fabricate Materials - Valves & Chain Wheels	40	27-Mar-26 A	16-Nov-26																													
PRO-P2-06-250	Material Delivery - Valves & Chain Wheels	0		21-Jan-27																													
BMS & CONTROLS MATERIALS		111	11-May-26 A	29-Oct-26																													
PRO-P1-00-791	Fabricate Materials - BMS & Controls (Rough in)	60	11-May-26 A	29-Oct-26																													
PRO-P1-00-901	Material Delivery - BMS & Controls (Rough in)	0		29-Oct-26																													
ELECTRICAL MATERIALS		221	05-Jan-26 A	14-Dec-26																													
CABLE BUS		221	05-Jan-26 A	14-Dec-26																													
PRO-P1-00-171	Fabricate Materials - Cable Bus	125	05-Jan-26 A	29-Sep-26																													
PRO-P1-00-731	Material Delivery - Cable Bus	0		14-Dec-26																													
LOW-VOLTAGE CONDUITS		0	01-Sep-26	01-Sep-26																													
PRO-MC-02-1300	Material Delivery - LV Conductors	0		01-Sep-26																													
CABLE TRAY		187	04-Feb-26 A	26-Oct-26																													
PRO-MC-02-1330	Fabricate Materials - Cable Tray	100	04-Feb-26 A	25-Sep-26																													
PRO-MC-02-1340	Material Delivery - Cable Tray	0		26-Oct-26																													
SUPPLIER EQUIPMENT (MECH)		145	10-May-26 A	23-Dec-26																													
ROOF-TOP UNITS		138	08-Jun-26 A	23-Dec-26																													
PRO-P2-06-190	Fabricate Materials - RTUs	110	08-Jun-26 A	12-Nov-26																													
PRO-P2-06-200	Material Delivery - RTUs	0		23-Dec-26																													
MMR CRAH		99	10-May-26 A	19-Oct-26																													
PRO-P2-06-140	Fabricate Materials - MMR CRAH	95	10-May-26 A	13-Oct-26																													
PRO-P2-06-150	Material Delivery - MMR CRAH	0		19-Oct-26																													
DOAS		137	11-Jun-26 A	23-Dec-26																													
PRO-P1-00-201	Fabricate Materials - DOAS	110	11-Jun-26 A	13-Nov-26																													
PRO-P1-00-881	Material Delivery - DOAS	0		23-Dec-26																													
SUPPLIER EQUIPMENT (ELEC)		161	18-May-26 A	28-Jan-27																													

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9	
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug
BRANCH PANELBOARDS			133	04-Jun-26 A	30-Dec-26																										
PRO-MC-02-1200			Fabricate Materials - Branch Panelboards	120	04-Jun-26 A	10-Dec-26																									
PRO-MC-02-1210			Material Delivery - Branch Panelboards	0		30-Dec-26																									
TRANSFORMERS			78	18-May-26 A	12-Oct-26																										
PRO-MC-02-1250			Fabricate Materials - Transformers	50	18-May-26 A	21-Sep-26																									
PRO-MC-02-1260			Material Delivery - Transformers	0		12-Oct-26																									
DISCONNECT SWITCHES			95	24-Aug-26	07-Jan-27																										
PRO-MC-02-1050			Fabricate Materials - Disconnect Switches	40	24-Aug-26	19-Oct-26																									
PRO-MC-02-1060			Material Delivery - Disconnect Switches	0		07-Jan-27																									
MINI POWER ZONES			161	18-May-26 A	28-Jan-27																										
PRO-MC-02-1100			Fabricate Materials - MPZs	100	18-May-26 A	30-Oct-26																									
PRO-MC-02-1110			Material Delivery - MPZs	0		28-Jan-27																									
AUTOMATIC TRANSFER SWITCHES			75	01-Sep-26	16-Dec-26																										
PRO-MC-02-1000			Fabricate Materials - ATS	75	01-Sep-26	16-Dec-26																									
PRO-MC-02-1010			Material Delivery - ATS	0		16-Dec-26																									
LIGHTING PACKAGES			86	03-Aug-26 A	09-Dec-26																										
PRO-MC-02-1150			Fabricate Materials - Lighting	47	03-Aug-26 A	07-Oct-26																									
PRO-MC-02-1160			Material Delivery - Lighting	0		09-Dec-26																									
PRE-FAB ASSEMBLIES			71	31-Aug-26	09-Dec-26																										
PRO-P1-00-1011			Fabricate Materials - Pre-Fab Assemblies	50	31-Aug-26	09-Nov-26																									
PRO-P1-00-1021			Material Delivery - Pre-Fab Assemblies	0		09-Dec-26																									
RELEASE MATERIALS FOR COR#10 PACKAGES			270	27-Mar-26 A	16-Apr-27																										
METAL PANEL MATERIALS			12	21-Dec-26	07-Jan-27																										
PRO-P1-06-660			Fabricate Materials - Metal Panels	1	21-Dec-26	21-Dec-26																									
PRO-P1-06-650			Material Delivery - Metal Panels	0		07-Jan-27																									
ROOFING MATERIALS			50	14-Aug-26 A	12-Oct-26																										
PRO-P1-00-741			Fabricate Materials - Roofing	40	14-Aug-26 A	12-Oct-26																									
PRO-P1-00-871			Material Delivery - Roofing	0		12-Oct-26																									
DOORS, FRAMES & HDW MATERIALS			121	20-Jul-26 A	08-Jan-27																										
PRO-P1-06-860			Material Hold	34	20-Jul-26 A	03-Sep-26																									
PRO-P1-06-840			Fabricate Materials - Doors, Frames & HDW	60	04-Sep-26	30-Nov-26																									
PRO-P1-06-850			Material Delivery - Doors, Frames & HDW	0		08-Jan-27																									
OVERHEAD DOOR MATERIALS			84	06-Jul-26 A	30-Oct-26																										
PRO-P1-06-940			Fabricate Materials - O/H Doors	60	06-Jul-26 A	30-Oct-26																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9	
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug
		PRO-P7-30-040	Fabricate Materials - Flooring	19	13-Aug-26 A	17-Sep-26																									
		PRO-P7-30-050	Material Delivery - Flooring	0		19-Mar-27																									
		PAINTING		0	09-Dec-26	09-Dec-26																									
		PRO-P7-10-050	Material Delivery - Paint	0		09-Dec-26																									
		FIRE PROOFING		0	14-Sep-26	14-Sep-26																									
		PRO-P7-10-150	Material Delivery	0		14-Sep-26																									
		ACCESSORIES		181	20-Jul-26 A	02-Apr-27																									
		PRO-P7-10-160	Material Hold - Accessories	54	20-Jul-26 A	02-Oct-26																									
		PRO-P7-10-090	Fabricate Materials	40	05-Oct-26	30-Nov-26																									
		PRO-P7-10-100	Material Delivery	0		02-Apr-27																									
		SPECIALTIES		186	20-Jul-26 A	09-Apr-27																									
		PRO-P1-10-860	Material Hold	55	20-Jul-26 A	05-Oct-26																									
		PRO-P1-10-830	Review & Approve Submittals	10	06-Oct-26	19-Oct-26																									
		PRO-P1-10-840	Fabricate Materials (Specialty)	40	20-Oct-26	15-Dec-26																									
		PRO-P1-10-850	Material Delivery	0		09-Apr-27																									
	Phase 2 TRADE PACKAGES		69	16-Sep-26	22-Dec-26																										
	PRO-P7-00-010	GC Award Phase 2 & 3 Packages	5	16-Sep-26	22-Sep-26																										
	PRO-P1-00-581	Trade Contract Admin - Phase 2 & 3 Packages	5	23-Sep-26	29-Sep-26																										
	PRO-P1-00-631	Prepare Submittals - Phase 2 & 3 Packages	20	30-Sep-26	27-Oct-26																										
	PRO-P1-00-721	Review & Approve Submittals - Phase 2 & 3 Packages	10	28-Oct-26	10-Nov-26																										
	PRO-P1-00-801	Fabricate Materials - Phase 2 & 3 Packages	20	11-Nov-26	09-Dec-26																										
	PRO-P1-00-931	Material Delivery - Phase 2 & 3 Packages	0		22-Dec-26																										
	POLISHED CONCRETE		60	20-Jul-26 A	12-Oct-26																										
	PRO-P7-30-150	Submittal Hold	40	20-Jul-26 A	14-Sep-26																										
	PRO-P7-30-110	Prepare Submittals - Polished Concrete	5	15-Sep-26	21-Sep-26																										
	PRO-P7-30-120	Review & Approve Submittals - Polished Concrete	10	22-Sep-26	05-Oct-26																										
	PRO-P7-30-130	Fabricate Materials - Polished Concrete	5	06-Oct-26	12-Oct-26																										
	PRO-P7-30-140	Material Delivery - Polished Concrete	0		12-Oct-26																										
	OFCI PROCUREMENT		280	24-Aug-26	28-Sep-27																										
	OFC-P1-00-1	OFCI ROJ - MV Switchgear (6 units)	1	24-Aug-26	25-Aug-26																										
	OFC-P1 00-291	BMS OFCI Material Delivery	0		14-Jan-27																										
	PHASE 1		79	14-Oct-26	04-Feb-27																										
	OFC-P1-00-41-1	OFCI ROJ - Chillers (Phase 1)	1	14-Oct-26	14-Oct-26																										
	OFC-P1-00-11-1	OFCI ROJ - MV Transformers (Level 1) - Phase 1	1	21-Oct-26	21-Oct-26																										
	OFC-P1-00-71-1	OFCI ROJ - Generator (Level 1) - Phase 1	1	22-Oct-26	22-Oct-26																										
OFC-P1-00-131-1	OFCI ROJ - MV Transformers (Level 2) Phase 1	1	20-Nov-26	20-Nov-26																											
OFC-P1-00-21-1	OFCI ROJ - Cx Boards & UPS - Owner Skids (Level 2) Phase 1	1	27-Nov-26	27-Nov-26																											
OFC-P1-00-181-1	OFCI ROJ - Generator (Level 2) - Phase 1	1	10-Dec-26	10-Dec-26																											
OFC-P1-00-111-1	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 2) Phase 1	1	11-Dec-26	11-Dec-26																											
OFC-P1-00-101-1	OFCI ROJ - Batteries (Level 2) Phase 1	1	16-Dec-26	16-Dec-26																											
OFC-P1-00-211-1	OFCI ROJ - Cx Boards & UPS - Owner Skids (Level 1) Phase 1	1	17-Dec-26	17-Dec-26																											
OFC-P1-00-141-1	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 1) Phase 1	1	24-Dec-26	24-Dec-26																											
OFC-P1-00-61-1	OFCI ROJ - PDUs (Level 2) - Phase 1	1	31-Dec-26	31-Dec-26																											
OFC-P1-00-191-1	OFCI ROJ - Batteries (Level 1) - Phase 1	1	07-Jan-27	07-Jan-27																											
OFC-P1-00-151-1	OFCI ROJ - ER CRAH's (Level 2) - Phase 1	1	08-Jan-27	08-Jan-27																											

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9					
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec
	OFC-P1-00-171-1	OFCI ROJ - PDUs (Level 1) - Phase 1	1	28-Jan-27	28-Jan-27																													
	OFC-P1-00-161-1	OFCI ROJ - ER CRAH's (Level 1) - Phase 1	1	04-Feb-27	04-Feb-27																													
	PHASE 2		149	04-Nov-26	04-Jun-27																													
	OFC-P1-00-11-2	OFCI ROJ - MV Transformers (Level 1) - Phase 2	1	04-Nov-26	04-Nov-26																													
	OFC-P1-00-41-2	OFCI ROJ - Chillers (Phase 2)	1	11-Nov-26	11-Nov-26																													
	OFC-P1-00-71-2	OFCI ROJ - Generator (Level 1) - Phase 2	1	12-Nov-26	12-Nov-26																													
	OFC-P1-00-131-2	OFCI ROJ - MV Transformers (Level 2) Phase 2	1	07-Dec-26	07-Dec-26																													
	OFC-P1-00-181-2	OFCI ROJ - Generator (Level 2) - Phase 2	1	17-Dec-26	17-Dec-26																													
	OFC-P1-00-111-2	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 2) Phase 2	1	21-Dec-26	21-Dec-26																													
	OFC-P1-00-141-2	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 1) Phase 2	1	05-Jan-27	05-Jan-27																													
	OFC-P1-00-21-2	OFCI ROJ - Cx Boards & UPS - Owner Skids (Level 2) Phase 2	1	19-Feb-27	19-Feb-27																													
	OFC-P1-00-101-2	OFCI ROJ - Batteries (Level 2) Phase 2	1	11-Mar-27	11-Mar-27																													
	OFC-P1-00-61-2	OFCI ROJ - PDUs (Level 2) - Phase 2	1	25-Mar-27	25-Mar-27																													
	OFC-P1-00-151-2	OFCI ROJ - ER CRAH's (Level 2) - Phase 2	1	08-Apr-27	08-Apr-27																													
	OFC-P1-00-211-2	OFCI ROJ - Cx Boards & UPS - Owner Skids (Level 1) Phase 2	1	16-Apr-27	16-Apr-27																													
	OFC-P1-00-191-2	OFCI ROJ - Batteries (Level 1) - Phase 2	1	06-May-27	06-May-27																													
	OFC-P1-00-171-2	OFCI ROJ - PDUs (Level 1) - Phase 2	1	20-May-27	20-May-27																													
	OFC-P1-00-161-2	OFCI ROJ - ER CRAH's (Level 1) - Phase 2	1	04-Jun-27	04-Jun-27																													
	PHASE 3		219	18-Nov-26	28-Sep-27																													
	OFC-P1-00-11-3	OFCI ROJ - MV Transformers (Level 1) - Phase 3	1	18-Nov-26	18-Nov-26																													
	OFC-P1-00-41-3	OFCI ROJ - Chillers (Phase 3)	1	27-Nov-26	27-Nov-26																													
	OFC-P1-00-71-3	OFCI ROJ - Generator (Level 1) - Phase 3	1	03-Dec-26	03-Dec-26																													
	OFC-P1-00-131-3	OFCI ROJ - MV Transformers (Level 2) Phase 3	1	21-Dec-26	21-Dec-26																													
	OFC-P1-00-181-3	OFCI ROJ - Generator (Level 2) - Phase 3	1	30-Dec-26	30-Dec-26																													
	OFC-P1-00-111-3	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 2) Phase 3	1	30-Dec-26	30-Dec-26																													
	OFC-P1-00-141-3	OFCI ROJ - CRAH Skids - (CDU & DM CRAH) (Level 1) Phase 3	1	13-Jan-27	13-Jan-27																													
	OFC-P1-00-21-3	OFCI ROJ - Cx Boards & UPS - Owner Skids (Level 2) Phase 3	1	14-Jun-27	14-Jun-27																													
	OFC-P1-00-101-3	OFCI ROJ - Batteries (Level 2) Phase 3	1	02-Jul-27	02-Jul-27																													
	OFC-P1-00-61-3	OFCI ROJ - PDUs (Level 2) - Phase 3	1	19-Jul-27	19-Jul-27																													
	OFC-P1-00-151-3	OFCI ROJ - ER CRAH's (Level 2) - Phase 3	1	02-Aug-27	02-Aug-27																													

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9	
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug
	CON-P1-100-6550	Mandrel/Strings EMH-25,26,27 to xfmr	5	29-Oct-26	04-Nov-26																									
	CON-P1-100-6560	Mandrel/Strings EMH-13,14,15 to xfmr	5	05-Nov-26	11-Nov-26																									
	CON-P1-100-6710	Mandrel/Strings EMH-1-12	12	11-Nov-26	24-Nov-26																									
	CON-P1-100-6720	Mandrel/Strings Building Pad Xfmr.loop	5	25-Nov-26	02-Dec-26																									
	TELECOM		74	20-Jul-26 A	30-Oct-26																									
	CON-P1-100-6950	Set TMH-014 (Zero Vault #2)	28	20-Jul-26 A	26-Aug-26																									
	CON-P1-100-6910	Mandrel / Inner Duct TMH-08 to 09	2	24-Aug-26	25-Aug-26																									
	CON-P1-100-6480	Set TMH-014 (Zero Vault #2)	2	27-Aug-26	28-Aug-26																									
	CON-P1-100-6940	Mandrel / Inner Duct TMH-09 to 10	2	03-Sep-26	04-Sep-26																									
	CON-P1-100-6930	Mandrel / Inner Duct TMH-09 to 11	2	18-Sep-26	21-Sep-26																									
CON-P1-100-6540	Set TMH-010	2	25-Sep-26	28-Sep-26																										
CON-P1-100-6920	Mandrel / Inner Duct TMH-13 to 14	2	29-Sep-26	30-Sep-26																										
CON-P1-100-6350	Install U/G Telecom Duct-Bank (TMH-011 to TMH-009)	5	29-Sep-26	05-Oct-26																										
CON-P1-100-6240	Install U/G Telecom Duct-Bank (TMH-013 to 14)	7	22-Oct-26	30-Oct-26																										
SOUTH			9	11-Sep-26	24-Sep-26																									
CON-P1-100-6630	Install U/G Telecom Duct-Bank (TMH-009 to Zero Vault #4)	9	11-Sep-26	24-Sep-26																										
CABLE PULLING			92	01-Oct-26	02-Mar-27																									
CON-P1-100-6890	Racking / Cleaning & Pulling Innerduct - South	15	01-Oct-26	22-Oct-26																										
CON-P1-100-6870	Racking / Cleaning & Pulling Innerduct - East	15	02-Nov-26	24-Nov-26																										
CON-P1-100-6810	Pull MV Cable - Substa. to East EMHs	20	12-Nov-26	16-Dec-26																										
CON-P1-100-6820	Pull MV Cable - East EMHs (N to S)	15	17-Dec-26	12-Jan-27																										
CON-P1-100-6830	Pull MV Cable - East EMHs to Gen Yard Ph1	10	14-Jan-27	28-Jan-27																										
CON-P1-100-6840	Pull MV Cable - East EMHs to Gen Yard Ph2	10	29-Jan-27	15-Feb-27																										
CON-P1-100-6850	Pull MV Cable - East EMHs to Gen Yard Ph3	10	17-Feb-27	02-Mar-27																										
SITE LOGISTICS & ROADWAYS			60	06-Aug-26 A	02-Nov-26																									
PHASE C			10	06-Aug-26 A	28-Aug-26																									
CON-P1-100-7130	Finalize Fiber Connections to the Office Trailers - Phase C	10	06-Aug-26 A	28-Aug-26																										
GENERAL SITE			50	24-Aug-26	02-Nov-26																									
CON-P1-100-7050	Install Crane Road North	2	24-Aug-26	25-Aug-26																										
CON-P1-100-7250	Install Crane Road West	3	26-Aug-26	28-Aug-26																										
CON-P1-100-7260	Install Crane Road South	2	31-Aug-26	01-Sep-26																										
CON-P1-100-7270	Install Crane Road East	2	02-Sep-26	03-Sep-26																										
CON-P1-100-7020	Stone Base & Temp Paving - Site Roadways	4	22-Oct-26	27-Oct-26																										
CON-P1-100-7080	Stone Base & Temp Paving - Pedestrian Walkways	2	28-Oct-26	29-Oct-26																										
CON-P1-100-7010	Stone Base & Temp Paving - Overflow Parking	4	28-Oct-26	02-Nov-26																										
EXTERIOR			207	14-Aug-26 A	08-Jun-27																									
STRUCTURE			79	18-Aug-26 A	07-Dec-26																									
FOUNDATIONS			13	21-Aug-26 A	09-Sep-26																									
PILE CAPS & GRADE BEAMS			13	21-Aug-26 A	09-Sep-26																									
CFS.1120	Sheet-Applied Waterproofing -C & D South (C.L. J-L)	13	21-Aug-26 A	09-Sep-26																										
STEEL STRUCTURE			89	24-Aug-26	07-Dec-26																									
MAIN STRUCTURE			19	24-Aug-26	15-Sep-26																									
Area C			19	24-Aug-26	15-Sep-26																									
CON-P1-3-200-130	Erect Structural Steel (Area C South) (C.L. J-L, 1-5)	12	24-Aug-26	05-Sep-26																										
CON-P1-3-200-140	Detailing & Decking (Area C North) (C.L. F-J, 1-5)	13	24-Aug-26	08-Sep-26																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
	CON-P1-3-200-484	Install U/G Electrical (Phase 3 West)	0		01-Oct-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
		CON-P1-3-200-300	Metal Panel Field Measure	5	11-Dec-26	18-Dec-26																								
		CON-P1-3-200-366	Exterior Doors & Hardware	10	08-Jan-27	25-Jan-27																								
		CON-P1-3-200-356	Install Metal Panels - Admin	30	08-Jan-27	25-Feb-27																								
		CON-P1-3-200-376	Storefront Entrances	15	26-Feb-27	23-Mar-27																								
		WEST		34	01-Oct-26	17-Nov-26																								
		CON-P1-3-200-250	Erect Precast Wall Panels - West (North)	5	01-Oct-26	07-Oct-26																								
		CON-P1-3-200-260	Caulk Precast Panels - West (North)	5	06-Oct-26	12-Oct-26																								
		CON-P1-3-200-340	Paint Precast Panels - West (North)	5	08-Oct-26	14-Oct-26																								
		CON-P1-3-200-320	Sheet-Applied Waterproofing - Precast West(North)	5	08-Oct-26	15-Oct-26																								
		CON-P1-3-200-270	Erect Precast Wall Panels - West (South)	5	08-Oct-26	15-Oct-26																								
		CON-P1-3-200-280	Loading Dock Equipment	10	08-Oct-26	22-Oct-26																								
		CON-P1-3-200-380	Caulk Precast Panels - West (South)	5	14-Oct-26	20-Oct-26																								
		CON-P1-3-200-350	Install Scuppers & Downspouts - West (North)	5	15-Oct-26	21-Oct-26																								
		CON-P1-3-200-330	Sheet-Applied Waterproofing - Precast West(South)	5	16-Oct-26	22-Oct-26																								
		CON-P1-3-200-370	Paint Precast Panels - West (South)	5	16-Oct-26	22-Oct-26																								
		CON-P1-3-200-360	Install Scuppers & Downspouts - West (South)	5	23-Oct-26	29-Oct-26																								
		CON-P1-3-200-290	Overhead Doors	10	02-Nov-26	17-Nov-26																								
		SOUTH		16	08-Oct-26	29-Oct-26																								
		CON-P1-3-200-284	Erect Precast Wall Panels - South	5	08-Oct-26	15-Oct-26																								
		CON-P1-3-200-384	Caulk Precast Panels - South	5	14-Oct-26	20-Oct-26																								
		CON-P1-3-200-294	Sheet-Applied Waterproofing - Precast South	5	23-Oct-26	29-Oct-26																								
		EXTERIOR FINISHES		126	18-Nov-26	17-May-27																								
		CON-P1-3-200-314	Exterior Lighting	15	18-Nov-26	14-Dec-26																								
		CON-P1-3-200-324	Exterior Signage & Accessories	10	16-Dec-26	31-Dec-26																								
		CON-P1-3-200-334	Exterior Caulking	15	24-Mar-27	15-Apr-27																								
		CON-P1-3-200-364	Remove Staging Platform	5	08-Apr-27	14-Apr-27																								
		CON-P1-3-200-304	Erect Precast Leave-Out Panels	5	15-Apr-27	21-Apr-27																								
		CON-P1-3-200-344	Exterior Cleaning	10	16-Apr-27	29-Apr-27																								
		CON-P1-3-200-374	Final Grade & Lanscape @ Leave-Out Panels	10	22-Apr-27	05-May-27																								
		CON-P1-3-200-354	Exterior Pre-Punch	10	30-Apr-27	17-May-27																								
		ROOFING & CHILLERS		169	28-Aug-26	27-Apr-27																								
		PHASE 1 (EAST)		130	28-Aug-26	03-Mar-27																								
		CON-P1-200-RF-1000	Roof Slab Cure - Phase 1 (East)	10	28-Aug-26	06-Sep-26																								
		CON-P1-200-RF-3060	Install Metal Framing & Sheathing On Roof Slab Phase 1 (East)	8	28-Aug-26	09-Sep-26																								
		CON-P1-200-RF-1010	Layout & Set Rooftop Equipment Curbs - Phase 1 (East)	10	28-Aug-26	11-Sep-26																								
		CON-P1-200-RF-1020	Install Vapor Retarding Barrier - Main Roof - Phase 1 (East)	8	10-Sep-26	22-Sep-26																								
		CON-P1-200-CH-1010	Rough Set CHWS&R Pre-Fab Assemblies Phase 1	5	23-Sep-26	29-Sep-26																								
		CON-P1-200-CH-1020	Install CHWS&R Pre-Fab Assemblies Phase 1	15	23-Sep-26	13-Oct-26																								
		CON-P1-200-CH-1030	Set Rooftop Chillers Phase 1	5	15-Oct-26	21-Oct-26																								
		CON-P1-200-CH-1040	Install CHWS&R Piping Phase 1	20	15-Oct-26	11-Nov-26																								
		CON-P1-200-CH-1080	Rough-In Electrical Conduits & Raceways - Phase 1	10	22-Oct-26	04-Nov-26																								
		CON-P1-200-CH-1110	Pull Electrical Cables -Phase 1	10	05-Nov-26	18-Nov-26																								
		CON-P1-200-RF-1040	Install Roof Insulation & TPO Roof - Phase 1 (East)	10	19-Nov-26	07-Dec-26																								
		CON-P1-200-RF-1050	Building Watertight -Phase 1 (East)	0		24-Nov-26																								
		CON-P1-200-CH-1120	Terminate & Test Electrical Cables - Phase 1	10	08-Dec-26	21-Dec-26																								
		CON-P1-200-CH-1050	Set Rooftop Mechanical Equipment Phase 1	10	24-Dec-26	08-Jan-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

[illegible]

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
	CON-P1-200-114	Erect Support Steel Pass 2 - Gen. Yard (Phase 1)	10	10-Nov-26	23-Nov-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9					
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9					
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec
	TIA-P3-1090	Level 1 -Cable Bus - Gen 1D,1E,H1	8	02-Feb-27	11-Feb-27																													
	CON-P3-200-134	Install Screen Wall Panels - Gen. Yard (Phase 3)	20	05-Feb-27	04-Mar-27																													
	TIA-P3-1100	Level 2 -Racks & Conduit - Gen 2A, 2B, 2C	8	10-Feb-27	19-Feb-27																													
	CON-P3-200-122	Pull Wiring / Cable Bus - Gen. Yard (Phase 3)	0		12-Feb-27																													
	TIA-P3-1120	Level 2 -Cable Bus - Gen 2A,2B,2C	8	12-Feb-27	23-Feb-27																													
	TIA-P3-1110	Pull Wire - Level 1	8	12-Feb-27	23-Feb-27																													
	TIA-P3-1130	Level 2 -Racks & Conduit - Gen 2D, 2E, H2	8	22-Feb-27	03-Mar-27																													
	CON-P3-200-126	First Level Terminations - Gen. Yard (Phase 3)	0		24-Feb-27																													
	TIA-P3-1150	Level 2 -Cable Bus - Gen 2D, 2E, H2	8	24-Feb-27	05-Mar-27																													
	TIA-P3-1140	Level 1 -MV Terminations - Xfmr 1A,1B,1C	8	24-Feb-27	05-Mar-27																													
	CON-P3-200-152	Install Metal Canopies	10	05-Mar-27	18-Mar-27																													
	CON-P3-200-138	Exterior Lighting - Gen. Yard (Phase 3)	15	05-Mar-27	25-Mar-27																													
	TIA-P3-1160	Level 1 -MV Terminations - Xfmr 1D,1E, H1	7	08-Mar-27	16-Mar-27																													
	TIA-P3-1170	Pull Wire - Level 2	8	08-Mar-27	17-Mar-27																													
	CON-P3-200-132	Second Level Terminations - Gen. Yard (Phase 3)	0		18-Mar-27																													
	TIA-P3-1180	Level 2 -MV Terminations - Xfmr 2A, 2B, 2C	8	18-Mar-27	29-Mar-27																													
	CON-P3-200-140	Exterior Finishes - Gen. Yard (Phase 3)	15	26-Mar-27	15-Apr-27																													
	TIA-P3-1190	Level 2 -MV Terminations - Xfmr 2D, 2E, H2	7	30-Mar-27	07-Apr-27																													
	CON-P3-200-136	Inspections & Documentation - Gen. Yard (Phase 3)	20	16-Apr-27	13-May-27																													
TES TANK YARD (WEST)			123	24-Aug-26	16-Feb-27																													
PHASE 1			55	16-Oct-26	05-Jan-27																													
	CON-P1-200-P1-200	Prep & Place Concrete Tank Pads - Phase 1	10	16-Oct-26	29-Oct-26																													
	CON-P1-200-.1022	Install TES Tank Piping	10	30-Oct-26	12-Nov-26																													
	CON-P1-200-.1032	Set Thermal Storage Tanks	5	13-Nov-26	19-Nov-26																													
	CON-P1-200-.1042	Install TES Equipment	10	20-Nov-26	04-Dec-26																													
	CON-P1-200-.1052	Install CHWS&R Piping Connections	20	07-Dec-26	05-Jan-27																													
PHASE 2			108	24-Aug-26	26-Jan-27																													
	CON-P2-200-.2100	Finalize Design of Loading Platform	5	24-Aug-26	28-Aug-26																													
	CON-P2-200-.2110	Loading Platform Foundation Procurement	20	31-Aug-26	28-Sep-26																													
	CON-P2-200-.2120	Fabricate & Deliver Steel Platform	25	31-Aug-26	05-Oct-26																													
	CON-P2-200-.2070	Install Foundation & Slab for Loading Platform	10	29-Sep-26	12-Oct-26																													
	CON-P2-200-.2080	Erect Loading Platform	10	13-Oct-26	26-Oct-26																													
	CON-P2-200-.2090	Inspection & Acceptance of Loading Platform	2	27-Oct-26	28-Oct-26																													
	CON-P2-200-.2060	Loading Platform Ready	0		28-Oct-26																													
	CON-P2-200-.2010	Prep & Place Concrete Tank Pads - Phase 2	10	30-Oct-26	16-Nov-26																													
	CON-P2-200-.2020	Install TES Tank Piping - Phase 2	10	17-Nov-26	01-Dec-26																													
	CON-P2-200-.2030	Set Thermal Storage Tanks	5	07-Dec-26	11-Dec-26																													
	CON-P2-200-.2040	Install TES Equipment	10	14-Dec-26	28-Dec-26																													
	CON-P2-200-.2050	Install CHWS&R Piping Connections	20	29-Dec-26	26-Jan-27																													
PHASE 3			63	17-Nov-26	16-Feb-27																													
	CON-P3-200-.3010	Prep & Place Concrete Tank Pads - Phase 3	10	17-Nov-26	02-Dec-26																													
	CON-P3-200-.3020	Install TES Tank Piping	10	03-Dec-26	16-Dec-26																													
	CON-P3-200-.3030	Set Thermal Storage Tanks	5	29-Dec-26	05-Jan-27																													
	CON-P3-200-.3040	Install TES Equipment	10	06-Jan-27	19-Jan-27																													
	CON-P3-200-.3050	Install CHWS&R Piping Connections	20	20-Jan-27	16-Feb-27																													
EXTERIOR FINISHES			70	17-Feb-27	08-Jun-27																													

■

Remaining Level of Effort

■

Milestone

■

Actual Level of Effort

■

Actual Work

■

Remaining Work

■

Critical Remaining Work

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9						
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec	
		CON-P1-3-200-LND.1	Site Final Grading	20	17-Feb-27	19-Mar-27																														
		CON-P1-3-200-LND.2	Hardscaping	40	03-Mar-27	04-May-27																														
		CON-P1-3-200-LND.3	Landscaping	30	21-Apr-27	08-Jun-27																														
INTERIOR				378	27-Aug-26	21-Feb-28																														
OVERHEAD PREP				266	28-Aug-26	14-Sep-27																														
LEVEL 2				266	28-Aug-26	14-Sep-27																														
	CON-P1-500-2OH-1010	Layout of Walls & Equipment (Phase 1 East)	3	28-Aug-26	01-Sep-26																															
	CON-P1-500-2OH-1020	Install O/H Hangers & Clips (Phase 1 East)	10	31-Aug-26	14-Sep-26																															
	CON-P1-500-2OH-2010	Layout of Walls & Equipment (Phase 1 West)	3	08-Sep-26	10-Sep-26																															
	CON-P1-500-2OH-1030	Install Spray-Applied Fire-Proofing (Phase 1 East)	10	15-Sep-26	28-Sep-26																															
	CON-P1-500-2OH-2020	Install O/H Hangers & Clips (Phase 1 West)	10	15-Sep-26	28-Sep-26																															
	CON-P1-500-2OH-3010	Layout of Walls & Equipment (Phase 2 East)	3	17-Sep-26	21-Sep-26																															
	CON-P1-500-2OH-4010	Layout of Walls & Equipment (Phase 2 West)	3	25-Sep-26	29-Sep-26																															
	CON-P1-500-2OH-3020	Install O/H Hangers & Clips (Phase 2 East)	10	29-Sep-26	12-Oct-26																															
	CON-P1-500-2OH-5010	Layout of Walls & Equipment (Phase 3 East)	3	01-Oct-26	05-Oct-26																															
	CON-P1-500-2OH-6010	Layout of Walls & Equipment (Phase 3 West)	3	06-Oct-26	08-Oct-26																															
	CON-P1-500-2OH-4020	Install O/H Hangers & Clips (Phase 2 West)	10	13-Oct-26	26-Oct-26																															
	CON-P1-500-2OH-3030	Install Spray-Applied Fire-Proofing (Phase 2 East)	10	13-Oct-26	26-Oct-26																															
	CON-P1-500-2OH-5020	Install O/H Hangers & Clips (Phase 3 East)	10	27-Oct-26	09-Nov-26																															
	CON-P1-500-2OH-5030	Install Spray-Applied Fire-Proofing (Phase 3 East)	10	10-Nov-26	23-Nov-26																															
	CON-P1-500-2OH-6020	Install O/H Hangers & Clips (Phase 3 West)	10	10-Nov-26	23-Nov-26																															
Security Level 2				198	20-Oct-26	30-Jul-27																														
ALL				198	20-Oct-26	30-Jul-27																														
	CON-P2-500-2AS-32f	2nd Floor Security Systems Ready for Integrated Testing	0	17-Jul-27	17-Jul-27																															
	CON-P2-500-2AS-32f	2ndt Floor Integrated Security Test / Owner Witness	3	17-Jul-27	20-Jul-27																															
	CON-P2-500-2AS-32f	Final Punchlist Corrections	4	17-Jul-27	21-Jul-27																															
	CON-P2-500-2AS-32f	As-Builts, Device Database, Test Reports and O&M Manuals	5	22-Jul-27	27-Jul-27																															
	CON-P2-500-2AS-33f	Owner Training and Operational Demonstration	2	28-Jul-27	29-Jul-27																															
	CON-P2-500-2AS-33f	2nd Floor Security Final Acceptance	0	30-Jul-27	30-Jul-27																															
Security Area A				109	20-Oct-26	27-Feb-27																														
	CON-P2-500-2AS-	2nd Floor Area A Workfront Release	0	20-Oct-26	20-Oct-26																															
	CON-P2-500-2AS-	2nd Floor Area A Pathway / Conduit / Supports Rough-In	4	20-Oct-26	23-Oct-26																															
	CON-P2-500-2AS-	2nd Floor Area A - Door Backboxes, Power and Interface Rough-In	4	20-Oct-26	23-Oct-26																															
	CON-P1-500-2AS-	2nd Floor Area A - IDF21 Permanent Power Available	0	21-Nov-26	21-Nov-26																															
	CON-P1-500-2AS-	2nd Floor Area A - IDF21 Rack, Panels and PoE Switches Installed	4	21-Nov-26	25-Nov-26																															
	CON-P1-500-2AS-	2nd Floor Area A - IDF21 Room Ready, Clean and Secure	0	24-Nov-26	24-Nov-26																															
	CON-P1-500-2AS-	2nd Floor Area A - IDF21 Fiber Backbone Certified	2	27-Nov-26	28-Nov-26																															
	CON-P1-500-2AS-	2nd Floor Area A - IDF21 Network and Head-End Ready	0	30-Nov-26	30-Nov-26																															
	CON-P2-500-2AS-	2nd Floor Area A Pull and Label Security Cabling	5	23-Jan-27	28-Jan-27																															
	CON-P2-500-2AS-	2nd Floor Area A Cable Test / Certification	2	29-Jan-27	30-Jan-27																															
	CON-P2-500-2AS-	2nd Floor Area A IDF Field Cable Terminations	3	01-Feb-27	03-Feb-27																															
	CON-P2-500-2AS-	2nd Floor Area A Install CCTV Cameras (11)	3	01-Feb-27	03-Feb-27																															
	CON-P2-500-2AS-	2nd Floor Area A Install Access Control / Monitoring Devices (17)	4	01-Feb-27	04-Feb-27																															
	CON-P2-500-2AS-	2nd Floor Area A Door Hardware Integration Complete	3	05-Feb-27	08-Feb-27																															
	CON-P2-500-2AS-	2nd Floor Area A Program Readers, Panels, Cameras and Other Devices (2 other	3	09-Feb-27	11-Feb-27																															

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9		
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep
		CON-P2-500-2AS-	2nd Floor Area C Level 2 Security Complete	0	09-Apr-27	09-Apr-27																										
		Security Area D			96	24-Nov-26	12-Apr-27																									
		CON-P1-500-2AS-	IDF22 Room Ready, Clean and Secure	0	24-Nov-26	24-Nov-26																										
		CON-P1-500-2AS-	IDF22 Permanent Power Available	0	24-Nov-26	24-Nov-26																										
		CON-P1-500-2AS-	IDF22 Rack, Panels and PoE Switches Installed	4	24-Nov-26	28-Nov-26																										
		CON-P1-500-2AS-	IDF22 Fiber Backbone Certified	2	30-Nov-26	01-Dec-26																										
		CON-P1-500-2AS-	IDF22 Network and Head-End Ready	0	02-Dec-26	02-Dec-26																										
		CON-P2-500-2AS-	2nd Floor Area D Workfront Release	0	23-Dec-26	23-Dec-26																										
		CON-P2-500-2AS-	2nd Floor Area D Pathway / Conduit / Supports Rough-In	5	23-Dec-26	29-Dec-26																										
		CON-P2-500-2AS-	2nd Floor Area D - Door Backboxes, Power and Interface Rough-In	5	23-Dec-26	29-Dec-26																										
		CON-P2-500-2AS-	2nd Floor Area D Pull and Label Security Cabling	6	09-Mar-27	15-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Cable Test / Certification	2	16-Mar-27	17-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D IDF Field Cable Terminations	4	18-Mar-27	22-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Install CCTV Cameras (15)	4	18-Mar-27	22-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Install Access Control / Monitoring Devices (20)	5	18-Mar-27	23-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Door Hardware Integration Complete	3	23-Mar-27	25-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Program Readers, Panels, Cameras and Other Devices (2 other)	3	24-Mar-27	26-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Access Control / Monitoring Point-to-Point Testing	4	27-Mar-27	31-Mar-27																										
		CON-P2-500-2AS-	2nd Floor Area D Camera Aim, Focus and Recording Verification	3	01-Apr-27	03-Apr-27																										
		CON-P2-500-2AS-	2nd Floor Area D Integrated Security Functional Test (Access/CCTV/Other)	3	05-Apr-27	07-Apr-27																										
	CON-P2-500-2AS-	2nd Floor Area D Pre-Punch / Deficiency Correction	3	08-Apr-27	10-Apr-27																											
	CON-P2-500-2AS-	2nd Floor Area D Level 2 Security Complete	0	12-Apr-27	12-Apr-27																											
	FIRE PROTECTION LEVEL 2			265	31-Aug-26	14-Sep-27																										
		CON-P1-500-2OH-1040	L02 Admin N/S, Hallways, Nitrogen, and Riser Rooms Rough in Phase 1	31	31-Aug-26	13-Oct-26																										
		CON-P1-500-2OH-1050	L02 Admin N/S, Hallways, Nitrogen, and Riser Rooms Pressure Testing Phase 1	3	14-Oct-26	16-Oct-26																										
		CON-P1-500-2OH-1360	L02 North Electrical/Battery Rough in Phase 1	6	14-Oct-26	21-Oct-26																										
		CON-P1-500-2OH-1060	L02 Admin N/S, Hallways, Nitrogen, and Riser Rooms Plate and Punch Phase 1	5	19-Oct-26	23-Oct-26																										
		CON-P1-500-2EB-1200	O/H Fire Protection Rough-In - Elec/Batt Rooms - Ph1, L2 Complete	0		21-Oct-26																										
		CON-P1-500-2OH-1350	L02 North Electrical/Battery Shell Pressure Testing	3	22-Oct-26	26-Oct-26																										
		CON-P1-500-2OH-6120	L02 North CRAH & Data Module Rough in Phase 1	18	22-Oct-26	16-Nov-26																										
		CON-P1-500-2OH-1310	L02 Middle Electrical/Battery Shell Rough in Phase 2	6	26-Oct-26	02-Nov-26																										
		CON-P1-500-2OH-1340	L02 North Electrical/Battery Shell Punch Phase 1	1	27-Oct-26	27-Oct-26																										
		CON-P1-500-2OH-1500	L02 Middle CRAH & Data Module Shell Rough in Phase 2	18	03-Nov-26	27-Nov-26																										
		CON-P1-500-2CE-1100	O/H Fire Protection Rough-In - Corridors (E) - Ph1, L2	0		12-Nov-26																										
		CON-P1-500-2GN-1200	L02 O/H Fire Protection Rough-In - CRAH Gallery (N) - Ph1, L2	0		16-Nov-26																										
	CON-P1-500-2OH-6130	L02 North CRAH & Data Module Pressure Testing Phase 1	3	17-Nov-26	19-Nov-26																											
	CON-P1-500-2GS-1200	O/H Fire Protection Rough-In - CRAH Gallery (S) - Ph1, L2	0		17-Nov-26																											
	CON-P1-500-2OH-6140	L02 North CRAH & Data Module Punch Phase 1	5	20-Nov-26	27-Nov-26																											
	CON-P1-500-2CW-1100	O/H Fire Protection Rough-In - Corridors (W) - Ph1, L2	0		27-Nov-26																											
	CON-P1-500-2OH-1330	L02 Middle Electrical/Battery Shell Pressure Testing Phase 2	3	30-Nov-26	02-Dec-26																											
	CON-P1-500-2OH-6090	L02 South Electrical/Battery Rough in Phase 3	6	30-Nov-26	07-Dec-26																											
	CON-P1-500-2OH-1320	L02 Middle Electrical/Battery Shell Punch Phase 2	1	03-Dec-26	03-Dec-26																											
	CON-P1-500-2OH-1490	L02 Middle CRAH & Data Module Shell test Phase 2	3	04-Dec-26	08-Dec-26																											
	CON-P1-500-2OH-6100	L02 South Electrical/Battery Shell Pressure Testing Phase 3	3	08-Dec-26	10-Dec-26																											
	CON-P1-500-2OH-6150	L02 South CRAH & Data Module Shell Rough in Phase 3	18	08-Dec-26	04-Jan-27																											
	CON-P1-500-2OH-1480	L02 Middle CRAH & Data Module Shell punch Phase 2	1	09-Dec-26	09-Dec-26																											

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9					
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec
	CON-P1-500-2OH-6110	L02 South Electrical/Battery Shell Punch Phase 3	1	11-Dec-26	11-Dec-26						I																							
	CON-P1-500-2OH-6160	L02 South CRAH & Data Module Shell Testing Phase 3	3	05-Jan-27	07-Jan-27						I																							
	CON-P1-500-2OH-6170	L02 South CRAH & Data Module Shell Punch Phase 3	1	08-Jan-27	08-Jan-27						I																							
	CON-P2-500-2EB-1590	O/H Fire Protection Rough-In - Elec/Batt Rooms - Ph2, L2	0		20-Jan-27						◆																							
	CON-P2-500-2GN-1490	O/H Fire Protection Rough-In - CRAH Gallery (N) - Ph2, L2	0		04-Feb-27						◆																							
	CON-P2-500-2GS-1490	O/H Fire Protection Rough-In - CRAH Gallery (S) - Ph2, L2	0		18-Feb-27						◆																							
	CON-P2-500-2CE-1340	O/H Fire Protection Rough-In - Corridors (E) - Ph2, L2	10	26-Feb-27	11-Mar-27																													
	CON-P2-500-2CW-1340	O/H Fire Protection Rough-In - Corridors (W) - Ph2, L2	10	12-Mar-27	25-Mar-27																													
	CON-P3-500-2EB-1960	O/H Fire Protection Rough-In - Elec/Batt Rooms - Ph3, L2	0		12-May-27																													
	CON-P3-500-2GN-1740	O/H Fire Protection Rough-In - CRAH Gallery (N) - Ph3, L2	0		03-Jun-27																													
	CON-P3-500-2GS-1740	O/H Fire Protection Rough-In - CRAH Gallery (S) - Ph3, L2	0		17-Jun-27																													
	CON-P3-500-2CE-1610	O/H Fire Protection Rough-In - Corridors (E) - Ph3, L2	10	21-Jun-27	02-Jul-27																													
	CON-P3-500-2CW-1610	O/H Fire Protection Rough-In - Corridors (W) - Ph3, L2	10	06-Jul-27	19-Jul-27																													
	CON-P3-500-1CE-1880	O/H Fire Protection Rough-In - Corridors (E) - Ph3, L1	10	17-Aug-27	30-Aug-27																													
	CON-P3-500-1CW-1880	O/H Fire Protection Rough-In - Corridors (W) - Ph3, L1	10	31-Aug-27	14-Sep-27																													
IDF & POE ROOMS			63	15-Sep-26	11-Dec-26																													
IDF 21			38	30-Sep-26	20-Nov-26																													
	CON-P1-500-1AS-34	Install Hangers and Supports	1	30-Sep-26	30-Sep-26						I																							
	CON-P1-500-1AS-34	Install Wall framing, blocking, and door framing	2	01-Oct-26	02-Oct-26						I																							
	CON-P1-500-1AS-34	Install fire protection piping	1	05-Oct-26	05-Oct-26						I																							
	CON-P1-500-1AS-34	Install HVAC ductwork	2	06-Oct-26	07-Oct-26						I																							
	CON-P1-500-1AS-34	Install ductwork Insulation	1	08-Oct-26	08-Oct-26						I																							
	CON-P1-500-1AS-36	Install raceways for lighting, power, and split systems	3	09-Oct-26	13-Oct-26						I																							
	CON-P1-500-1AS-34	Install one side interior drywall	1	14-Oct-26	14-Oct-26						I																							
	CON-P1-500-1AS-34	Complete wall rough-ins	1	15-Oct-26	15-Oct-26						I																							
	CON-P1-500-1AS-34	Perform In-wall verification	1	16-Oct-26	16-Oct-26						I																							
	CON-P1-500-1AS-34	Complete rough in inspections	1	19-Oct-26	19-Oct-26						I																							
	CON-P1-500-1AS-36	Close walls	1	20-Oct-26	20-Oct-26						I																							
	CON-P1-500-1AS-36	Complete drywall finishing	2	21-Oct-26	22-Oct-26						I																							
	CON-P1-500-1AS-35	Apply primer Coat	1	23-Oct-26	23-Oct-26						I																							
	CON-P1-500-1AS-36	Conduit Through floor to IDF 24	1	26-Oct-26	26-Oct-26						I																							
	CON-P1-500-1AS-35	Install FCUs & Lines sets	3	27-Oct-26	29-Oct-26						I																							
	CON-P1-500-1AS-36	Test Line Sets	1	30-Oct-26	30-Oct-26						I																							
	CON-P1-500-1AS-36	Insulate Line Sets	1	02-Nov-26	02-Nov-26						I																							
	CON-P1-500-1AS-35	Install fire alarm and smoke detector devices	1	03-Nov-26	03-Nov-26						I																							
	CON-P1-500-1AS-35	Apply fire caulking	1	04-Nov-26	04-Nov-26						I																							
	CON-P1-500-1AS-36	Install power and lighting	2	05-Nov-26	06-Nov-26						I																							
	CON-P1-500-1AS-35	Install fire rated plywood	1	09-Nov-26	09-Nov-26						I																							
	CON-P1-500-1AS-35	Install ladder racks	1	10-Nov-26	10-Nov-26						I																							
	CON-P1-500-1AS-35	Install security devices	1	11-Nov-26	11-Nov-26						I																							
	CON-P1-500-1AS-35	Complete Floor polishing and coating	2	12-Nov-26	13-Nov-26						I																							
	CON-P1-500-1AS-35	Install BMS cabinets and DAS system	2	16-Nov-26	17-Nov-26						I																							
	CON-P1-500-1AS-36	Cabinets & Racks installation	1	18-Nov-26	18-Nov-26						I																							
	CON-P1-500-1AS-36	Complete final electrical, fire alarm, HVAC, and security trim out	1	19-Nov-26	19-Nov-26						I																							
	CON-P1-500-1AS-35	Punchlist item	1	20-Nov-26	20-Nov-26						I																							
POE 21			30	29-Sep-26	09-Nov-26																													

Remaining Level of Effort ◆ ◆ Milestone

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Activity ID		Activity Name	Orig Dur	Start	Finish						2027												2028												9
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9				
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov
	CON-P1-500-1AS-40	Complete Floor polishing and coating	2	13-Nov-26	16-Nov-26																													
	CON-P1-500-1AS-40	Install BMS cabinets and DAS system	2	17-Nov-26	18-Nov-26																													
	CON-P1-500-1AS-42	Cabinets & Racks installation	1	19-Nov-26	19-Nov-26																													
	CON-P1-500-1AS-41	Complete final electrical, fire alarm, HVAC, and security trim out	1	20-Nov-26	20-Nov-26																													
	CON-P1-500-1AS-41	Punchlist item	1	23-Nov-26	23-Nov-26																													
	IDF 24		26	05-Nov-26	11-Dec-26																													
	CON-P1-500-1AS-31	Install Hangers and Supports	1	05-Nov-26	05-Nov-26																													
	CON-P1-500-1AS-31	Install Fire Protection Piping	1	06-Nov-26	06-Nov-26																													
	CON-P1-500-1AS-31	Install Wall Framing, Blocking, and Door Framing	1	06-Nov-26	06-Nov-26																													
	CON-P1-500-1AS-32	Install one side interior drywall	1	09-Nov-26	09-Nov-26																													
	CON-P1-500-1AS-32	Install HVAC ductwork	2	09-Nov-26	10-Nov-26																													
	CON-P1-500-1AS-32	Complete wall rough-ins	1	10-Nov-26	10-Nov-26																													
	CON-P1-500-1AS-32	Perform In-wall inspections	1	11-Nov-26	11-Nov-26																													
	CON-P1-500-1AS-32	Install ductwork Insulation	1	11-Nov-26	11-Nov-26																													
	CON-P1-500-1AS-32	Complete drywall finishing	2	12-Nov-26	13-Nov-26																													
	CON-P1-500-1AS-32	Apply primer Coat	1	16-Nov-26	16-Nov-26																													
	CON-P1-500-1AS-33	Install FCUs & Refrigerant Lines sets	3	17-Nov-26	19-Nov-26																													
	CON-P1-500-1AS-33	Test Line Sets	1	20-Nov-26	20-Nov-26																													
	CON-P1-500-1AS-33	Insulate Line Sets	1	23-Nov-26	23-Nov-26																													
	CON-P1-500-1AS-32	Install fire rated plywood	1	24-Nov-26	24-Nov-26																													
	CON-P1-500-1AS-33	Install the through Floor Conduit to IDF-23	1	25-Nov-26	25-Nov-26																													
	CON-P1-500-1AS-33	Install electrical raceway conduits	2	27-Nov-26	30-Nov-26																													
	CON-P1-500-1AS-32	Fire caulk Penetrations	1	01-Dec-26	01-Dec-26																													
	CON-P1-500-1AS-32	Install Lighting, fire alarm and Security	1	02-Dec-26	02-Dec-26																													
	CON-P1-500-1AS-33	Final Paint	1	03-Dec-26	03-Dec-26																													
	CON-P1-500-1AS-33	Install ladder racks	1	04-Dec-26	04-Dec-26																													
	CON-P1-500-1AS-33	Seal Concrete Floor	2	07-Dec-26	08-Dec-26																													
	CON-P1-500-1AS-33	Set Post Rack	1	09-Dec-26	09-Dec-26																													
	CON-P1-500-1AS-34	Complete final electrical, fire alarm, HVAC, and security trim out	1	10-Dec-26	10-Dec-26																													
	CON-P1-500-1AS-33	Punchlist item	1	11-Dec-26	11-Dec-26																													
	IDF 23		26	15-Sep-26	20-Oct-26																													
	CON-P1-500-1AS-36	Install Hangers and Supports	1	15-Sep-26	15-Sep-26																													
	CON-P1-500-1AS-37	Install fire protection piping	1	16-Sep-26	16-Sep-26																													
	CON-P1-500-1AS-37	Install Wall framing, blocking, and door framing	1	16-Sep-26	16-Sep-26																													
	CON-P1-500-1AS-37	Install one side interior drywall	1	17-Sep-26	17-Sep-26																													
	CON-P1-500-1AS-37	Install HVAC ductwork	2	17-Sep-26	18-Sep-26																													
	CON-P1-500-1AS-37	Complete wall rough-ins	1	18-Sep-26	18-Sep-26																													
	CON-P1-500-1AS-37	Perform In-wall inspections	1	21-Sep-26	21-Sep-26																													
	CON-P1-500-1AS-37	Install ductwork Insulation	1	21-Sep-26	21-Sep-26																													
	CON-P1-500-1AS-37	Complete drywall finishing	2	22-Sep-26	23-Sep-26																													
CON-P1-500-1AS-37	Apply primer Coat	1	24-Sep-26	24-Sep-26																														
CON-P1-500-1AS-38	Install FCUs & Refrigerant Lines sets	3	25-Sep-26	29-Sep-26																														
CON-P1-500-1AS-38	Test Line Sets	1	30-Sep-26	30-Sep-26																														
CON-P1-500-1AS-38	Insulate Line Sets	1	01-Oct-26	01-Oct-26																														
CON-P1-500-1AS-38	Install fire rated plywood	1	02-Oct-26	02-Oct-26																														
CON-P1-500-1AS-39	Install the through Floor Conduit to IDF-23	1	05-Oct-26	05-Oct-26																														

Remaining Level of Effort

◆ Milestone

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-500-1AS-39	Install electrical raceway conduits	2	06-Oct-26	07-Oct-26																								
	CON-P1-500-1AS-38	Fire caulk Penetrations	1	08-Oct-26	08-Oct-26																								
	CON-P1-500-1AS-37	Install Lighting, fire alarm and Security	1	09-Oct-26	09-Oct-26																								
	CON-P1-500-1AS-38	Final Paint	1	12-Oct-26	12-Oct-26																								
	CON-P1-500-1AS-38	Install ladder racks	1	13-Oct-26	13-Oct-26																								
	CON-P1-500-1AS-38	Seal Concrete Floor	2	14-Oct-26	15-Oct-26																								
	CON-P1-500-1AS-38	Set Post Rack	1	16-Oct-26	16-Oct-26																								
	CON-P1-500-1AS-39	Complete final electrical, fire alarm, HVAC, and security trim out	1	19-Oct-26	19-Oct-26																								
	CON-P1-500-1AS-38	Punchlist item	1	20-Oct-26	20-Oct-26																								
	LEVEL 1		242	02-Sep-26	13-Aug-27																								
	CON-P1-500-1OH-1010	Layout of Walls & Equipment (Phase 1 East)	3	02-Sep-26	04-Sep-26																								
	CON-P1-500-1OH-1020	Install O/H Hangers & Clips (Phase 1 East)	10	03-Sep-26	17-Sep-26																								
	CON-P1-500-1OH-2010	Layout of Walls & Equipment (Phase 1 West)	3	08-Sep-26	10-Sep-26																								
	CON-P1-500-1OH-1030	Install Spray-Applied Fire-Proofing (Phase 1 East)	10	18-Sep-26	01-Oct-26																								
	CON-P1-500-1OH-2020	Install O/H Hangers & Clips (Phase 1 West)	10	18-Sep-26	01-Oct-26																								
	CON-P1-500-1OH-3010	Layout of Walls & Equipment (Phase 2 East)	3	21-Sep-26	23-Sep-26																								
	CON-P1-500-1OH-4010	Layout of Walls & Equipment (Phase 2 West)	3	29-Sep-26	01-Oct-26																								
	CON-P1-500-1OH-3020	Install O/H Hangers & Clips (Phase 2 East)	10	02-Oct-26	15-Oct-26																								
	CON-P1-500-1OH-5010	Layout of Walls & Equipment (Phase 3 East)	3	15-Oct-26	19-Oct-26																								
	CON-P1-500-1OH-4020	Install O/H Hangers & Clips (Phase 2 West)	10	16-Oct-26	29-Oct-26																								
	CON-P1-500-1OH-3030	Install Spray-Applied Fire-Proofing (Phase 2 East)	10	16-Oct-26	29-Oct-26																								
	CON-P1-500-1OH-6010	Layout of Walls & Equipment (Phase 3 West)	3	20-Oct-26	22-Oct-26																								
	CON-P1-500-1OH-5020	Install O/H Hangers & Clips (Phase 3 East)	10	30-Oct-26	12-Nov-26																								
	CON-P1-500-1OH-5030	Install Spray-Applied Fire-Proofing (Phase 3 East)	10	13-Nov-26	27-Nov-26																								
	CON-P1-500-1OH-6020	Install O/H Hangers & Clips (Phase 3 West)	10	13-Nov-26	27-Nov-26																								
	FIRE PROTECTION LEVEL 1		235	14-Sep-26	13-Aug-27																								
	CON-P1-500-2OH-6180	L01 Admin N/S, Hallways, Nitrogen, and Riser Rooms Rough in Phase 1	49	14-Sep-26	19-Nov-26																								
	CON-P1-500-1CE-1340	O/H Fire Protection Rough-In - Coridors (E) - Ph1, L1	0		19-Nov-26																								
	CON-P1-500-2OH-6190	L01 Admin N/S, Hallways, Nitrogen, and Riser Rooms Pressure Testing Phase 1	3	20-Nov-26	24-Nov-26																								
	CON-P1-500-2OH-6200	L01 North Electrical/Battery Rough in Phase 1	6	20-Nov-26	30-Nov-26																								
	CON-P1-500-2OH-6210	L01 Admin N/S, Hallways, Nitrogen, and Riser Rooms Plate and Punch Phase 1	5	25-Nov-26	02-Dec-26																								
	CON-P1-500-1EB-1590	O/H Fire Protection Rough-In - Elec/Batt Rooms - Ph1, L1	0		30-Nov-26																								
	CON-P1-500-2OH-6220	L01 North Electrical/Battery Shell Pressure Testing	3	01-Dec-26	03-Dec-26																								
	CON-P1-500-2OH-6230	L01 North CRAH & Data Module Rough in Phase 1	18	01-Dec-26	24-Dec-26																								
	CON-P1-500-2AS-2040	L01 Admin North Install Fire Protection Piping Complete	0		02-Dec-26																								
	CON-P1-500-2AS-2330	L01 Fire Protection Piping Admin South. Phase 1 Complete	0		02-Dec-26																								
	CON-P1-500-2OH-6240	L01 North Electrical/Battery Shell Punch Phase 1	1	04-Dec-26	04-Dec-26																								
	CON-P1-500-1GS-1490	O/H Fire Protection Rough-In - CRAH Gallery (S) - Ph1, L1	0		24-Dec-26																								
	CON-P1-500-1GN-1490	O/H Fire Protection Rough-In - CRAH Gallery (N) - Ph1, L1	0		24-Dec-26																								
	CON-P1-500-2OH-6260	L01 North CRAH & Data Module Pressure Testing Phase 1	3	28-Dec-26	30-Dec-26																								
	CON-P1-500-2OH-6250	L01 Middle Electrical/Battery Shell Rough in Phase 2	6	28-Dec-26	05-Jan-27																								
	CON-P1-500-2OH-6270	L01 North CRAH & Data Module Punch Phase 1	1	31-Dec-26	31-Dec-26																								
	CON-P1-500-2OH-6280	L01 Middle Electrical/Battery Shell Pressure Testing Phase 2	3	06-Jan-27	08-Jan-27																								
	CON-P1-500-2OH-6290	L01 Middle CRAH & Data Module Shell Rough in Phase 2	18	06-Jan-27	29-Jan-27																								
	CON-P1-500-1CW-1340	O/H Fire Protection Rough-In - Coridors (W) - Ph1, L1	0		07-Jan-27																								
	CON-P1-500-2OH-6300	L01 Middle Electrical/Battery Shell Punch Phase 2	1	11-Jan-27	11-Jan-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-500-2AS-	1st Floor Area B Workfront Release	0	06-Nov-26	06-Nov-26																								
	CON-P1-500-2AS-	1st Floor Area B Pathway / Conduit / Supports Rough-In	6	06-Nov-26	12-Nov-26																								
	CON-P1-500-2AS-	1st Floor Area B - Door Backboxes, Power and Interface Rough-In	6	06-Nov-26	12-Nov-26																								
	CON-P1-500-2AS-	IFD13 Room Ready, Clean and Secure	0	06-Feb-27	06-Feb-27																								
	CON-P1-500-2AS-	IFD13 Permanent Power Available	0	23-Feb-27	23-Feb-27																								
	CON-P1-500-2AS-	IFD13 Rack, Panels and PoE Switches Installed	4	23-Feb-27	26-Feb-27																								
	CON-P1-500-2AS-	IFD13 Fiber Backbone Certified	2	27-Feb-27	01-Mar-27																								
	CON-P1-500-2AS-	IFD13 Network and Head-End Ready	0	02-Mar-27	02-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area B Pull and Label Security Cabling	7	22-Apr-27	29-Apr-27																								
	CON-P1-500-2AS-	1st Floor Area B Cable Test / Certification	2	30-Apr-27	01-May-27																								
	CON-P1-500-2AS-	1st Floor Area B IDF Field Cable Terminations	4	03-May-27	06-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Install CCTV Cameras (31)	4	03-May-27	06-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Install Access Control / Monitoring Devices (45)	6	03-May-27	08-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Door Hardware Integration Complete	3	07-May-27	10-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Program Readers, Panels, Cameras and Other Devices (11 other)	3	10-May-27	12-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Access Control / Monitoring Point-to-Point Testing	5	13-May-27	18-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Camera Aim, Focus and Recording Verification	4	19-May-27	22-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Integrated Security Functional Test (Access/CCTV/Other)	3	24-May-27	26-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Pre-Punch / Deficiency Correction	3	27-May-27	29-May-27																								
	CON-P1-500-2AS-	1st Floor Area B Level 2 Security Complete	0	01-Jun-27	01-Jun-27																								
	Security Area C		108	27-Nov-26	05-Apr-27																								
	CON-P1-500-2AS-	IFD14 Room Ready, Clean and Secure	0	27-Nov-26	27-Nov-26																								
	CON-P1-500-2AS-	IFD14 Permanent Power Available	0	09-Dec-26	09-Dec-26																								
	CON-P1-500-2AS-	IFD14 Rack, Panels and PoE Switches Installed	4	09-Dec-26	12-Dec-26																								
	CON-P1-500-2AS-	IFD14 Fiber Backbone Certified	2	14-Dec-26	15-Dec-26																								
	CON-P1-500-2AS-	IFD14 Network and Head-End Ready	0	16-Dec-26	16-Dec-26																								
	CON-P1-500-2AS-	1st Floor Area C Workfront Release	0	22-Jan-27	22-Jan-27																								
	CON-P1-500-2AS-	1st Floor Area C Pathway / Conduit / Supports Rough-In	4	22-Jan-27	26-Jan-27																								
	CON-P1-500-2AS-	1st Floor Area C - Door Backboxes, Power and Interface Rough-In	4	22-Jan-27	26-Jan-27																								
	CON-P1-500-2AS-	1st Floor Area C Pull and Label Security Cabling	5	03-Mar-27	08-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Cable Test / Certification	2	09-Mar-27	10-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C IDF Field Cable Terminations	3	11-Mar-27	13-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Install CCTV Cameras (14)	3	11-Mar-27	13-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Install Access Control / Monitoring Devices (16)	4	11-Mar-27	15-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Door Hardware Integration Complete	3	15-Mar-27	17-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Program Readers, Panels, Cameras and Other Devices (1 other)	3	16-Mar-27	18-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Access Control / Monitoring Point-to-Point Testing	5	19-Mar-27	24-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Camera Aim, Focus and Recording Verification	3	25-Mar-27	27-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Integrated Security Functional Test (Access/CCTV/Other)	3	29-Mar-27	31-Mar-27																								
	CON-P1-500-2AS-	1st Floor Area C Pre-Punch / Deficiency Correction	3	01-Apr-27	03-Apr-27																								
	CON-P1-500-2AS-	1st Floor Area C Level 2 Security Complete	0	05-Apr-27	05-Apr-27																								
	Security Area D		79	12-Dec-26	06-Apr-27																								
	CON-P1-500-2AS-	MMR12 Room Ready, Clean and Secure	0	12-Dec-26	12-Dec-26																								
	CON-P1-500-2AS-	MMR12 Permanent Power Available	0	15-Jan-27	15-Jan-27																								
	CON-P1-500-2AS-	MMR12 Rack, Panels and PoE Switches Installed	4	15-Jan-27	19-Jan-27																								
	CON-P1-500-2AS-	MMR12 Fiber Backbone Certified	2	20-Jan-27	21-Jan-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
	CON-P1-500-1AS-26	Complete final electrical, fire alarm, HVAC, and security trim out	1	22-Feb-27	22-Feb-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-200-EXS-150	Release Southeast Gate E20 for Security Installation	0	09-Dec-26	09-Dec-26																								
	CON-P1-200-EXS-180	Install SE Gate Pedestals, Reader Plates and Camera Mounts	5	09-Dec-26	15-Dec-26																								
	CON-P1-200-EXS-190	Verify Vehicle and Pedestrian Gate Operators, Loops, Contacts and Mechanical C	5	09-Dec-26	15-Dec-26																								
	CON-P1-200-EXS-220	Install E20 Security Enclosure, Backboard, Ground Bar and Internal Raceway	6	09-Dec-26	16-Dec-26																								
	CON-P1-200-EXS-350	Pull SE Gate OSP Security Cabling and Fiber Patch Cables	10	07-Jan-27	20-Jan-27																								
	CON-P1-200-EXS-390	Terminate and Label SE Gate Cabling at E20 and Field Devices	8	21-Jan-27	01-Feb-27																								
	CON-P1-200-EXS-420	Install Gate Tampers and Power/Battery Fail Monitoring	4	02-Feb-27	05-Feb-27																								
	CON-P1-200-EXS-430	Install Vehicle and Pedestrian Gate Card Readers ST0141-ST0150	5	02-Feb-27	08-Feb-27																								
	CON-P1-200-EXS-440	Install Intercom Stations ST0016-ST0025	5	02-Feb-27	08-Feb-27																								
	CON-P1-200-EXS-450	Install SE Gate Cameras: Mini-Dome and PTZ/Fixed Assemblies	6	02-Feb-27	09-Feb-27																								
	CON-P1-200-EXS-460	Weather-Seal, Bond and Surge-Protect SE Gate Devices	3	10-Feb-27	12-Feb-27																								
	CON-P1-200-EXS-470	Program SE Gate Access, Alarm, Intercom and Video Devices	6	15-Feb-27	22-Feb-27																								
	CON-P1-200-EXS-480	SE Gate Point-to-Point Testing	5	23-Feb-27	01-Mar-27																								
	CON-P1-200-EXS-490	SE Gate Functional Test: Vehicle/Pedestrian Access, Intercom and Alarms	5	02-Mar-27	08-Mar-27																								
	CON-P1-200-EXS-500	SE Gate Security Complete	0	09-Mar-27	09-Mar-27																								
	SITEWIDE		17	09-Mar-27	01-Apr-27																								
	CON-P1-200-EXS-510	Confirm Sitewide PTZ Camera Home Positions and Coverage Sectors	3	09-Mar-27	11-Mar-27																								
	CON-P1-200-EXS-520	Configure Camera IP Addresses, VMS Channels and Recording Profiles	5	12-Mar-27	18-Mar-27																								
	CON-P1-200-EXS-530	Configure LPR Analytics, Lanes and Plate Capture Zones	3	19-Mar-27	23-Mar-27																								
	CON-P1-200-EXS-540	Aim, Focus and Set Home Positions for Exterior PTZ / Fixed Cameras	5	19-Mar-27	25-Mar-27																								
	CON-P1-200-EXS-550	Verify Recording, Playback, Alarm Call-Up and Failover	4	26-Mar-27	31-Mar-27																								
	CON-P1-200-EXS-560	Exterior Video System Functional Complete	0	01-Apr-27	01-Apr-27																								
	PHASE 1		225	27-Aug-26	15-Jul-27																								
	VERTICAL CONVEYANCE		154	28-Aug-26	06-Apr-27																								
	ELEVATORS		148	08-Sep-26	06-Apr-27																								
	FREIGHT ELEVATOR (NORTHWEST)		112	08-Sep-26	15-Feb-27																								
	CON-P1-500-ELA-111	Apply Crystalline Waterproofing - Freight Elevator	5	08-Sep-26	14-Sep-26																								
	CON-P1-500-ELA-10	Freight Elevator - Install Support Steel for Elevator Rails (HSS Steel)	6	02-Oct-26	09-Oct-26																								
	CON-P1-500-ELA-10	Freight Elevator - Shaft Framing	10	12-Oct-26	23-Oct-26																								
	CON-P1-500-ELA-10	Freight Elevator - Pit Equipment	8	26-Oct-26	04-Nov-26																								
	CON-P1-500-ELA-10	Freight Elevator - Install Platform, Hoistway, & Machine Rm Eqpt.	12	25-Nov-26	11-Dec-26																								
	CON-P1-500-ELA-10	Freight Elevator - Install Rails and Brackets	8	14-Dec-26	23-Dec-26																								
	CON-P1-500-ELA-10	Freight Elevator - Install Cab, Wiring, Doors & Operators	8	24-Dec-26	06-Jan-27																								
	CON-P1-500-ELA-10	Freight Elevator - Build Entrances	8	07-Jan-27	18-Jan-27																								
	CON-P1-500-ELA-10	Freight Elevator - Adjust	5	19-Jan-27	25-Jan-27																								
	CON-P1-500-ELA-10	Freight Elevator - MEP Shaft Work	10	26-Jan-27	08-Feb-27																								
	CON-P1-500-ELA-11	Freight Elevator - Clean, Finish, Punchlist & Inspections	5	09-Feb-27	15-Feb-27																								
	PASSENGER ELEVATOR (NORTHEAST)		143	15-Sep-26	06-Apr-27																								
	CON-P1-500-ELB-111	Apply Crystalline Waterproofing - Passenger Elevator	5	15-Sep-26	21-Sep-26																								
	CON-P1-500-ELB-10	Passenger Elevator - Install Support Steel for Elevator Rails (HSS Steel)	4	19-Jan-27	22-Jan-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Shaft Wall	7	25-Jan-27	02-Feb-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Pit Equipment	5	03-Feb-27	09-Feb-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Install Platform, Hoistway, & Machine Rm Eqpt.	7	10-Feb-27	18-Feb-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Install Rails and Brackets	5	19-Feb-27	25-Feb-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Install Cab, Wiring, Doors & Operators	5	26-Feb-27	04-Mar-27																								
	CON-P1-500-ELB-10	Passenger Elevator - Build Entrances	5	05-Mar-27	11-Mar-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
		CON-P1-500-ELB-106	Passenger Elevator - Adjust	3	12-Mar-27	16-Mar-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9		
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep
	CON-P1-500-STB-10:	In-Wall Electrical rough-in (L2-Roof) - Stair B	2	15-Dec-26	16-Dec-26																											
	CON-P1-500-STB-11:	Drywall - Hang, Inspect & Finish All Layers (L1-L2) - Stair B	5	16-Dec-26	22-Dec-26																											
	CON-P1-500-STB-111	In Wall Inspections (L2-Roof) - Stair B	1	17-Dec-26	17-Dec-26																											
	CON-P1-500-STB-112	Drywall - Hang, Inspect & Finish All Layers (L2-Roof) - Stair B	5	23-Dec-26	30-Dec-26																											
	CON-P1-500-STB-114	Install Permanent Handrails - Stair B	3	31-Dec-26	05-Jan-27																											
	CON-P1-500-STB-113	Paint Walls and Stairs - Stair B	3	06-Jan-27	08-Jan-27																											
	CON-P1-500-STB-115	Install Doors & Hardware on L1 & L2 (L1 - Roof) - Stair B	2	11-Jan-27	12-Jan-27																											
	CON-P1-500-STB-116	Complete Elect Finishes (Lights & FA Devices) - Stair B	3	11-Jan-27	13-Jan-27																											
	CON-P1-500-STB-117	Complete Mech Finishes (Heater) - Stair B	3	11-Jan-27	13-Jan-27																											
	CON-P1-500-STB-118	Complete Arch Finishes (Signage) - Stair B	2	14-Jan-27	15-Jan-27																											
	STAIR C (SOUTHWEST)			64	15-Oct-26	15-Jan-27																										
	CON-P1-500-STC-12:	Pour Concrete curb (L1 - Roof) - Stair C	2	15-Oct-26	16-Oct-26																											
	CON-P1-500-STC-12	Prep & Place Slab-on-Grade - Stair C	5	30-Oct-26	05-Nov-26																											
	CON-P1-500-STC-10:	Install Stair Stringers, Landings & Treads - Stair C	5	06-Nov-26	12-Nov-26																											
	CON-P1-500-STC-10:	Pour Stair Pans & Landings - Stair C	2	13-Nov-26	16-Nov-26																											
	CON-P1-500-STC-12:	Spray-Applied Fire-Proofing (L1 - Roof) - Stair C	2	17-Nov-26	18-Nov-26																											
	CON-P1-500-STC-10:	Frame Shaft Walls & Board One Side (L1-L2) - Stair C	5	25-Nov-26	02-Dec-26																											
	CON-P1-500-STC-10:	Install Blocking (L1-L2) - Stair C	3	03-Dec-26	07-Dec-26																											
	CON-P1-500-STC-10:	Frame walls & Install Insulation / Vapor Barrier / Metal Panel (L2-Roof) - Stair C	5	03-Dec-26	09-Dec-26																											
	CON-P1-500-STC-10:	In-Wall Electrical rough-in (L1-L2) - Stair C	3	08-Dec-26	10-Dec-26																											
	CON-P1-500-STC-11:	Install Door Frames on L1 & L2 (L1 - Roof) - Stair C	2	10-Dec-26	11-Dec-26																											
	CON-P1-500-STC-10:	Install Blocking (L2-Roof) - Stair C	3	10-Dec-26	14-Dec-26																											
	CON-P1-500-STC-10:	In Wall Inspections (L1-L2) - Stair C	1	11-Dec-26	11-Dec-26																											
	CON-P1-500-STC-10:	Sprinkler Rough In - Stair C	3	11-Dec-26	15-Dec-26																											
	CON-P1-500-STC-10:	In-Wall Electrical rough-in (L2-Roof) - Stair C	2	15-Dec-26	16-Dec-26																											
	CON-P1-500-STC-11:	Drywall - Hang, Inspect & Finish All Layers (L1-L2) - Stair C	5	16-Dec-26	22-Dec-26																											
	CON-P1-500-STC-111	In Wall Inspections (L2-Roof) - Stair C	1	17-Dec-26	17-Dec-26																											
	CON-P1-500-STC-112	Drywall - Hang, Inspect & Finish All Layers (L2-Roof) - Stair C	5	23-Dec-26	30-Dec-26																											
	CON-P1-500-STC-114	Install Permanent Handrails - Stair C	3	31-Dec-26	05-Jan-27																											
	CON-P1-500-STC-11:	Paint Walls and Stairs - Stair C	3	06-Jan-27	08-Jan-27																											
	CON-P1-500-STC-11:	Install Doors & Hardware on L1 & L2 (L1 - Roof) - Stair C	2	11-Jan-27	12-Jan-27																											
	CON-P1-500-STC-11:	Complete Elect Finishes (Lights & FA Devices) - Stair C	3	11-Jan-27	13-Jan-27																											
	CON-P1-500-STC-11:	Complete Mech Finishes (Heater) - Stair C	3	11-Jan-27	13-Jan-27																											
	CON-P1-500-STC-11:	Complete Arch Finishes (Signage) - Stair C	2	14-Jan-27	15-Jan-27																											
	GEN YARD (SOUTHEAST)			12	15-Jan-27	01-Feb-27																										
	CON-P1-500-1140	Install Stair Risers & Landings - Gen Yard	5	15-Jan-27	21-Jan-27																											
	CON-P1-500-1150	Install Metal Railings - Gen Yard	2	22-Jan-27	25-Jan-27																											
	CON-P1-500-1160	Frame Shaft walls (L1-L3) - Stair A	5	26-Jan-27	01-Feb-27																											
	ADMIN NORTH			195	27-Aug-26	02-Jun-27																										
	FLOOR 2 FIT-OUT			171	15-Sep-26	14-May-27																										
	CON-Admin-500-L2.30	Overhead M/E/P Rough-Ins - Admin L2	25	15-Sep-26	19-Oct-26																											
	CON-Admin-500-L2.640	Set AHUs - Admin L2	5	20-Oct-26	26-Oct-26																											
	CON-Admin-500-L2.50	Metal Framing (Priority Rooms First) - Admin L2	10	30-Oct-26	12-Nov-26																											
	CON-Admin-500-L2.70	In-Wall M/E/P Rough-Ins - Admin L2	10	13-Nov-26	27-Nov-26																											
	CON-Admin-500-L2.110	Hang Drywall One-Side - Admin L2	10	25-Nov-26	09-Dec-26																											
CON-Admin-500-L2.90	M/E/P Inspections - Admin L2	5	30-Nov-26	04-Dec-26																												

Remaining Level of Effort

Actual Level of Effort

Actual Work


Remaining Work

Critical Remaining Work

Milestone

SAMPLE DATA CENTER SCHEDULE - PORTFOLIO SAMPLE

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9					
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec
	CON-Admin-500-L2.130	Wall Insulation - Admin L2	3	10-Dec-26	14-Dec-26																													
	CON-Admin-500-L2.210	Install Electrical Equipment @ Elect Rm - Admin L2	10	10-Dec-26	23-Dec-26																													
	CON-Admin-500-L2.150	Hang Drywall 2nd Side - Admin L2	10	15-Dec-26	29-Dec-26																													
	CON-Admin-500-L2.170	Tape & Finish Drywall - Admin L2	10	30-Dec-26	13-Jan-27																													
	CON-Admin-500-L2.190	Prime Paint - Admin L2	5	14-Jan-27	20-Jan-27																													
	CON-Admin-500-L2.250	Power Pathways to Elect Rm - Admin L2	10	18-Jan-27	29-Jan-27																													
	CON-Admin-500-L2.230	Install Telecom\Security Pathways - Admin L2	10	18-Jan-27	29-Jan-27																													
	CON-Admin-500-L2.290	Cable Pull Term & Test (480V - Elect Rm) - Admin L2	12	01-Feb-27	16-Feb-27																													
	CON-Admin-500-L2.270	Telecom Cable Pull term & test (EPMS-Non production) - Admin L2	20	01-Feb-27	26-Feb-27																													
	CON-Admin-500-L2.310	Cable Pull -Wiring Term & Test (CX Panels - LV Panels) UPS - Admin L2	20	17-Feb-27	16-Mar-27																													
	CON-Admin-500-L2.330	Ceiling Grid - Admin L2	6	17-Mar-27	24-Mar-27																													
	CON-Admin-500-L2.350	Light Fixtures - Admin L2	5	25-Mar-27	31-Mar-27																													
	CON-Admin-500-L2.370	Floor Tile - Admin L2	5	25-Mar-27	31-Mar-27																													
	CON-Admin-500-L2.390	HVAC Trim-Out - Admin L2	5	29-Mar-27	02-Apr-27																													
	CON-Admin-500-L2.410	Fire Protection Heads - Admin L2	4	31-Mar-27	05-Apr-27																													
	CON-Admin-500-L2.450	Millwork - Admin L2	3	01-Apr-27	05-Apr-27																													
	CON-Admin-500-L2.430	Plumbing Fixtures - Admin L2	5	01-Apr-27	07-Apr-27																													
	CON-Admin-500-L2.650	Polished Flooring - Admin L2	10	01-Apr-27	14-Apr-27																													
	CON-Admin-500-L2.510	Toilet Partitions Admin L2	4	08-Apr-27	13-Apr-27																													
	CON-Admin-500-L2.590	Toilet Accessories Admin L2	3	14-Apr-27	16-Apr-27																													
	CON-Admin-500-L2.570	Finish Paint Admin L2	4	15-Apr-27	20-Apr-27																													
	CON-Admin-500-L2.470	Carpet & Resilient Flooring - Admin L2	5	15-Apr-27	21-Apr-27																													
	CON-Admin-500-L2.490	Install Controls Wires Interconnection BAS-EPMS-Devices Test - Admin L2	8	16-Apr-27	27-Apr-27																													
	CON-Admin-500-L2.530	Branch Wire -Receptacles Trim-Out Admin L2	5	21-Apr-27	27-Apr-27																													
	CON-Admin-500-L2.550	Doors & Hardware Admin L2	4	22-Apr-27	27-Apr-27																													
	CON-Admin-500-L2.610	Pre-Punch Admin L2	10	28-Apr-27	11-May-27																													
	CON-Admin-500-L2.630	Final Clean Admin L2	3	12-May-27	14-May-27																													
	FLOOR 1 FIT-OUT			195	27-Aug-26	02-Jun-27																												
	CON-Admin-500-L1.30	Overhead M/E/P Rough-Ins Admin L1	25	02-Oct-26	05-Nov-26																													
	CON-Admin-500-L1.640	Set AHUs- Admin L1	5	06-Nov-26	12-Nov-26																													
	CON-Admin-500-L1.50	Metal Framing (Priories Rooms First) Admin 1	10	06-Nov-26	19-Nov-26																													
	CON-Admin-500-L1.70	In-Wall M/E/P Rough-Ins Admin L1	10	20-Nov-26	04-Dec-26																													
	CON-Admin-500-L1.90	Hang Drywall One-Side Admin L1 TO Install the Electrical Equipment	10	20-Nov-26	04-Dec-26																													
	CON-Admin-500-L1.110	M/E/P Inspections Admin L1	5	07-Dec-26	11-Dec-26																													
	CON-Admin-500-L1.130	Wall Insulation Admin L1	3	14-Dec-26	16-Dec-26																													
CON-Admin-500-L1.150	Hang Drywall 2nd Side Admin L1	10	17-Dec-26	31-Dec-26																														
CON-Admin-500-L1.170	Tape & Finish Drywall Admin L1	10	04-Jan-27	15-Jan-27																														
CON-Admin-500-L1.190	Prime Paint Admin L1	5	18-Jan-27	22-Jan-27																														
CON-Admin-500-L1.210	Install Electrical Equipment at the Admin Electrical Room L1	10	18-Jan-27	29-Jan-27																														
CON-Admin-500-L1.230	Install Admin Telecom Pathways L1	10	20-Jan-27	02-Feb-27																														
CON-Admin-500-L1.250	Admin Power Pathways to the electrical Room L1	10	01-Feb-27	12-Feb-27																														
CON-Admin-500-L1.270	Telecom Cable Pull term & test -EPMS-Non production L1	20	03-Feb-27	02-Mar-27																														
CON-Admin-500-L1.290	Cable Pull Term & Test from the 480V TO Admin Electrical Room L1	10	15-Feb-27	26-Feb-27																														
CON-Admin-500-L1.310	Cable Pull -Wiring Term & Test from Admin CX Panels to Other LV Panels -UPS	15	01-Mar-27	19-Mar-27																														
CON-Admin-500-L1.330	Ceiling Grid Admin L1	6	12-Mar-27	19-Mar-27																														
CON-Admin-500-L1.350	Light Fixtures Admin L1	5	22-Mar-27	26-Mar-27																														



Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
CON-P1-500-2AS-22'	Turnover to Commissioning Admin L1	0		27-Nov-26					◆ Turnover to Commissioning Admin L1																				
PHASE 1 - FLOOR 2		148	29-Sep-26	27-Apr-27																									
ELECTRICAL & BATTERY ROOMS		124	29-Sep-26	24-Mar-27																									
CON-P1-500-2EB-1040	Top-Out & Finish Priority Wall Partitions - Elec/Batt Rooms - Ph1, L2	5	29-Sep-26	05-Oct-26																									
CON-P1-500-2EB-1060	O/H Plumbing Rough-In - Elec/Batt Rooms - Ph1, L2	5	01-Oct-26	07-Oct-26																									
CON-P1-500-2EB-1100	O/H Ductwork Rough-In - Elec/Batt Rooms - Ph1, L2	10	06-Oct-26	19-Oct-26																									
CON-P1-500-2EB-1110	O/H Mech Piping Rough-In - Elec/Batt Rooms - Ph1, L2	12	08-Oct-26	23-Oct-26																									
CON-P1-500-2EB-1140	O/H Electrical/LV Conduits & Racks - Elec/Batt Rooms - Ph1, L2	15	13-Oct-26	02-Nov-26																									
CON-P1-500-2EB-1270	O/H Cable-Tray & Raceway Rough-In - Elec/Batt Rooms - Ph1, L2	20	27-Oct-26	23-Nov-26																									
CON-P1-500-2EB-1050	Frame Walls - Elec/Batt Rooms - Ph1, L2	5	17-Nov-26	23-Nov-26																									
CON-P1-500-2EB-1210	Hang & Finish 1-Side Drywall - Elec/Batt Rooms - Ph1, L2	10	25-Nov-26	09-Dec-26																									
CON-P1-500-2EB-1070	Prime & Final Coat Paint - Elec/Batt Rooms - Ph1, L2	4	10-Dec-26	15-Dec-26																									
CON-P1-500-2EB-1280	Prep & Place Housekeeping Pads - Elec/Batt Rooms - Ph1, L2	5	16-Dec-26	22-Dec-26																									
CON-P1-500-2EB-1090	Set CX Switchgears - Elec/Batt Rooms - Ph1, L2	10	16-Dec-26	30-Dec-26																									
CON-P1-500-2EB-1390	Set Battery Racks - Elec/Batt Rooms - Ph1, L2	10	16-Dec-26	30-Dec-26																									
CON-P1-500-2EB-1220	Set UPS - Elec/Batt Rooms - Ph1, L2	5	31-Dec-26	07-Jan-27																									
CON-P1-500-2EB-1230	Set PDUs - Elec/Batt Rooms - Ph1, L2	5	31-Dec-26	07-Jan-27																									
CON-P1-500-2EB-1240	Set CRAHs - Elec/Batt Rooms - Ph1, L2	5	08-Jan-27	14-Jan-27																									
CON-P1-500-2EB-1130	Electrical Rough-Ins to Equipment - Elec/Batt Rooms - Ph1, L2	15	08-Jan-27	28-Jan-27																									
CON-P1-500-2EB-1250	Ductwork Connections & Trim-Out - Elec/Batt Rooms - Ph1, L2	10	15-Jan-27	28-Jan-27																									
CON-P1-500-2EB-1410	BAS/Controls Wiring - Elec/Batt Rooms - Ph1, L2	20	15-Jan-27	11-Feb-27																									
CON-P1-500-2EB-1180	Mech Piping Connections - Elec/Batt Rooms - Ph1, L2	20	22-Jan-27	18-Feb-27																									
CON-P1-500-2EB-1330	Sprinkler Heads & Trim - Elec/Batt Rooms - Ph1, L2	5	29-Jan-27	04-Feb-27																									
CON-P1-500-2EB-1400	Grounding - Elec/Batt Rooms - Ph1, L2	10	29-Jan-27	11-Feb-27																									
CON-P1-500-2EB-1320	Light Fixtures - Elec/Batt Rooms - Ph1, L2	10	29-Jan-27	11-Feb-27																									
CON-P1-500-2EB-1420	FA/Security Wiring - Elec/Batt Rooms - Ph1, L2	18	29-Jan-27	23-Feb-27																									
CON-P1-500-2EB-1160	Electrical Cable Pulling - Elec/Batt Rooms - Ph1, L2	20	29-Jan-27	25-Feb-27																									
CON-P1-500-2EB-1170	Electrical Cable Terminations - Elec/Batt Rooms - Ph1, L2	20	29-Jan-27	25-Feb-27																									
CON-P1-500-2EB-1430	BAS/Controls Wire Terminations - Elec/Batt Rooms - Ph1, L2	10	12-Feb-27	25-Feb-27																									
CON-P1-500-2EB-1260	Mech Testing & Insulation - Elec/Batt Rooms - Ph1, L2	10	12-Feb-27	25-Feb-27																									
CON-P1-500-2EB-1440	FA/Security Wire Terminations - Elec/Batt Rooms - Ph1, L2	10	24-Feb-27	09-Mar-27																									
CON-P1-500-2EB-1190	Electrical Cable Testing & Labeling - Elec/Batt Rooms - Ph1, L2	10	26-Feb-27	11-Mar-27																									
CON-P1-500-2EB-1450	BAS/Controls Testing & Labeling - Elec/Batt Rooms - Ph1, L2	10	26-Feb-27	11-Mar-27																									
CON-P1-500-2EB-1340	Floor Finishes - Elec/Batt Rooms - Ph1, L2	5	05-Mar-27	11-Mar-27																									
CON-P1-500-2EB-1460	FA/Security Testing & Labeling - Elec/Batt Rooms - Ph1, L2	10	10-Mar-27	23-Mar-27																									
CON-P1-500-2EB-1350	Doors & Hardware - Elec/Batt Rooms - Ph1, L2	3	12-Mar-27	16-Mar-27																									
CON-P1-500-2EB-1360	Final Paint - Elec/Batt Rooms - Ph1, L2	3	17-Mar-27	19-Mar-27																									
CON-P1-500-2EB-1380	Electrical & LV Trim-Out - Elec/Batt Rooms - Ph1, L2	6	17-Mar-27	24-Mar-27																									
CON-P1-500-2EB-1370	Rubber Base - Elec/Batt Rooms - Ph1, L2	3	22-Mar-27	24-Mar-27																									
CORRIDORS - EAST		107	06-Oct-26	08-Mar-27																									
CON-P1-500-2CE-1010	Framing & Top-Out & Finish Priority Walls- Corridors (E) - Ph1, L2	10	06-Oct-26	19-Oct-26																									
CON-P1-500-2CE-1020	O/H Plumbing Rough-In - Corridors (E) - Ph1, L2	5	13-Oct-26	19-Oct-26																									
CON-P1-500-2CE-1030	O/H Electrical/LV Rough-In - Corridors (E) - Ph1, L2	15	13-Oct-26	02-Nov-26																									
CON-P1-500-2CE-1040	In-Wall Plumbing Risers - Corridors (E) - Ph1, L2	5	20-Oct-26	26-Oct-26																									
CON-P1-500-2CE-1060	O/H Mech Piping Rough-In - Corridors (E) - Ph1, L2	15	20-Oct-26	09-Nov-26																									
CON-P1-500-2CE-1050	O/H Ductwork Rough-In - Corridors (E) - Ph1, L2	15	03-Nov-26	23-Nov-26																									

Remaining Level of Effort ◆ ◆ Milestone

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028																	
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
	CON-P1-500-2CE-1090	Mech Pipe Testing - Corridors (E) - Ph1, L2	5	10-Nov-26	16-Nov-26																														
	CON-P1-500-2CE-1120	Insulate & Label Mech Piping - Corridors (E) - Ph1, L2	10	17-Nov-26	01-Dec-26																														
	CON-P1-500-2CE-1080	O/H LV Cable-Tray Rough-In - Corridors (E) - Ph1, L2	15	17-Nov-26	08-Dec-26																														
	CON-P1-500-2CE-1070	Ductwork Testing - Corridors (E) - Ph1, L2	5	24-Nov-26	01-Dec-26																														
	CON-P1-500-2CE-1110	Insulate & Label Ductwork - Corridors (E) - Ph1, L2	10	02-Dec-26	15-Dec-26																														
	CON-P1-500-2CE-1130	Set Leave-Out Door Frames & Stud Walls - Coridors (E) - Ph1, L2	5	28-Dec-26	04-Jan-27																														
	CON-P1-500-2CE-1140	In-Wall Electrical Rough-In - Corridors (E)- Ph1, L2	5	05-Jan-27	11-Jan-27																														
	CON-P1-500-2CE-1150	In-Wall Plumbing Rough-In - Corridors (E) - Ph1, L2	5	05-Jan-27	11-Jan-27																														
	CON-P1-500-2CE-1160	Hang & Finish 2nd-Side Drywall - Corridors (E) - Ph1, L2	6	08-Jan-27	15-Jan-27																														
	CON-P1-500-2CE-1170	Prime & Final Coat Paint - Corridors (E) - Ph1, L2	3	18-Jan-27	20-Jan-27																														
	CON-P1-500-2CE-1280	Install Basket Tray	5	18-Jan-27	22-Jan-27																														
	CON-P1-500-2CE-1180	Mech Piping Connections - Corridors (E) - Ph1, L2	10	21-Jan-27	03-Feb-27																														
	CON-P1-500-2CE-1270	Grounding - Corridors (E) - Ph1, L2	10	25-Jan-27	05-Feb-27																														
	CON-P1-500-2CE-1190	Ductwork Connections & Trim-Out - Corridors (E) - Ph1, L2	10	26-Jan-27	08-Feb-27																														
	CON-P1-500-2CE-1200	Light Fixtures - Corridors (E) - Ph1, L2	10	29-Jan-27	11-Feb-27																														
	CON-P1-500-2CE-1210	Sprinkler Heads & Trim - Corridors (E) - Ph1, L2	5	04-Feb-27	10-Feb-27																														
	CON-P1-500-2CE-1220	Floor Finishes - Corridors (E) - Ph1, L2	6	12-Feb-27	19-Feb-27																														
	CON-P1-500-2CE-1230	Doors & Hardware - Corridors (E) - Ph1, L2	3	22-Feb-27	24-Feb-27																														
	CON-P1-500-2CE-1240	Final Paint - Corridors (E) - Ph1, L2	3	25-Feb-27	01-Mar-27																														
	CON-P1-500-2CE-1250	Rubber Base - Corridors (E) - Ph1, L2	3	02-Mar-27	04-Mar-27																														
	CON-P1-500-2CE-1260	Electrical & LV Trim-Out - Corridors (E) - Ph1, L2	5	02-Mar-27	08-Mar-27																														
	CRAH GALLERY (NORTH)			110	01-Oct-26	08-Mar-27																													
	CON-P1-500-2GN-1140	Gallery Walls - CRAH Gallery (N) - Ph1, L2 -Frame & One-side	5	01-Oct-26	07-Oct-26																														
	CON-P1-500-2GN-1150	Gallery Walls - CRAH Gallery (N) - Ph1, L2 -Finish & Paint	5	08-Oct-26	14-Oct-26																														
	CON-P1-500-2GN-1050	O/H Plumbing Rough-In - CRAH Gallery (N) - Ph1, L2	5	20-Oct-26	26-Oct-26																														
	CON-P1-500-2GN-1110	Mech Piping Risers - CRAH Gallery (N) - Ph1, L2	6	27-Oct-26	03-Nov-26																														
	CON-P1-500-2GN-1130	O/H Electrical/LV Rough-In - CRAH Gallery (N) - Ph1, L2	10	29-Oct-26	11-Nov-26																														
	CON-P1-500-2GN-1070	Prime & Final Coat Paint - CRAH Gallery (N) - Ph1, L2	4	12-Nov-26	17-Nov-26																														
	CON-P1-500-2GN-1390	FA/Security Wiring - CRAH Gallery (N) - Ph1, L2	4	12-Nov-26	17-Nov-26																														
	CON-P1-500-2GN-1270	Electrical Cable-Pull - CRAH Gallery (N) - Ph1, L2	8	12-Nov-26	23-Nov-26																														
	CON-P1-500-2GN-1410	FA/Security Terminate & Test - CRAH Gallery (N) - Ph1, L2	10	18-Nov-26	02-Dec-26																														
	CON-P1-500-2GN-1100	Set CRAHs & CDUs - CRAH Gallery (N) - Ph1, L2	10	11-Dec-26	24-Dec-26																														
	CON-P1-500-2GN-1230	Mech Piping Connections - CRAH Gallery (N) - Ph1, L2	10	18-Dec-26	04-Jan-27																														
	CON-P1-500-2GN-1223	Setting the Humidifier - CRAH Gallery (N) - Ph1, L2	2	28-Dec-26	29-Dec-26																														
	CON-P1-500-2GN-1233	Setting the Dehumidifier - CRAH Gallery (N) - Ph1, L2	2	28-Dec-26	29-Dec-26																														
	CON-P1-500-2GN-1250	Plumbing Connections & Trim-Out - CRAH Gallery (N) - Ph1, L2	5	28-Dec-26	04-Jan-27																														
	CON-P1-500-2GN-1380	BAS/Controls Wiring - CRAH Gallery (N) - Ph1, L2	10	28-Dec-26	11-Jan-27																														
	CON-P1-500-2GN-1260	Electrical Connections - CRAH Gallery (N) - Ph1, L2	10	28-Dec-26	11-Jan-27																														
	CON-P1-500-2GN-1420	Grounding - CRAH Gallery (N) - Ph1, L2	10	28-Dec-26	11-Jan-27																														
	CON-P1-500-2GN-1243	Installing Dehumidifier Drain Line - CRAH Gallery (N) - Ph1, L2	2	30-Dec-26	31-Dec-26																														
CON-P1-500-2GN-1253	Plumbing Line Install to Humidifier - CRAH Gallery (N) - Ph1, L2	5	30-Dec-26	06-Jan-27																															
CON-P1-500-2GN-1240	Test & Insulate Mech Piping - CRAH Gallery (N) - Ph1, L2	10	05-Jan-27	18-Jan-27																															
CON-P1-500-2GN-1263	Test and Insulate Plumbing Piping - CRAH Gallery (N) - Ph1, L2	3	07-Jan-27	11-Jan-27																															
CON-P1-500-2GN-1080	Install Ceiling Grid & Tiles - CRAH Gallery (N) - Ph1, L2	10	12-Jan-27	25-Jan-27																															
CON-P1-500-2GN-1400	BAS/Controls Terminate & Test - CRAH Gallery (N) - Ph1, L2	10	12-Jan-27	25-Jan-27																															
CON-P1-500-2GN-1280	Electrical Terminate & Test - CRAH Gallery (N) - Ph1, L2	10	12-Jan-27	25-Jan-27																															

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9					
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec
	CON-P1-500-2GN-1320	Sprinkler Heads & Trim - CRAH Gallery (N) - Ph1, L2	5	26-Jan-27	01-Feb-27																														
	CON-P1-500-2GN-1310	Light Fixtures - CRAH Gallery (N) - Ph1, L2	10	26-Jan-27	08-Feb-27																														
	CON-P1-500-2GN-1350	Final Paint - CRAH Gallery (N) - Ph1, L2	3	09-Feb-27	11-Feb-27																														
	CON-P1-500-2GN-1370	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph1, L2	6	12-Feb-27	19-Feb-27																														
	CON-P1-500-2GN-1330	Floor Finishes - CRAH Gallery (N) - Ph1, L2	8	22-Feb-27	03-Mar-27																														
	CON-P1-500-2GN-1360	Rubber Base - CRAH Gallery (N) - Ph1, L2	3	04-Mar-27	08-Mar-27																														
	DATA MODULE			92	03-Nov-26	15-Mar-27																													
	CON-P1-500-2DM-1040	OH Electrical/LV Rough-In - Data Module - Ph1, L2	20	03-Nov-26	01-Dec-26																														
	CON-P1-500-2DM-1100	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph1, L2	20	17-Nov-26	15-Dec-26																														
	CON-P1-500-2DM-1110	Grounding - Data Module - Ph1, L2	20	02-Dec-26	30-Dec-26																														
	CON-P1-500-2DM-1060	Frame Walls - Data Module - Ph1, L2	5	28-Dec-26	04-Jan-27																														
	CON-P1-500-2DM-1090	Wire Mesh Partitions - Data Module - Ph1, L2	5	05-Jan-27	11-Jan-27																														
	CON-P1-500-2DM-1070	Prime coating and Final Paint Electrical Room - Data Module - Ph1, L2	8	12-Jan-27	21-Jan-27																														
	CON-P1-500-2DM-1080	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph1, L2	10	19-Jan-27	01-Feb-27																														
	CON-P1-500-2DM-1120	Light Fixtures - Data Module - Ph1, L2	20	02-Feb-27	01-Mar-27																														
	CON-P1-500-2DM-1130	Electrical & LV Trim-Out - Data Module - Ph1, L2	20	16-Feb-27	15-Mar-27																														
	CRAH GALLERY (SOUTH)			86	27-Oct-26	26-Feb-27																													
	CON-P1-500-2GS-1050	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph1, L2	5	27-Oct-26	02-Nov-26																														
	CON-P1-500-2GS-1110	Mech Piping Risers - CRAH Gallery (S) - Ph1, L2	10	04-Nov-26	17-Nov-26																														
	CON-P1-500-2GS-1130	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph1, L2	12	06-Nov-26	23-Nov-26																														
	CON-P1-500-2GS-1070	Prime & Final Coat Paint - CRAH Gallery (S) - Ph1, L2	4	24-Nov-26	30-Nov-26																														
	CON-P1-500-2GS-1270	Electrical Cable-Pull - CRAH Gallery (S) - Ph1, L2	10	24-Nov-26	08-Dec-26																														
	CON-P1-500-2GS-1400	FA/Security Wiring - CRAH Gallery (S) - Ph1, L2	10	24-Nov-26	08-Dec-26																														
	CON-P1-500-2GS-1100	Set CRAHs & CDUs - CRAH Gallery (S) - Ph1, L2	10	01-Dec-26	14-Dec-26																														
	CON-P1-500-2GS-1410	FA/Security Terminate & Test - CRAH Gallery (S) - Ph1, L2	10	02-Dec-26	15-Dec-26																														
	CON-P1-500-2GS-1250	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph1, L2	5	15-Dec-26	21-Dec-26																														
	CON-P1-500-2GS-1220	Ductwork Connections - CRAH Gallery (S) - Ph1, L2	10	15-Dec-26	29-Dec-26																														
	CON-P1-500-2GS-1380	BAS/Controls Wiring - CRAH Gallery (S) - Ph1, L2	10	15-Dec-26	29-Dec-26																														
	CON-P1-500-2GS-1260	Electrical Connections - CRAH Gallery (S) - Ph1, L2	10	15-Dec-26	29-Dec-26													</																	

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-500-2CW-1060	O/H Mech Piping Rough-In - Corridors (W) - Ph1, L2	15	03-Nov-26	23-Nov-26																								
	CON-P1-500-2CW-1050	O/H Ductwork Rough-In - Corridors (W) - Ph1, L2	15	17-Nov-26	08-Dec-26																								
	CON-P1-500-2CW-1090	Mech Pipie Testing - Corridors (W) - Ph1, L2	5	24-Nov-26	01-Dec-26																								
	CON-P1-500-2CW-1120	Insulate Mech Piping - Corridors (W) - Ph1, L2	10	02-Dec-26	15-Dec-26																								
	CON-P1-500-2CW-1080	O/H LV Cable-Tray Rough-In - Corridors (W) - Ph1, L2	15	02-Dec-26	22-Dec-26																								
	CON-P1-500-2CW-1070	Ductwork Testing - Corridors (W) - Ph1, L2	5	09-Dec-26	15-Dec-26																								
	CON-P1-500-2CW-1110	Insulate Ductwork - Corridors (W) - Ph1, L2	10	16-Dec-26	30-Dec-26																								
	CON-P1-500-2CW-1130	Set Leave-Out Door Frames & Stud Walls - Corridors (W) - Ph1, L2	5	31-Dec-26	07-Jan-27																								
	CON-P1-500-2CW-1140	In-Wall Electrical Rough-In - Corridors (W) - Ph1, L2	5	08-Jan-27	14-Jan-27																								
	CON-P1-500-2CW-1150	In-Wall Plumbing Rough-In - Corridors (W) - Ph1, L2	5	08-Jan-27	14-Jan-27																								
	CON-P1-500-2CW-1160	Hang & Finish 2nd-Side Drywall - Corridors (W) - Ph1, L2	6	13-Jan-27	20-Jan-27																								
	CON-P1-500-2CW-1170	Prime & Final Coat Paint - Corridors (W) - Ph1, L2	3	21-Jan-27	25-Jan-27																								
	CON-P1-500-2CW-1280	Install Basket Tray	5	21-Jan-27	27-Jan-27																								
	CON-P1-500-2CW-1180	Mech Piping Connections - Corridors (W) - Ph1, L2	10	26-Jan-27	08-Feb-27																								
	CON-P1-500-2CW-1270	Grounding - Corridors (W) - Ph1, L2	10	28-Jan-27	10-Feb-27																								
	CON-P1-500-2CW-1190	Ductwork Connections & Trim-Out - Corridors (W) - Ph1, L2	10	29-Jan-27	11-Feb-27																								
	CON-P1-500-2CW-1200	Light Fixtures - Corridors (W) - Ph1, L2	10	03-Feb-27	16-Feb-27																								
	CON-P1-500-2CW-1210	Sprinkler Heads & Trim - Corridors (W) - Ph1, L2	5	09-Feb-27	15-Feb-27																								
	CON-P1-500-2CW-1220	Floor Finishes - Corridors (W) - Ph1, L2	6	17-Feb-27	24-Feb-27																								
	CON-P1-500-2CW-1230	Doors & Hardware - Corridors (W) - Ph1, L2	3	25-Feb-27	01-Mar-27																								
	CON-P1-500-2CW-1240	Final Paint - Corridors (W) - Ph1, L2	3	02-Mar-27	04-Mar-27																								
	CON-P1-500-2CW-1250	Rubber Base - Corridors (W) - Ph1, L2	3	05-Mar-27	09-Mar-27																								
	CON-P1-500-2CW-1260	Electrical & LV Trim-Out - Corridors (W) - Ph1, L2	5	05-Mar-27	11-Mar-27																								
	TESTING, INSPECTIONS & DOCUMENTATION		73	15-Jan-27	27-Apr-27																								
	CON-P1-500-2FI-1960	Plumbing Cx Level 2 Complete - Ph 1, L2	2	15-Jan-27	18-Jan-27																								
	CON-P1-500-2FI-1970	Fire Protection Cx Level 2 Complete - Ph 1, L2	2	16-Feb-27	17-Feb-27																								
	CON-P1-500-2FI-1950	Mechanical Cx Level 2 Complete - Ph 1, L2	2	10-Mar-27	11-Mar-27																								
	CON-P1-500-2FI-1990	Flush & Fill Mechanical Sysem - Ph 1, L2	10	12-Mar-27	25-Mar-27																								
	CON-P1-500-2FI-1940	Electrical Cx Level 2 Complete - Ph 1, L2	2	25-Mar-27	26-Mar-27																								
	CON-P1-500-2FI-1980	Fire Alarm Cx Level 2 Complete - Ph 1, L2	2	25-Mar-27	26-Mar-27																								
	CON-P1-500-2FI-2020	Security Cx Level 2 Complete - Ph 1, L2	2	25-Mar-27	26-Mar-27																								
	CON-P1-500-2FI-2030	BAS Point-to-Point Testing - Ph 1, L2	10	25-Mar-27	07-Apr-27																								
	CON-P1-500-2FI-2000	Electrical NETA Testing - Ph 1, L2	4	29-Mar-27	01-Apr-27																								
	CON-P1-500-2FI-2040	Fire Alarm Point-to-Point Testing - Ph 1, L2	5	29-Mar-27	02-Apr-27																								
	CON-P1-500-2FI-2050	Security Point-to-Point Testing - Ph 1, L2	5	29-Mar-27	02-Apr-27																								
	CON-P1-500-2FI-2010	Electrical Megger Testing - Ph 1, L2	5	02-Apr-27	08-Apr-27																								
	CON-P1-500-2FI-1910	Develop Completion List - Ph1, L2	5	07-Apr-27	13-Apr-27																								
	CON-P1-500-2FI-1920	Completion List Corrections - Ph1, L2	10	14-Apr-27	27-Apr-27																								
	CON-P1-500-2FI-1930	Ready for Final Inspections - Ph1, L2	0		27-Apr-27																								
	PHASE 1 - FLOOR 1		184	08-Sep-26	26-May-27																								
	ELECTRICAL & BATTERY ROOMS		139	20-Oct-26	05-May-27																								
	CON-P1-500-1EB-1660	Top-Out & Finish Priority Wall Partitions - Elec/Batt Rooms - Ph1, L1	5	20-Oct-26	26-Oct-26																								
	CON-P1-500-1EB-1550	O/H Plumbing Rough-In - Elec/Batt Rooms - Ph1, L1	5	22-Oct-26	28-Oct-26																								
	CON-P1-500-1EB-1560	O/H Ductwork Rough-In - Elec/Batt Rooms - Ph1, L1	10	27-Oct-26	09-Nov-26																								
	CON-P1-500-1EB-1570	O/H Mech Piping Rough-In - Elec/Batt Rooms - Ph1, L1	12	29-Oct-26	13-Nov-26																								
	CON-P1-500-1EB-1580	O/H Electrical/LV Conduits & Racks - Elec/Batt Rooms - Ph1, L1	15	03-Nov-26	23-Nov-26																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-500-1CE-1350	Hang & Finish 2nd-Side Drywall - Corridors (E) - Ph1, L1	6	23-Feb-27	02-Mar-27							■	■	■															
	CON-P1-500-1CE-1540	Grounding - Corridors (E) - Ph1, L1	10	25-Feb-27	10-Mar-27							■	■	■															
	CON-P1-500-1CE-1290	Prime & Final Coat Paint - Corridors (E) - Ph1, L1	3	03-Mar-27	05-Mar-27							■	■	■															
	CON-P1-500-1CE-1390	Mech Piping Connections - Corridors (E) - Ph1, L1	10	08-Mar-27	19-Mar-27							■	■	■															
	CON-P1-500-1CE-1380	Ductwork Connections & Trim-Out - Corridors (E) - Ph1, L1	10	11-Mar-27	24-Mar-27							■	■	■															
	CON-P1-500-1CE-1400	Light Fixtures - Corridors (E) - Ph1, L1	10	16-Mar-27	29-Mar-27							■	■	■															
	CON-P1-500-1CE-1440	Sprinkler Heads & Trim - Corridors (E) - Ph1, L1	5	22-Mar-27	26-Mar-27							■	■	■															
	CON-P1-500-1CE-1420	Floor Finishes - Corridors (E) - Ph1, L1	6	30-Mar-27	06-Apr-27							■	■	■															
	CON-P1-500-1CE-1450	Doors & Hardware - Corridors (E) - Ph1, L1	3	07-Apr-27	09-Apr-27							■	■	■															
	CON-P1-500-1CE-1410	Final Paint - Corridors (E) - Ph1, L1	3	12-Apr-27	14-Apr-27							■	■	■															
	CON-P1-500-1CE-1430	Rubber Base - Corridors (E) - Ph1, L1	3	15-Apr-27	19-Apr-27							■	■	■															
	CON-P1-500-1CE-1460	Electrical & LV Trim-Out - Corridors (E) - Ph1, L1	5	15-Apr-27	21-Apr-27							■	■	■															
	CRAH GALLERY (NORTH)		146	08-Sep-26	02-Apr-27																								
	CON-P1-500-1GN-1500	Gallery Walls - CRAH Gallery (N) - Ph1, L1 -Frame & One-side	5	08-Sep-26	14-Sep-26							■	■	■															
	CON-P1-500-1GN-1680	Gallery Walls - CRAH Gallery (N) - Ph1, L1 -Finish & Paint	5	15-Sep-26	21-Sep-26							■	■	■															
	CON-P1-500-1GN-1460	O/H Plumbing Rough-In - CRAH Gallery (N) - Ph1, L1	5	10-Nov-26	16-Nov-26							■	■	■															
	CON-P1-500-1GN-1470	Mech Piping Risers - CRAH Gallery (N) - Ph1, L1	8	17-Nov-26	27-Nov-26							■	■	■															
	CON-P1-500-1GN-1480	O/H Electrical/LV Rough-In - CRAH Gallery (N) - Ph1, L1	12	19-Nov-26	07-Dec-26							■	■	■															
	CON-P1-500-1GN-1430	Prime & Final Coat Paint - CRAH Gallery (N) - Ph1, L1	4	08-Dec-26	11-Dec-26							■	■	■															
	CON-P1-500-1GN-1550	Electrical Cable-Pull - CRAH Gallery (N) - Ph1, L1	10	08-Dec-26	21-Dec-26							■	■	■															
	CON-P1-500-1GN-1640	FA/Security Wiring - CRAH Gallery (N) - Ph1, L1	10	08-Dec-26	21-Dec-26							■	■	■															
	CON-P1-500-1GN-1660	FA/Security Terminate & Test - CRAH Gallery (N) - Ph1, L1	10	22-Dec-26	06-Jan-27							■	■	■															
	CON-P1-500-1GN-1450	Set CRAHs & CDUs - CRAH Gallery (N) - Ph1, L1	10	24-Dec-26	08-Jan-27							■	■	■															
	CON-P1-500-1GN-1510	Mech Piping Connections - CRAH Gallery (N) - Ph1, L1	20	04-Jan-27	29-Jan-27							■	■	■															
	CON-P1-500-1GN-1530	Plumbing Connections & Trim-Out - CRAH Gallery (N) - Ph1, L1	5	11-Jan-27	15-Jan-27							■	■	■															
	CON-P1-500-1GN-1630	BAS/Controls Wiring - CRAH Gallery (N) - Ph1, L1	10	11-Jan-27	22-Jan-27							■	■	■															
	CON-P1-500-1GN-1540	Electrical Connections - CRAH Gallery (N) - Ph1, L1	10	11-Jan-27	22-Jan-27							■	■	■															
	CON-P1-500-1GN-1670	Grounding - CRAH Gallery (N) - Ph1, L1	10	11-Jan-27	22-Jan-27							■	■	■															
	CON-P1-500-1GN-1650	BAS/Controls Terminate & Test - CRAH Gallery (N) - Ph1, L1	10	25-Jan-27	05-Feb-27							■	■	■															
	CON-P1-500-1GN-1560	Electrical Terminate & Test - CRAH Gallery (N) - Ph1, L1	10	25-Jan-27	05-Feb-27							■	■	■															
	CON-P1-500-1GN-1520	Test & Insulate Mech Piping - CRAH Gallery (N) - Ph1, L1	10	01-Feb-27	12-Feb-27							■	■	■															
	CON-P1-500-1GN-1440	Install Ceiling Grid & Tiles - CRAH Gallery (N) - Ph1, L1	10	08-Feb-27	19-Feb-27							■	■	■															
	CON-P1-500-1GN-1610	Sprinkler Heads & Trim - CRAH Gallery (N) - Ph1, L1	5	22-Feb-27	26-Feb-27							■	■	■															
	CON-P1-500-1GN-1570	Light Fixtures - CRAH Gallery (N) - Ph1, L1	10	22-Feb-27	05-Mar-27							■	■	■															
	CON-P1-500-1GN-1580	Final Paint - CRAH Gallery (N) - Ph1, L1	3	08-Mar-27	10-Mar-27							■	■	■															
	CON-P1-500-1GN-1620	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph1, L1	6	11-Mar-27	18-Mar-27							■	■	■															
	CON-P1-500-1GN-1590	Floor Finishes - CRAH Gallery (N) - Ph1, L1	8	19-Mar-27	30-Mar-27							■	■	■															
	CON-P1-500-1GN-1600	Rubber Base - CRAH Gallery (N) - Ph1, L1	3	31-Mar-27	02-Apr-27							■	■	■															
	DATA MODULE		96	24-Nov-26	09-Apr-27																								
	CON-P1-500-1DM-1140	OH Electrical/LV Rough-In - Data Module - Ph1, L1	20	24-Nov-26	22-Dec-26							■	■	■															
	CON-P1-500-1DM-1190	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph1, L1	20	09-Dec-26	07-Jan-27							■	■	■															
	CON-P1-500-1DM-1200	Grounding - Data Module - Ph1, L1	20	23-Dec-26	21-Jan-27							■	■	■															
	CON-P1-500-1DM-1150	Frame Walls - Data Module - Ph1, L1	5	25-Jan-27	29-Jan-27							■	■	■															
	CON-P1-500-1DM-1180	Wire Mesh Partitions - Data Module - Ph1, L1	5	01-Feb-27	05-Feb-27							■	■	■															
	CON-P1-500-1DM-1160	Prime coating and Final Paint Electrical Room - Data Module - Ph1, L1	8	08-Feb-27	17-Feb-27							■	■	■															
	CON-P1-500-1DM-1170	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph1, L1	10	15-Feb-27	26-Feb-27							■	■	■															

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

SAMPLE DATA CENTER SCHEDULE - PORTFOLIO SAMPLE

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P1-500-1DM-1210	Light Fixtures - Data Module - Ph1, L1	15	01-Mar-27	19-Mar-27																								
	CON-P1-500-1DM-1220	Electrical & LV Trim-Out - Data Module - Ph1, L1	20	15-Mar-27	09-Apr-27																								
	CRAH GALLERY (SOUTH)		92	17-Nov-26	29-Mar-27																								
	CON-P1-500-1GS-1460	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph1, L1	5	17-Nov-26	23-Nov-26																								
	CON-P1-500-1GS-1470	Mech Piping Risers - CRAH Gallery (S) - Ph1, L1	8	30-Nov-26	09-Dec-26																								
	CON-P1-500-1GS-1480	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph1, L1	12	28-Dec-26	13-Jan-27																								
	CON-P1-500-1GS-1430	Prime & Final Coat Paint - CRAH Gallery (S) - Ph1, L1	4	14-Jan-27	19-Jan-27																								
	CON-P1-500-1GS-1550	Electrical Cable-Pull - CRAH Gallery (S) - Ph1, L1	10	14-Jan-27	27-Jan-27																								
	CON-P1-500-1GS-1650	FA/Security Wiring - CRAH Gallery (S) - Ph1, L1	10	14-Jan-27	27-Jan-27																								
	CON-P1-500-1GS-1450	Set CRAHs & CDUs - CRAH Gallery (S) - Ph1, L1	8	20-Jan-27	29-Jan-27																								
	CON-P1-500-1GS-1660	FA/Security Terminate & Test - CRAH Gallery (S) - Ph1, L1	10	21-Jan-27	03-Feb-27																								
	CON-P1-500-1GS-1510	Mech Piping Connections - CRAH Gallery (S) - Ph1, L1	20	27-Jan-27	23-Feb-27																								
	CON-P1-500-1GS-1530	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph1, L1	5	01-Feb-27	05-Feb-27																								
	CON-P1-500-1GS-1500	Ductwork Connections - CRAH Gallery (S) - Ph1, L1	10	01-Feb-27	12-Feb-27																								
	CON-P1-500-1GS-1630	BAS/Controls Wiring - CRAH Gallery (S) - Ph1, L1	10	01-Feb-27	12-Feb-27																								
	CON-P1-500-1GS-1540	Electrical Connections - CRAH Gallery (S) - Ph1, L1	10	01-Feb-27	12-Feb-27																								
	CON-P1-500-1GS-1670	Grounding - CRAH Gallery (S) - Ph1, L1	10	01-Feb-27	12-Feb-27																								
	CON-P1-500-1GS-1640	BAS/Controls Terminate & Test - CRAH Gallery (S) - Ph1, L1	10	08-Feb-27	19-Feb-27																								
	CON-P1-500-1GS-1440	Install Ceiling Grid & Tiles - CRAH Gallery (S) - Ph1, L1	10	15-Feb-27	26-Feb-27																								
	CON-P1-500-1GS-1560	Electrical Terminate & Test - CRAH Gallery (S) - Ph1, L1	10	15-Feb-27	26-Feb-27																								
	CON-P1-500-1GS-1520	Test & Insulate Mech Piping - CRAH Gallery (S) - Ph1, L1	10	24-Feb-27	09-Mar-27																								
	CON-P1-500-1GS-1610	Sprinkler Heads & Trim - CRAH Gallery (S) - Ph1, L1	5	01-Mar-27	05-Mar-27																								
	CON-P1-500-1GS-1570	Light Fixtures - CRAH Gallery (S) - Ph1, L1	10	01-Mar-27	12-Mar-27																								
	CON-P1-500-1GS-1580	Final Paint - CRAH Gallery (S) - Ph1, L1	3	10-Mar-27	12-Mar-27																								
	CON-P1-500-1GS-1620	Electrical & LV Trim-Out - CRAH Gallery (S) - Ph1, L1	6	15-Mar-27	22-Mar-27																								
	CON-P1-500-1GS-1590	Floor Finishes - CRAH Gallery (S) - Ph1, L1	8	15-Mar-27	24-Mar-27																								
	CON-P1-500-1GS-1600	Rubber Base - CRAH Gallery (S) - Ph1, L1	3	25-Mar-27	29-Mar-27																								
	CORRIDORS - WEST		106	10-Nov-26	09-Apr-27																								
	CON-P1-500-1CW-1360	Framing & Top-Out & Finish Priority Walls - Corridors (W) - Ph1, L1	10	10-Nov-26	23-Nov-26																								
	CON-P1-500-1CW-1300	O/H Plumbing Rough-In - Corridors (W) - Ph1, L1	5	17-Nov-26	23-Nov-26																								
	CON-P1-500-1CW-1470	O/H Electrical/LV Rough-In - Corridors (W) - Ph1, L1	15	17-Nov-26	08-Dec-26																								
	CON-P1-500-1CW-1480	In-Wall Plumbing Risers - Corridors (W) - Ph1, L1	5	24-Nov-26	01-Dec-26																								
	CON-P1-500-1CW-1310	O/H Ductwork Rough-In - Corridors (W) - Ph1, L1	15	09-Dec-26	30-Dec-26																								
	CON-P1-500-1CW-1320	O/H Mech Piping Rough-In - Corridors (W) - Ph1, L1	15	16-Dec-26	07-Jan-27																								
	CON-P1-500-1CW-1500	Ductwork Testing - Corridors (W) - Ph1, L1	5	31-Dec-26	07-Jan-27																								
	CON-P1-500-1CW-1330	O/H LV Cable-Tray Rough-In - Corridors (W) - Ph1, L1	15	31-Dec-26	21-Jan-27																								
	CON-P1-500-1CW-1520	Mech Pipe Testing - Corridors (W) - Ph1, L1	5	08-Jan-27	14-Jan-27																								
	CON-P1-500-1CW-1510	Insulate Ductwork - Corridors (W) - Ph1, L1	10	08-Jan-27	21-Jan-27																								
	CON-P1-500-1CW-1530	Insulate Mech Piping - Corridors (W) - Ph1, L1	10	15-Jan-27	28-Jan-27																								
	CON-P1-500-1CW-1280	Set Leave-Out Door Frames & Stud Walls - Corridors (W) - Ph1, L1	5	01-Feb-27	05-Feb-27																								
	CON-P1-500-1CW-1370	In-Wall Electrical Rough-In - Corridors (W) - Ph1, L1	5	08-Feb-27	12-Feb-27																								
	CON-P1-500-1CW-1490	In-Wall Plumbing Rough-In - Corridors (W) - Ph1, L1	5	08-Feb-27	12-Feb-27																								
	CON-P1-500-1CW-1350	Hang & Finish 2nd-Side Drywall - Corridors (W) - Ph1, L1	6	11-Feb-27	18-Feb-27																								
	CON-P1-500-1CW-1540	Grounding - Corridors (W) - Ph1, L1	10	15-Feb-27	26-Feb-27																								
	CON-P1-500-1CW-1290	Prime & Final Coat Paint - Corridors (W) - Ph1, L1	3	19-Feb-27	23-Feb-27																								
	CON-P1-500-1CW-1390	Mech Piping Connections - Corridors (W) - Ph1, L1	10	24-Feb-27	09-Mar-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9						
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec	
	CON-P1-500-1CW-1380	Ductwork Connections & Trim-Out - Corridors (W) - Ph1, L1	10	01-Mar-27	12-Mar-27																														
	CON-P1-500-1CW-1400	Light Fixtures - Corridors (W) - Ph1, L1	10	04-Mar-27	17-Mar-27																														
	CON-P1-500-1CW-1440	Sprinkler Heads & Trim - Corridors (W) - Ph1, L1	5	10-Mar-27	16-Mar-27																														
	CON-P1-500-1CW-1420	Floor Finishes - Corridors (W) - Ph1, L1	6	18-Mar-27	25-Mar-27																														
	CON-P1-500-1CW-1450	Doors & Hardware - Corridors (W) - Ph1, L1	3	26-Mar-27	30-Mar-27																														
	CON-P1-500-1CW-1410	Final Paint - Corridors (W) - Ph1, L1	3	31-Mar-27	02-Apr-27																														
	CON-P1-500-1CW-1430	Rubber Base - Corridors (W) - Ph1, L1	3	05-Apr-27	07-Apr-27																														
	CON-P1-500-1CW-1460	Electrical & LV Trim-Out - Corridors (W) - Ph1, L1	5	05-Apr-27	09-Apr-27																														
	TESTING, INSPECTIONS & DOCUMENTATION		65	25-Feb-27	26-May-27																														
	CON-P1-500-1FI-2040	Plumbing Cx Level 2 Complete - Ph 1, L1	2	25-Feb-27	26-Feb-27																														
	CON-P1-500-1FI-2050	Fire Protection Cx Level 2 Complete - Ph 1, L1	2	29-Mar-27	30-Mar-27																														
	CON-P1-500-1FI-2030	Mechanical Cx Level 2 Complete - Ph 1, L1	2	06-Apr-27	07-Apr-27																														
	CON-P1-500-1FI-2080	Flush & Fill Mechanical System - Ph 1, L1	10	08-Apr-27	21-Apr-27																														
	CON-P1-500-1FI-2070	BAS Point-to-Point Testing - Ph 1, L1	10	08-Apr-27	21-Apr-27																														
	CON-P1-500-1FI-2020	Electrical Cx Level 2 Complete - Ph 1, L1	2	20-Apr-27	21-Apr-27																														
	CON-P1-500-1FI-2090	Electrical NETA Testing - Ph 1, L1	5	22-Apr-27	28-Apr-27																														
	CON-P1-500-1FI-2100	Electrical Megger Testing - Ph 1, L1	5	29-Apr-27	05-May-27																														
	CON-P1-500-1FI-2060	Fire Alarm Cx Level 2 Complete - Ph 1, L1	2	06-May-27	07-May-27																														
	CON-P1-500-1FI-2110	Security Cx Level 2 Complete - Ph 1, L1	2	06-May-27	07-May-27																														
	CON-P1-500-1FI-1990	Develop Completion List - Ph1, L1	5	06-May-27	12-May-27																														
	CON-P1-500-1FI-2120	Fire Alarm Point-to-Point Testing - Ph 1, L1	5	10-May-27	14-May-27																														
	CON-P1-500-1FI-2130	Security Point-to-Point Testing - Ph 1, L1	5	10-May-27	14-May-27																														
	CON-P1-500-1FI-2000	Completion List Corrections - Ph1, L1	10	13-May-27	26-May-27																														
	CON-P1-500-1FI-2010	Ready for Final Inspections - Ph1, L1	0		26-May-27																														
	ADMIN SOUTH (SUPPORT)		135	15-Oct-26	26-Apr-27																														
	FLOOR 2 FIT-OUT		92	24-Nov-26	05-Apr-27																														
	CON-P1-500-2AS-1010	Overhead M/E/P Rough-Ins - Admin South, Fl.2	20	24-Nov-26	22-Dec-26																														
	CON-P1-500-2AS-1020	Metal Framing (Priority Rooms First) - Admin South, Fl.2	5	09-Dec-26	15-Dec-26																														
	CON-P1-500-2AS-1030	In-Wall M/E/P Rough-Ins - Admin South, Fl.2	5	16-Dec-26	22-Dec-26																														
	CON-P1-500-2AS-1050	Hang Drywall One-Side - Admin South, Fl.2	5	16-Dec-26	22-Dec-26																														
	CON-P1-500-2AS-1040	M/E/P Inspections - Admin South, Fl.2	3	23-Dec-26	28-Dec-26																														
	CON-P1-500-2AS-1060	Wall Insulation - Admin South, Fl.2	3	29-Dec-26	31-Dec-26																														
	CON-P1-500-2AS-1250	Install Electrical Equipment @ Elect Rm - Admin South, Fl.2	5	31-Dec-26	07-Jan-27																														
	CON-P1-500-2AS-1070	Hang Drywall 2nd Side - Admin South, Fl.2	8	04-Jan-27	13-Jan-27																														
	CON-P1-500-2AS-1080	Tape & Finish Drywall - Admin South, Fl.2	8	14-Jan-27	25-Jan-27																														
CON-P1-500-2AS-1090	Prime Paint - Admin South, Fl.2	5	26-Jan-27	01-Feb-27																															
CON-P1-500-2AS-1280	Install Telecom\Security Pathways - Admin South, Fl.2	6	01-Feb-27	08-Feb-27																															
CON-P1-500-2AS-1300	Power Pathways to Elect Rm - Admin South, Fl.2	8	01-Feb-27	10-Feb-27																															
CON-P1-500-2AS-1290	Telecom Cable Pull term & test (EPMS-Non production) - Admin South, Fl.2	10	09-Feb-27	22-Feb-27																															
CON-P1-500-2AS-1260	Cable Pull Term & Test (480V - Elect Rm) - Admin South, Fl.2	6	11-Feb-27	18-Feb-27																															
CON-P1-500-2AS-1270	Cable Pull -Wiring Term & Test (CX Panels - LV Panels) UPS - Admin South, Fl.2	10	19-Feb-27	04-Mar-27																															
CON-P1-500-2AS-1100	Ceiling Grid - Admin South, Fl.2	4	01-Mar-27	04-Mar-27																															
CON-P1-500-2AS-1140	Floor Tile - Admin South, Fl.2	3	05-Mar-27	09-Mar-27																															
CON-P1-500-2AS-1110	Light Fixtures - Admin South, Fl.2	5	05-Mar-27	11-Mar-27																															
CON-P1-500-2AS-1120	HVAC Trim-Out - Admin South, Fl.2	5	09-Mar-27	15-Mar-27																															
CON-P1-500-2AS-1150	Plumbing Fixtures - Admin South, Fl.2	3	10-Mar-27	12-Mar-27																															

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
	CON-P1-500-2AS-1130	Fire Protection Heads - Admin South, Fl.2	3	12-Mar-27	16-Mar-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

■

 Remaining Level of Effort

■

 Actual Level of Effort

■

 Actual Work

■

 Remaining Work

■

 Critical Remaining Work

◆

 Milestone

Activity ID			Activity Name			Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
									Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
			CON-P1-500-2AS-25	Install Hangers & Supports Admin South. Fl.1	3	15-Oct-26	19-Oct-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-2EB-1560	O/H Ductwork Rough-In - Elec/Batt Rooms - Ph2, L2	10	31-Dec-26	14-Jan-27																								
	CON-P2-500-2EB-1570	O/H Mech Piping Rough-In - Elec/Batt Rooms - Ph2, L2	12	05-Jan-27	20-Jan-27																								
	CON-P2-500-2EB-1580	O/H Electrical/LV Conduits & Racks - Elec/Batt Rooms - Ph2, L2	15	08-Jan-27	28-Jan-27																								
	CON-P2-500-2EB-1670	O/H Cable-Tray & Raceway Rough-In - Elec/Batt Rooms - Ph2, L2	20	22-Jan-27	18-Feb-27																								
	CON-P2-500-2EB-1470	Frame Walls - Elec/Batt Rooms - Ph2, L2	5	12-Feb-27	18-Feb-27																								
	CON-P2-500-2EB-1600	Hang & Finish 1-Side Drywall - Elec/Batt Rooms - Ph2, L2	10	19-Feb-27	04-Mar-27																								
	CON-P2-500-2EB-1480	Prime & Final Coat Paint - Elec/Batt Rooms - Ph2, L2	4	05-Mar-27	10-Mar-27																								
	CON-P2-500-2EB-1680	Prep & Place Housekeeping Pads - Elec/Batt Rooms - Ph2, L2	5	11-Mar-27	17-Mar-27																								
	CON-P2-500-2EB-1490	Set CX Switchgears - Elec/Batt Rooms - Ph2, L2	10	11-Mar-27	24-Mar-27																								
	CON-P2-500-2EB-1760	Set Battery Racks - Elec/Batt Rooms - Ph2, L2	10	11-Mar-27	24-Mar-27																								
	CON-P2-500-2EB-1610	Set UPS - Elec/Batt Rooms - Ph2, L2	5	25-Mar-27	31-Mar-27																								
	CON-P2-500-2EB-1620	Set PDUs - Elec/Batt Rooms - Ph2, L2	5	01-Apr-27	07-Apr-27																								
	CON-P2-500-2EB-1630	Set CRAHs - Elec/Batt Rooms - Ph2, L2	5	08-Apr-27	14-Apr-27																								
	CON-P2-500-2EB-1500	Electrical Rough-Ins to Equipment - Elec/Batt Rooms - Ph2, L2	15	08-Apr-27	28-Apr-27																								
	CON-P2-500-2EB-1640	Ductwork Connections & Trim-Out - Elec/Batt Rooms - Ph2, L2	10	15-Apr-27	28-Apr-27																								
	CON-P2-500-2EB-1780	BAS/Controls Wiring - Elec/Batt Rooms - Ph2, L2	20	15-Apr-27	12-May-27																								
	CON-P2-500-2EB-1540	Mech Piping Connections - Elec/Batt Rooms - Ph2, L2	20	22-Apr-27	19-May-27																								
	CON-P2-500-2EB-1730	Sprinkler Heads & Trim - Elec/Batt Rooms - Ph2, L2	5	29-Apr-27	05-May-27																								
	CON-P2-500-2EB-1770	Grounding - Elec/Batt Rooms - Ph2, L2	10	29-Apr-27	12-May-27																								
	CON-P2-500-2EB-1690	Light Fixtures - Elec/Batt Rooms - Ph2, L2	10	29-Apr-27	12-May-27																								
	CON-P2-500-2EB-1510	Electrical Cable Pulling - Elec/Batt Rooms - Ph2, L2	20	29-Apr-27	26-May-27																								
	CON-P2-500-2EB-1790	FA/Security Wiring - Elec/Batt Rooms - Ph2, L2	20	29-Apr-27	26-May-27																								
	CON-P2-500-2EB-1650	Mech Testing & Insulation - Elec/Batt Rooms - Ph2, L2	10	13-May-27	26-May-27																								
	CON-P2-500-2EB-1800	BAS/Controls Wire Terminations - Elec/Batt Rooms - Ph2, L2	10	13-May-27	26-May-27																								
	CON-P2-500-2EB-1520	Electrical Cable Terminations - Elec/Batt Rooms - Ph2, L2	20	13-May-27	10-Jun-27																								
	CON-P2-500-2EB-1810	FA/Security Wire Terminations - Elec/Batt Rooms - Ph2, L2	10	27-May-27	10-Jun-27																								
	CON-P2-500-2EB-1820	BAS/Controls Testing & Labeling - Elec/Batt Rooms - Ph2, L2	10	27-May-27	10-Jun-27																								
	CON-P2-500-2EB-1530	Electrical Cable Testing & Labeling - Elec/Batt Rooms - Ph2, L2	10	11-Jun-27	24-Jun-27																								
	CON-P2-500-2EB-1830	FA/Security Testing & Labeling - Elec/Batt Rooms - Ph2, L2	10	11-Jun-27	24-Jun-27																								
	CON-P2-500-2EB-1710	Floor Finishes - Elec/Batt Rooms - Ph2, L2	8	25-Jun-27	07-Jul-27																								
	CON-P2-500-2EB-1740	Doors & Hardware - Elec/Batt Rooms - Ph2, L2	3	08-Jul-27	12-Jul-27																								
	CON-P2-500-2EB-1700	Final Paint - Elec/Batt Rooms - Ph2, L2	3	13-Jul-27	15-Jul-27																								
	CON-P2-500-2EB-1720	Rubber Base - Elec/Batt Rooms - Ph2, L2	3	16-Jul-27	20-Jul-27																								
	CON-P2-500-2EB-1750	Electrical & LV Trim-Out - Elec/Batt Rooms - Ph2, L2	6	16-Jul-27	23-Jul-27																								
CORRIDORS - EAST			124	31-Dec-26	24-Jun-27																								
	CON-P2-500-2CE-1360	Framing & Top-Out & Finish Priority Walls- Coridors (E) - Ph2, L2	10	31-Dec-26	14-Jan-27																								
	CON-P2-500-2CE-1300	O/H Plumbing Rough-In - Coridors (E) - Ph2, L2	5	08-Jan-27	14-Jan-27																								
	CON-P2-500-2CE-1470	O/H Electrical/LV Rough-In - Coridors (E) - Ph2, L2	15	08-Jan-27	28-Jan-27																								
	CON-P2-500-2CE-1480	In-Wall Plumbing Risers - Coridors (E) - Ph2, L2	5	15-Jan-27	21-Jan-27																								
	CON-P2-500-2CE-1310	O/H Ductwork Rough-In - Coridors (E) - Ph2, L2	15	29-Jan-27	18-Feb-27																								
	CON-P2-500-2CE-1320	O/H Mech Piping Rough-In - Coridors (E) - Ph2, L2	15	05-Feb-27	25-Feb-27																								
	CON-P2-500-2CE-1500	Ductwork Testing - Coridors (E) - Ph2, L2	5	19-Feb-27	25-Feb-27																								
	CON-P2-500-2CE-1330	O/H LV Cable-Tray Rough-In - Coridors (E) - Ph2, L2	15	19-Feb-27	11-Mar-27																								
	CON-P2-500-2CE-1520	Mech Pipie Testing - Coridors (E) - Ph2, L2	5	26-Feb-27	04-Mar-27																								
	CON-P2-500-2CE-1510	Insulate Ductwork - Coridors (E) - Ph2, L2	10	26-Feb-27	11-Mar-27																								
	CON-P2-500-2CE-1530	Insulate Mech Piping - Coridors (E) - Ph2, L2	10	05-Mar-27	18-Mar-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-2CE-1280	Set Leave-Out Door Frames & Stud Walls - Corridors (E) - Ph2, L2	5	15-Apr-27	21-Apr-27																								
	CON-P2-500-2CE-1370	In-Wall Electrical Rough-In - Corridors (E) - Ph2, L2	5	22-Apr-27	28-Apr-27																								
	CON-P2-500-2CE-1490	In-Wall Plumbing Rough-In - Corridors (E) - Ph2, L2	5	22-Apr-27	28-Apr-27																								
	CON-P2-500-2CE-1350	Hang & Finish 2nd-Side Drywall - Corridors (E) - Ph2, L2	6	27-Apr-27	04-May-27																								
	CON-P2-500-2CE-1540	Grounding - Corridors (E) - Ph2, L2	10	29-Apr-27	12-May-27																								
	CON-P2-500-2CE-1290	Prime & Final Coat Paint - Corridors (E) - Ph2, L2	3	05-May-27	07-May-27																								
	CON-P2-500-2CE-1390	Mech Piping Connections - Corridors (E) - Ph2, L2	10	10-May-27	21-May-27																								
	CON-P2-500-2CE-1380	Ductwork Connections & Trim-Out - Corridors (E) - Ph2, L2	10	13-May-27	26-May-27																								
	CON-P2-500-2CE-1400	Light Fixtures - Corridors (E) - Ph2, L2	10	18-May-27	01-Jun-27																								
	CON-P2-500-2CE-1440	Sprinkler Heads & Trim - Corridors (E) - Ph2, L2	5	24-May-27	28-May-27																								
	CON-P2-500-2CE-1420	Floor Finishes - Corridors (E) - Ph2, L2	6	02-Jun-27	09-Jun-27																								
	CON-P2-500-2CE-1450	Doors & Hardware - Corridors (E) - Ph2, L2	3	10-Jun-27	14-Jun-27																								
	CON-P2-500-2CE-1410	Final Paint - Corridors (E) - Ph2, L2	3	15-Jun-27	17-Jun-27																								
	CON-P2-500-2CE-1430	Rubber Base - Corridors (E) - Ph2, L2	3	18-Jun-27	22-Jun-27																								
	CON-P2-500-2CE-1460	Electrical & LV Trim-Out - Corridors (E) - Ph2, L2	5	18-Jun-27	24-Jun-27																								
	CRAH GALLERY (NORTH)		181	22-Sep-26	07-Jun-27																								
	CON-P2-500-2GN-1500	Gallery Walls - CRAH Gallery (N) - Ph2, L2 - Frame & One-side	5	22-Sep-26	28-Sep-26																								
	CON-P2-500-2GN-1680	Gallery Walls - CRAH Gallery (N) - Ph2, L2 - Finish & Paint	5	29-Sep-26	05-Oct-26																								
	CON-P2-500-2GN-1460	O/H Plumbing Rough-In - CRAH Gallery (N) - Ph2, L2	5	15-Jan-27	21-Jan-27																								
	CON-P2-500-2GN-1470	Mech Piping Risers - CRAH Gallery (N) - Ph2, L2	10	22-Jan-27	04-Feb-27																								
	CON-P2-500-2GN-1480	O/H Electrical/LV Rough-In - CRAH Gallery (N) - Ph2, L2	12	05-Feb-27	22-Feb-27																								
	CON-P2-500-2GN-1430	Prime & Final Coat Paint - CRAH Gallery (N) - Ph2, L2	4	23-Feb-27	26-Feb-27																								
	CON-P2-500-2GN-1550	Electrical Cable-Pull - CRAH Gallery (N) - Ph2, L2	10	23-Feb-27	08-Mar-27																								
	CON-P2-500-2GN-1640	FA/Security Wiring - CRAH Gallery (N) - Ph2, L2	10	23-Feb-27	08-Mar-27																								
	CON-P2-500-2GN-1450	Set CRAHs & CDUs - CRAH Gallery (N) - Ph2, L2	10	01-Mar-27	12-Mar-27																								
	CON-P2-500-2GN-1510	Mech Piping Connections - CRAH Gallery (N) - Ph2, L2	20	08-Mar-27	02-Apr-27																								
	CON-P2-500-2GN-1660	FA/Security Terminate & Test - CRAH Gallery (N) - Ph2, L2	10	09-Mar-27	22-Mar-27																								
	CON-P2-500-2GN-1530	Plumbing Connections & Trim-Out - CRAH Gallery (N) - Ph2, L2	5	15-Mar-27	19-Mar-27																								
	CON-P2-500-2GN-1540	Electrical Connections - CRAH Gallery (N) - Ph2, L2	10	15-Mar-27	26-Mar-27																								
	CON-P2-500-2GN-1670	Grounding - CRAH Gallery (N) - Ph2, L2	10	15-Mar-27	26-Mar-27																								
	CON-P2-500-2GN-1630	BAS/Controls Wiring - CRAH Gallery (N) - Ph2, L2	10	15-Mar-27	26-Mar-27																								
	CON-P2-500-2GN-1560	Electrical Terminate & Test - CRAH Gallery (N) - Ph2, L2	10	29-Mar-27	09-Apr-27																								
	CON-P2-500-2GN-1650	BAS/Controls Terminate & Test - CRAH Gallery (N) - Ph2, L2	10	29-Mar-27	09-Apr-27																								
	CON-P2-500-2GN-1520	Test & Insulate Mech Piping - CRAH Gallery (N) - Ph2, L2	10	05-Apr-27	16-Apr-27																								
	CON-P2-500-2GN-1440	Install Ceiling Grid & Tiles - CRAH Gallery (N) - Ph2, L2	10	12-Apr-27	23-Apr-27																								
	CON-P2-500-2GN-1610	Sprinkler Heads & Trim - CRAH Gallery (N) - Ph2, L2	5	26-Apr-27	30-Apr-27																								
	CON-P2-500-2GN-1570	Light Fixtures - CRAH Gallery (N) - Ph2, L2	10	26-Apr-27	07-May-27																								
	CON-P2-500-2GN-1580	Final Paint - CRAH Gallery (N) - Ph2, L2	3	10-May-27	12-May-27																								
	CON-P2-500-2GN-1620	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph2, L2	6	13-May-27	20-May-27																								
	CON-P2-500-2GN-1590	Floor Finishes - CRAH Gallery (N) - Ph2, L2	8	21-May-27	02-Jun-27																								
	CON-P2-500-2GN-1600	Rubber Base - CRAH Gallery (N) - Ph2, L2	3	03-Jun-27	07-Jun-27																								
	DATA MODULE		106	29-Jan-27	28-Jun-27																								
	CON-P2-500-2DM-1140	OH Electrical/LV Rough-In - Data Module - Ph2, L2	20	29-Jan-27	25-Feb-27																								
	CON-P2-500-2DM-1190	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph2, L2	20	12-Feb-27	11-Mar-27																								
	CON-P2-500-2DM-1200	Grounding - Data Module - Ph2, L2	20	26-Feb-27	25-Mar-27																								
	CON-P2-500-2DM-1150	Frame Walls - Data Module - Ph2, L2	5	22-Mar-27	26-Mar-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-2DM-1180	Wire Mesh Partitions - Data Module - Ph2, L2	10	29-Mar-27	09-Apr-27								■	■															
	CON-P2-500-2DM-1160	Prime coating and Final Paint Electrical Room - Data Module - Ph2, L2	8	12-Apr-27	21-Apr-27								■	■															
	CON-P2-500-2DM-1170	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph2, L2	10	19-Apr-27	30-Apr-27								■	■															
	CON-P2-500-2DM-1210	Light Fixtures - Data Module - Ph2, L2	20	03-May-27	28-May-27								■	■															
	CON-P2-500-2DM-1220	Electrical & LV Trim-Out - Data Module - Ph2, L2	20	01-Jun-27	28-Jun-27								■	■															
	CRAH GALLERY (SOUTH)		87	22-Jan-27	24-May-27																								
	CON-P2-500-2GS-1460	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph2, L2	5	22-Jan-27	28-Jan-27								■	■															
	CON-P2-500-2GS-1470	Mech Piping Risers - CRAH Gallery (S) - Ph2, L2	10	05-Feb-27	18-Feb-27								■	■															
	CON-P2-500-2GS-1480	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph2, L2	12	19-Feb-27	08-Mar-27								■	■															
	CON-P2-500-2GS-1430	Prime & Final Coat Paint - CRAH Gallery (S) - Ph2, L2	4	09-Mar-27	12-Mar-27								■	■															
	CON-P2-500-2GS-1550	Electrical Cable-Pull - CRAH Gallery (S) - Ph2, L2	10	09-Mar-27	22-Mar-27								■	■															
	CON-P2-500-2GS-1650	FA/Security Wiring - CRAH Gallery (S) - Ph2, L2	10	09-Mar-27	22-Mar-27								■	■															
	CON-P2-500-2GS-1450	Set CRAHs & CDUs - CRAH Gallery (S) - Ph2, L2	10	15-Mar-27	26-Mar-27								■	■															
	CON-P2-500-2GS-1660	FA/Security Terminate & Test - CRAH Gallery (S) - Ph2, L2	10	16-Mar-27	29-Mar-27								■	■															
	CON-P2-500-2GS-1510	Mech Piping Connections - CRAH Gallery (S) - Ph2, L2	20	22-Mar-27	16-Apr-27								■	■															
	CON-P2-500-2GS-1530	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph2, L2	5	29-Mar-27	02-Apr-27								■	■															
	CON-P2-500-2GS-1500	Ductwork Connections - CRAH Gallery (S) - Ph2, L2	10	29-Mar-27	09-Apr-27								■	■															
	CON-P2-500-2GS-1540	Electrical Connections - CRAH Gallery (S) - Ph2, L2	10	29-Mar-27	09-Apr-27								■	■															
	CON-P2-500-2GS-1670	Grounding - CRAH Gallery (S) - Ph2, L2	10	29-Mar-27	09-Apr-27								■	■															
	CON-P2-500-2GS-1630	BAS/Controls Wiring - CRAH Gallery (S) - Ph2, L2	10	29-Mar-27	09-Apr-27								■	■															
	CON-P2-500-2GS-1640	BAS/Controls Terminate & Test - CRAH Gallery (S) - Ph2, L2	10	05-Apr-27	16-Apr-27								■	■															
	CON-P2-500-2GS-1440	Install Ceiling Grid & Tiles - CRAH Gallery (S) - Ph2, L2	10	12-Apr-27	23-Apr-27								■	■															
	CON-P2-500-2GS-1560	Electrical Terminate & Test - CRAH Gallery (S) - Ph2, L2	10	12-Apr-27	23-Apr-27								■	■															
	CON-P2-500-2GS-1520	Test & Insulate Mech Piping - CRAH Gallery (S) - Ph2, L2	10	19-Apr-27	30-Apr-27								■	■															
	CON-P2-500-2GS-1610	Sprinkler Heads & Trim - CRAH Gallery (S) - Ph2, L2	5	26-Apr-27	30-Apr-27								■	■															
	CON-P2-500-2GS-1570	Light Fixtures - CRAH Gallery (S) - Ph2, L2	10	26-Apr-27	07-May-27								■	■															
	CON-P2-500-2GS-1580	Final Paint - CRAH Gallery (S) - Ph2, L2	3	03-May-27	05-May-27								■	■															
	CON-P2-500-2GS-1620	Electrical & LV Trim-Out - CRAH Gallery (S) - Ph2, L2	6	10-May-27	17-May-27								■	■															
	CON-P2-500-2GS-1590	Floor Finishes - CRAH Gallery (S) - Ph2, L2	8	10-May-27	19-May-27								■	■															
	CON-P2-500-2GS-1600	Rubber Base - CRAH Gallery (S) - Ph2, L2	3	20-May-27	24-May-27								■	■															
	CORRIDORS - WEST		105	15-Jan-27	11-Jun-27																								
	CON-P2-500-2CW-1360	Framing & Top-Out & Finish Priority Walls - Corridors (W) - Ph2, L2	10	15-Jan-27	28-Jan-27								■	■															
	CON-P2-500-2CW-1300	O/H Plumbing Rough-In - Corridors (W) - Ph2, L2	5	22-Jan-27	28-Jan-27								■	■															
	CON-P2-500-2CW-1470	O/H Electrical/LV Rough-In - Corridors (W) - Ph2, L2	15	22-Jan-27	11-Feb-27								■	■															
	CON-P2-500-2CW-1480	In-Wall Plumbing Risers - Corridors (W) - Ph2, L2	5	29-Jan-27	04-Feb-27								■	■															
	CON-P2-500-2CW-1310	O/H Ductwork Rough-In - Corridors (W) - Ph2, L2	15	12-Feb-27	04-Mar-27								■	■															
	CON-P2-500-2CW-1320	O/H Mech Piping Rough-In - Corridors (W) - Ph2, L2	15	19-Feb-27	11-Mar-27								■	■															
	CON-P2-500-2CW-1500	Ductwork Testing - Corridors (W) - Ph2, L2	5	05-Mar-27	11-Mar-27								■	■															
	CON-P2-500-2CW-1330	O/H LV Cable-Tray Rough-In - Corridors (W) - Ph2, L2	15	05-Mar-27	25-Mar-27								■	■															
	CON-P2-500-2CW-1520	Mech Pipe Testing - Corridors (W) - Ph2, L2	5	12-Mar-27	18-Mar-27								■	■															
	CON-P2-500-2CW-1510	Insulate Ductwork - Corridors (W) - Ph2, L2	10	12-Mar-27	25-Mar-27								■	■															
	CON-P2-500-2CW-1530	Insulate Mech Piping - Corridors (W) - Ph2, L2	10	19-Mar-27	01-Apr-27								■	■															
	CON-P2-500-2CW-1280	Set Leave-Out Door Frames & Stud Walls - Corridors (W) - Ph2, L2	5	02-Apr-27	08-Apr-27								■	■															
	CON-P2-500-2CW-1370	In-Wall Electrical Rough-In - Corridors (W) - Ph2, L2	5	09-Apr-27	15-Apr-27								■	■															
	CON-P2-500-2CW-1490	In-Wall Plumbing Rough-In - Corridors (W) - Ph2, L2	5	09-Apr-27	15-Apr-27								■	■															
	CON-P2-500-2CW-1350	Hang & Finish 2nd-Side Drywall - Corridors (W) - Ph2, L2	6	14-Apr-27	21-Apr-27								■	■															

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-2CW-1540	Grounding - Corridors (W) - Ph2, L2	10	16-Apr-27	29-Apr-27									■															
	CON-P2-500-2CW-1290	Prime & Final Coat Paint - Corridors (W) - Ph2, L2	3	22-Apr-27	26-Apr-27									■															
	CON-P2-500-2CW-1390	Mech Piping Connections - Coridors (W) - Ph2, L2	10	27-Apr-27	10-May-27									■															
	CON-P2-500-2CW-1380	Ductwork Connections & Trim-Out - Corridors (W) - Ph2, L2	10	30-Apr-27	13-May-27									■															
	CON-P2-500-2CW-1400	Light Fixtures - Corridors (W) - Ph2, L2	10	05-May-27	18-May-27									■															
	CON-P2-500-2CW-1440	Sprinkler Heads & Trim - Corridors (W) - Ph2, L2	5	11-May-27	17-May-27									■															
	CON-P2-500-2CW-1420	Floor Finishes - Corridors (W) - Ph2, L2	6	19-May-27	26-May-27									■															
	CON-P2-500-2CW-1450	Doors & Hardware - Corridors (W) - Ph2, L2	3	27-May-27	01-Jun-27									■															
	CON-P2-500-2CW-1410	Final Paint - Corridors (W) - Ph2, L2	3	02-Jun-27	04-Jun-27									■															
	CON-P2-500-2CW-1430	Rubber Base - Corridors (W) - Ph2, L2	3	07-Jun-27	09-Jun-27									■															
	CON-P2-500-2CW-1460	Electrical & LV Trim-Out - Corridors (W) - Ph2, L2	5	07-Jun-27	11-Jun-27									■															
	TESTING, INSPECTIONS & DOCUMENTATION		77	29-Apr-27	17-Aug-27									■															
	CON-P2-500-2FI-2040	Plumbing Final Inspections - Ph2, L2	2	29-Apr-27	30-Apr-27									■															
	CON-P2-500-2FI-2050	Fire Protection Final Inspections - Ph2, L2	2	01-Jun-27	02-Jun-27									■															
	CON-P2-500-2FI-2030	Mechanical Final Inspections - Ph2, L2	2	09-Jun-27	10-Jun-27									■															
	CON-P2-500-2FI-2070	BAS Point-to-Point Testing - Ph2, L2	10	11-Jun-27	24-Jun-27									■															
	CON-P2-500-2FI-2080	Flush & Fill Mechanical System - Ph2, L2	10	11-Jun-27	24-Jun-27									■															
	CON-P2-500-2FI-2020	Electrical Final Inspections - Ph2, L2	2	29-Jun-27	30-Jun-27									■															
	CON-P2-500-2FI-2090	Electrical NETA Testing - Ph 2, L2	5	01-Jul-27	08-Jul-27									■															
	CON-P2-500-2FI-2100	Electrical Megger Testing - Ph 2, L2	5	09-Jul-27	15-Jul-27									■															
	CON-P2-500-2FI-2060	Fire Alarm Final Inspections - Ph2, L2	2	26-Jul-27	27-Jul-27									■															
	CON-P2-500-2FI-2110	Security Final Inspections - Ph2, L2	2	26-Jul-27	27-Jul-27									■															
	CON-P2-500-2FI-1990	Develop Completion List - Ph2, L2	5	28-Jul-27	03-Aug-27									■															
	CON-P2-500-2FI-2120	Fire Alarm Point-to-Point Testing - Ph2, L2	5	28-Jul-27	03-Aug-27									■															
	CON-P2-500-2FI-2130	Security Point-to-Point Testing - Ph2, L2	5	28-Jul-27	03-Aug-27									■															
	CON-P2-500-2FI-2000	Completion List Corrections - Ph2, L2	10	04-Aug-27	17-Aug-27									■															
	CON-P2-500-2FI-2010	Ready for Final Inspections - Ph2, L2	0		17-Aug-27									◆															
	LEVEL 1		288	27-Aug-26	13-Oct-27																								
	CON-P2-500-1EQ-1010	Deliver & Stage Equipment - Ph.2, L1	10	25-Feb-27	10-Mar-27									■															
	ELECTRICAL & BATTERY ROOMS		149	19-Feb-27	20-Sep-27																								
	CON-P2-500-1EB-2030	Top-Out & Finish Priority Wall Partitions - Elec/Batt Rooms - Ph2, L1	5	19-Feb-27	25-Feb-27									■															
	CON-P2-500-1EB-1920	O/H Plumbing Rough-In - Elec/Batt Rooms - Ph2, L1	5	23-Feb-27	01-Mar-27									■															
	CON-P2-500-1EB-1930	O/H Ductwork Rough-In - Elec/Batt Rooms - Ph2, L1	10	26-Feb-27	11-Mar-27									■															
	CON-P2-500-1EB-1940	O/H Mech Piping Rough-In - Elec/Batt Rooms - Ph2, L1	12	02-Mar-27	17-Mar-27									■															
	CON-P2-500-1EB-1950	O/H Electrical/LV Conduits & Racks - Elec/Batt Rooms - Ph2, L1	15	05-Mar-27	25-Mar-27									■															
	CON-P2-500-1EB-2040	O/H Cable-Tray & Raceway Rough-In - Elec/Batt Rooms - Ph2, L1	20	19-Mar-27	15-Apr-27									■															
	CON-P2-500-1EB-1840	Frame Walls - Elec/Batt Rooms - Ph2, L1	5	09-Apr-27	15-Apr-27									■															
	CON-P2-500-1EB-1970	Hang & Finish 1-Side Drywall - Elec/Batt Rooms - Ph2, L1	10	16-Apr-27	29-Apr-27									■															
	CON-P2-500-1EB-1850	Prime & Final Coat Paint - Elec/Batt Rooms - Ph2, L1	4	30-Apr-27	05-May-27									■															
	CON-P2-500-1EB-2050	Prep & Place Housekeeping Pads - Elec/Batt Rooms - Ph2, L1	5	06-May-27	12-May-27									■															
	CON-P2-500-1EB-1860	Set CX Switchgears - Elec/Batt Rooms - Ph2, L1	10	06-May-27	19-May-27									■															
	CON-P2-500-1EB-2130	Set Battery Racks - Elec/Batt Rooms - Ph2, L1	10	06-May-27	19-May-27									■															
	CON-P2-500-1EB-1980	Set UPS - Elec/Batt Rooms - Ph2, L1	5	20-May-27	26-May-27									■															
	CON-P2-500-1EB-1990	Set PDUs - Elec/Batt Rooms - Ph2, L1	5	27-May-27	03-Jun-27									■															
	CON-P2-500-1EB-2000	Set CRAHs - Elec/Batt Rooms - Ph2, L1	5	04-Jun-27	10-Jun-27									■															
	CON-P2-500-1EB-1870	Electrical Rough-Ins to Equipment - Elec/Batt Rooms - Ph2, L1	15	04-Jun-27	24-Jun-27									■															

■

Remaining Level of Effort

■

Milestone

■

Actual Level of Effort

■

Actual Work

■

Remaining Work

■

Critical Remaining Work

Activity ID		Activity Name	Orig Dur	Start	Finish						2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
	CON-P2-500-1EB-2010	Ductwork Connections & Trim-Out - Elec/Batt Rooms - Ph2, L1	10	11-Jun-27	24-Jun-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-1CE-1730	Electrical & LV Trim-Out - Corridors (E) - Ph2, L1	5	16-Aug-27	20-Aug-27																								
	CRAH GALLERY (NORTH)		230	27-Aug-26	22-Jul-27																								
	CON-P2-500-1GN-1930	Gallery Walls - CRAH Gallery (N) - Ph2, L1 - Frame & One-side	5	27-Aug-26	02-Sep-26																								
	CON-P2-500-1GN-1940	Gallery Walls - CRAH Gallery (N) - Ph2, L1 - Finish & Paint	5	03-Sep-26	10-Sep-26																								
	CON-P2-500-1GN-1710	O/H Plumbing Rough-In - CRAH Gallery (N) - Ph2, L1	5	12-Mar-27	18-Mar-27																								
	CON-P2-500-1GN-1720	Mech Piping Risers - CRAH Gallery (N) - Ph2, L1	10	19-Mar-27	01-Apr-27																								
	CON-P2-500-1GN-1730	O/H Electrical/LV Rough-In - CRAH Gallery (N) - Ph2, L1	12	23-Mar-27	07-Apr-27																								
	CON-P2-500-1GN-1680	Prime & Final Coat Paint - CRAH Gallery (N) - Ph2, L1	4	08-Apr-27	13-Apr-27																								
	CON-P2-500-1GN-1700	Set CRAHs & CDUs - CRAH Gallery (N) - Ph2, L1	10	14-Apr-27	27-Apr-27																								
	CON-P2-500-1GN-1760	Mech Piping Connections - CRAH Gallery (N) - Ph2, L1	20	21-Apr-27	18-May-27																								
	CON-P2-500-1GN-1790	Electrical Connections - CRAH Gallery (N) - Ph2, L1	10	28-Apr-27	11-May-27																								
	CON-P2-500-1GN-1750	Ductwork Connections - CRAH Gallery (N) - Ph2, L1	10	28-Apr-27	11-May-27																								
	CON-P2-500-1GN-1920	Grounding - CRAH Gallery (N) - Ph2, L1	10	28-Apr-27	11-May-27																								
	CON-P2-500-1GN-1800	Electrical Cable-Pull - CRAH Gallery (N) - Ph2, L1	10	05-May-27	18-May-27																								
	CON-P2-500-1GN-1780	Plumbing Connections & Trim-Out - CRAH Gallery (N) - Ph2, L1	5	12-May-27	18-May-27																								
	CON-P2-500-1GN-1890	FA/Security Wiring - CRAH Gallery (N) - Ph2, L1	10	12-May-27	25-May-27																								
	CON-P2-500-1GN-1810	Electrical Terminate & Test - CRAH Gallery (N) - Ph2, L1	10	12-May-27	25-May-27																								
	CON-P2-500-1GN-1770	Test & Insulate Mech Piping - CRAH Gallery (N) - Ph2, L1	10	19-May-27	02-Jun-27																								
	CON-P2-500-1GN-1880	BAS/Controls Wiring - CRAH Gallery (N) - Ph2, L1	10	19-May-27	02-Jun-27																								
	CON-P2-500-1GN-1690	Install Ceiling Grid & Tiles - CRAH Gallery (N) - Ph2, L1	10	26-May-27	09-Jun-27																								
	CON-P2-500-1GN-1910	FA/Security Terminate & Test - CRAH Gallery (N) - Ph2, L1	10	26-May-27	09-Jun-27																								
	CON-P2-500-1GN-1900	BAS/Controls Terminate & Test - CRAH Gallery (N) - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1GN-1860	Sprinkler Heads & Trim - CRAH Gallery (N) - Ph2, L1	5	10-Jun-27	16-Jun-27																								
	CON-P2-500-1GN-1820	Light Fixtures - CRAH Gallery (N) - Ph2, L1	10	10-Jun-27	23-Jun-27																								
	CON-P2-500-1GN-1830	Final Paint - CRAH Gallery (N) - Ph2, L1	3	24-Jun-27	28-Jun-27																								
	CON-P2-500-1GN-1870	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph2, L1	6	29-Jun-27	07-Jul-27																								
	CON-P2-500-1GN-1840	Floor Finishes - CRAH Gallery (N) - Ph2, L1	8	08-Jul-27	19-Jul-27																								
	CON-P2-500-1GN-1850	Rubber Base - CRAH Gallery (N) - Ph2, L1	3	20-Jul-27	22-Jul-27																								
	DATA MODULE		98	26-Mar-27	12-Aug-27																								
	CON-P2-500-1DM-1230	OH Electrical/LV Rough-In - Data Module - Ph2, L1	20	26-Mar-27	22-Apr-27																								
	CON-P2-500-1DM-1280	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph2, L1	20	09-Apr-27	06-May-27																								
	CON-P2-500-1DM-1290	Grounding - Data Module - Ph2, L1	20	23-Apr-27	20-May-27																								
	CON-P2-500-1DM-1240	Frame Walls - Data Module - Ph2, L1	5	05-May-27	11-May-27																								
	CON-P2-500-1DM-1270	Wire Mesh Partitions - Data Module - Ph2, L1	10	12-May-27	25-May-27																								
	CON-P2-500-1DM-1250	Prime coating and Final Paint Electrical Room - Data Module - Ph2, L1	8	26-May-27	07-Jun-27																								
	CON-P2-500-1DM-1260	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1DM-1300	Light Fixtures - Data Module - Ph2, L1	20	17-Jun-27	15-Jul-27																								
	CON-P2-500-1DM-1310	Electrical & LV Trim-Out - Data Module - Ph2, L1	20	16-Jul-27	12-Aug-27																								
	CRAH GALLERY (SOUTH)		84	19-Mar-27	16-Jul-27																								
	CON-P2-500-1GS-1710	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph2, L1	5	19-Mar-27	25-Mar-27																								
	CON-P2-500-1GS-1720	Mech Piping Risers - CRAH Gallery (S) - Ph2, L1	10	02-Apr-27	15-Apr-27																								
	CON-P2-500-1GS-1730	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph2, L1	12	06-Apr-27	21-Apr-27																								
	CON-P2-500-1GS-1680	Prime & Final Coat Paint - CRAH Gallery (S) - Ph2, L1	4	22-Apr-27	27-Apr-27																								
	CON-P2-500-1GS-1700	Set CRAHs & CDUs - CRAH Gallery (S) - Ph2, L1	10	28-Apr-27	11-May-27																								
	CON-P2-500-1GS-1760	Mech Piping Connections - CRAH Gallery (S) - Ph2, L1	20	05-May-27	02-Jun-27																								
	CON-P2-500-1GS-1790	Electrical Connections - CRAH Gallery (S) - Ph2, L1	10	12-May-27	25-May-27																								

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P2-500-1GS-1750	Ductwork Connections - CRAH Gallery (S) - Ph2, L1	10	12-May-27	25-May-27																								
	CON-P2-500-1GS-1920	Grounding - CRAH Gallery (S) - Ph2, L1	10	12-May-27	25-May-27																								
	CON-P2-500-1GS-1800	Electrical Cable-Pull - CRAH Gallery (S) - Ph2, L1	10	19-May-27	02-Jun-27																								
	CON-P2-500-1GS-1780	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph2, L1	5	26-May-27	02-Jun-27																								
	CON-P2-500-1GS-1900	FA/Security Wiring - CRAH Gallery (S) - Ph2, L1	10	26-May-27	09-Jun-27																								
	CON-P2-500-1GS-1810	Electrical Terminate & Test - CRAH Gallery (S) - Ph2, L1	10	26-May-27	09-Jun-27																								
	CON-P2-500-1GS-1690	Install Ceiling Grid & Tiles - CRAH Gallery (S) - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1GS-1770	Test & Insulate Mech Piping - CRAH Gallery (S) - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1GS-1910	FA/Security Terminate & Test - CRAH Gallery (S) - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1GS-1880	BAS/Controls Wiring - CRAH Gallery (S) - Ph2, L1	10	03-Jun-27	16-Jun-27																								
	CON-P2-500-1GS-1890	BAS/Controls Terminate & Test - CRAH Gallery (S) - Ph2, L1	10	10-Jun-27	23-Jun-27																								
	CON-P2-500-1GS-1830	Final Paint - CRAH Gallery (S) - Ph2, L1	3	17-Jun-27	21-Jun-27																								
	CON-P2-500-1GS-1860	Sprinkler Heads & Trim - CRAH Gallery (S) - Ph2, L1	5	17-Jun-27	23-Jun-27																								
	CON-P2-500-1GS-1820	Light Fixtures - CRAH Gallery (S) - Ph2, L1	10	17-Jun-27	30-Jun-27																								
	CON-P2-500-1GS-1870	Electrical & LV Trim-Out - CRAH Gallery (S) - Ph2, L1	6	01-Jul-27	09-Jul-27																								
	CON-P2-500-1GS-1840	Floor Finishes - CRAH Gallery (S) - Ph2, L1	8	01-Jul-27	13-Jul-27																								
	CON-P2-500-1GS-1850	Rubber Base - CRAH Gallery (S) - Ph2, L1	3	14-Jul-27	16-Jul-27																								
	CORRIDORS - WEST		105	12-Mar-27	09-Aug-27																								
	CON-P2-500-1CW-1630	Framing & Top-Out & Finish Priority Walls - Corridors (W) - Ph2, L1	10	12-Mar-27	25-Mar-27																								
	CON-P2-500-1CW-1570	O/H Plumbing Rough-In - Corridors (W) - Ph2, L1	5	19-Mar-27	25-Mar-27																								
	CON-P2-500-1CW-1740	O/H Electrical/LV Rough-In - Corridors (W) - Ph2, L1	15	19-Mar-27	08-Apr-27																								
	CON-P2-500-1CW-1750	In-Wall Plumbing Risers - Corridors (W) - Ph2, L1	5	26-Mar-27	01-Apr-27																								
	CON-P2-500-1CW-1580	O/H Ductwork Rough-In - Corridors (W) - Ph2, L1	15	09-Apr-27	29-Apr-27																								
	CON-P2-500-1CW-1590	O/H Mech Piping Rough-In - Corridors (W) - Ph2, L1	15	16-Apr-27	06-May-27																								
	CON-P2-500-1CW-1770	Ductwork Testing - Corridors (W) - Ph2, L1	5	30-Apr-27	06-May-27																								
	CON-P2-500-1CW-1600	O/H LV Cable-Tray Rough-In - Corridors (W) - Ph2, L1	15	30-Apr-27	20-May-27																								
	CON-P2-500-1CW-1790	Mech Piping Testing - Corridors (W) - Ph2, L1	5	07-May-27	13-May-27																								
	CON-P2-500-1CW-1780	Insulate Ductwork - Corridors (W) - Ph2, L1	10	07-May-27	20-May-27																								
	CON-P2-500-1CW-1800	Insulate Mech Piping - Corridors (W) - Ph2, L1	10	14-May-27	27-May-27																								
	CON-P2-500-1CW-1550	Set Leave-Out Door Frames & Stud Walls - Corridors (W) - Ph2, L1	5	28-May-27	04-Jun-27																								
	CON-P2-500-1CW-1640	In-Wall Electrical Rough-In - Corridors (W) - Ph2, L1	5	07-Jun-27	11-Jun-27																								
	CON-P2-500-1CW-1760	In-Wall Plumbing Rough-In - Corridors (W) - Ph2, L1	5	07-Jun-27	11-Jun-27																								
	CON-P2-500-1CW-1620	Hang & Finish 2nd-Side Drywall - Corridors (W) - Ph2, L1	6	10-Jun-27	17-Jun-27																								
	CON-P2-500-1CW-1810	Grounding - Corridors (W) - Ph2, L1	10	14-Jun-27	25-Jun-27																								
	CON-P2-500-1CW-1560	Prime & Final Coat Paint - Corridors (W) - Ph2, L1	3	18-Jun-27	22-Jun-27																								
	CON-P2-500-1CW-1660	Mech Piping Connections - Corridors (W) - Ph2, L1	10	23-Jun-27	07-Jul-27																								
	CON-P2-500-1CW-1650	Ductwork Connections & Trim-Out - Corridors (W) - Ph2, L1	10	28-Jun-27	12-Jul-27																								
	CON-P2-500-1CW-1670	Light Fixtures - Corridors (W) - Ph2, L1	10	01-Jul-27	15-Jul-27																								
	CON-P2-500-1CW-1710	Sprinkler Heads & Trim - Corridors (W) - Ph2, L1	5	08-Jul-27	14-Jul-27																								
	CON-P2-500-1CW-1690	Floor Finishes - Corridors (W) - Ph2, L1	6	16-Jul-27	23-Jul-27																								
	CON-P2-500-1CW-1720	Doors & Hardware - Corridors (W) - Ph2, L1	3	26-Jul-27	28-Jul-27																								
	CON-P2-500-1CW-1680	Final Paint - Corridors (W) - Ph2, L1	3	29-Jul-27	02-Aug-27																								
	CON-P2-500-1CW-1700	Rubber Base - Corridors (W) - Ph2, L1	3	03-Aug-27	05-Aug-27																								
	CON-P2-500-1CW-1730	Electrical & LV Trim-Out - Corridors (W) - Ph2, L1	5	03-Aug-27	09-Aug-27																								
	TESTING, INSPECTIONS & DOCUMENTATION		77	25-Jun-27	13-Oct-27																								
	CON-P2-500-1FI-2120	Plumbing Final Inspections - Ph2, L1	2	25-Jun-27	28-Jun-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
		CON-P2-500-1FI-2130	Fire Protection Final Inspections - Ph2, L1	2	28-Jul-27	29-Jul-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

█ Remaining Level of Effort

█ Actual Level of Effort

█ Actual Work

█ Remaining Work

█ Critical Remaining Work

◆ Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish						2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	CON-P3-500-2EB-1890	Electrical Cable Terminations - Elec/Batt Rooms - Ph3, L2	20	07-Sep-27	04-Oct-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P3-500-2GN-1790	Electrical Connections - CRAH Gallery (N) - Ph3, L2	10	24-Jun-27	08-Jul-27																								
	CON-P3-500-2GN-1750	Ductwork Connections - CRAH Gallery (N) - Ph3, L2	10	24-Jun-27	08-Jul-27																								
	CON-P3-500-2GN-1920	Grounding - CRAH Gallery (N) - Ph3, L2	10	24-Jun-27	08-Jul-27																								
	CON-P3-500-2GN-1800	Electrical Cable-Pull - CRAH Gallery (N) - Ph3, L2	10	01-Jul-27	15-Jul-27																								
	CON-P3-500-2GN-1780	Plumbing Connections & Trim-Out - CRAH Gallery (N) - Ph3, L2	5	09-Jul-27	15-Jul-27																								
	CON-P3-500-2GN-1890	FA/Security Wiring - CRAH Gallery (N) - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2GN-1810	Electrical Terminate & Test - CRAH Gallery (N) - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2GN-1770	Test & Insulate Mech Piping - CRAH Gallery (N) - Ph3, L2	10	16-Jul-27	29-Jul-27																								
	CON-P3-500-2GN-1880	BAS/Controls Wiring - CRAH Gallery (N) - Ph3, L2	10	16-Jul-27	29-Jul-27																								
	CON-P3-500-2GN-1690	Install Ceiling Grid & Tiles - CRAH Gallery (N) - Ph3, L2	10	23-Jul-27	05-Aug-27																								
	CON-P3-500-2GN-1910	FA/Security Terminate & Test - CRAH Gallery (N) - Ph3, L2	10	23-Jul-27	05-Aug-27																								
	CON-P3-500-2GN-1900	BAS/Controls Terminate & Test - CRAH Gallery (N) - Ph3, L2	10	30-Jul-27	12-Aug-27																								
	CON-P3-500-2GN-1860	Sprinkler Heads & Trim - CRAH Gallery (N) - Ph3, L2	5	06-Aug-27	12-Aug-27																								
	CON-P3-500-2GN-1820	Light Fixtures - CRAH Gallery (N) - Ph3, L2	10	06-Aug-27	19-Aug-27																								
	CON-P3-500-2GN-1830	Final Paint - CRAH Gallery (N) - Ph3, L2	3	20-Aug-27	24-Aug-27																								
	CON-P3-500-2GN-1870	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph3, L2	6	25-Aug-27	01-Sep-27																								
	CON-P3-500-2GN-1840	Floor Finishes - CRAH Gallery (N) - Ph3, L2	8	02-Sep-27	14-Sep-27																								
	CON-P3-500-2GN-1850	Rubber Base - CRAH Gallery (N) - Ph3, L2	3	15-Sep-27	17-Sep-27																								
	DATA MODULE		98	21-May-27	08-Oct-27																								
	CON-P3-500-2DM-1230	OH Electrical/LV Rough-In - Data Module - Ph3, L2	20	21-May-27	18-Jun-27																								
	CON-P3-500-2DM-1280	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph3, L2	20	07-Jun-27	02-Jul-27																								
	CON-P3-500-2DM-1290	Grounding - Data Module - Ph3, L2	20	21-Jun-27	19-Jul-27																								
	CON-P3-500-2DM-1240	Frame Walls - Data Module - Ph3, L2	5	01-Jul-27	08-Jul-27																								
	CON-P3-500-2DM-1270	Wire Mesh Partitions - Data Module - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2DM-1250	Prime coating and Final Paint Electrical Room - Data Module - Ph3, L2	8	23-Jul-27	03-Aug-27																								
	CON-P3-500-2DM-1260	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph3, L2	10	30-Jul-27	12-Aug-27																								
	CON-P3-500-2DM-1300	Light Fixtures - Data Module - Ph3, L2	20	13-Aug-27	10-Sep-27																								
	CON-P3-500-2DM-1310	Electrical & LV Trim-Out - Data Module - Ph3, L2	20	13-Sep-27	08-Oct-27																								
	CRAH GALLERY (SOUTH)		84	14-May-27	13-Sep-27																								
	CON-P3-500-2GS-1710	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph3, L2	5	14-May-27	20-May-27																								
	CON-P3-500-2GS-1720	Mech Piping Risers - CRAH Gallery (S) - Ph3, L2	10	28-May-27	11-Jun-27																								
	CON-P3-500-2GS-1730	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph3, L2	12	02-Jun-27	17-Jun-27																								
	CON-P3-500-2GS-1680	Prime & Final Coat Paint - CRAH Gallery (S) - Ph3, L2	4	18-Jun-27	23-Jun-27																								
	CON-P3-500-2GS-1700	Set CRAHs & CDUs - CRAH Gallery (S) - Ph3, L2	10	24-Jun-27	08-Jul-27																								
	CON-P3-500-2GS-1760	Mech Piping Connections - CRAH Gallery (S) - Ph3, L2	20	01-Jul-27	29-Jul-27																								
	CON-P3-500-2GS-1790	Electrical Connections - CRAH Gallery (S) - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2GS-1750	Ductwork Connections - CRAH Gallery (S) - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2GS-1920	Grounding - CRAH Gallery (S) - Ph3, L2	10	09-Jul-27	22-Jul-27																								
	CON-P3-500-2GS-1800	Electrical Cable-Pull - CRAH Gallery (S) - Ph3, L2	10	16-Jul-27	29-Jul-27																								
	CON-P3-500-2GS-1780	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph3, L2	5	23-Jul-27	29-Jul-27																								
	CON-P3-500-2GS-1900	FA/Security Wiring - CRAH Gallery (S) - Ph3, L2	10	23-Jul-27	05-Aug-27																								
	CON-P3-500-2GS-1810	Electrical Terminate & Test - CRAH Gallery (S) - Ph3, L2	10	23-Jul-27	05-Aug-27																								
	CON-P3-500-2GS-1690	Install Ceiling Grid & Tiles - CRAH Gallery (S) - Ph3, L2	10	30-Jul-27	12-Aug-27																								
	CON-P3-500-2GS-1880	BAS/Controls Wiring - CRAH Gallery (S) - Ph3, L2	10	30-Jul-27	12-Aug-27																								
	CON-P3-500-2GS-1770	Test & Insulate Mech Piping - CRAH Gallery (S) - Ph3, L2	10	30-Jul-27	12-Aug-27																								
	CON-P3-500-2GS-1910	FA/Security Terminate & Test - CRAH Gallery (S) - Ph3, L2	10	30-Jul-27	12-Aug-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
	CON-P3-500-2FI-2200	Fire Alarm Point-to-Point Testing - Ph3, L2	5	18-Nov-27	24-Nov-27																								
	CON-P3-500-2FI-2210	Security Point-to-Point Testing - Ph3, L2	5	18-Nov-27	24-Nov-27																								
	CON-P3-500-2FI-2080	Completion List Corrections - Ph3, L2	10	26-Nov-27	09-Dec-27																								
	CON-P3-500-2FI-2090	Ready for Final Inspections - Ph3, L2	0		09-Dec-27																								
	LEVEL 1		346	29-Sep-26	07-Feb-28																								
	CON-P3-500-1EQ-1010	Deliver & Stage Equipment - Ph.3, L1	10	25-Mar-27	07-Apr-27																								
	ELECTRICAL & BATTERY ROOMS		149	14-Jun-27	13-Jan-28																								
	CON-P3-500-1EB-2400	Top-Out & Finish Priority Wall Partitions - Elec/Batt Rooms - Ph3, L1	5	14-Jun-27	18-Jun-27																								
	CON-P3-500-1EB-2290	O/H Plumbing Rough-In - Elec/Batt Rooms - Ph3, L1	5	16-Jun-27	22-Jun-27																								
	CON-P3-500-1EB-2300	O/H Ductwork Rough-In - Elec/Batt Rooms - Ph3, L1	10	21-Jun-27	02-Jul-27																								
	CON-P3-500-1EB-2310	O/H Mech Piping Rough-In - Elec/Batt Rooms - Ph3, L1	12	23-Jun-27	09-Jul-27																								
	CON-P3-500-1EB-2320	O/H Electrical/LV Conduits & Racks - Elec/Batt Rooms - Ph3, L1	15	28-Jun-27	19-Jul-27																								
	CON-P3-500-1EB-2410	O/H Cable-Tray & Raceway Rough-In - Elec/Batt Rooms - Ph3, L1	20	13-Jul-27	09-Aug-27																								
	CON-P3-500-1EB-2210	Frame Walls - Elec/Batt Rooms - Ph3, L1	5	03-Aug-27	09-Aug-27																								
	CON-P3-500-1EB-2340	Hang & Finish 1-Side Drywall - Elec/Batt Rooms - Ph3, L1	10	10-Aug-27	23-Aug-27																								
	CON-P3-500-1EB-2220	Prime & Final Coat Paint - Elec/Batt Rooms - Ph3, L1	4	24-Aug-27	27-Aug-27																								
	CON-P3-500-1EB-2420	Prep & Place Housekeeping Pads - Elec/Batt Rooms - Ph3, L1	5	30-Aug-27	03-Sep-27																								
	CON-P3-500-1EB-2230	Set CX Switchgears - Elec/Batt Rooms - Ph3, L1	10	30-Aug-27	13-Sep-27																								
	CON-P3-500-1EB-2500	Set Battery Racks - Elec/Batt Rooms - Ph3, L1	10	30-Aug-27	13-Sep-27																								
	CON-P3-500-1EB-2350	Set UPS - Elec/Batt Rooms - Ph3, L1	5	14-Sep-27	20-Sep-27																								
	CON-P3-500-1EB-2360	Set PDUs - Elec/Batt Rooms - Ph3, L1	5	21-Sep-27	27-Sep-27																								
	CON-P3-500-1EB-2370	Set CRAHs - Elec/Batt Rooms - Ph3, L1	5	28-Sep-27	04-Oct-27																								
	CON-P3-500-1EB-2240	Electrical Rough-Ins to Equipment - Elec/Batt Rooms - Ph3, L1	15	28-Sep-27	18-Oct-27																								
	CON-P3-500-1EB-2380	Ductwork Connections & Trim-Out - Elec/Batt Rooms - Ph3, L1	10	05-Oct-27	18-Oct-27																								
	CON-P3-500-1EB-2520	BAS/Controls Wiring - Elec/Batt Rooms - Ph3, L1	20	05-Oct-27	01-Nov-27																								
	CON-P3-500-1EB-2280	Mech Piping Connections - Elec/Batt Rooms - Ph3, L1	20	12-Oct-27	08-Nov-27																								
	CON-P3-500-1EB-2470	Sprinkler Heads & Trim - Elec/Batt Rooms - Ph3, L1	5	19-Oct-27	25-Oct-27																								
	CON-P3-500-1EB-2510	Grounding - Elec/Batt Rooms - Ph3, L1	10	19-Oct-27	01-Nov-27																								
	CON-P3-500-1EB-2430	Light Fixtures - Elec/Batt Rooms - Ph3, L1	10	19-Oct-27	01-Nov-27																								
	CON-P3-500-1EB-2250	Electrical Cable Pulling - Elec/Batt Rooms - Ph3, L1	20	19-Oct-27	15-Nov-27																								
	CON-P3-500-1EB-2530	FA/Security Wiring - Elec/Batt Rooms - Ph3, L1	20	19-Oct-27	15-Nov-27																								
	CON-P3-500-1EB-2390	Mech Testing & Insulation - Elec/Batt Rooms - Ph3, L1	10	02-Nov-27	15-Nov-27																								
	CON-P3-500-1EB-2540	BAS/Controls Wire Terminations - Elec/Batt Rooms - Ph3, L1	10	02-Nov-27	15-Nov-27																								
	CON-P3-500-1EB-2260	Electrical Cable Terminations - Elec/Batt Rooms - Ph3, L1	20	02-Nov-27	30-Nov-27																								
	CON-P3-500-1EB-2550	FA/Security Wire Terminations - Elec/Batt Rooms - Ph3, L1	10	16-Nov-27	30-Nov-27																								
	CON-P3-500-1EB-2560	BAS/Controls Testing & Labeling - Elec/Batt Rooms - Ph3, L1	10	16-Nov-27	30-Nov-27																								
	CON-P3-500-1EB-2270	Electrical Cable Testing & Labeling - Elec/Batt Rooms - Ph3, L1	10	01-Dec-27	14-Dec-27																								
	CON-P3-500-1EB-2570	FA/Security Testing & Labeling - Elec/Batt Rooms - Ph3, L1	10	01-Dec-27	14-Dec-27																								
	CON-P3-500-1EB-2450	Floor Finishes - Elec/Batt Rooms - Ph3, L1	8	15-Dec-27	27-Dec-27																								
	CON-P3-500-1EB-2480	Doors & Hardware - Elec/Batt Rooms - Ph3, L1	3	28-Dec-27	30-Dec-27																								
	CON-P3-500-1EB-2440	Final Paint - Elec/Batt Rooms - Ph3, L1	3	03-Jan-28	05-Jan-28																								
	CON-P3-500-1EB-2460	Rubber Base - Elec/Batt Rooms - Ph3, L1	3	06-Jan-28	10-Jan-28																								
	CON-P3-500-1EB-2490	Electrical & LV Trim-Out - Elec/Batt Rooms - Ph3, L1	6	06-Jan-28	13-Jan-28																								
	CORRIDORS - EAST		124	21-Jun-27	14-Dec-27																								
	CON-P3-500-1CE-1900	Framing & Top-Out & Finish Priority Walls- Coridors (E) - Ph3, L1	10	21-Jun-27	02-Jul-27																								
	CON-P3-500-1CE-1840	O/H Plumbing Rough-In - Corridors (E) - Ph3, L1	5	28-Jun-27	02-Jul-27																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Activity ID		Activity Name	Orig Dur	Start	Finish													2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
		CON-P3-500-1CE-2010	O/H Electrical/LV Rough-In - Corridors (E) - Ph3, L1	15	28-Jun-27	19-Jul-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									</

Activity ID	Activity Name	Orig Dur	Start	Finish	2027												2028												9	
					Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug
	CON-P3-500-1GN-2070	Light Fixtures - CRAH Gallery (N) - Ph3, L1	10	04-Oct-27	15-Oct-27																									
	CON-P3-500-1GN-2080	Final Paint - CRAH Gallery (N) - Ph3, L1	3	18-Oct-27	20-Oct-27																									
	CON-P3-500-1GN-2120	Electrical & LV Trim-Out - CRAH Gallery (N) - Ph3, L1	6	21-Oct-27	28-Oct-27																									
	CON-P3-500-1GN-2090	Floor Finishes - CRAH Gallery (N) - Ph3, L1	8	29-Oct-27	09-Nov-27																									
	CON-P3-500-1GN-2100	Rubber Base - CRAH Gallery (N) - Ph3, L1	3	10-Nov-27	12-Nov-27																									
DATA MODULE			98	20-Jul-27	06-Dec-27																									
CON-P3-500-1DM-1320	OH Electrical/LV Rough-In - Data Module - Ph3, L1	20	20-Jul-27	16-Aug-27																										
CON-P3-500-1DM-1370	ERRS/DAS/FA/VESDA Rough-In - Data Module - Ph3, L1	20	03-Aug-27	30-Aug-27																										
CON-P3-500-1DM-1380	Grounding - Data Module - Ph3, L1	20	17-Aug-27	14-Sep-27																										
CON-P3-500-1DM-1330	Frame Walls - Data Module - Ph3, L1	5	27-Aug-27	02-Sep-27																										
CON-P3-500-1DM-1360	Wire Mesh Partitions - Data Module - Ph3, L1	10	03-Sep-27	17-Sep-27																										
CON-P3-500-1DM-1340	Prime coating and Final Paint Electrical Room - Data Module - Ph3, L1	8	20-Sep-27	29-Sep-27																										
CON-P3-500-1DM-1350	Install Ceiling Grid and Ceiling Tiles - Data Module - Ph3, L1	10	27-Sep-27	08-Oct-27																										
CON-P3-500-1DM-1390	Light Fixtures - Data Module - Ph3, L1	20	11-Oct-27	05-Nov-27																										
CON-P3-500-1DM-1400	Electrical & LV Trim-Out - Data Module - Ph3, L1	20	08-Nov-27	06-Dec-27																										
CRAH GALLERY (SOUTH)			84	13-Jul-27	08-Nov-27																									
CON-P3-500-1GS-1960	O/H Plumbing Rough-In - CRAH Gallery (S) - Ph3, L1	5	13-Jul-27	19-Jul-27																										
CON-P3-500-1GS-1970	Mech Piping Risers - CRAH Gallery (S) - Ph3, L1	10	27-Jul-27	09-Aug-27																										
CON-P3-500-1GS-1980	O/H Electrical/LV Rough-In - CRAH Gallery (S) - Ph3, L1	12	29-Jul-27	13-Aug-27																										
CON-P3-500-1GS-1930	Prime & Final Coat Paint - CRAH Gallery (S) - Ph3, L1	4	16-Aug-27	19-Aug-27																										
CON-P3-500-1GS-1950	Set CRAHs & CDUs - CRAH Gallery (S) - Ph3, L1	10	20-Aug-27	02-Sep-27																										
CON-P3-500-1GS-2010	Mech Piping Connections - CRAH Gallery (S) - Ph3, L1	20	27-Aug-27	24-Sep-27																										
CON-P3-500-1GS-2040	Electrical Connections - CRAH Gallery (S) - Ph3, L1	10	03-Sep-27	17-Sep-27																										
CON-P3-500-1GS-2000	Ductwork Connections - CRAH Gallery (S) - Ph3, L1	10	03-Sep-27	17-Sep-27																										
CON-P3-500-1GS-2170	Grounding - CRAH Gallery (S) - Ph3, L1	10	03-Sep-27	17-Sep-27																										
CON-P3-500-1GS-2050	Electrical Cable-Pull - CRAH Gallery (S) - Ph3, L1	10	13-Sep-27	24-Sep-27																										
CON-P3-500-1GS-2030	Plumbing Connections & Trim-Out - CRAH Gallery (S) - Ph3, L1	5	20-Sep-27	24-Sep-27																										
CON-P3-500-1GS-2150	FA/Security Wiring - CRAH Gallery (S) - Ph3, L1	10	20-Sep-27	01-Oct-27																										
CON-P3-500-1GS-2060	Electrical Terminate & Test - CRAH Gallery (S) - Ph3, L1	10	20-Sep-27	01-Oct-27																										
CON-P3-500-1GS-1940	Install Ceiling Grid & Tiles - CRAH Gallery (S) - Ph3, L1	10	27-Sep-27	08-Oct-27																										
CON-P3-500-1GS-2020	Test & Insulate Mech Piping - CRAH Gallery (S) - Ph3, L1	10	27-Sep-27	08-Oct-27																										
CON-P3-500-1GS-2160	FA/Security Terminate & Test - CRAH Gallery (S) - Ph3, L1	10	27-Sep-27	08-Oct-27																										
CON-P3-500-1GS-2130	BAS/Controls Wiring - CRAH Gallery (S) - Ph3, L1	10	27-Sep-27	08-Oct-27																										
CON-P3-500-1GS-2140	BAS/Controls Terminate & Test - CRAH Gallery (S) - Ph3, L1	10	04-Oct-27	15-Oct-27																										
CON-P3-500-1GS-2080	Final Paint - CRAH Gallery (S) - Ph3, L1	3	11-Oct-27	13-Oct-27																										
CON-P3-500-1GS-2110	Sprinkler Heads & Trim - CRAH Gallery (S) - Ph3, L1	5	11-Oct-27	15-Oct-27																										
CON-P3-500-1GS-2070	Light Fixtures - CRAH Gallery (S) - Ph3, L1	10	11-Oct-27	22-Oct-27																										
CON-P3-500-1GS-2120	Electrical & LV Trim-Out - CRAH Gallery (S) - Ph3, L1	6	25-Oct-27	01-Nov-27																										
CON-P3-500-1GS-2090	Floor Finishes - CRAH Gallery (S) - Ph3, L1	8	25-Oct-27	03-Nov-27																										
CON-P3-500-1GS-2100	Rubber Base - CRAH Gallery (S) - Ph3, L1	3	04-Nov-27	08-Nov-27																										
CORRIDORS - WEST			105	06-Jul-27	01-Dec-27																									
CON-P3-500-1CW-1900	Framing & Top-Out & Finish Priority Walls - Corridors (W) - Ph3, L1	10	06-Jul-27	19-Jul-27																										
CON-P3-500-1CW-1840	O/H Plumbing Rough-In - Corridors (W) - Ph3, L1	5	13-Jul-27	19-Jul-27																										
CON-P3-500-1CW-2010	O/H Electrical/LV Rough-In - Corridors (W) - Ph3, L1	15	13-Jul-27	02-Aug-27																										
CON-P3-500-1CW-2020	In-Wall Plumbing Risers - Corridors (W) - Ph3, L1	5	20-Jul-27	26-Jul-27																										
CON-P3-500-1CW-1850	O/H Ductwork Rough-In - Corridors (W) - Ph3, L1	15	03-Aug-27	23-Aug-27																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Activity ID		Activity Name	Orig Dur	Start	Finish	2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
CON-P3-500-1CW-1860 CON-P3-500-1CW-2040 CON-P3-500-1CW-1870 CON-P3-500-1CW-2060 CON-P3-500-1CW-2050 CON-P3-500-1CW-2070 CON-P3-500-1CW-1820 CON-P3-500-1CW-1910 CON-P3-500-1CW-2030 CON-P3-500-1CW-1890 CON-P3-500-1CW-2080 CON-P3-500-1CW-1830 CON-P3-500-1CW-1930 CON-P3-500-1CW-1920 CON-P3-500-1CW-1940 CON-P3-500-1CW-1980 CON-P3-500-1CW-1960 CON-P3-500-1CW-1990 CON-P3-500-1CW-1950 CON-P3-500-1CW-1970 CON-P3-500-1CW-2000 TESTING, INSPECTIONS & DOCUMENTATION CON-P3-500-1FI-2200 CON-P3-500-1FI-2210 CON-P3-500-1FI-2190 CON-P3-500-1FI-2230 CON-P3-500-1FI-2240 CON-P3-500-1FI-2180 CON-P3-500-1FI-2250 CON-P3-500-1FI-2260 CON-P3-500-1FI-2220 CON-P3-500-1FI-2270 CON-P3-500-1FI-2150 CON-P3-500-1FI-2280 CON-P3-500-1FI-2290 CON-P3-500-1FI-2160 CON-P3-500-1FI-2170 PHASE COMPLETION CON-P3-500-9010 COMMISSIONING PHASE 1 (16 MW) LEVEL 3 CX FLOOR 2 CX-P1-L3-2080 CX-P1-L3-2010	O/H Mech Piping Rough-In - Corridors (W) - Ph3, L1	15	10-Aug-27	30-Aug-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

Activity ID		Activity Name	Orig Dur	Start	Finish						2027												2028												9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
						Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
		LEVEL 3 CX		100	17-Jan-28	05-Jun-28																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			