



 Remaining Level of Effort
 Remaining Work
 Start Constraint

 Actual Work
 Critical Remaining Work
 Finish Constr...

Page 2 of 8

Activity Name		Orig Dur	Start	Finish	Resources	2026												2027											
						or	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
DH1 Electrical Yard - Gen & Fuel Oil West		50	Dec-15-2026	Feb-17-2027																									
	YARD-1770	50	Dec-15-2026	Feb-17-2027																									
	YARD-10210	12	Dec-15-2026	Dec-31-2026																									
	YARD-1760	3	Jan-04-2027	Jan-07-2027																									
	YARD-1730	30	Jan-07-2027	Feb-09-2027																									
Direct Scope		30	Aug-04-2026																										
		30	Aug-04-2026																										
Project Management		0	Mar-16-2027	Mar-16-2027																									
External GC / Owner Interfaces		0	Mar-16-2027	Mar-16-2027																									
BK-DH1-SCOPE-COMP		0		Mar-16-2027																									
Data Hall 1 Scope Complete																													
Construction			Aug-04-2026																										
Exterior			Aug-04-2026																										
Building Shell		196	Aug-04-2026	Apr-01-2027																									
Vertical Construction Schedule		196	Aug-04-2026	Apr-01-2027																									
Data Hall Roof / Mechanical / Chiller Platforms		196	Aug-04-2026	Apr-01-2027																									
DH1 Roof Mechanical Sequence		196	Aug-04-2026																										
DH1-1010	Cut-In/Install/Piping Curbs, Sleeves - DH1	15	Aug-04-2026	Aug-22-2026																									
DH1-1050	Set Chillers on Roof (4 Per Week) - DH1	60	Oct-19-2026																										
DH1-1070	Install Primary Chilled Water Piping (CHW) - DH1	60	Oct-19-2026																										
DH1-1090	Set Pump Packages/Skids on Roof - DH1	60	Oct-19-2026																										
DH1-1270	Set TES Tanks - DH1	60	Oct-19-2026																										
DH1-1300	Set & Install Pipe Portals & Riser Piping - DH1	60	Oct-19-2026																										
DH1-1290	Set DOAS Units - DH1	60	Oct-19-2026																										
DH1-1310	TES Tank Skid Piping Connections - DH1	60	Oct-19-2026																										
DH1-1320	Chiller Piping Connections - DH1	60	Oct-19-2026																										
DH1-1110	L2 QA/QC Check- Chillers - DH1																												
DH1-1210	Validate Torque (Piping) - DH1	10	Jan-11-2027																										
DH1-1280	Set RTUs & Ductwork Drops - DH1	60	Oct-19-2026																										
DH1-1430	Installation of Flushing Headers, Bypass Piping, Setup - DH1	8	Jan-18-2027																										
DH1-1160	Hydrostatic Testing, CHW Piping - DH1	10	Mar-08-2027																										
DH1-1470	Flushing & Chem Treatment- DH1	12	Mar-20-2027																										
Electrical Yards		15	Nov-30-2026	Dec-19-2026																									
Generator Yards Schedule (SHELL 2.26)		15	Nov-30-2026	Dec-19-2026																									
DH1 Electrical Yard - East		5	Dec-07-2026	Dec-13-2026																									
DH1 Electrical Yard - Gen & Fuel Oil East		5	Dec-07-2026	Dec-13-2026																									
YARD-1660	Installation of Pipe Stand at Generator - DH1 East	20	Dec-07-2026	Dec-13-2026																									
DH1 Electrical Yard - West		15	Nov-30-2026	Dec-19-2026																									
DH1 Electrical Yard - UG West		15	Nov-30-2026	Dec-19-2026																									
YARD-1720	Installation of Pipe Stand at Generator - DH1 West	20	Nov-30-2026	Dec-19-2026																									
Interior		118	Oct-8-2026	Mar-05-2027																									
Data Hall 1		118	Oct-8-2026	Mar-05-2027																									
Galleries Fitout - DH1		82	Oct-08-2026	Jan-22-2027																									
CRAH102		79	Oct-08-2026	Jan-18-2027																									
A2270	Mobilize for Install Fan Walls - CRAH102	10	Oct-08-2026	Oct-19-2026																									
A2700	Install Pipe Hangers and Supports - CRAH102	8	Oct-10-2026	Oct-19-2026																									
A2290	Install Return Chilled Water Loop - CRAH102	30	Oct-20-2026	Nov-23-2026																									
A2300	Install Supply Chilled Water Loop -CRAH102	30	Oct-20-2026	Nov-23-2026																									
A2690	Install Condensate Piping for FWU, Humidifiers -CRAH102	26	Nov-03-2026	Dec-03-2026																									
A2380	Connect CW to Fan Walls - CRAH102	5	Jan-13-2027	Jan-18-2027																									
CRAH103		82	Oct-08-2026	Jan-22-2027																									
A36350	Mobilize for Install Fan Walls - CRAH103	10	Oct-08-2026	Oct-19-2026																									
A37980	Install Pipe Hangers and Supports - CRAH103	8	Oct-02-2026	Oct-10-2026																									
A36360	Install Return Chilled Water Loop - CRAH103	30	Oct-20-2026	Nov-23-2026																									
A36380	Install Supply Chilled Water Loop -CRAH103	30	Oct-20-2026	Nov-23-2026																									
A36330	Install Condensate Piping for FWU, Humidifiers -CRAH103	26	Nov-03-2026	Dec-03-2026																									
A36460	Connect CW to Fan Walls - CRAH103	5	Jan-18-2027	Jan-22-2027																									
Corridor Fitout - DH																													

Remaining Level of Effort

Actual Work


Remaining Work

Critical Remaining Work

Start Constraint

Finish Constr...

Page 3 of 8



	Sample Data Center Schedule All Activities	
---	---	--

	Sample Data Center Schedule All Activities	
---	---	--

Activity ID		Activity Name	Orig Dur	Start	Finish	Resources	2026												2027											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
	A16320	Install Chilled Water Branch Line to CRAHs -P1.B1-1	4	Dec-17-2026	Dec-21-2026															Install Chilled Water Branch Line to CRAHs -P1.B1-1										
	A37380	Install Condensate Piping - P1.B1-1	4	Dec-17-2026	Dec-21-2026															Install Condensate Piping - P1.B1-1										
	P1.A1-1-ER134 -P1			5	Jan-27-2027	Feb-01-2027														Jan-26-2027, P1.A1-1 - ER134 -P1										
	A16700	Install Chilled Water Branch Line to CRAHs -P1.A1-1	5	Jan-27-2027	Feb-01-2027															Install Chilled Water Branch Line to CRAHs -P1.A1-1										
	A37390	Install Condensate Piping - P1.A1-1	5	Jan-27-2027	Feb-01-2027															Install Condensate Piping - P1.A1-1										
	P1.A1-2-ER135 -P1			5	Jan-27-2027	Feb-01-2027														Jan-26-2027, P1.A1-2 - ER135 -P1										
	A17080	Install Chilled Water Branch Line to CRAHs -P1.A1-2	5	Jan-27-2027	Feb-01-2027															Install Chilled Water Branch Line to CRAHs -P1.A1-2										
	A37400	Install Condensate Piping - P1.A1-2	5	Jan-27-2027	Feb-01-2027															Install Condensate Piping - P1.A1-2										
	P1.A1-3-ER136 -P1			4	Feb-02-2027	Feb-05-2027														Jan-25-2027, P1.A1-3 - ER136 -P1										
	A17460	Install Chilled Water Branch Line to CRAHs -P1.A1-3	4	Feb-02-2027	Feb-05-2027															Install Chilled Water Branch Line to CRAHs -P1.A1-3										
	A37410	Install Condensate Piping - P1.A1-3	4	Feb-02-2027	Feb-05-2027															Install Condensate Piping - P1.A1-3										
	P1.A1-4-ER137 -P1			4	Feb-02-2027	Feb-05-2027														Jan-25-2027, P1.A1-4 - ER137 -P1										
	A17840	Install Chilled Water Branch Line to CRAHs -P1.A1-4	4	Feb-02-2027	Feb-05-2027															Install Chilled Water Branch Line to CRAHs -P1.A1-4										
	A37420	Install Condensate Piping - P1.A1-4	4	Feb-02-2027	Feb-05-2027															Install Condensate Piping - P1.A1-4										
	P2.B1-4-ER126 -P2			4	Jan-02-2027	Jan-06-2027														Jan-25-2027, P2.B1-4 - ER126 -P2										
	A13660	Install Chilled Water Branch Line to CRAHs -P2.B1-4	4	Jan-02-2027	Jan-06-2027															Install Chilled Water Branch Line to CRAHs -P2.B1-4										
	A37430	Install Condensate Piping - P2.B1-4	4	Jan-02-2027	Jan-06-2027															Install Condensate Piping - P2.B1-4										
	P2.B1-3-ER127 -P2			4	Jan-02-2027	Jan-06-2027														Jan-25-2027, P2.B1-3 - ER127 -P2										
	A14040	Install Chilled Water Branch Line to CRAHs -P2.B1-3	4	Jan-02-2027	Jan-06-2027															Install Chilled Water Branch Line to CRAHs -P2.B1-3										
	A37440	Install Condensate Piping - P2.B1-3	4	Jan-02-2027	Jan-06-2027															Install Condensate Piping - P2.B1-3										
	P2.B1-2-ER128 -P2			4	Dec-28-2026	Dec-31-2026														Jan-25-2027, P2.B1-2 - ER128 -P2										
	A14420	Install Chilled Water Branch Line to CRAHs -P2.B1-2	4	Dec-28-2026	Dec-31-2026															Install Chilled Water Branch Line to CRAHs -P2.B1-2										
	A37450	Install Condensate Piping - P2.B1-2	4	Dec-28-2026	Dec-31-2026															Install Condensate Piping - P2.B1-2										
	P2.B1-1-ER129 -P2			4	Dec-28-2026	Dec-31-2026														Jan-25-2027, P2.B1-1 - ER129 -P2										
	A14800	Install Chilled Water Branch Line to CRAHs -P2.B1-1	4	Dec-28-2026	Dec-31-2026															Install Chilled Water Branch Line to CRAHs -P2.B1-1										
	A37460	Install Condensate Piping - P2.B1-1	4	Dec-28-2026	Dec-31-2026															Install Condensate Piping - P2.B1-1										
	P2.A1-1-ER138 -P2			4	Feb-06-2027	Feb-10-2027														Jan-25-2027, P2.A1-1 - ER138 -P2										
	A18220	Install Chilled Water Branch Line to CRAHs -P2.A1-1	4	Feb-06-2027	Feb-10-2027															Install Chilled Water Branch Line to CRAHs -P2.A1-1										
	A37470	Install Condensate Piping - P2.A1-1	4	Feb-06-2027	Feb-10-2027															Install Condensate Piping - P2.A1-1										
	P2.A1-2-ER139 -P2			4	Feb-06-2027	Feb-10-2027														Jan-25-2027, P2.A1-2 - ER139 -P2										
	A18600	Install Chilled Water Branch Line to CRAHs -P2.A1-2	4	Feb-06-2027	Feb-10-2027															Install Chilled Water Branch Line to CRAHs -P2.A1-2										
	A37480	Install Condensate Piping - P2.A1-2	4	Feb-06-2027	Feb-10-2027															Install Condensate Piping - P2.A1-2										
	P2.A1-3-ER140 -P2			4	Feb-11-2027	Feb-15-2027														Jan-25-2027, P2.A1-3 - ER140 -P2										
	A18980	Install Chilled Water Branch Line to CRAHs -P2.A1-3	4	Feb-11-2027	Feb-15-2027															Install Chilled Water Branch Line to CRAHs -P2.A1-3										
	A37490	Install Condensate Piping - P2.A1-3	4	Feb-11-2027	Feb-15-2027															Install Condensate Piping - P2.A1-3										
	P2.A1-4-ER141 -P2			4	Feb-11-2027	Feb-15-2027														Jan-25-2027, P2.A1-4 - ER141 -P2										
	A19360	Install Chilled Water Branch Line to CRAHs -P2.A1-4	4	Feb-11-2027	Feb-15-2027															Install Chilled Water Branch Line to CRAHs -P2.A1-4										
	A37580	Install Condensate Piping - P2.A1-4	4	Feb-11-2027	Feb-15-2027															Install Condensate Piping - P2.A1-4										
	P3.B1-4-ER122 -P3			4	Jan-12-2027	Jan-15-2027														Jan-25-2027, P3.B1-4 - ER122 -P3										
	A12140	Install Chilled Water Branch Line to CRAHs -P3.B1-4	4	Jan-12-2027	Jan-15-2027															Install Chilled Water Branch Line to CRAHs -P3.B1-4										
	A37540	Install Condensate Piping - P3.B1-4	4	Jan-12-2027	Jan-15-2027															Install Condensate Piping - P3.B1-4										
	P3.B1-3-ER123 -P3			4	Jan-12-2027	Jan-15-2027														Jan-25-2027, P3.B1-3 - ER123 -P3										
	A12520	Install Chilled Water Branch Line to CRAHs -P3.B1-3	4	Jan-12-2027	Jan-15-2027															Install Chilled Water Branch Line to CRAHs -P3.B1-3										
	A37550	Install Condensate Piping - P3.B1-3	4	Jan-12-2027	Jan-15-2027															Install Condensate Piping - P3.B1-3										
	P3.B1-2-ER124 -P3			4	Jan-07-2027	Jan-11-2027														Jan-25-2027, P3.B1-2 - ER124 -P3										
	A12900	Install Chilled Water Branch Line to CRAHs -P3.B1-2	4	Jan-07-2027	Jan-11-2027															Install Chilled Water Branch Line to CRAHs -P3.B1-2										
	A37560	Install Condensate Piping - P3.B1-2	4	Jan-07-2027	Jan-11-2027															Install Condensate Piping - P3.B1-2										
	P3.B1-1-ER125 -P3			4	Jan-07-2027	Jan-11-2027														Jan-25-2027, P3.B1-1 - ER125 -P3										
	A13280	Install Chilled Water Branch Line to CRAHs -P3.B1-1	4	Jan-07-2027	Jan-11-2027															Install Chilled Water Branch Line to CRAHs -P3.B1-1										
	A37570	Install Condensate Piping - P3.B1-1	4	Jan-07-2027	Jan-11-2027															Install Condensate Piping - P3.B1-1										
	P3.A1-1-ER142 -P3			4	Feb-16-2027	Feb-19-2027														Jan-25-2027, P3.A1-1 - ER142 -P3										
	A19740	Install Chilled Water Branch Line to CRAHs -P3.A1-1	4	Feb-16-2027	Feb-19-2027															Install Chilled Water Branch Line to CRAHs -P3.A1-1										
	A37590	Install Condensate Piping - P3.A1-1	4	Feb-16-2027	Feb-19-2027															Install Condensate Piping - P3.A1-1										
	P3.A1-2-ER143 -P3			4	Feb-16-2027	Feb-19-2027														Jan-25-2027, P3.A1-2 - ER143 -P3										
	A20120	Install Chilled Water Branch Line to CRAHs -P3.A1-2	4	Feb-16-2027	Feb-19-2027															Install Chilled Water Branch Line to CRAHs -P3.A1-2										
	A37600	Install Condensate Piping - P3.A1-2	4	Feb-16-2027	Feb-19-2027															Install Condensate Piping - P3.A1-2										
	P3.A1-3-ER144 -P3			4	Feb-20-2027	Feb-24-2027														Jan-25-2027, P3.A1-3 - ER144 -P3										
	A20500	Install Chilled Water Branch Line to CRAHs -P3.A1-3	4	Feb-20-2027	Feb-24-2027															Install Chilled Water Branch Line to CRAHs -P3.A1-3										
	A37610	Install Condensate Piping - P3.A1-3	4	Feb-20-2027	Feb-24-2027															Install Condensate Piping - P3.A1-3										
	P3.A1-4-ER145 -P3			4	Feb-20-2027	Feb-24-2027														Jan-25-2027, P3.A1-4 - ER145 -P3										
	A20880	Install Chilled Water Branch Line to CRAHs -P3.A1-4	4	Feb-20-2027	Feb-24-2027															Install Chilled Water Branch Line to CRAHs -P3.A1-4										
	A37500	Install Condensate Piping - P3.A1-4	4	Feb-20-2027	Feb-24-2027															Install Condensate Piping - P3.A1-4										
	P4.A1-1-ER146 -P4			4	Feb-25-2027	Mar-01-2027														Jan-31-2027, P4.A1-1 - ER146 -P4										
	A21260	Install Chilled Water Branch Line to CRAHs -P4.A1-1	4	Feb-25-2027	Mar-01-2027															Install Chilled Water Branch Line to CRAHs -P4.A1-1										
	A37510	Install Condensate Piping - P4.A1-1	4	Feb-25-2027	Mar-01-2027															Install Condensate Piping - P4.A1-1			</							

Remaining Level of Effort Remaining Work Actual Work Critical Remaining Work Start Constraint Finish Constraint	Page 4 of 8
---	-------------

Activity ID	Activity Name	Orig Dur	Start	Finish	Resources		2026												2027											
							or	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
	P4.B1.4 - ER118 - P4		5	Jan-21-2027	Jan-26-2027													▼	Jan-26-2027, P4.B1.4 - ER118 - P4											
	A10800	Install Chilled Water Branch Line to CRAHs - P4.B1-4	5	Jan-21-2027	Jan-26-2027													■	Install Chilled Water Branch Line to CRAHs - P4.B1-4											
	A37620	Install Condensate Piping - P4.B1-4	5	Jan-21-2027	Jan-26-2027													▼	Install Condensate Piping - P4.B1-4											
	P4.B1.3 - ER119 - P4		5	Jan-21-2027	Jan-26-2027													▼	Jan-26-2027, P4.B1.3 - ER119 - P4											
	A11000	Install Chilled Water Branch Line to CRAHs - P4.B1-3	5	Jan-21-2027	Jan-26-2027													■	Install Chilled Water Branch Line to CRAHs - P4.B1-3											
	A37630	Install Condensate Piping - P4.B1-3	5	Jan-21-2027	Jan-26-2027													■	Install Condensate Piping - P4.B1-3											
	P4.B1.2 - ER120 - P4		4	Jan-16-2027	Jan-20-2027													▼	Jan-25-2027, P4.B1-2 - ER120 - P4											
	A11380	Install Chilled Water Branch Line to CRAHs - P4.B1-2	4	Jan-16-2027	Jan-20-2027													■	Install Chilled Water Branch Line to CRAHs - P4.B1-2											
	A37640	Install Condensate Piping - P4.B1-2	4	Jan-16-2027	Jan-20-2027													■	Install Condensate Piping - P4.B1-2											
	P4.B1.1 - ER121 - P4		4	Jan-16-2027	Jan-20-2027														▼	Jan-25-2027, P4.B1-1 - ER121 - P4										
A11760	Install Chilled Water Branch Line to CRAHs - P4.B1-1	4	Jan-16-2027	Jan-20-2027														■	Install Chilled Water Branch Line to CRAHs - P4.B1-1											
A37650	Install Condensate Piping - P4.B1-1	4	Jan-16-2027	Jan-20-2027														■	Install Condensate Piping - P4.B1-1											
			77	Nov-16-2026	Feb-20-2027													▼	Jan-25-2027											
			77	Nov-16-2026	Feb-20-2027														▼	Jan-25-2027										
Construction			77	Nov-16-2026	Feb-20-2027														▼	Jan-25-2027, Construction										
Interior			77	Nov-16-2026	Feb-20-2027														▼	Jan-25-2027, Interior										
Data Hall 1			77	Nov-16-2026	Feb-20-2027														▼	Jan-25-2027, Data Hall 1										
Galleries Fitout - DH1			46	Nov-21-2026	Jan-21-2027														▼	Dec-31-2026, Galleries Fitout - DH1										
CRAH102			17	Nov-21-2026	Dec-14-2026														▼	Dec-21-2026, CRAH102										
A2360			17	Nov-21-2026	Dec-14-2026														▼	Install Fan Walls - CRAH 102										
CRAH103			29	Dec-14-2026	Jan-21-2027														▼	Dec-31-2026, CRAH103										
A36440			29	Dec-14-2026	Jan-21-2027														▼	Install Fan Walls - CRAH 103										
Electrical Rooms - DH1			76	Nov-16-2026	Feb-19-2027														▼	Jan-25-2027, Electrical Rooms - DH1										
P1.B1.4 - ER130 - P1			2	Nov-18-2026	Nov-19-2026														▼	Jan-15-2027, P1.B1.4 - ER130 - P1										
A15120			2	Nov-18-2026	Nov-19-2026														■	Set CRAHs - P1.B1.4										
P1.B1.3 - ER131 - P1			2	Nov-17-2026	Nov-18-2026														▼	Jan-15-2027, P1.B1.3 - ER131 - P1										
A15500			2	Nov-17-2026	Nov-18-2026														■	Set CRAHs - P1.B1.3										
P1.B1.2 - ER132 - P1			2	Nov-16-2026	Nov-17-2026														▼	Jan-15-2027, P1.B1.2 - ER132 - P1										
A15880			2	Nov-16-2026	Nov-17-2026														■	Set CRAHs - P1.B1.2										
P1.B1.1 - ER133 - P1			1	Nov-16-2026	Nov-16-2026														▼	Jan-14-2027, P1.B1.1 - ER133 - P1										
A16260			1	Nov-16-2026	Nov-16-2026														■	Set CRAHs - P1.B1.1										
P1.A1.1 - ER134 - P1			1	Jan-13-2027	Jan-13-2027														▼	Jan-14-2027, P1.A1.1 - ER134 - P1										
A16640			1	Jan-13-2027	Jan-13-2027														■	Set CRAHs - P1.A1.1										
P1.A1.2 - ER135 - P1			2	Jan-13-2027	Jan-14-2027														▼	Jan-15-2027, P1.A1.2 - ER135 - P1										
A17020			2	Jan-13-2027	Jan-14-2027														■	Set CRAHs - P1.A1.2										
P1.A1.3 - ER136 - P1			2	Jan-14-2027	Jan-15-2027														▼	Jan-15-2027, P1.A1.3 - ER136 - P1										
A17400			2	Jan-14-2027	Jan-15-2027														■	Set CRAHs - P1.A1.3										
P1.A1.4 - ER137 - P1			2	Jan-15-2027	Jan-16-2027														▼	Jan-15-2027, P1.A1.4 - ER137 - P1										
A17780			2	Jan-15-2027	Jan-16-2027														■	Set CRAHs - P1.A1.4										
P2.B1.4 - ER126 - P2			2	Dec-04-2026	Dec-05-2026														▼	Jan-15-2027, P2.B1.4 - ER126 - P2										
A13600			2	Dec-04-2026	Dec-05-2026														■	Set CRAHs - P2.B1.4										
P2.B1.3 - ER127 - P2			2	Dec-03-2026	Dec-04-2026														▼	Jan-15-2027, P2.B1.3 - ER127 - P2										
A13980			2	Dec-03-2026	Dec-04-2026														■	Set CRAHs - P2.B1.3										
P2.B1.2 - ER128 - P2			10	Nov-20-2026	Dec-03-2026														▼	Jan-14-2027, P2.B1.2 - ER128 - P2										
A14360			10	Nov-20-2026	Dec-03-2026																									

Activity ID		Activity Name	Orig Dur	Start	Finish	Resources	2026												2027															
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
		P4.A1-2 - ER147 - P4		1	Feb-17-2027	Feb-17-2027													▼ Jan-14-2027, P4.A1-2 - ER147 - P4															
		A21580	SetCRAHs - P4.A1-2	1	Feb-17-2027	Feb-17-2027													I SetCRAHs - P4.A1-2															
		P4.A1-3 - ER148 - P4		2	Feb-17-2027	Feb-18-2027													▼ Jan-15-2027, P4.A1-3 - ER148 - P4															
		A21960	SetCRAHs - P4.A1-3	2	Feb-17-2027	Feb-18-2027													I SetCRAHs - P4.A1-3															
		P4.A1-4 - ER149 - P4		2	Feb-18-2027	Feb-19-2027													▼ Jan-17-2027, P4.A1-4 - ER149 - P4															
		A38840	SetCRAHs - P4.A1-4	2	Feb-18-2027	Feb-19-2027													I SetCRAHs - P4.A1-4															
		P4.B1-4 - ER118 - P4		9	Dec-30-2026	Jan-12-2027													▼ Jan-23-2027, P4.B1-4 - ER118 - P4															
		A10520	SetCRAHs - P4.B1-4	9	Dec-30-2026	Jan-12-2027													I SetCRAHs - P4.B1-4															
		P4.B1-3 - ER119 - P4		2	Dec-29-2026	Dec-30-2026													▼ Jan-15-2027, P4.B1-3 - ER119 - P4															
		A10940	SetCRAHs - P4.B1-3	2	Dec-29-2026	Dec-30-2026													I SetCRAHs - P4.B1-3															
		P4.B1-2 - ER120 - P4		2	Dec-28-2026	Dec-29-2026													▼ Jan-15-2027, P4.B1-2 - ER120 - P4															
		A11320	SetCRAHs - P4.B1-2	2	Dec-28-2026	Dec-29-2026													I SetCRAHs - P4.B1-2															
P4.B1-1 - ER121 - P4		2	Dec-26-2026	Dec-28-2026													▼ Jan-15-2027, P4.B1-1 - ER121 - P4																	
A11700	SetCRAHs - P4.B1-1	2	Dec-26-2026	Dec-28-2026													I SetCRAHs - P4.B1-1																	
Interface Activities			401	May-25-2026	Dec-06-2027																													
			401	May-25-2026	Dec-06-2027																													
Project Management			401	May-25-2026	Dec-06-2027																													
Milestones			0	Aug-31-2026	Aug-31-2026																													
Contractor Milestones			0	Aug-31-2026	Aug-31-2026																													
Data Hall 1			0	Aug-31-2026	Aug-31-2026																													
GC-DH1-HGR-REL			0	Aug-31-2026*	Aug-31-2026																													
GC - DH1 Workface Released for MEP Hangers			0	Aug-31-2026*	Aug-31-2026																													
External GC / Owner Interfaces			401	May-25-2026	Dec-06-2027																													
EXT-PC.8430			0	May-25-2026*	May-25-2026																													
EXT-PC.8530			0	May-25-2026*	May-25-2026																													
EXT-A2400			0	Jul-16-2026*	Jul-16-2026																													
EXT-PC.8350			0	Jul-16-2026*	Jul-16-2026																													
EXT-TA.1010			0	Jul-16-2026*	Jul-16-2026																													
EXT-DH1-1340			0	Jul-20-2026*	Jul-20-2026																													
EXT-DH1-1240			0	Jul-23-2026*	Jul-23-2026																													
EXT-PC.7970			0	Jul-23-2026*	Jul-23-2026																													
EXT-YARD-9880			0	Jul-23-2026*	Jul-23-2026																													
EXT-DH1-1350			0	Jul-24-2026*	Jul-24-2026																													
EXT-A39120			0	Jul-30-2026*	Jul-30-2026																													
EXT-DH1-1440			0	Aug-05-2026*	Aug-05-2026																													
EXT-YARD-1850			0	Aug-06-2026*	Aug-06-2026																													
EXT-YARD-9960			0	Aug-06-2026*	Aug-06-2026																													
EXT-VD.1310			0	Aug-06-2026*	Aug-06-2026																													
EXT-PC.2890			0	Aug-12-2026*	Aug-12-2026																													
EXT-PC.8600			0	Aug-12-2026*	Aug-12-2026																													
EXT-PC.8610			0	Aug-14-2026*	Aug-14-2026																													
EXT-PC.8620			0	Aug-14-2026*	Aug-14-2026																													
EXT-YARD-1580			0	Aug-18-2026*	Aug-18-2026																													
EXT-YARD-9980			0	Aug-18-2026*	Aug-18-2026																													
EXT-DH1-1260			0	Aug-21-2026*	Aug-21-2026																													
EXT-YARD-1210																																		
EXT-PC.8190			0	Aug-26-2026*	Aug-26-2026																													
EXT-A39130			0	Aug-27-2026*	Aug-27-2026																													
EXT-YARD-1860			0	Aug-31-2026*	Aug-31-2026																													
EXT-A15110			0	Sep-03-2026*	Sep-03-2026																													
EXT-A15490			0	Sep-03-2026*	Sep-03-2026																													
EXT-A15870			0	Sep-03-2026*	Sep-03-2026																													
EXT-A16250			0	Sep-03-2026*	Sep-03-2026																													
EXT-YARD-1340			0	Sep-04-2026*	Sep-04-2026																													
EXT-YARD-9930			0	Sep-04-2026*	Sep-04-2026																													
EXT-PC.8210			0	Sep-04-2026*	Sep-04-2026																													
EXT-A16630			0	Sep-10-2026*	Sep-10-2026																													
EXT-A17010			0	Sep-10-2026*	Sep-10-2026																													
EXT-A17390			0	Sep-10-2026*	Sep-10-2026																													
EXT-A17770			0	Sep-10-2026*	Sep-10-2026																													
EXT-A39190			0	Sep-10-2026*	Sep-10-2026																													
EXT-YARD-1270			0	Sep-10-2026*	Sep-10-2026																													
EXT-PC.8380			0	Sep-14-2026*	Sep-14-2026																													
EXT-TA.1190			0	Sep-14-2026*	Sep-14-2026																													
EXT-A2500			0	Sep-16-2026*	Sep-16-2026																													
EXT-A13590			0	Sep-18-2026*	Sep-18-2026																													
EXT-A13970			0	Sep-18-2026*	Sep-18-2026																													
EXT-A14350			0	Sep-18-2026*	Sep-18-2026																													
EXT-A14730			0	Sep-18-2026*	Sep-18-2026																													
EXT-A18150			0	Sep-25-2026*	Sep-25-2026																													
EXT-A18910			0	Sep-25-2026*	Sep-25-2026																													
EXT-A19290			0	Sep-25-2026*	Sep-25-2026																													
EXT-A12070			0	Oct-02-2026*	Oct-02-2026																													
EXT-A12450			0	Oct-02-2026*	Oct-02-2026																													

Activity ID		Activity Name	Orig Dur	Start	Finish	Resources		2026												2027											
								or	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
	EXT-A12830	External Interface - Install Cove Base - P3.B1-2	0	Oct-02-2026*	Oct-02-2026										△	External Interface - Install Cove Base - P3.B1-2															
	EXT-A13210	External Interface - Install Cove Base - P3.B1-1	0	Oct-02-2026*	Oct-02-2026										△	External Interface - Install Cove Base - P3.B1-1															
	EXT-A18530	External Interface - Install Cove Base - P2.A1-2	0	Oct-02-2026*	Oct-02-2026										△	External Interface - Install Cove Base - P2.A1-2															
	EXT-BO.1690	External Interface - Remaining Trade OAA Release	0	Oct-02-2026*	Oct-02-2026										△	External Interface - Remaining Trade OAA Release															
	EXT-PC.8700	External Interface - Fabricate and Deliver Fuel Oil AG Piping - East Yard	0	Oct-05-2026*	Oct-05-2026										△	External Interface - Fabricate and Deliver Fuel Oil AG Piping - East Yard															
	EXT-PC.8730	External Interface - Fabricate and Deliver Fuel Oil AG Piping - West Yard	0	Oct-05-2026*	Oct-05-2026										△	External Interface - Fabricate and Deliver Fuel Oil AG Piping - West Yard															
	EXT-A19670	External Interface - Install Cove Base - P3.A1-1	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Install Cove Base - P3.A1-1															
	EXT-A20050	External Interface - Install Cove Base - P3.A1-2	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Install Cove Base - P3.A1-2															
	EXT-A20430	External Interface - Install Cove Base - P3.A1-3	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Install Cove Base - P3.A1-3															
	EXT-A20810	External Interface - Install Cove Base - P3.A1-4	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Install Cove Base - P3.A1-4															
	EXT-PC.7940	External Interface - Fabricate and Deliver Roof Metal Walkway Submittals	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Fabricate and Deliver Roof Metal Walkway Submittals															
	EXT-PC.7950	External Interface - Fabricate and Deliver Bollard Submittals	0	Oct-09-2026*	Oct-09-2026										△	External Interface - Fabricate and Deliver Bollard Submittals															
	EXT-A21190	External Interface - Install Cove Base - P4.A1-1	0	Oct-16-2026*	Oct-16-2026										△	External Interface - Install Cove Base - P4.A1-1															
	EXT-A21570	External Interface - Install Cove Base - P4.A1-2	0	Oct-16-2026*	Oct-16-2026										△	External Interface - Install Cove Base - P4.A1-2															
	EXT-A21950	External Interface - Install Cove Base - P4.A1-3	0	Oct-16-2026*	Oct-16-2026										△	External Interface - Install Cove Base - P4.A1-3															
	EXT-A38830	External Interface - Install Cove Base - P4.A1-4	0	Oct-16-2026*	Oct-16-2026										△	External Interface - Install Cove Base - P4.A1-4															
	EXT-TA.1230	External Interface - 3500 KW XFMR'S - Phase 1	0	Oct-19-2026*	Oct-19-2026										△	External Interface - 3500 KW XFMR'S - Phase 1															
	EXT-PC.8370	External Interface - Fabricate and Deliver Thermal Storage Tanks	0	Oct-19-2026*	Oct-19-2026										△	External Interface - Fabricate and Deliver Thermal Storage Tanks															
	EXT-YARD-1260														△	External Interface - Storm Drain 24" RCP- B4.1.1 (Pending Re-Design)- DH1 West 0 0 200 0 0 0 200 0 0 2026-05-11 08															
	EXT-A10930	External Interface - Install Cove Base - P4.B1-3	0	Oct-23-2026*	Oct-23-2026										△	External Interface - Install Cove Base - P4.B1-3															
	EXT-A11310	External Interface - Install Cove Base - P4.B1-2	0	Oct-23-2026*	Oct-23-2026										△	External Interface - Install Cove Base - P4.B1-2															
	EXT-A11690	External Interface - Install Cove Base - P4.B1-1	0	Oct-23-2026*	Oct-23-2026										△	External Interface - Install Cove Base - P4.B1-1															
	EXT-A2530	External Interface - Install Sprinkler Pipe - Data Hall 1	0	Oct-23-2026*	Oct-23-2026										△	External Interface - Install Sprinkler Pipe - Data Hall 1															
	EXT-YARD-1080	External Interface - Area Ready to Set Equipment - DH1 East	0	Oct-23-2026*	Oct-23-2026										△	External Interface - Area Ready to Set Equipment - DH1 East															
	EXT-YARD-1820	External Interface - Fuel Oil Equipment Pads - DH1 East	0	Oct-30-2026*	Oct-30-2026										△	External Interface - Fuel Oil Equipment Pads - DH1 East															
	EXT-YARD-9040	External Interface - Fuel Oil Equipment Pads - DH1 West	0	Oct-30-2026*	Oct-30-2026										△	External Interface - Fuel Oil Equipment Pads - DH1 West															
	EXT-PC.8680	External Interface - Fabricate and Deliver RTU	0	Nov-02-2026*	Nov-02-2026										△	External Interface - Fabricate and Deliver RTU															
	EXT-A39140	External Interface - Frame Walls - CRAH103	0	Nov-12-2026*	Nov-12-2026										△	External Interface - Frame Walls - CRAH103															
	EXT-A10500	External Interface - Install Cove Base - P4.B1-4	0	Nov-23-2026*	Nov-23-2026										△	External Interface - Install Cove Base - P4.B1-4															
	EXT-A39200	External Interface - Finish Top Section of Walls - CRAH103	0	Nov-27-2026*	Nov-27-2026										△	External Interface - Finish Top Section of Walls - CRAH103															
	EXT-YARD-1810	External Interface - AG Pipe Supports - DH1 West	0	Nov-30-2026*	Nov-30-2026										△	External Interface - AG Pipe Supports - DH1 West															
	EXT-A2540	External Interface - Install Tate Ceiling Grid - Data Hall 1	0	Dec-08-2026*	Dec-08-2026										△	External Interface - Install Tate Ceiling Grid - Data Hall 1															
	EXT-DH1-1170	External Interface - Verify Flushing Screen at Strainers - DH1	0	Jan-05-2027*	Jan-05-2027										△	External Interface - Verify Flushing Screen at Strainers - DH1															
	OUT-DH1-1020	External Milestone - Roof Dried In/Weather Tight - DH1	0		Jan-05-2027*										◆	External Milestone - Roof Dried In/Weather Tight - DH1															
	EXT-A36320	External Interface - Seal & Protect FWUs Prior to Wall Construction - CRAH103	0	Jan-29-2027*	Jan-29-2027										△	External Interface - Seal & Protect FWUs Prior to Wall Construction - CRAH103															
	OUT-YARD-10280	External Milestone - Electrical Yard Substantial Completion - DH1 West	0		Feb-08-2027										◆	External Milestone - Electrical Yard Substantial Completion - DH1 West															
	EXT-A2680	External Interface - Seal & Protect FWUs Prior to Wall Construction - CRAH102	0	Mar-01-2027*	Mar-01-2027										△	External Interface - Seal & Protect FWUs Prior to Wall Construction - CRAH102															
	OUT-YARD-1130	External Milestone - Electrical Yard Substantial Completion - DH1 East	0		Mar-02-2027										◆	External Milestone - Electrical Yard Substantial Completion - DH1 East															
	EXT-DH1-1230	External Interface - L3 Cx - Data Hall 1 Mech Platform	0	Mar-31-2027*	Mar-31-2027										△	External Interface - L3 Cx - Data Hall 1 Mech Platform															
	OUT-DH1-1250	External Milestone - Chiller/Mech. Platform Substantial Completion - Data Hall 1	0		Apr-06-2027*										◆	External Milestone - Chiller/Mech. Platform Substantial Completion - Data Hall 1															
EXT-PC.1290	External Interface - Deliver 600A Mechanical SWBD to Offsite Fabricator	0	May-21-2027*	May-21-2027										△	External Interface - Deliver 600A Mechanical SWBD to Offsite Fabricator																



 Remaining Level of Effort
 Remaining Work
 Start Constraint
 Actual Work
 Critical Remaining Work
 Finish Constr...