

Baseline data date which we compare change order for it

final completion

total float for the whole project as per longest path

RUN ID	RUN DESCRIPTION	START OF CHG. WORK	AS OF DATA	DATE	CONTRACT COMP. DATE	PREDICTED COMP. DATE	CRITICAL FLOAT	REASON FOR CHANGE	CHANGE W.D. C.D.	
VA00	Bay pines baseline AS APPROVED		08Dec14	8Dec14	08Mar17	08Mar14	0	- - - -		
VA01	DECEMBER Update		31DEC14	8DEC14	08Mar17	15MAR17	5	NO CHANGE	5	7
VA02	P.R.# 1 (UPDATE INFO ONLY) From 01Dec14 - 31DEC14 CO-P0004		31DEC14	8DEC14	08Mar17	06APR17	21	CHANGE ORDER	21	29
		30DEC14	31DEC14	8DEC14	08MAR14	06APR17	21	CHANGE ORDER	21	29
VA03	MARCH Update		31MAR15	28FEB15	08Mar17	11MAY17	46	NO CHANGE	46	64
VA04	P.R.# 2 MARCH Update FROM 01MARCH15 - 31MARCH15 CO-P0002		31MAR15	28FEB15	08MAR17	11MAY17	46	NO CHANGE	46	64
		09MAR15	31MAR15	28FEB15	08MAR17	11MAY17	46	NO CHANGE	46	64

W.D=working day
C.D=Calendar Day

Start date for change order

Update as of the date for change order

final completion for the baseline as Approved