

Sample Data Center Schedule

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
Sample Data Center Schedule		552	Aug-31-26	Nov-07-28	101			Standard 5 Day Workweek w/ Basic Holidays		Nov-07-28 Sample Schedule					
Long Lead Items		180	Aug-31-26	May-18-27	473			Standard 5 Day Workweek w/ Basic Holidays		May-18-27, Long Lead Items					
HV1000	180	TES Tank Fab/Deliver	Aug-31-26	May-18-27	473	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew	TES Tank Fab/Deliver					
PL3010	40	CHW Prefab Manufacturing	Nov-18-26	Jan-18-27	558	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	CHW Prefab Manufacturing					
Construction		428	Mar-02-27	Nov-07-28	101			Standard 5 Day Workweek w/ Basic Holidays		Nov-07-28, Construction					
Core & Shell		136	Mar-02-27	Sep-10-27	381			Standard 5 Day Workweek w/ Basic Holidays		Sep-10-27, Core & Shell					
Core & Shell - Area 6-0		76	Mar-02-27	Jun-16-27	34			Standard 5 Day Workweek w/ Basic Holidays		Jun-16-27, Core & Shell - Area 6-0					
Core & Shell - Plumbing Underg		76	Mar-02-27	Jun-16-27	34			Standard 5 Day Workweek w/ Basic Holidays		Jun-16-27, Core & Shell - Plumbing Undergrou					
PL1560	15	C&S - Plumbing UG at Perimeter Foundation - Area 6-0	Mar-02-27	Mar-22-27	6	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Perimeter Foundation - Ar					
PL1720	15	C&S - Plumbing UG at Interior-Area 6-0	May-26-27	Jun-16-27	34	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Interior-Area 6-0					
Core & Shell - Roofing - Area 6-0		10	Jun-01-27	Jun-14-27	0			Standard 5 Day Workweek w/ Basic Holidays		Jun-14-27, Core & Shell - Roofing - Area 6-0					
PL1770	10	C&S - Mech Deck Inserts - Area 6-0	Jun-01-27	Jun-14-27	0	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Mech Deck Inserts - Area 6-0					
Core & Shell - Area 6-1		81	Mar-16-27	Jul-08-27	41			Standard 5 Day Workweek w/ Basic Holidays		Jul-08-27, Core & Shell - Area 6-1					
Core & Shell - Plumbing Underg		81	Mar-16-27	Jul-08-27	41			Standard 5 Day Workweek w/ Basic Holidays		Jul-08-27, Core & Shell - Plumbing Undergrou					
PL1570	10	C&S - Plumbing UG at Perimeter Foundation - Area 6-1	Mar-16-27	Mar-29-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Perimeter Foundation - Ar					
PL1730	15	C&S - Plumbing UG at Interior -Area 6-1	Jun-17-27	Jul-08-27	41	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Interior -Area 6-1					
Core & Shell - Roofing - Area 6-1		5	Jun-15-27	Jun-21-27	1			Standard 5 Day Workweek w/ Basic Holidays		Jun-21-27, Core & Shell - Roofing - Area 6-1					
PL1780	5	C&S - Mech Deck Inserts - Area 6-1	Jun-15-27	Jun-21-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Mech Deck Inserts - Area 6-1					
Core & Shell - Area 6-2		86	Mar-30-27	Jul-29-27	117			Standard 5 Day Workweek w/ Basic Holidays		Jul-29-27, Core & Shell - Area 6-2					
Core & Shell - Plumbing Underg		86	Mar-30-27	Jul-29-27	117			Standard 5 Day Workweek w/ Basic Holidays		Jul-29-27, Core & Shell - Plumbing Undergrou					
PL1580	10	C&S - Plumbing UG at Perimeter Foundation - Area 6-2	Mar-30-27	Apr-12-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Perimeter Foundation - Ar					
PL1740	15	C&S - Plumbing UG at Interior -Area 6-2	Jul-09-27	Jul-29-27	117	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Interior -Area 6-2					
Core & Shell - Roofing - Area 6-2		5	Jun-24-27	Jun-30-27	0			Standard 5 Day Workweek w/ Basic Holidays		Jun-30-27, Core & Shell - Roofing - Area 6-2					
PL1790	5	C&S - Mech Deck Inserts - Area 6-2	Jun-24-27	Jun-30-27	0	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Mech Deck Inserts - Area 6-2					
Core & Shell - Area 6-3		91	Apr-13-27	Aug-19-27	381			Standard 5 Day Workweek w/ Basic Holidays		Aug-19-27, Core & Shell - Area 6-3					
Core & Shell - Plumbing Underg		91	Apr-13-27	Aug-19-27	381			Standard 5 Day Workweek w/ Basic Holidays		Aug-19-27, Core & Shell - Plumbing Undergrou					
PL1590	10	C&S - Plumbing UG at Perimeter Foundation - Area 6-3	Apr-13-27	Apr-26-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Perimeter Foundation - A					
PL1750	15	C&S - Plumbing UG at Interior -Area 6-3	Jul-30-27	Aug-19-27	381	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew	C&S - Plumbing UG at Interior -Area 6-3					
Core & Shell - Roofing - Area 6-3		5	Jul-01-27	Jul-08-27	1			Standard 5 Day Workweek w/ Basic Holidays		Jul-08-27, Core & Shell - Roofing - Area 6-3					

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL1800	5	C&S - Mech Deck Inserts - Area 6-3	Jul-01-27	Jul-08-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Core & Shell - Area 6-4		96	Apr-27-27	Sep-10-27	381			Standard 5 Day							
Core & Shell - Plumbing Underg		96	Apr-27-27	Sep-10-27	381			Standard 5 Day							
PL1710	10	C&S - Plumbing UG at Perimeter Foundation - Area 6-4	Apr-27-27	May-10-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1760	15	C&S - Plumbing UG at Interior - Area 6-4	Aug-20-27	Sep-10-27	381	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Core & Shell - Roofing - Area 6-4		5	Jul-12-27	Jul-16-27	1			Standard 5 Day							
PL1700	5	C&S - Mech Deck Inserts - Area 6-4	Jul-12-27	Jul-16-27	1	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Power & Cooling		286	Sep-21-27	Nov-07-28	101			Standard 5 Day Workweek w/ Basic Holidays							
Bldg 6 - System 6-1		150	Sep-21-27	Apr-25-28	237			Standard 5 Day							
Bldg 6 - System 6-1 - Elec Yard		20	Sep-27-27	Oct-25-27	313			Standard 5 Day							
HV1150	20	Bldg 6 - System 6-1 - Elec Yard - Marvair Unit Install	Sep-27-27	Oct-25-27	313	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1530	5	Bldg 6 - System 6-1 - Elec Yard - E house Gutter Install	Oct-13-27	Oct-19-27	273	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-1 - Mech Yard		105	Sep-21-27	Feb-22-28	282			Standard 5 Day							
HV1080	5	Bldg 6 - System 6-1 - Mech Yard - Set Harmonic Filters (Pick 2)	Oct-13-27	Oct-19-27	347	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1060	5	Bldg 6 - System 6-1 - Mech Yard - Set Harmonic Filters (Pick 1)	Sep-28-27	Oct-04-27	352	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1010	5	Bldg 6 - System 6-1 - Mech Yard - Set ACCs / (Pick 1)	Sep-21-27	Sep-27-27	187	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1090	10	Bldg 6 - System 6-1 - Mech Yard - Set ACCs (Pick 2)	Sep-28-27	Oct-12-27	187	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3400	20	Bldg 6 - System 6-1 - Mech Yard - Set / Pipe TES Tanks (second shipment)	Oct-13-27	Nov-09-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3390	20	Bldg 6 - System 6-1 - Mech Yard - Set / Pipe TES Tanks (initial)	Sep-28-27	Oct-26-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1140	12	Bldg 6 - System 6-1 - Mech Yard - MAU Ductwork Install & Jacketing	Oct-05-27	Oct-21-27	202	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2440	40	Bldg 6 - System 6-1 - Mech Yard - Insulation at CHW piping	Dec-27-27	Feb-22-28	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1520	5	Bldg 6 - System 6-1 - Mech Yard - Install Non-Potable Water @ MAUs	Oct-22-27	Oct-28-27	202	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1120	5	Bldg 6 - System 6-1 - Mech Yard - Install Ductwork Supports	Sep-28-27	Oct-04-27	202	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3470	20	Bldg 6 - System 6-1 - Mech Yard - Flush & Fill (initial)	Jan-20-28	Feb-16-28	285	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL2430	15	Bldg 6 - System 6-1 - Mech Yard - CHW Piping Trim @ ACCs (initial group)	Sep-28-27	Oct-19-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2450	15	Bldg 6 - System 6-1 - Mech Yard - CHW Piping Trim @ ACCs (second group)	Nov-10-27	Dec-02-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2460	10	Bldg 6 - System 6-1 - Mech Yard - CHW Piping Install & Trim @ MAUs	Sep-28-27	Oct-12-27	209	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-1 - Elec Room	49		Nov-19-27	Feb-01-28	143			Standard 5 Day							
HV1250	3	Bldg 6 - System 6-1 - Elec Room 1571 - Trim Floor Mounted CRAHs	Jan-14-28	Jan-18-28	153	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1240	2	Bldg 6 - System 6-1 - Elec Room 1571 - Set Floor Mounted CRAHs	Jan-12-28	Jan-13-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3630	4	Bldg 6 - System 6-1 - Elec Room 1571 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Nov-19-27	Nov-24-27	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3150	3	Bldg 6 - System 6-1 - Elec Room 1571 - Install Condensate Piping	Jan-28-28	Feb-01-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1160	10	Bldg 6 - System 6-1 - Elec Room 1571 - Ductwork Install for CRAHs	Jan-14-28	Jan-27-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Elec Room	49		Nov-19-27	Feb-01-28	149			Standard 5 Day							
HV1580	3	Bldg 6 - System 6-1 - Elec Room 1570 - Trim Floor Mounted CRAHs	Jan-14-28	Jan-18-28	159	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1560	2	Bldg 6 - System 6-1 - Elec Room 1570 - Set Floor Mounted CRAHs	Jan-12-28	Jan-13-28	149	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3640	4	Bldg 6 - System 6-1 - Elec Room 1570 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Nov-19-27	Nov-24-27	179	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3160	3	Bldg 6 - System 6-1 - Elec Room 1570 - Install Condensate Piping	Jan-28-28	Feb-01-28	149	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1170	10	Bldg 6 - System 6-1 - Elec Room 1570 - Ductwork Install for CRAHs	Jan-14-28	Jan-27-28	149	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Data Hall -	117		Sep-24-27	Mar-14-28	267			Standard 5 Day							
PL2480	20	Bldg 6 - System 6-1 - Data Hall - 1300 - Spine to Fan Array CHW Connections	Dec-27-27	Jan-24-28	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2470	10	Bldg 6 - System 6-1 - Data Hall - 1300 - Set Fan Array CHW Headers @ Spine	Nov-24-27	Dec-09-27	169	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1300	20	Bldg 6 - System 6-1 - Data Hall - 1300 - Set Fan Array (14 units)	Dec-10-27	Jan-10-28	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4650	5	Bldg 6 - System 6-1 - Data Hall - 1300 - Plumbing - Vent Piping	Oct-01-27	Oct-07-27	246	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1030	10	Bldg 6 - System 6-1 - Data Hall - 1300 - Plumbing - Piping at Exterior Wall	Oct-08-27	Oct-22-27	223	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL1020	5	Bldg 6 - System 6-1 - Data Hall - 1300 - Plumbing - Pipe Insulation	Oct-25-27	Oct-29-27	223	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1350	5	Bldg 6 - System 6-1 - Data Hall - 1300 - Install Scrubbers at Cool Spine	Jan-11-28	Jan-17-28	297	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1320	5	Bldg 6 - System 6-1 - Data Hall - 1300 - Install Fan Filter Units at Spines	Oct-25-27	Oct-29-27	344	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2500	10	Bldg 6 - System 6-1 - Data Hall - 1300 - Install CHW Headers at Exterior Wall	Sep-24-27	Oct-07-27	223	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3480	10	Bldg 6 - System 6-1 - Data Hall - 1300 - Flush & Fill Ready	Mar-01-28	Mar-14-28	267	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-1 - Elec Room		49	Dec-07-27	Feb-15-28	139			Standard 5 Day Workweek w/ Basic Holidays							
HV1640	3	Bldg 6 - System 6-1 - Elec Room 1521 - Trim Floor Mounted CRAHs	Jan-28-28	Feb-01-28	149	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1620	2	Bldg 6 - System 6-1 - Elec Room 1521 - Set Floor Mounted CRAHs	Jan-26-28	Jan-27-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3650	4	Bldg 6 - System 6-1 - Elec Room 1521 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-07-27	Dec-10-27	169	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3170	3	Bldg 6 - System 6-1 - Elec Room 1521 - Install Condensate Piping	Feb-11-28	Feb-15-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1180	10	Bldg 6 - System 6-1 - Elec Room 1521 - Ductwork Install for CRAHs	Jan-28-28	Feb-10-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Elec Room		49	Dec-07-27	Feb-15-28	133			Standard 5 Day Workweek w/ Basic Holidays							
HV1700	3	Bldg 6 - System 6-1 - Elec Room 1520 - Trim Floor Mounted CRAHs	Jan-28-28	Feb-01-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1680	2	Bldg 6 - System 6-1 - Elec Room 1520 - Set Floor Mounted CRAHs	Jan-26-28	Jan-27-28	133	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3660	4	Bldg 6 - System 6-1 - Elec Room 1520 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-07-27	Dec-10-27	163	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3180	3	Bldg 6 - System 6-1 - Elec Room 1520 - Install Condensate Piping	Feb-11-28	Feb-15-28	133	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1190	10	Bldg 6 - System 6-1 - Elec Room 1520 - Ductwork Install for CRAHs	Jan-28-28	Feb-10-28	133	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Data Hall -		117	Oct-25-27	Apr-11-28	247			Standard 5 Day Workweek w/ Basic Holidays							
PL2490	20	Bldg 6 - System 6-1 - Data Hall - 1350 - Spine to Fan Array CHW Connections	Jan-25-28	Feb-22-28	272	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2520	10	Bldg 6 - System 6-1 - Data Hall - 1350 - Set Fan Array CHW Headers @ Spine	Dec-27-27	Jan-10-28	247	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1340	20	Bldg 6 - System 6-1 - Data Hall - 1350 - Set Fan Array (14 units)	Jan-11-28	Feb-07-28	272	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
		HV4660	5	Bldg 6 - System 6-1 - Data Hall - 1350 - Plumbing - Vent Piping	Nov-01-27	Nov-05-27	324	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Data Hall - 1350 - P
		PL1060	5	Bldg 6 - System 6-1 - Data Hall - 1350 - Plumbing - Pipe Insulation	Nov-22-27	Nov-30-27	301	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Data Hall - 1350 - P
		PL1070	10	Bldg 6 - System 6-1 - Data Hall - 1350 - Plumbing - Pipe at Exterior	Nov-08-27	Nov-19-27	301	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Data Hall - 1350 - P
		HV1400	5	Bldg 6 - System 6-1 - Data Hall - 1350 - Install Scrubbers at Cool Spine	Feb-08-28	Feb-14-28	287	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Data Hall - 1350
		HV1380	5	Bldg 6 - System 6-1 - Data Hall - 1350 - Install Fan Filters at Spines	Nov-22-27	Nov-30-27	334	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Data Hall - 1350 - I
		PL2510	10	Bldg 6 - System 6-1 - Data Hall - 1350 - Install CHW Headers at Exterior Wall	Oct-25-27	Nov-05-27	344	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Data Hall - 1350 - Ir
		PL3490	10	Bldg 6 - System 6-1 - Data Hall - 1350 - Flush & Fill Ready	Mar-29-28	Apr-11-28	247	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Data Hall - 135
		Bldg 6 - System 6-1 - IDF 1179	5		Dec-06-27	Dec-10-27	306			Standard 5 Day					▼ Dec-10-27, Bldg 6 - System 6-1 - IDF 11
		PL1940	5	Bldg 6 - System 6-1 - IDF 1179 - Install Refrigerant Piping	Dec-06-27	Dec-10-27	306	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - IDF 1179 - Install R
		Bldg 6 - System 6-1 - Janitor Clo	56		Dec-02-27	Feb-22-28	269			Standard 5 Day					▼▼ Feb-22-28, Bldg 6 - System 6-1 - Janit
		PL2310	3	Bldg 6 - System 6-1 - Janitor Closet 1193 - Set Trench Drains	Feb-01-28	Feb-03-28	275	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Janitor Closet 11
		PL2110	5	Bldg 6 - System 6-1 - Janitor Closet 1193 - Install Plumbing Fixtures & Expansion Tank	Feb-15-28	Feb-22-28	269	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Janitor Closet 11
		HV4450	5	Bldg 6 - System 6-1 - Janitor Closet 1193 - Install Ductwork	Dec-02-27	Dec-08-27	272	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Janitor Closet 1193
		HV4620	4	Bldg 6 - System 6-1 - Janitor Closet 1193 - Grilles / Diffuser Trim	Feb-01-28	Feb-04-28	269	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Janitor Closet 11
		HV4390	7	Bldg 6 - System 6-1 - Janitor Closet 1193 - Ductwork & Piping Insulation	Dec-20-27	Dec-29-27	266	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Janitor Closet 119
		PL1810	12	Bldg 6 - System 6-1 - Janitor Closet 1193 - CW / Vent Piping & Valves	Dec-02-27	Dec-17-27	265	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Janitor Closet 1193
		Bldg 6 - System 6-1 - Restroom	60		Dec-08-27	Mar-03-28	274			Standard 5 Day					▼▼ Mar-03-28, Bldg 6 - System 6-1 - Res
		PL2400	3	Bldg 6 - System 6-1 - Restroom 1139 - Install Toilet Accessories	Feb-28-28	Mar-01-28	263	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Restroom 1139
		PL2130	5	Bldg 6 - System 6-1 - Restroom 1139 - Install Plumbing Fixtures	Feb-22-28	Feb-28-28	262	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Restroom 1139
		PL2420	4	Bldg 6 - System 6-1 - Restroom 1139 - Install Mirrors	Feb-29-28	Mar-03-28	269	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-1 - Restroom 1139
		HV4470	5	Bldg 6 - System 6-1 - Restroom 1139 - Install Ductwork	Dec-08-27	Dec-14-27	268	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-1 - Restroom 1139 - I

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	031
HV4640	5	Bldg 6 - System 6-1 - Restroom 1139 - Grilles / Diffuser Trim	Feb-07-28	Feb-12-28	288	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4410	5	Bldg 6 - System 6-1 - Restroom 1139 - Ductwork & Piping Insulation	Dec-27-27	Jan-03-28	262	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1830	12	Bldg 6 - System 6-1 - Restroom 1139 - CW / Vent Piping & Valves	Dec-08-27	Dec-23-27	261	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2390	3	Bldg 6 - System 6-1 - Restroom 1139 - Set Trench Drains	Feb-07-28	Feb-09-28	264	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-1 - ICR 1160	5		Dec-29-27	Jan-05-28	280			Standard 5 Day							
PL1950	5	Bldg 6 - System 6-1 - ICR 1188 - Install Refrigerant Piping	Dec-29-27	Jan-05-28	280	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-1 - Elec Room	49		Dec-21-27	Mar-01-28	129			Standard 5 Day							
HV1760	3	Bldg 6 - System 6-1 - Elec Room 1471 - Trim Floor Mounted CRAHs	Feb-11-28	Feb-15-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1740	2	Bldg 6 - System 6-1 - Elec Room 1471 - Set Floor Mounted CRAHs	Feb-09-28	Feb-10-28	129	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3670	4	Bldg 6 - System 6-1 - Elec Room 1471 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-21-27	Dec-27-27	159	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3190	3	Bldg 6 - System 6-1 - Elec Room 1471 - Install Condensate Piping	Feb-28-28	Mar-01-28	129	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1200	10	Bldg 6 - System 6-1 - Elec Room 1471 - Ductwork Install for CRAHs	Feb-11-28	Feb-25-28	129	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Elec Room	49		Dec-21-27	Mar-01-28	123			Standard 5 Day							
HV1820	3	Bldg 6 - System 6-1 - Elec Room 1470 - Trim Floor Mounted CRAHs	Feb-11-28	Feb-15-28	133	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV1800	2	Bldg 6 - System 6-1 - Elec Room 1470 - Set Floor Mounted CRAHs	Feb-09-28	Feb-10-28	123	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3680	4	Bldg 6 - System 6-1 - Elec Room 1470 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-21-27	Dec-27-27	153	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3200	3	Bldg 6 - System 6-1 - Elec Room 1470 - Install Condensate Piping	Feb-28-28	Mar-01-28	123	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1210	10	Bldg 6 - System 6-1 - Elec Room 1470 - Ductwork Install for CRAHs	Feb-11-28	Feb-25-28	123	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-1 - Data Hall -	117		Nov-08-27	Apr-25-28	237			Standard 5 Day							
PL2530	20	Bldg 6 - System 6-1 - Data Hall - 1400 - Spine to Fan Array CHW Connections	Feb-08-28	Mar-07-28	262	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2560	10	Bldg 6 - System 6-1 - Data Hall - 1400 - Set Fan Array CHW Headers @ Spine	Jan-11-28	Jan-24-28	237	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1470	20	Bldg 6 - System 6-1 - Data Hall - 1400 - Set Fan Array (14 units)	Jan-25-28	Feb-22-28	262	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
HV4670 PL1100 PL1110 HV1500 HV1490 PL2550 PL3500 PL2540 Bldg 6 - System 6-1 - Corridor 1' PL2170 PL2040 HV4490 PL2070 PL1850 HV4560	5	Bldg 6 - System 6-1 - Data Hall - 1400 - Plumbing - Vent Piping	Nov-15-27	Nov-19-27	314	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-1 - Data Hall - 1400 - Plumbing - Pipe Insulation	Dec-08-27	Dec-14-27	291	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-1 - Data Hall - 1400 - Plumbing - Pipe at Exterior	Nov-22-27	Dec-07-27	291	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-1 - Data Hall - 1400 - Install Scrubbers at Cool Spine	Feb-23-28	Feb-29-28	277	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-1 - Data Hall - 1400 - Install Fan Filters at Spines	Dec-08-27	Dec-14-27	324	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	10	Bldg 6 - System 6-1 - Data Hall - 1400 - Install CHW Headers at Exterior Wall	Nov-08-27	Nov-19-27	334	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-1 - Data Hall - 1400 - Flush & Fill Ready	Apr-12-28	Apr-25-28	237	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-1 - Data Hall - 1400 - CHW Spline Steen Supports	Dec-22-27	Dec-29-27	319	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	40		Dec-20-27	Feb-15-28	281			Standard 5 Day							
	4	Bldg 6 - System 6-1 - Corridor 1182 - Set Floor Drains & Clearouts	Feb-10-28	Feb-15-28	281	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	4	Bldg 6 - System 6-1 - Corridor 1182 - Plumbing piping Insulation	Jan-21-28	Jan-26-28	249	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-1 - Corridor 1182 - Install Ductwork	Dec-20-27	Dec-27-27	264	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	8	Bldg 6 - System 6-1 - Corridor 1182 - Install CW & Condensate Piping	Jan-11-28	Jan-20-28	249	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	14	Bldg 6 - System 6-1 - Corridor 1182 - Install CHWS Piping & Valves	Dec-20-27	Jan-10-28	250	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 Bldg 6 - System 6-2 - Elec Yard PL1540 Bldg 6 - System 6-2 - Mech Yard HV2240 HV2220 HV2060	5	Bldg 6 - System 6-1 - Corridor 1182 - Ductwork & Mech Piping Insulation	Dec-28-27	Jan-04-28	265	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	151		Sep-28-27	May-03-28	231			Standard 5 Day							
	5		Nov-24-27	Dec-02-27	337			Standard 5 Day							
	5	Bldg 6 - System 6-2 - Elec Yard - E house Gutter Install	Nov-24-27	Dec-02-27	337	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	90		Sep-28-27	Feb-07-28	292			Standard 5 Day							
	5	Bldg 6 - System 6-2 - Mech Yard - Set Harmonic Filters (Pick 2)	Oct-20-27	Oct-26-27	362	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-2 - Mech Yard - Set Harmonic Filters (Pick 1)	Oct-05-27	Oct-12-27	372	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-2 - Mech Yard - Set ACCs / (Pick 1)	Sep-28-27	Oct-04-27	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
HV2160	10	Bldg 6 - System 6-2 - Mech Yard - Set ACCs (Pick 2)	Oct-05-27	Oct-19-27	297	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	20	Bldg 6 - System 6-2 - Mech Yard - Set / Pipe TES Tanks (second shipment)	Oct-20-27	Nov-16-27	347	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	20	Bldg 6 - System 6-2 - Mech Yard - Set / Pipe TES Tanks (initial)	Oct-05-27	Nov-02-27	347	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	12	Bldg 6 - System 6-2 - Mech Yard - MAU Ductwork Install & Jacketing	Oct-13-27	Oct-28-27	360	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	40	Bldg 6 - System 6-2 - Mech Yard - Insulation at CHW piping	Dec-10-27	Feb-07-28	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-2 - Mech Yard - Install Non-Potable Water @ MAUs	Oct-05-27	Oct-12-27	372	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-2 - Mech Yard - Install Ductwork Supports	Oct-05-27	Oct-12-27	360	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	20	Bldg 6 - System 6-2 - Mech Yard - Flush & Fill (initial)	Dec-27-27	Jan-24-28	302	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	15	Bldg 6 - System 6-2 - Mech Yard - CHW Piping Trim @ ACCs (initial group)	Oct-05-27	Oct-26-27	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	15	Bldg 6 - System 6-2 - Mech Yard - CHW Piping Trim @ ACCs (second group)	Oct-27-27	Nov-16-27	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-2 - Mech Yard - CHW Piping Install & Trim @ MAUs	Oct-05-27	Oct-19-27	367	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	41	Bldg 6 - System 6-2 - Elec Room	Nov-22-27	Jan-21-28	303			Standard 5 Day							
	3	Bldg 6 - System 6-2 - Elec Room 1421 - Trim Water Source Heat Pumps in IDF & ICR	Jan-19-28	Jan-21-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	3	Bldg 6 - System 6-2 - Elec Room 1421 - Trim Floor Mounted CRAHs	Nov-30-27	Dec-02-27	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	2	Bldg 6 - System 6-2 - Elec Room 1421 - Set Floor Mounted CRAHs	Jan-13-28	Jan-14-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2290	2	Bldg 6 - System 6-2 - Elec Room 1421 - Install Water Source Heat Pumps in IDF & ICR	Jan-17-28	Jan-18-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	4	Bldg 6 - System 6-2 - Elec Room 1421 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Nov-22-27	Nov-29-27	288	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	3	Bldg 6 - System 6-2 - Elec Room 1421 - Install Condensate Piping	Jan-19-28	Jan-21-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-2 - Elec Room 1421 - Ductwork Install for CRAHs	Nov-30-27	Dec-13-27	330	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	41	Bldg 6 - System 6-2 - Elec Room	Nov-22-27	Jan-21-28	303			Standard 5 Day							
	3	Bldg 6 - System 6-2 - Elec Room 1420 - Trim Water Source Heat Pumps in IDF & ICR	Jan-19-28	Jan-21-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
		HV2640	3	Bldg 6 - System 6-2 - Elec Room 1420 - Trim Floor Mounted CRAHs	Nov-30-27	Dec-02-27	292	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Elec Room 1420 -
		HV2620	2	Bldg 6 - System 6-2 - Elec Room 1420 - Set Floor Mounted CRAHs	Jan-13-28	Jan-14-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Elec Room 1420
		PL3890	2	Bldg 6 - System 6-2 - Elec Room 1420 - Install Water Source Heat Pumps in IDF & ICR	Jan-17-28	Jan-18-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Elec Room 1420
		PL3700	4	Bldg 6 - System 6-2 - Elec Room 1420 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Nov-22-27	Nov-29-27	288	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Elec Room 1420 -
		PL3220	3	Bldg 6 - System 6-2 - Elec Room 1420 - Install Condensate Piping	Jan-19-28	Jan-21-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Elec Room 1420
		HV1910	10	Bldg 6 - System 6-2 - Elec Room 1420 - Ductwork Install for CRAHs	Nov-30-27	Dec-13-27	330	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Elec Room 1420 -
		Bldg 6 - System 6-2 - Data Hall -	122		Oct-12-27	Apr-05-28	251			Standard 5 Day					Apr-05-28, Bldg 6 - System 6-2 - Data Hall -
		PL2570	20	Bldg 6 - System 6-2 - Data Hall - 1450 - Spine to Fan Array CHW Connections	Jan-12-28	Feb-08-28	281	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450
		PL2660	10	Bldg 6 - System 6-2 - Data Hall - 1450 - Set Fan Array CHW Headers @ Spine	Dec-13-27	Dec-27-27	251	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 -
		HV1960	20	Bldg 6 - System 6-2 - Data Hall - 1450 - Set Fan Array (14 units)	Dec-28-27	Jan-25-28	251	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Data Hall - 1450
		HV4680	5	Bldg 6 - System 6-2 - Data Hall - 1450 - Plumbing - Vent Piping	Oct-19-27	Oct-25-27	358	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Data Hall - 1450 - P
		PL1140	5	Bldg 6 - System 6-2 - Data Hall - 1450 - Plumbing - Pipe Insulation	Jan-05-28	Jan-11-28	303	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 -
		PL1120	5	Bldg 6 - System 6-2 - Data Hall - 1450 - Plumbing - CW Piping - 2" at Spine	Dec-28-27	Jan-04-28	276	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 -
		PL1150	10	Bldg 6 - System 6-2 - Data Hall - 1450 - Plumbing - 4" Main / 2" Branch	Oct-26-27	Nov-08-27	340	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 - P
		HV2020	5	Bldg 6 - System 6-2 - Data Hall - 1450 - Install Scrubbers at Cool Spine	Jan-26-28	Feb-01-28	296	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Data Hall - 1450
		HV2000	5	Bldg 6 - System 6-2 - Data Hall - 1450 - Install Duct Risers at Spines	Nov-09-27	Nov-15-27	343	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew				Bldg 6 - System 6-2 - Data Hall - 1450 - In
		PL2650	10	Bldg 6 - System 6-2 - Data Hall - 1450 - Install CHW Headers at Main Corridor	Dec-06-27	Dec-17-27	316	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 -
		PL2630	10	Bldg 6 - System 6-2 - Data Hall - 1450 - Install CHW Headers at Exterior Wall	Oct-12-27	Oct-25-27	343	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 - In
		PL3520	10	Bldg 6 - System 6-2 - Data Hall - 1450 - Flush & Fill Ready	Mar-23-28	Apr-05-28	251	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 -
		PL2580	5	Bldg 6 - System 6-2 - Data Hall - 1450 - CHW Header Permanent Supports	Nov-23-27	Dec-01-27	338	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew				Bldg 6 - System 6-2 - Data Hall - 1450 - C
		Bldg 6 - System 6-2 - ICR 1189	5		Dec-21-27	Dec-28-27	293			Standard 5 Day					Dec-28-27, Bldg 6 - System 6-2 - ICR 1189

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL1970	5	Bldg 6 - System 6-2 - ICR 1189 - Install Refrigerant Piping	Dec-21-27	Dec-28-27	293	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - FER 1161			Dec-21-27	Dec-28-27	293			Standard 5 Day							
PL1990	5	Bldg 6 - System 6-2 - FER 1189 - Install Refrigerant Piping	Dec-21-27	Dec-28-27	293	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - Restroom			Nov-23-27	Feb-22-28	282			Standard 5 Day							
PL2190	3	Bldg 6 - System 6-2 - Restroom 1163 - Install Toilet Accessories	Feb-15-28	Feb-17-28	271	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2150	5	Bldg 6 - System 6-2 - Restroom 1163 - Install Plumbing Fixtures	Feb-08-28	Feb-14-28	271	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2200	2	Bldg 6 - System 6-2 - Restroom 1163 - Install Mirrors	Feb-18-28	Feb-22-28	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV4510	5	Bldg 6 - System 6-2 - Restroom 1163 - Install Ductwork	Nov-23-27	Dec-01-27	338	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4590	4	Bldg 6 - System 6-2 - Restroom 1163 - Grilles / Diffuser Trim	Jan-25-28	Jan-28-28	298	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4430	5	Bldg 6 - System 6-2 - Restroom 1163 - Ductwork & Piping Insulation	Dec-13-27	Dec-19-27	271	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1870	12	Bldg 6 - System 6-2 - Restroom 1163 - CW / Vent Piping & Valves	Nov-23-27	Dec-10-27	271	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2180	3	Bldg 6 - System 6-2 - Restroom 1163 - Set Trench Drains	Jan-25-28	Jan-27-28	294	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - IDF 1178			Dec-09-27	Dec-15-27	303			Standard 5 Day							
PL2010	5	Bldg 6 - System 6-2 - IDF 1178 - Install Refrigerant Piping	Dec-09-27	Dec-15-27	303	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - Elec Room			Dec-08-27	Feb-04-28	293			Standard 5 Day							
PL3920	3	Bldg 6 - System 6-2 - Elec Room 1371 - Trim Water Source Heat Pumps in IDF & ICR	Feb-02-28	Feb-04-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2700	3	Bldg 6 - System 6-2 - Elec Room 1371 - Trim Floor Mounted CRAHs	Dec-14-27	Dec-16-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2680	2	Bldg 6 - System 6-2 - Elec Room 1371 - Set Floor Mounted CRAHs	Jan-27-28	Jan-28-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3910	2	Bldg 6 - System 6-2 - Elec Room 1371 - Install Water Source Heat Pumps in IDF & ICR	Jan-31-28	Feb-01-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3710	4	Bldg 6 - System 6-2 - Elec Room 1371 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-08-27	Dec-13-27	278	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3230	3	Bldg 6 - System 6-2 - Elec Room 1371 - Install Condensate Piping	Feb-02-28	Feb-04-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1930	10	Bldg 6 - System 6-2 - Elec Room 1371 - Ductwork Install for CRAHs	Dec-14-27	Dec-28-27	320	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-2 - Elec Room			Dec-08-27	Feb-04-28	293			Standard 5 Day							

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL3940	3	Bldg 6 - System 6-2 - Elec Room 1370 - Trim Water Source Heat Pumps in IDF & ICR	Feb-02-28	Feb-04-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2760	3	Bldg 6 - System 6-2 - Elec Room 1370 - Trim Floor Mounted CRAHs	Dec-14-27	Dec-16-27	282	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2740	2	Bldg 6 - System 6-2 - Elec Room 1370 - Set Floor Mounted CRAHs	Jan-27-28	Jan-28-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3930	2	Bldg 6 - System 6-2 - Elec Room 1370 - Install Water Source Heat Pumps in IDF & ICR	Jan-31-28	Feb-01-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3720	4	Bldg 6 - System 6-2 - Elec Room 1370 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-08-27	Dec-13-27	278	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3240	3	Bldg 6 - System 6-2 - Elec Room 1370 - Install Condensate Piping	Feb-02-28	Feb-04-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1950	10	Bldg 6 - System 6-2 - Elec Room 1370 - Ductwork Install for CRAHs	Dec-14-27	Dec-28-27	320	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-2 - Data Hall -		122	Oct-26-27	Apr-19-28	241			Standard 5 Day Workweek w/ Basic Holidays							
PL2670	20	Bldg 6 - System 6-2 - Data Hall - 1500 - Spine to Fan Array CHW Connections	Jan-26-28	Feb-23-28	271	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2720	10	Bldg 6 - System 6-2 - Data Hall - 1500 - Set Fan Array CHW Headers @ Spine	Dec-28-27	Jan-11-28	241	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2320	20	Bldg 6 - System 6-2 - Data Hall - 1500 - Set Fan Array (14 units)	Jan-12-28	Feb-08-28	241	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4690	5	Bldg 6 - System 6-2 - Data Hall - 1500 - Plumbing - Vent Piping	Nov-02-27	Nov-08-27	348	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1180	5	Bldg 6 - System 6-2 - Data Hall - 1500 - Plumbing - Pipe Insulation	Jan-19-28	Jan-25-28	293	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1160	5	Bldg 6 - System 6-2 - Data Hall - 1500 - Plumbing - CW Piping - 2" at Spine	Jan-12-28	Jan-18-28	266	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1190	10	Bldg 6 - System 6-2 - Data Hall - 1500 - Plumbing - 4" Main / 2" Branch	Nov-09-27	Nov-22-27	330	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2370	5	Bldg 6 - System 6-2 - Data Hall - 1500 - Install Scrubbers at Cool Spine	Feb-09-28	Feb-15-28	286	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2350	5	Bldg 6 - System 6-2 - Data Hall - 1500 - Install Duct Risers at Spines	Nov-23-27	Dec-01-27	333	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2710	10	Bldg 6 - System 6-2 - Data Hall - 1500 - Install CHW Headers at Main Corridor	Dec-20-27	Jan-04-28	306	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2690	10	Bldg 6 - System 6-2 - Data Hall - 1500 - Install CHW Headers at Exterior Wall	Oct-26-27	Nov-08-27	333	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3530	10	Bldg 6 - System 6-2 - Data Hall - 1500 - Flush & Fill Ready	Apr-06-28	Apr-19-28	241	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL2680	5	Bldg 6 - Sy all - 1500 - CHW Header Permanen Supports	Dec-09-27	Dec-15-27	328	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - Elec Room		41	Dec-22-27	Feb-18-28	283			Standard 5 Day							
PL3960	3	Bldg 6 - System 6-2 - Elec Room 1321 - Trim Water Source Heat Pumps in IDF & ICR	Feb-16-28	Feb-18-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2820	3	Bldg 6 - System 6-2 - Elec Room 1321 - Trim Floor Mounted CRAHs	Dec-29-27	Dec-31-27	272	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2800	2	Bldg 6 - System 6-2 - Elec Room 1321 - Set Floor Mounted CRAHs	Feb-10-28	Feb-11-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3950	2	Bldg 6 - System 6-2 - Elec Room 1321 - Install Water Source Heat Pumps in IDF & ICR	Feb-14-28	Feb-15-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3730	4	Bldg 6 - System 6-2 - Elec Room 1321 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-22-27	Dec-28-27	268	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3250	3	Bldg 6 - System 6-2 - Elec Room 1321 - Install Condensate Piping	Feb-16-28	Feb-18-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1970	10	Bldg 6 - System 6-2 - Elec Room 1321 - Ductwork Install for CRAHs	Dec-29-27	Jan-12-28	310	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-2 - Elec Room		41	Dec-22-27	Feb-18-28	283			Standard 5 Day							
PL3980	3	Bldg 6 - System 6-2 - Elec Room 1320 - Trim Water Source Heat Pumps in IDF & ICR	Feb-16-28	Feb-18-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2880	3	Bldg 6 - System 6-2 - Elec Room 1320 - Trim Floor Mounted CRAHs	Dec-29-27	Dec-31-27	272	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2860	2	Bldg 6 - System 6-2 - Elec Room 1320 - Set Floor Mounted CRAHs	Feb-10-28	Feb-11-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3970	2	Bldg 6 - System 6-2 - Elec Room 1320 - Install Water Source Heat Pumps in IDF & ICR	Feb-14-28	Feb-15-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3740	4	Bldg 6 - System 6-2 - Elec Room 1320 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Dec-22-27	Dec-28-27	268	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3260	3	Bldg 6 - System 6-2 - Elec Room 1320 - Install Condensate Piping	Feb-16-28	Feb-18-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV1990	10	Bldg 6 - System 6-2 - Elec Room 1320 - Ductwork Install for CRAHs	Dec-29-27	Jan-12-28	310	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-2 - Data Hall -		122	Nov-09-27	May-03-28	231			Standard 5 Day							
PL2730	20	Bldg 6 - System 6-2 - Data Hall - 1550 - Spine to Fan Array CHW Connections	Feb-09-28	Mar-08-28	261	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2770	10	Bldg 6 - System 6-2 - Data Hall - 1550 - Set Fan Array CHW Headers @ Spine	Jan-12-28	Jan-25-28	231	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2490	20	Bldg 6 - System 6-2 - Data Hall - 1550 - Set Fan Array (14 units)	Jan-26-28	Feb-23-28	231	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
HV4700	5	Bldg 6 - System 6-2 - Data Hall - 1550 - Plumbing - Vent Piping	Nov-16-27	Nov-22-27	338	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-2 - Data Hall - 1550 - Plumbing - Pipe Insulation	Feb-02-28	Feb-08-28	283	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-2 - Data Hall - 1550 - Plumbing - CW Piping - 2" at Spine	Jan-26-28	Feb-01-28	256	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-2 - Data Hall - 1550 - Plumbing - 4" Main / 2" Branch	Nov-23-27	Dec-08-27	320	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-2 - Data Hall - 1550 - Install Scrubbers at Cool Spine	Feb-24-28	Mar-01-28	276	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	5	Bldg 6 - System 6-2 - Data Hall - 1550 - Install Duct Risers at Spines	Dec-09-27	Dec-15-27	323	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	10	Bldg 6 - System 6-2 - Data Hall - 1550 - Install CHW Headers at Main Corridor	Jan-05-28	Jan-18-28	296	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-2 - Data Hall - 1550 - Install CHW Headers at Exterior Wall	Nov-09-27	Nov-22-27	323	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	10	Bldg 6 - System 6-2 - Data Hall - 1550 - Flush & Fill Ready	Apr-20-28	May-03-28	231	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	5	Bldg 6 - System 6-2 - Data Hall - 1550 - CHW Header Permanent Supports	Dec-23-27	Dec-30-27	318	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - Pre-Action		14	Dec-07-27	Dec-27-27	321			Standard 5 Day Workweek w/ Basic Holidays							
PL2220	2	Bldg 6 - System 6-2 - Pre-Action Room 1166 - Trim Floor Sink	Dec-20-27	Dec-21-27	322	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2240	4	Bldg 6 - System 6-2 - Pre-Action Room 1166 - Set Trench Drain	Dec-21-27	Dec-27-27	321	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2210	6	Bldg 6 - System 6-2 - Pre-Action Room 1166 - Pre-Action Valve Assembly	Dec-10-27	Dec-17-27	323	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2230	2	Bldg 6 - System 6-2 - Pre-Action Room 1166 - Install Unit Heater	Dec-20-27	Dec-21-27	324	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1890	3	Bldg 6 - System 6-2 - Pre-Action Room 1166 - CW / Vent piping & Valves	Dec-07-27	Dec-09-27	310	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-2 - Corridor 1'		28	Dec-13-27	Jan-21-28	303			Standard 5 Day Workweek w/ Basic Holidays							
PL2250	4	Bldg 6 - System 6-2 - Corridor 1182 - Set Floor Drains & Clearouts	Jan-18-28	Jan-21-28	303	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2060	4	Bldg 6 - System 6-2 - Corridor 1182 - Plumbing piping Insulation	Jan-04-28	Jan-07-28	313	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV4530	5	Bldg 6 - System 6-2 - Corridor 1182 - Install Ductwork	Dec-13-27	Dec-17-27	320	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2090	8	Bldg 6 - System 6-2 - Corridor 1182 - Install CW & Condensate Piping	Jan-10-28	Jan-19-28	305	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID		Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
	PL1910	14	Bldg 6 - System 6-2 - Corridor 1182 - Install CHWS Piping & Valves	Dec-13-27	Dec-31-27	266	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	HV4580	5	Bldg 6 - System 6-2 - Corridor 1182 - Ductwork & Mech Piping Insulation	Dec-20-27	Dec-27-27	321	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	Bldg 6 - System 6-3		142	Feb-22-28	Sep-11-28	141			Standard 5 Day							
	Bldg 6 - System 6-3 - Elec Yard		23	Mar-24-28	Apr-25-28	237			Standard 5 Day							
	HV1220	20	Bldg 6 - System 6-3 - Elec Yard - Marvair Unit Install	Mar-29-28	Apr-25-28	237	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	PL1480	5	Bldg 6 - System 6-3 - Elec Yard - E house Gutter Install	Mar-24-28	Mar-30-28	255	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	Bldg 6 - System 6-3 - Mech Yard		90	Mar-21-28	Jul-26-28	173			Standard 5 Day							
	HV2030	5	Bldg 6 - System 6-3 - Mech Yard - Set MAU	Mar-21-28	Mar-27-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	HV3120	5	Bldg 6 - System 6-3 - Mech Yard - Set Harmonic Filters (Pick 2)	Apr-11-28	Apr-17-28	243	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	HV3110	5	Bldg 6 - System 6-3 - Mech Yard - Set Harmonic Filters (Pick 1)	Mar-28-28	Apr-03-28	253	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	HV3030	5	Bldg 6 - System 6-3 - Mech Yard - Set ACCs / (Pick 1)	Mar-21-28	Mar-27-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	HV3080	10	Bldg 6 - System 6-3 - Mech Yard - Set ACCs (Pick 2)	Mar-28-28	Apr-10-28	178	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	PL3440	20	Bldg 6 - System 6-3 - Mech Yard - Set / Pipe TES Tanks (second shipment)	Apr-11-28	May-08-28	228	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	PL3430	20	Bldg 6 - System 6-3 - Mech Yard - Set / Pipe TES Tanks (initial)	Mar-28-28	Apr-24-28	228	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	HV2090	12	Bldg 6 - System 6-3 - Mech Yard - MAU Ductwork Install & Jacketing	Apr-04-28	Apr-19-28	241	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	PL2810	40	Bldg 6 - System 6-3 - Mech Yard - Insulation at CHW piping	May-31-28	Jul-26-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	PL1510	5	Bldg 6 - System 6-3 - Mech Yard - Install Non-Potable Water @ MAUs	Mar-28-28	Apr-03-28	253	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	HV2050	5	Bldg 6 - System 6-3 - Mech Yard - Install Ductwork Supports	Mar-28-28	Apr-03-28	241	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
	PL3550	20	Bldg 6 - System 6-3 - Mech Yard - Flush & Fill (initial)	Jun-14-28	Jul-12-28	183	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	PL2800	15	Bldg 6 - System 6-3 - Mech Yard - CHW Piping Trim @ ACCs (initial group)	Mar-28-28	Apr-17-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
	PL2820	15	Bldg 6 - System 6-3 - Mech Yard - CHW Piping Trim @ ACCs (second group)	Apr-18-28	May-08-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL2590	10	Bldg 6 - System 6-3 - Mech Yard - CHW Piping Install & Trim @ MAUs	Mar-28-28	Apr-10-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-3 - Elec Room		41	Apr-03-28	May-30-28	213			Standard 5 Day							
PL4000	3	Bldg 6 - System 6-3 - Elec Room 1620 - Trim Water Source Heat Pumps in IDF & ICR	May-25-28	May-30-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2940	3	Bldg 6 - System 6-3 - Elec Room 1620 - Trim Floor Mounted CRAHs	Apr-07-28	Apr-11-28	202	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV2920	2	Bldg 6 - System 6-3 - Elec Room 1620 - Set Floor Mounted CRAHs	May-19-28	May-22-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3990	2	Bldg 6 - System 6-3 - Elec Room 1620 - Install Water Source Heat Pumps in IDF & ICR	May-23-28	May-24-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3750	4	Bldg 6 - System 6-3 - Elec Room 1620 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Apr-03-28	Apr-06-28	198	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3270	3	Bldg 6 - System 6-3 - Elec Room 1620 - Install Condensate Piping	May-25-28	May-30-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2110	10	Bldg 6 - System 6-3 - Elec Room 1620 - Ductwork Install for CRAHs	Apr-07-28	Apr-20-28	240	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-3 - Elec Room		41	Apr-03-28	May-30-28	213			Standard 5 Day							
PL4020	3	Bldg 6 - System 6-3 - Elec Room 1621 - Trim Water Source Heat Pumps in IDF & ICR	May-25-28	May-30-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3370	3	Bldg 6 - System 6-3 - Elec Room 1621 - Trim Floor Mounted CRAHs	Apr-07-28	Apr-11-28	202	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3350	2	Bldg 6 - System 6-3 - Elec Room 1621 - Set Floor Mounted CRAHs	May-19-28	May-22-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL4010	2	Bldg 6 - System 6-3 - Elec Room 1621 - Install Water Source Heat Pumps in IDF & ICR	May-23-28	May-24-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3760	4	Bldg 6 - System 6-3 - Elec Room 1621 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Apr-03-28	Apr-06-28	198	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3280	3	Bldg 6 - System 6-3 - Elec Room 1621 - Install Condensate Piping	May-25-28	May-30-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2130	10	Bldg 6 - System 6-3 - Elec Room 1621 - Ductwork Install for CRAHs	Apr-07-28	Apr-20-28	240	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-3 - Data Hall -		122	Feb-22-28	Aug-11-28	161			Standard 5 Day							
PL2780	20	Bldg 6 - System 6-3 - Data Hall - 1600 - Spine to Fan Array CHW Connections	May-18-28	Jun-15-28	191	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2850	10	Bldg 6 - System 6-3 - Data Hall - 1600 - Set Fan Array CHW Headers @ Spine	Apr-20-28	May-03-28	161	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2980	20	Bldg 6 - System 6-3 - Data Hall - 1600 - Set Fan Array (14 units)	May-04-28	Jun-01-28	161	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
HV4710	5	Bldg 6 - System 6-3 - Data Hall - 1600 - Plumbing - Vent Piping	Feb-29-28	Mar-06-28	268	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1260	5	Bldg 6 - System 6-3 - Data Hall - 1600 - Plumbing - Pipe Insulation	May-11-28	May-17-28	213	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1240	5	Bldg 6 - System 6-3 - Data Hall - 1600 - Plumbing - CW Piping - 2" at Spine	May-04-28	May-10-28	186	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1270	10	Bldg 6 - System 6-3 - Data Hall - 1600 - Plumbing - 4" Main / 2" Branch	Mar-07-28	Mar-20-28	250	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3010	5	Bldg 6 - System 6-3 - Data Hall - 1600 - Install Scrubbers at Cool Spine	Jun-02-28	Jun-08-28	206	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3000	5	Bldg 6 - System 6-3 - Data Hall - 1600 - Install Duct Risers at Spines	Mar-21-28	Mar-27-28	253	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2840	10	Bldg 6 - System 6-3 - Data Hall - 1600 - Install CHW Headers at Main Corridor	Apr-13-28	Apr-26-28	226	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2830	10	Bldg 6 - System 6-3 - Data Hall - 1600 - Install CHW Headers at Exterior Wall	Feb-22-28	Mar-06-28	253	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3560	10	Bldg 6 - System 6-3 - Data Hall - 1600 - Flush & Fill Ready	Jul-31-28	Aug-11-28	161	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2790	5	Bldg 6 - System 6-3 - Data Hall - 1600 - CHW Header Permanent Supports	Apr-04-28	Apr-10-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-3 - Elec Room		41	Apr-17-28	Jun-13-28	203			Standard 5 Day Workweek w/ Basic Holidays							
PL4040	3	Bldg 6 - System 6-3 - Elec Room 1670 - Trim Water Source Heat Pumps in IDF & ICR	Jun-09-28	Jun-13-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3430	3	Bldg 6 - System 6-3 - Elec Room 1670 - Trim Floor Mounted CRAHs	Apr-21-28	Apr-25-28	192	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3410	2	Bldg 6 - System 6-3 - Elec Room 1670 - Set Floor Mounted CRAHs	Jun-05-28	Jun-06-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL4030	2	Bldg 6 - System 6-3 - Elec Room 1670 - Install Water Source Heat Pumps in IDF & ICR	Jun-07-28	Jun-08-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3770	4	Bldg 6 - System 6-3 - Elec Room 1670 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Apr-17-28	Apr-20-28	188	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3290	3	Bldg 6 - System 6-3 - Elec Room 1670 - Install Condensate Piping	Jun-09-28	Jun-13-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2150	10	Bldg 6 - System 6-3 - Elec Room 1670 - Ductwork Install for CRAHs	Apr-21-28	May-04-28	230	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-3 - Elec Room		41	Apr-17-28	Jun-13-28	203			Standard 5 Day Workweek w/ Basic Holidays							
PL4060	3	Bldg 6 - System 6-3 - Elec Room 1671 - Trim Water Source Heat Pumps in IDF & ICR	Jun-09-28	Jun-13-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3490	3	Bldg 6 - System 6-3 - Elec Room 1671 - Trim Floor Mounted CRAHs	Apr-21-28	Apr-25-28	192	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	031
HV3470	2	Bldg 6 - System 6-3 - Elec Room 1671 - Set Floor Mounted CRAHs	Jun-05-28	Jun-06-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL4050	2	Bldg 6 - System 6-3 - Elec Room 1671 - Install Water Source Heat Pumps in IDF & ICR	Jun-07-28	Jun-08-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3780	4	Bldg 6 - System 6-3 - Elec Room 1671 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Apr-17-28	Apr-20-28	188	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3300	3	Bldg 6 - System 6-3 - Elec Room 1671 - Install Condensate Piping	Jun-09-28	Jun-13-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2170	10	Bldg 6 - System 6-3 - Elec Room 1671 - Ductwork Install for CRAHs	Apr-21-28	May-04-28	230	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-3 - Data Hall -		122	Mar-07-28	Aug-25-28	151			Standard 5 Day Workweek w/ Basic Holidays							
PL2860	20	Bldg 6 - System 6-3 - Data Hall - 1650 - Spine to Fan Array CHW Connections	Jun-02-28	Jun-29-28	181	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2900	10	Bldg 6 - System 6-3 - Data Hall - 1650 - Set Fan Array CHW Headers @ Spine	May-04-28	May-17-28	151	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3170	20	Bldg 6 - System 6-3 - Data Hall - 1650 - Set Fan Array (14 units)	May-18-28	Jun-15-28	151	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4720	5	Bldg 6 - System 6-3 - Data Hall - 1650 - Plumbing - Vent Piping	Mar-14-28	Mar-20-28	258	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1300	5	Bldg 6 - System 6-3 - Data Hall - 1650 - Plumbing - Pipe Insulation	May-25-28	Jun-01-28	203	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1280	5	Bldg 6 - System 6-3 - Data Hall - 1650 - Plumbing - CW Piping - 2" at Spine	May-18-28	May-24-28	176	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1310	10	Bldg 6 - System 6-3 - Data Hall - 1650 - Plumbing - 4" Main / 2" Branch	Mar-21-28	Apr-03-28	240	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3200	5	Bldg 6 - System 6-3 - Data Hall - 1650 - Install Scrubbers at Cool Spine	Jun-16-28	Jun-22-28	196	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3190	5	Bldg 6 - System 6-3 - Data Hall - 1650 - Install Duct Risers at Spines	Apr-04-28	Apr-10-28	243	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2890	10	Bldg 6 - System 6-3 - Data Hall - 1650 - Install CHW Headers at Main Corridor	Apr-27-28	May-10-28	216	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2880	10	Bldg 6 - System 6-3 - Data Hall - 1650 - Install CHW Headers at Exterior Wall	Mar-07-28	Mar-20-28	243	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3570	10	Bldg 6 - System 6-3 - Data Hall - 1650 - Flush & Fill Ready	Aug-14-28	Aug-25-28	151	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2870	5	Bldg 6 - System 6-3 - Data Hall - 1650 - CHW Header Permanent Supports	Apr-18-28	Apr-24-28	238	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-3 - IDF 1187		5	Apr-14-28	Apr-20-28	215			Standard 5 Day Workweek w/ Basic Holidays							
PL1930	5	Bldg 6 - System 6-3 - IDF 1187 - Install Refrigerant Piping	Apr-14-28	Apr-20-28	215	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						



 Remaining Level of Effort
 Remaining Work
 Start Constraint

 Actual Work
 Critical Remaining Work
 Finish Constraint

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL4070	2	Bldg 6 - System 6-3 - Elec Room 1720 - Install Water Source Heat Pumps in IDF & ICR	Jun-21-28	Jun-22-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1720 - Install Water Source Heat Pumps in IDF & ICR
PL3790	4	Bldg 6 - System 6-3 - Elec Room 1720 - Install CW Take-Off Piping to CRAHs, Heat Pumps	May-01-28	May-04-28	178	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1720 - Install CW Take-Off Piping to CRAHs, Heat Pumps
PL3310	3	Bldg 6 - System 6-3 - Elec Room 1720 - Install Condensate Piping	Jun-23-28	Jun-27-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1720 - Install Condensate Piping
HV2190	10	Bldg 6 - System 6-3 - Elec Room 1720 - Ductwork Install for CRAHs	May-05-28	May-18-28	220	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Elec Room 1720 - Ductwork Install for CRAHs
Bldg 6 - System 6-3 - Elec Room		41	May-01-28	Jun-27-28	193			Standard 5 Day Workweek w/ Basic Holidays							Jun-27-28, Bldg 6 - System 6-3 - Elec Room
PL4100	3	Bldg 6 - System 6-3 - Elec Room 1721 - Trim Water Source Heat Pumps in IDF & ICR	Jun-23-28	Jun-27-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Trim Water Source Heat Pumps in IDF & ICR
HV3610	3	Bldg 6 - System 6-3 - Elec Room 1721 - Trim Floor Mounted CRAHs	May-05-28	May-09-28	182	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Trim Floor Mounted CRAHs
HV3590	2	Bldg 6 - System 6-3 - Elec Room 1721 - Set Floor Mounted CRAHs	Jun-19-28	Jun-20-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Set Floor Mounted CRAHs
PL4090	2	Bldg 6 - System 6-3 - Elec Room 1721 - Install Water Source Heat Pumps in IDF & ICR	Jun-21-28	Jun-22-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Install Water Source Heat Pumps in IDF & ICR
PL3800	4	Bldg 6 - System 6-3 - Elec Room 1721 - Install CW Take-Off Piping to CRAHs, Heat Pumps	May-01-28	May-04-28	178	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Install CW Take-Off Piping to CRAHs, Heat Pumps
PL3320	3	Bldg 6 - System 6-3 - Elec Room 1721 - Install Condensate Piping	Jun-23-28	Jun-27-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Install Condensate Piping
HV2210	10	Bldg 6 - System 6-3 - Elec Room 1721 - Ductwork Install for CRAHs	May-05-28	May-18-28	220	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Elec Room 1721 - Ductwork Install for CRAHs
Bldg 6 - System 6-3 - Data Hall - 1700		122	Mar-21-28	Sep-11-28	141			Standard 5 Day Workweek w/ Basic Holidays							Sep-11-28, Bldg 6 - System 6-3 - Data Hall - 1700
PL2910	20	Bldg 6 - System 6-3 - Data Hall - 1700 - Spine to Fan Array CHW Connections	Jun-16-28	Jul-14-28	171	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Spine to Fan Array CHW Connections
PL2950	10	Bldg 6 - System 6-3 - Data Hall - 1700 - Set Fan Array CHW Headers @ Spine	May-18-28	Jun-01-28	141	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Set Fan Array CHW Headers @ Spine
HV3260	20	Bldg 6 - System 6-3 - Data Hall - 1700 - Set Fan Array (14 units)	Jun-02-28	Jun-29-28	141	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Set Fan Array (14 units)
HV4730	5	Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - Vent Piping	Mar-28-28	Apr-03-28	248	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - Vent Piping
PL1340	5	Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - Pipe Insulation	Jun-09-28	Jun-15-28	193	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - Pipe Insulation
PL1320	5	Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - CW Piping - 2" at Spine	Jun-02-28	Jun-08-28	166	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - CW Piping - 2" at Spine
PL1350	10	Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - 4" Main / 2" Branch	Apr-04-28	Apr-17-28	230	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Plumbing - 4" Main / 2" Branch
HV3290	5	Bldg 6 - System 6-3 - Data Hall - 1700 - Install Scrubbers at Cool Spine	Jun-30-28	Jul-07-28	186	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-3 - Data Hall - 1700 - Install Scrubbers at Cool Spine

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	031
HV3280	5	tem 6-3 - Data Hall - 1700 - Install Duct Risers at Spines	Apr-18-28	Apr-24-28	233	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2940	10	Bldg 6 - System 6-3 - Data Hall - 1700 - Install CHW Headers at Main Corridor	May-11-28	May-24-28	206	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2930	10	Bldg 6 - System 6-3 - Data Hall - 1700 - Install CHW Headers at Exterior Wall	Mar-21-28	Apr-03-28	233	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3580	10	Bldg 6 - System 6-3 - Data Hall - 1700 - Flush & Fill Ready	Aug-28-28	Sep-11-28	141	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2920	5	Bldg 6 - System 6-3 - Data Hall - 1700 - CHW Header Permanent Supports	May-02-28	May-08-28	228	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-3 - Corridor 1'		28	Apr-28-28	Jun-07-28	207			Standard 5 Day Workweek w/ Basic Holidays							
PL2300	4	Bldg 6 - System 6-3 - Corridor 1192 - Set Floor Drains & Clearouts	Jun-02-28	Jun-07-28	207	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2050	4	Bldg 6 - System 6-3 - Corridor 1192 - Plumbing piping Insulation	May-18-28	May-23-28	217	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV4500	5	Bldg 6 - System 6-3 - Corridor 1192 - Install Ductwork	Apr-28-28	May-04-28	225	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2080	8	Bldg 6 - System 6-3 - Corridor 1192 - Install CW & Condensate Piping	May-24-28	Jun-05-28	209	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1860	14	Bldg 6 - System 6-3 - Corridor 1192 - Install CHWS Piping & Valves	Apr-28-28	May-17-28	170	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV4570	5	Bldg 6 - System 6-3 - Corridor 1192 - Ductwork & Mech Piping Insulation	May-05-28	May-11-28	225	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-4		142	Apr-18-28	Nov-07-28	101			Standard 5 Day Workweek w/ Basic Holidays							
Bldg 6 - System 6-4 - Elec Yard		23	May-05-28	Jun-07-28	207			Standard 5 Day Workweek w/ Basic Holidays							
HV2340	20	Bldg 6 - System 6-4 - Elec Yard - Marvair Unit Install	May-10-28	Jun-07-28	207	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1490	5	Bldg 6 - System 6-4 - Elec Yard - E house Gutter Install	May-05-28	May-11-28	225	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-4 - Mech Yard		90	May-02-28	Sep-07-28	143			Standard 5 Day Workweek w/ Basic Holidays							
HV2380	5	Bldg 6 - System 6-4 - Mech Yard - Set MAU	May-02-28	May-08-28	228	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3850	5	Bldg 6 - System 6-4 - Mech Yard - Set Harmonic Filters (Pick 2)	May-23-28	May-30-28	213	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3840	5	Bldg 6 - System 6-4 - Mech Yard - Set Harmonic Filters (Pick 1)	May-09-28	May-15-28	223	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3760	5	Bldg 6 - System 6-4 - Mech Yard - Set ACCs / (Pick 1)	May-02-28	May-08-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3810	10	Bldg 6 - System 6-4 - Mech Yard - Set ACCs (Pick 2)	May-09-28	May-22-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL3460	20	Bldg 6 - System 6-4 - Mech Yard - Set / Pipe TES Tanks (second shipment)	May-23-28	Jun-20-28	198	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3450	20	Bldg 6 - System 6-4 - Mech Yard - Set / Pipe TES Tanks (initial)	May-09-28	Jun-06-28	198	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2440	12	Bldg 6 - System 6-4 - Mech Yard - MAU Ductwork Install & Jacketing	May-16-28	Jun-01-28	211	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL2990	40	Bldg 6 - System 6-4 - Mech Yard - Insulation at CHW piping	Jul-13-28	Sep-07-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1500	5	Bldg 6 - System 6-4 - Mech Yard - Install Non-Potable Water @ MAUs	May-09-28	May-15-28	223	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2400	5	Bldg 6 - System 6-4 - Mech Yard - Install Ductwork Supports	May-09-28	May-15-28	211	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3590	20	Bldg 6 - System 6-4 - Mech Yard - Flush & Fill (initial)	Jul-27-28	Aug-23-28	153	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2980	15	Bldg 6 - System 6-4 - Mech Yard - CHW Piping Trim @ ACCs (initial group)	May-09-28	May-30-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3000	15	Bldg 6 - System 6-4 - Mech Yard - CHW Piping Trim @ ACCs (second group)	May-31-28	Jun-20-28	143	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2700	10	Bldg 6 - System 6-4 - Mech Yard - CHW Piping Install & Trim @ MAUs	May-09-28	May-22-28	218	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-4 - Elec Room		41	May-30-28	Jul-26-28	173			Standard 5 Day Workweek w/ Basic Holidays							
PL4120	3	Bldg 6 - System 6-4 - Elec Room 1770 - Trim Water Source Heat Pumps in IDF & ICR	Jul-24-28	Jul-26-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3670	3	Bldg 6 - System 6-4 - Elec Room 1770 - Trim Floor Mounted CRAHs	Jun-05-28	Jun-07-28	162	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3650	2	Bldg 6 - System 6-4 - Elec Room 1770 - Set Floor Mounted CRAHs	Jul-18-28	Jul-19-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL4110	2	Bldg 6 - System 6-4 - Elec Room 1770 - Install Water Source Heat Pumps in IDF & ICR	Jul-20-28	Jul-21-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3810	4	Bldg 6 - System 6-4 - Elec Room 1770 - Install CW Take-Off Piping to CRAHs, Heat Pumps	May-30-28	Jun-02-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3330	3	Bldg 6 - System 6-4 - Elec Room 1770 - Install Condensate Piping	Jul-24-28	Jul-26-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2460	10	Bldg 6 - System 6-4 - Elec Room 1770 - Ductwork Install for CRAHs	Jun-05-28	Jun-16-28	200	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-4 - Elec Room		41	May-30-28	Jul-26-28	173			Standard 5 Day Workweek w/ Basic Holidays							
PL4140	3	Bldg 6 - System 6-4 - Elec Room 1771 - Trim Water Source Heat Pumps in IDF & ICR	Jul-24-28	Jul-26-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV4110	3	Bldg 6 - System 6-4 - Elec Room 1771 - Trim Floor Mounted CRAHs	Jun-05-28	Jun-07-28	162	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
HV4090	2	Bldg 6 - System 6-4 - Elec Room 1771 - Set Floor Mounted CRAHs	Jul-18-28	Jul-19-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL4130	2	Bldg 6 - System 6-4 - Elec Room 1771 - Install Water Source Heat Pumps in IDF & ICR	Jul-20-28	Jul-21-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3820	4	Bldg 6 - System 6-4 - Elec Room 1771 - Install CW Take-Off Piping to CRAHs, Heat Pumps	May-30-28	Jun-02-28	158	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3340	3	Bldg 6 - System 6-4 - Elec Room 1771 - Install Condensate Piping	Jul-24-28	Jul-26-28	128	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV2480	10	Bldg 6 - System 6-4 - Elec Room 1771 - Ductwork Install for CRAHs	Jun-05-28	Jun-16-28	200	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
Bldg 6 - System 6-4 - Data Hall -		122	Apr-18-28	Oct-10-28	121			Standard 5 Day Workweek w/ Basic Holidays							
PL2960	20	Bldg 6 - System 6-4 - Data Hall - 1750 - Spine to Fan Array CHW Connections	Jul-17-28	Aug-11-28	151	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3040	10	Bldg 6 - System 6-4 - Data Hall - 1750 - Set Fan Array CHW Headers @ Spine	Jun-16-28	Jun-29-28	121	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3710	20	Bldg 6 - System 6-4 - Data Hall - 1750 - Set Fan Array (14 units)	Jun-30-28	Jul-28-28	121	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV4740	5	Bldg 6 - System 6-4 - Data Hall - 1750 - Plumbing - Vent Piping	Apr-25-28	May-01-28	228	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL1380	5	Bldg 6 - System 6-4 - Data Hall - 1750 - Plumbing - Pipe Insulation	Jul-10-28	Jul-14-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1360	5	Bldg 6 - System 6-4 - Data Hall - 1750 - Plumbing - CW Piping - 2" at Spine	Jun-30-28	Jul-07-28	146	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL1390	10	Bldg 6 - System 6-4 - Data Hall - 1750 - Plumbing - 4" Main / 2" Branch	May-02-28	May-15-28	210	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
HV3740	5	Bldg 6 - System 6-4 - Data Hall - 1750 - Install Scrubbers at Cool Spine	Jul-31-28	Aug-04-28	166	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
HV3730	5	Bldg 6 - System 6-4 - Data Hall - 1750 - Install Duct Risers at Spines	May-16-28	May-22-28	213	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						
PL3030	10	Bldg 6 - System 6-4 - Data Hall - 1750 - Install CHW Headers at Main Corridor	Jun-09-28	Jun-22-28	186	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3020	10	Bldg 6 - System 6-4 - Data Hall - 1750 - Install CHW Headers at Exterior Wall	Apr-18-28	May-01-28	213	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL3600	10	Bldg 6 - System 6-4 - Data Hall - 1750 - Flush & Fill Ready	Sep-26-28	Oct-10-28	121	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
PL2970	5	Bldg 6 - System 6-4 - Data Hall - 1750 - CHW Header Permanent Supports	May-31-28	Jun-06-28	208	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						
Bldg 6 - System 6-4 - ICR 1562		5	Jun-26-28	Jun-30-28	163			Standard 5 Day Workweek w/ Basic Holidays							
PL1980	5	Bldg 6 - System 6-4 - ICR 1562 - Install Refrigerant Piping	Jun-26-28	Jun-30-28	163	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						

Activity ID			Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
	Bldg 6 - System 6-4 - FER 1157		5		Jun-26-28	Jun-30-28	163			Standard 5 Day							
	PL2000	5	Bldg 6 - System 6-4 - FER 1157 - Install Refrigerant Piping	Jun-26-28	Jun-30-28	163	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	Bldg 6 - System 6-4 - Restroom		61		May-31-28	Aug-24-28	152			Standard 5 Day							
	PL2330	3	Bldg 6 - System 6-4 - Restroom 1910 - Install Toilet Accessories	Aug-18-28	Aug-22-28	141	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	PL2160	5	Bldg 6 - System 6-4 - Restroom 1910 - Install Plumbing Fixtures	Aug-11-28	Aug-17-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	PL2340	2	Bldg 6 - System 6-4 - Restroom 1910 - Install Mirrors	Aug-23-28	Aug-24-28	152	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	HV4520	5	Bldg 6 - System 6-4 - Restroom 1910 - Install Ductwork	May-31-28	Jun-06-28	208	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	HV4630	4	Bldg 6 - System 6-4 - Restroom 1910 - Grilles / Diffuser Trim	Jul-28-28	Aug-02-28	168	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	HV4440	5	Bldg 6 - System 6-4 - Restroom 1910 - Ductwork & Piping Insulation	Jun-16-28	Jun-22-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	PL1880	12	Bldg 6 - System 6-4 - Restroom 1910 - CW / Vent Piping & Valves	May-31-28	Jun-15-28	139	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	PL2320	3	Bldg 6 - System 6-4 - Restroom 1910 - Set Trench Drains	Jul-28-28	Aug-01-28	164	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	Bldg 6 - System 6-4 - IDF 1188		5		Jun-14-28	Jun-20-28	173			Standard 5 Day							
	PL2020	5	Bldg 6 - System 6-4 - IDF 1188 - Install Refrigerant Piping	Jun-14-28	Jun-20-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	Bldg 6 - System 6-4 - Elec Room		41		Jun-13-28	Aug-09-28	163			Standard 5 Day							
	PL4160	3	Bldg 6 - System 6-4 - Elec Room 1820 - Trim Water Source Heat Pumps in IDF & ICR	Aug-07-28	Aug-09-28	118	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	HV4170	3	Bldg 6 - System 6-4 - Elec Room 1820 - Trim Floor Mounted CRAHs	Jun-19-28	Jun-21-28	152	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	HV4150	2	Bldg 6 - System 6-4 - Elec Room 1820 - Set Floor Mounted CRAHs	Aug-01-28	Aug-02-28	118	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	PL4150	2	Bldg 6 - System 6-4 - Elec Room 1820 - Install Water Source Heat Pumps in IDF & ICR	Aug-03-28	Aug-04-28	118	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	PL3830	4	Bldg 6 - System 6-4 - Elec Room 1820 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Jun-13-28	Jun-16-28	148	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	PL3350	3	Bldg 6 - System 6-4 - Elec Room 1820 - Install Condensate Piping	Aug-07-28	Aug-09-28	118	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							
	HV2500	10	Bldg 6 - System 6-4 - Elec Room 1820 - Ductwork Install for CRAHs	Jun-19-28	Jun-30-28	190	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew							
	Bldg 6 - System 6-4 - Elec Room		41		Jun-13-28	Aug-09-28	163			Standard 5 Day							
	PL4180	3	Bldg 6 - System 6-4 - Elec Room 1821 - Trim Water Source Heat Pumps in IDF & ICR	Aug-07-28	Aug-09-28	118	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew							



 Remaining Level of Effort
 Remaining Work
 Start Constraint

 Actual Work
 Critical Remaining Work
 Finish Constraint

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL4200	3	Bldg 6 - System 6-4 - Elec Room 1870 - Trim Water Source Heat Pumps in IDF & ICR	Aug-21-28	Aug-23-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
HV4290	3	Bldg 6 - System 6-4 - Elec Room 1870 - Trim Floor Mounted CRAHs	Jul-03-28	Jul-06-28	142	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
HV4270	2	Bldg 6 - System 6-4 - Elec Room 1870 - Set Floor Mounted CRAHs	Aug-15-28	Aug-16-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
PL4190	2	Bldg 6 - System 6-4 - Elec Room 1870 - Install Water Source Heat Pumps in IDF & ICR	Aug-17-28	Aug-18-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
PL3850	4	Bldg 6 - System 6-4 - Elec Room 1870 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Jun-27-28	Jun-30-28	138	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
PL3370	3	Bldg 6 - System 6-4 - Elec Room 1870 - Install Condensate Piping	Aug-21-28	Aug-23-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
HV2540	10	Bldg 6 - System 6-4 - Elec Room 1870 - Ductwork Install for CRAHs	Jul-03-28	Jul-17-28	180	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
Bldg 6 - System 6-4 - Elec Room	41		Jun-27-28	Aug-23-28	153			Standard 5 Day							Aug-23-28, Bldg 6 - System 6-4
PL4220	3	Bldg 6 - System 6-4 - Elec Room 1871 - Trim Water Source Heat Pumps in IDF & ICR	Aug-21-28	Aug-23-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
HV4350	3	Bldg 6 - System 6-4 - Elec Room 1871 - Trim Floor Mounted CRAHs	Jul-03-28	Jul-06-28	142	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
HV4330	2	Bldg 6 - System 6-4 - Elec Room 1871 - Set Floor Mounted CRAHs	Aug-15-28	Aug-16-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
PL4210	2	Bldg 6 - System 6-4 - Elec Room 1871 - Install Water Source Heat Pumps in IDF & ICR	Aug-17-28	Aug-18-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
PL3860	4	Bldg 6 - System 6-4 - Elec Room 1871 - Install CW Take-Off Piping to CRAHs, Heat Pumps	Jun-27-28	Jun-30-28	138	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
PL3380	3	Bldg 6 - System 6-4 - Elec Room 1871 - Install Condensate Piping	Aug-21-28	Aug-23-28	108	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Elec Room
HV2560	10	Bldg 6 - System 6-4 - Elec Room 1871 - Ductwork Install for CRAHs	Jul-03-28	Jul-17-28	180	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Elec Room
Bldg 6 - System 6-4 - Data Hall -	122		May-16-28	Nov-07-28	101			Standard 5 Day							Nov-07-28, Bldg 6 - System 6
PL3100	20	Bldg 6 - System 6-4 - Data Hall - 1850 - Spine to Fan Array CHW Connections	Aug-14-28	Sep-11-28	131	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall
PL3140	10	Bldg 6 - System 6-4 - Data Hall - 1850 - Set Fan Array CHW Headers @ Spine	Jul-17-28	Jul-28-28	101	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall -
HV4000	20	Bldg 6 - System 6-4 - Data Hall - 1850 - Set Fan Array (14 units)	Jul-31-28	Aug-25-28	101	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Data Hall
HV4760	5	Bldg 6 - System 6-4 - Data Hall - 1850 - Plumbing - Vent Piping	May-23-28	May-30-28	208	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Data Hall - 1
PL1460	5	Bldg 6 - System 6-4 - Data Hall - 1850 - Plumbing - Pipe Insulation	Aug-07-28	Aug-11-28	153	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall

Activity ID	Orig Dur	Activity Name	Start	Finish	Total Float	Activity % Complete	Activity Status	Calendar	Resources	2026	2027	2028	2029	2030	2031
PL1440	5	Bldg 6 - System 6-4 - Data Hall - 1850 - Plumbing - CW Piping - 2" at Spine	Jul-31-28	Aug-04-28	126	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Plumbing - CW Piping - 2" at Spine
PL1470	10	em 6-4 - Data Hall - 1850 - Plumbing - 4" Main / 2" Branch	May-31-28	Jun-13-28	190	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Plumbing - 4" Main / 2" Branch
HV4030	5	Bldg 6 - System 6-4 - Data Hall - 1850 - Install Scrubbers at Cool Spine	Aug-28-28	Sep-01-28	146	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Install Scrubbers at Cool Spine
HV4020	5	tem 6-4 - Data Hall - 1850 - Install Duct Risers at Spines	Jun-14-28	Jun-20-28	193	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Install Duct Risers at Spines
PL3130	10	Bldg 6 - System 6-4 - Data Hall - 1850 - Install CHW Headers at Main Corridor	Jul-10-28	Jul-21-28	166	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Install CHW Headers at Main Corridor
PL3120	10	Bldg 6 - System 6-4 - Data Hall - 1850 - Install CHW Headers at Exterior Wall	May-16-28	May-30-28	193	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Install CHW Headers at Exterior Wall
PL3620	10	Bldg 6 - System 6-4 - Data Hall - 1850 - Flush & Fill Ready	Oct-25-28	Nov-07-28	101	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - Flush & Fill Ready
PL3110	5	Bldg 6 - Sy all - 1850 - CHW Header Permanent Supports	Jun-28-28	Jul-05-28	188	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Data Hall - 1850 - CHW Header Permanent Supports
Bldg 6 - System 6-4 - Building S		14	Jun-12-28	Jun-29-28	192			Standard 5 Day							Jun-29-28, Bldg 6 - System 6-4 - Building S
PL2360	2	Bldg 6 - System 6-4 - Building Support Systems 1186 - Trim Floor Sink	Jun-23-28	Jun-26-28	192	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Building Support Systems 1186 - Trim Floor Sink
PL2410	4	Bldg 6 - System 6-4 - Building Support Systems 1186 - Set Trench Drain	Jun-26-28	Jun-29-28	191	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Building Support Systems 1186 - Set Trench Drain
PL2350	6	Bldg 6 - System 6-4 - Building Support Systems 1186 - Pre-Action Valve Assembly	Jun-15-28	Jun-22-28	192	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Building Support Systems 1186 - Pre-Action Valve Assembly
PL2370	2	Bldg 6 - System 6-4 - Building Support Systems 1186 - Install Unit Heater	Jun-27-28	Jun-28-28	192	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Building Support Systems 1186 - Install Unit Heater
PL1900	3	Bldg 6 - System 6-4 - Building Support Systems 1186 - CW / Vent piping & Valves	Jun-12-28	Jun-14-28	180	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Building Support Systems 1186 - CW / Vent piping & Valves
Bldg 6 - System 6-4 - Corridor 1'		28	Jun-16-28	Jul-26-28	173			Standard 5 Day							Jul-26-28, Bldg 6 - System 6-4 - Corridor 1'
PL2380	4	Bldg 6 - System 6-4 - Corridor 1192 - Set Floor Drains & Clearouts	Jul-21-28	Jul-26-28	173	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Corridor 1192 - Set Floor Drains & Clearouts
PL2030	4	Bldg 6 - System 6-4 - Corridor 1192 - Plumbing piping Insulation	Jul-07-28	Jul-12-28	183	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Corridor 1192 - Plumbing piping Insulation
HV4540	5	Bldg 6 - System 6-4 - Corridor 1192 - Install Ductwork	Jun-16-28	Jun-22-28	191	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Corridor 1192 - Install Ductwork
PL2100	8	Bldg 6 - System 6-4 - Corridor 1192 - Install CW & Condensate Piping	Jul-13-28	Jul-24-28	175	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Corridor 1192 - Install CW & Condensate Piping
PL1920	14	Bldg 6 - System 6-4 - Corridor 1192 - Install CHWS Piping & Valves	Jun-16-28	Jul-06-28	136	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Plumbing Crew						Bldg 6 - System 6-4 - Corridor 1192 - Install CHWS Piping & Valves
HV4550	5	Bldg 6 - System 6-4 - Corridor 1192 - Ductwork & Mech Piping Insulation	Jun-23-28	Jun-29-28	191	0%	Not Started	Standard 5 Day Workweek w/ Basic Holidays	Mechanical Crew						Bldg 6 - System 6-4 - Corridor 1192 - Ductwork & Mech Piping Insulation