

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Bernice Estrada		178	30-Jun-14 A	30-Jan-15	1	23-Jun-14	03-Feb-15								30-Jan-15, Bernice Estrada
cGMP 3.02 - T2 Systems		178	30-Jun-14 A	30-Jan-15	-42	23-Jun-14	01-Dec-14								30-Jan-15, cGMP 3.02 - T2 Systems
3.02-PR-1066	05-4100 - Prepare & Submit Metal Stud Framing Shop Drawings - Systems	15	11-Aug-14 A	27-Aug-14 A		19-Sep-14	19-Sep-14								05-4100 - Prepare & Submit Metal Stud Framing Shop Drawings - Systems
3.02-PR-2250	05-4100 - Review & Approve Metal Stud Framing Shop Drawings - Systems	30	28-Aug-14 A	29-Aug-14 A		19-Sep-14	19-Sep-14								05-4100 - Review & Approve Metal Stud Framing Shop Drawings - Systems
3.02-PR-1156	05-4100 - Sub. Fab & Deliver Metal Stud Framing Materials - Systems	15	01-Sep-14 A	19-Sep-14 A		19-Sep-14	19-Sep-14								05-4100 - Sub. Fab & Deliver Metal Stud Framing Materials - Systems
3.02-PR-1120	07-2100 - Prepare & Submit Building Insulation Product Data - Systems	10	30-Jun-14 A	07-Nov-14	-93	23-Jun-14	27-Jun-14								07-2100 - Prepare & Submit Building Insulation Product Data - Systems
3.02-PR-1640	07-2100 - Review & Approve Building Insulation Product Data - Systems	30	08-Nov-14	07-Dec-14	-133	28-Jun-14	27-Jul-14								07-2100 - Review & Approve Building Insulation Product Data - Systems
3.02-PR-1036	07-2100 - Sub. Fab & Deliver Building Insulation - Systems	10	08-Dec-14	19-Dec-14	-91	28-Jul-14	08-Aug-14								07-2100 - Sub. Fab & Deliver Building Insulation - Systems
3.02-PR-1130	07-2727 - Prepare & Submit Self-Adhered Water Barrier Product Data - Systems	10	03-Nov-14	17-Nov-14	-45	29-Aug-14	12-Sep-14								07-2727 - Prepare & Submit Self-Adhered Water Barrier Product Data - Systems
3.02-PR-1650	07-2727 - Review & Approve Self-Adhered Water Barrier Product Data - Systems	30	18-Nov-14	17-Dec-14	-64	15-Sep-14	14-Oct-14								07-2727 - Review & Approve Self-Adhered Water Barrier Product Data - Systems
3.02-PR-1046	07-2727 - Sub. Fab & Deliver Self-Adhered Water Barrier - Systems	10	18-Dec-14	02-Jan-15	-43	15-Oct-14	28-Oct-14								07-2727 - Sub. Fab & Deliver Self-Adhered Water Barrier - Systems
3.02-PR-1150	07-8116 - Prepare & Submit Spray On Fireproofing Product Data Submittals - Systems	10	30-Jun-14 A	07-Nov-14	-59	11-Aug-14	15-Aug-14								07-8116 - Prepare & Submit Spray On Fireproofing Product Data Submittals - Systems
3.02-PR-1670	07-8116 - Review & Approve Spray On Fireproofing Product Data - Systems	10	08-Nov-14	17-Nov-14	-83	17-Aug-14	26-Aug-14								07-8116 - Review & Approve Spray On Fireproofing Product Data - Systems
3.02-PR-1056	07-8116 - Sub. Fab & Deliver Spray On Fireproofing Product Data Submittals - Systems	5	18-Nov-14	24-Nov-14	-57	27-Aug-14	03-Sep-14								07-8116 - Sub. Fab & Deliver Spray On Fireproofing Product Data Submittals - Systems
3.02-PR-1160	07-8117 - Prepare & Submit Cementitious Fireproofing Patching Materials - Systems	10	30-Jun-14 A	07-Nov-14	-59	11-Aug-14	15-Aug-14								07-8117 - Prepare & Submit Cementitious Fireproofing Patching Materials - Systems
3.02-PR-1680	07-8117 - Review & Approve Cementitious Fireproofing Patching Materials - Systems	10	08-Nov-14	17-Nov-14	-83	17-Aug-14	26-Aug-14								07-8117 - Review & Approve Cementitious Fireproofing Patching Materials - Systems
3.02-PR-1067	07-8117 - Sub. Fab & Deliver Cementitious Fireproofing Patching Materials - Systems	5	18-Nov-14	24-Nov-14	-57	27-Aug-14	03-Sep-14								07-8117 - Sub. Fab & Deliver Cementitious Fireproofing Patching Materials - Systems
3.02-PR-1170	07-8413 - Prepare & Submit Firestopping Product Data - Systems	10	30-Jun-14 A	07-Nov-14	-91	25-Jun-14	01-Jul-14								07-8413 - Prepare & Submit Firestopping Product Data - Systems
3.02-PR-1690	07-8413 - Review & Approve Firestopping Product Data - Systems	30	08-Nov-14	07-Dec-14	-129	02-Jul-14	31-Jul-14								07-8413 - Review & Approve Firestopping Product Data - Systems
3.02-PR-1076	07-8413 - Sub. Fab & Deliver Firestopping Materials - Systems	10	08-Dec-14	19-Dec-14	-87	01-Aug-14	14-Aug-14								07-8413 - Sub. Fab & Deliver Firestopping Materials - Systems
3.02-PR-1180	07-9200 - Prepare & Submit Joint Sealers Product Data - Systems	10	11-Aug-14 A	07-Nov-14	-91	25-Jun-14	01-Jul-14								07-9200 - Prepare & Submit Joint Sealers Product Data - Systems
3.02-PR-1700	07-9200 - Review & Approve Joint Sealers Product Data - Systems	30	08-Nov-14	07-Dec-14	-129	02-Jul-14	31-Jul-14								07-9200 - Review & Approve Joint Sealers Product Data - Systems
3.02-PR-1086	07-9200 - Sub. Fab & Deliver Joint Sealers Material - Systems	10	08-Dec-14	19-Dec-14	-87	01-Aug-14	14-Aug-14								07-9200 - Sub. Fab & Deliver Joint Sealers Material - Systems
3.02-PR-2810	07-9219 - Prepare & Submit Acoustical Batt Insulation Product Data - Systems	10	22-Sep-14 A	07-Nov-14	-93	23-Jun-14	27-Jun-14								07-9219 - Prepare & Submit Acoustical Batt Insulation Product Data - Systems
3.02-PR-2990	07-9219 - Review & Approve Accoustical Batt Insulation Product Data - Systems	30	08-Nov-14	07-Dec-14	-133	28-Jun-14	27-Jul-14								07-9219 - Review & Approve Accoustical Batt Insulation Product Data - Systems
3.02-PR-1626	07-9219 - Sub. Fab & Deliver Accoustical Batt Insulation - Systems	10	08-Dec-14	19-Dec-14	-91	28-Jul-14	08-Aug-14								07-9219 - Sub. Fab & Deliver Accoustical Batt Insulation - Systems
3.02-PR-1970	08-1113 - Prepare & Submit Hollow Metal Door Frame Submittals	10	21-Jul-14 A	31-Jul-14 A		29-Sep-14	29-Sep-14								08-1113 - Prepare & Submit Hollow Metal Door Frame Submittals
3.02-PR-2680	08-1113 - Review & Approve Hollow Metal Door Frame Submittals - Systems	30	01-Jul-14 A	20-Aug-14 A		29-Sep-14	29-Sep-14								08-1113 - Review & Approve Hollow Metal Door Frame Submittals - Systems
3.02-PR-1436	08-1113 - Sub. Fab & Deliver Hollow Metal Door Frames - Systems	21	25-Aug-14 A	10-Oct-14 A		29-Sep-14	29-Sep-14								08-1113 - Sub. Fab & Deliver Hollow Metal Door Frames - Systems
3.02-PR-3280	08-1113-1 - Sub. Fab & Deliver Doors - Systems	21	01-Nov-14	21-Nov-14	-3	29-Oct-14	18-Nov-14								08-1113-1 - Sub. Fab & Deliver Doors - Systems
3.02-PR-2820	08-3323 - Prepare & Submit Overhead Coiling Door Submittals - Systems	15	03-Nov-14	24-Nov-14	-50	22-Aug-14	12-Sep-14								08-3323 - Prepare & Submit Overhead Coiling Door Submittals - Systems

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015								
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr					
3.02-PR-3130	08-3323 - Review & Approve Overhead Coiling Door Submittals - Systems	30	25-Nov-14	24-Dec-14	-72	14-Sep-14	13-Oct-14													
3.02-PR-1776	08-3323 - Sub. Fab & Deliver Overhead Coiling Doors - Systems	25	26-Dec-14	30-Jan-15	-49	14-Oct-14	18-Nov-14													
3.02-PR-2830	08-3513 - Prepare & Submit Won-Door Shop Drawings - Systems	15	06-Oct-14 A	13-Nov-14	-48	26-Aug-14	05-Sep-14													
3.02-PR-3140	08-3513 - Review & Approve Won-Door Shop Drawings Submittals - Systems	30	13-Nov-14	13-Dec-14	-68	07-Sep-14	06-Oct-14													
3.02-PR-1786	08-3513 - Sub. Fab & Deliver Won-Doors - Systems	30	15-Dec-14	27-Jan-15	-46	07-Oct-14	18-Nov-14													
3.02-PR-1980	08-7100 - Prepare & Submit Door Hardware Product Data	10	21-Jul-14 A	31-Jul-14 A		22-Oct-14	22-Oct-14													
3.02-PR-2690	08-7100 - Review & Approve Door Hardware Product Data Submittals - Systems	30	01-Aug-14 A	25-Aug-14 A		22-Oct-14	22-Oct-14													
3.02-PR-1446	08-7100 - Sub. Fab & Deliver Door Hardware - Systems	28	01-Nov-14	28-Nov-14	-10	22-Oct-14	18-Nov-14													
3.02-PR-1210	08-9120 - Prepare & Submit Exterior Wall Louvers Product Data Submittals - Systems	15	30-Jun-14 A	07-Nov-14	-29	23-Sep-14	29-Sep-14													
3.02-PR-2310	08-9120 - Review & Approve Exterior Wall Louvers Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	-39	30-Sep-14	29-Oct-14													
3.02-PR-1166	08-9120 - Sub. Fab & Deliver Exterior Wall Louvers - Systems	20	08-Dec-14	06-Jan-15	-24	30-Oct-14	01-Dec-14													
3.02-PR-1220	09-2216 - Prepare & Submit Light Gauge Framing Product Data - Systems	10	11-Aug-14 A	27-Aug-14 A		19-Sep-14	19-Sep-14													
3.02-PR-1730	09-2216 - Review & Approve Light Gauge Framing Product Data - Systems	30	28-Aug-14 A	29-Aug-14 A		19-Sep-14	19-Sep-14													
3.02-PR-1096	09-2216 - Sub. Fab & Deliver Light Gauge Framing Materials - Systems	10	01-Sep-14 A	19-Sep-14 A		19-Sep-14	19-Sep-14													
3.02-PR-1230	09-2217 - Prepare & Submit Gypsum Board Shaft Wall Submittals - Systems	10	11-Aug-14 A	27-Aug-14 A		05-Nov-14	05-Nov-14													
3.02-PR-1740	09-2217 - Review & Approve Gypsum Board Shaft Wall Submittals - Systems	30	28-Aug-14 A	29-Aug-14 A		05-Nov-14	05-Nov-14													
3.02-PR-1106	09-2217 - Sub. Fab & Deliver Gypsum Board Shaft Walls - Systems	10	01-Sep-14 A	07-Nov-14	2	05-Nov-14	12-Nov-14													
3.02-PR-1240	09-2400 - Prepare & Submit Lath & Plaster Product Data Submittals	10	11-Aug-14 A	07-Nov-14	-35	15-Sep-14	19-Sep-14													
3.02-PR-1750	09-2400 - Review & Approve Lath & Plaster Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	-48	21-Sep-14	20-Oct-14													
3.02-PR-1116	09-2400 - Sub. Fab & Deliver Lath & Plaster Materials - Systems	10	08-Dec-14	19-Dec-14	-31	21-Oct-14	03-Nov-14													
3.02-PR-1260	09-2900 - Prepare & Submit Gypsum Board Product Data Submittals - Systems	10	11-Aug-14 A	27-Aug-14 A		05-Nov-14	05-Nov-14													
3.02-PR-1770	09-2900 - Review & Approve Gypsum Board Product Data Submittals - Systems	30	28-Aug-14 A	29-Aug-14 A		05-Nov-14	05-Nov-14													
3.02-PR-1126	09-2900 - Sub. Fab & Deliver Gypsum Board - Systems	10	01-Sep-14 A	07-Nov-14	2	05-Nov-14	12-Nov-14													
3.02-PR-2860	09-5100 - Prepare & Submit Acoustic Ceiling Product Data - Systems	10	03-Nov-14	17-Nov-14	-92	24-Jun-14	08-Jul-14													
3.02-PR-3020	09-5100 - Review & Approve Acoustic Ceiling Product Data - Systems	30	18-Nov-14	17-Dec-14	-132	09-Jul-14	07-Aug-14													
3.02-PR-1656	09-5100 - Sub. Fab & Deliver Acoustic Ceiling Materials - Systems	10	18-Dec-14	02-Jan-15	-90	08-Aug-14	21-Aug-14													
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		69	06-Oct-14 A	30-Jan-15	1	29-Sep-14	03-Feb-15													
3.03-PR-1266	05-4100 - Prepare & Submit Light Gauge Framing Product Data - Finishes	10	06-Oct-14 A	07-Nov-14	-10	20-Oct-14	24-Oct-14													
3.03-PR-2126	05-4100 - Review & Approve Light Gauge Framing Product Data - Finishes	30	08-Nov-14	07-Dec-14	-13	26-Oct-14	25-Nov-14													
3.03-PR-1268	05-4100 - Sub. Fab & Deliver Light Gauge Framing Materials - Finishes	10	08-Dec-14	19-Dec-14	-7	25-Nov-14	11-Dec-14													
3.03-PR-1056	05-4100-1 - Prepare & Submit Metal Stud Framing Shop Drawings - Finishes	10	03-Nov-14	17-Nov-14	-20	06-Oct-14	17-Oct-14													
3.03-PR-1916	05-4100-1 - Review & Approve Metal Stud Framing Shop Drawings - Finishes	30	18-Nov-14	17-Dec-14	-30	19-Oct-14	18-Nov-14													

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015							
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
3.03-PR-1058	05-4100-1 - Sub. Fab & Deliver Metal Stud Framing Materials - Finishes	15	06-Jan-15	26-Jan-15	-31	18-Nov-14	11-Dec-14												
3.03-PR-1346	07-2727 - Prepare & Submit Vapor Control Barrier Product Data - Finishes	10	03-Nov-14	17-Nov-14	19	03-Dec-14	17-Dec-14												
3.03-PR-2206	07-2727 - Review & Approve Vapor Control Barrier Product Data - Finishes	30	18-Nov-14	17-Dec-14	29	17-Dec-14	16-Jan-15												
3.03-PR-1348	07-2727 - Sub. Fab & Deliver Vapor Control Barrier Materials - Finishes	10	18-Dec-14	02-Jan-15	19	16-Jan-15	30-Jan-15												
3.03-PR-1156	07-8116 - Prepare & Submit Cementitious Fireproofing Patching Materials - Finishes	10	03-Nov-14	17-Nov-14	-18	08-Oct-14	22-Oct-14												
3.03-PR-2016	07-8116 - Review & Approve Cementitious Fireproofing Patching Materials - Finishes	30	18-Nov-14	17-Dec-14	-27	22-Oct-14	21-Nov-14												
3.03-PR-1158	07-8116 - Sub. Fab & Deliver Cementitious Fireproofing Patching Materials - Finishes	10	18-Dec-14	02-Jan-15	-17	21-Nov-14	09-Dec-14												
3.03-PR-1166	07-8413 - Prepare & Submit Firestopping Product Data - Finishes	10	03-Nov-14	17-Nov-14	14	24-Nov-14	10-Dec-14												
3.03-PR-2026	07-8413 - Review & Approve Firestopping Product Data - Finishes	30	18-Nov-14	17-Dec-14	22	10-Dec-14	09-Jan-15												
3.03-PR-1168	07-8413 - Sub. Fab & Deliver Firestopping Materials - Finishes	10	18-Dec-14	02-Jan-15	14	09-Jan-15	23-Jan-15												
3.03-PR-1176	07-9200 - Prepare & Submit Joint Sealers Product Data - Finishes	10	03-Nov-14	17-Nov-14	7	13-Nov-14	26-Nov-14												
3.03-PR-2036	07-9200 - Review & Approve Joint Sealers Product Data - Finishes	30	18-Nov-14	17-Dec-14	11	29-Nov-14	29-Dec-14												
3.03-PR-1178	07-9200 - Sub. Fab & Deliver Joint Sealers Material - Finishes	10	18-Dec-14	02-Jan-15	6	29-Dec-14	13-Jan-15												
3.03-PR-1116	07-9219 - Prepare & Submit Building Insulation Product Data - Finishes	10	03-Nov-14	17-Nov-14	4	07-Nov-14	21-Nov-14												
3.03-PR-1976	07-9219 - Review & Approve Building Insulation Product Data - Finishes	30	18-Nov-14	17-Dec-14	4	22-Nov-14	22-Dec-14												
3.03-PR-1118	07-9219 - Sub. Fab & Deliver Building Insulation - Finishes	10	18-Dec-14	02-Jan-15	2	22-Dec-14	07-Jan-15												
3.03-PR-1206	08-1113 - Prepare & Submit Hollow Metal Door Frame Submittals - Finishes	10	03-Nov-14	17-Nov-14	-4	28-Oct-14	10-Nov-14												
3.03-PR-2066	08-1113 - Review & Approve Hollow Metal Door Frame Submittals - Finishes	30	18-Nov-14	17-Dec-14	-7	11-Nov-14	11-Dec-14												
3.03-PR-1208	08-1113 - Sub. Fab & Deliver Hollow Metal Door Frames - Finishes	21	18-Dec-14	07-Jan-15	-7	11-Dec-14	01-Jan-15												
3.03-PR-1216	08-3323 - Prepare & Submit Overhead Coiling Door Submittals - Finishes	10	03-Nov-14	17-Nov-14	0	03-Nov-14	18-Nov-14												
3.03-PR-2076	08-3323 - Review & Approve Overhead Coiling Door Submittals - Finishes	30	18-Nov-14	17-Dec-14	0	18-Nov-14	18-Dec-14												
3.03-PR-1218	08-3323 - Sub. Fab & Deliver Overhead Coiling Doors - Finishes	25	18-Dec-14	23-Jan-15	0	18-Dec-14	26-Jan-15												
3.03-PR-1486	08-3323-1 - Prepare & Submit Strip Door Curtain Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	12	20-Nov-14	05-Dec-14												
3.03-PR-2346	08-3323-1 - Review & Approve Strip Door Curtain Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	18	06-Dec-14	05-Jan-15												
3.03-PR-1488	08-3323-1 - Sub. Fab & Deliver Strip Door Curtain Materials - Finishes	15	18-Dec-14	09-Jan-15	10	05-Jan-15	26-Jan-15												
3.03-PR-1226	08-3323-2 - Prepare & Submit Won-Door Shop Drawings - Finishes	10	03-Nov-14	17-Nov-14	-4	28-Oct-14	10-Nov-14												
3.03-PR-2086	08-3323-2 - Review & Approve Won-Door Shop Drawings Submittals - Finishes	30	18-Nov-14	17-Dec-14	-7	11-Nov-14	11-Dec-14												
3.03-PR-1228	08-3323-2 - Sub. Fab & Deliver Won-Doors - Finishes	30	18-Dec-14	30-Jan-15	-5	11-Dec-14	26-Jan-15												
3.03-PR-1236	08-7100 - Prepare & Submit Door Hardware Product Data - Finishes	10	03-Nov-14	17-Nov-14	7	13-Nov-14	26-Nov-14												
3.03-PR-2096	08-7100 - Review & Approve Door Hardware Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	12	30-Nov-14	30-Dec-14												
3.03-PR-3340	08-7100 - Sub. Fab & Deliver Doors - Finishes	21	18-Dec-14	07-Jan-15	12	30-Dec-14	20-Jan-15												
3.03-PR-1238	08-7100-1 - Sub. Fab & Deliver Door Hardware - Finishes	28	18-Dec-14	14-Jan-15	12	30-Dec-14	27-Jan-15												
3.03-PR-1306	09-2900 - Prepare & Submit Gypsum Board Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	22	08-Dec-14	19-Dec-14												
3.03-PR-2166	09-2900 - Review & Approve Gypsum Board Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	33	21-Dec-14	20-Jan-15												
3.03-PR-1308	09-2900 - Sub. Fab & Deliver Gypsum Board - Finishes	10	18-Dec-14	02-Jan-15	21	20-Jan-15	03-Feb-15												
3.03-PR-1146	09-2900-1 - Prepare & Submit SOFP Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	4	07-Nov-14	21-Nov-14												
3.03-PR-2006	09-2900-1 - Review & Approve SOFP Product Data - Finishes	30	18-Nov-14	17-Dec-14	5	23-Nov-14	23-Dec-14												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
3.02-PR-1386	09-6616 - Prepare & Submit Mock-Up Shop Dwgs - Terrazzo	5	26-May-14 A	03-Jun-14 A		20-Oct-14	20-Oct-14	wgs - Terrazzo							
3.02-PR-1006	09-6616 - Procure Framing / Drywall & Temp Doors - Mock-Up	5	14-Jul-14 A	18-Jul-14 A		20-Oct-14	20-Oct-14	aming / Drywall & Temp Doors - Mock-Up							
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		64	22-Sep-14 A	05-Feb-15	-5	07-Nov-14	30-Jan-15	← 05-Feb-15, cGMP 3.03 - T2 Baggage Claim							
3.03-PR-1086	05-5813 - Prepare & Submit Column Cover Shop Drawings - Finishes	10	24-Nov-14	09-Dec-14	-10	07-Nov-14	24-Nov-14	05-5813 - Prepare & Submit Column Cover Shop Drawings - Finishes							
3.03-PR-1946	05-5813 - Review & Approve Column Cover Shop Drawings - Finishes	30	10-Dec-14	08-Jan-15	-16	24-Nov-14	24-Dec-14	05-5813 - Review & Approve Column Cover Shop Drawing							
3.03-PR-1088	05-5813 - Sub. Fab & Deliver Column Cover Materials - Finishes	20	09-Jan-15	05-Feb-15	-10	24-Dec-14	23-Jan-15	05-5813 - Sub. Fab & Deliver Column Cove							
3.03-PR-1076	05-7500 - Prepare & Submit Ornamental Metal Shop Drawings - Finishes	10	24-Nov-14	09-Dec-14	-10	07-Nov-14	24-Nov-14	05-7500 - Prepare & Submit Ornamental Metal Shop Drawings - Finishes							
3.03-PR-1936	05-7500 - Review & Approve Ornamental Metal Shop Drawings - Finishes	30	10-Dec-14	08-Jan-15	-16	24-Nov-14	24-Dec-14	05-7500 - Review & Approve Ornamental Metal Shop Draw							
3.03-PR-1078	05-7500 - Sub. Fab & Deliver Ornamental Metal Materials - Finishes	20	09-Jan-15	05-Feb-15	-10	24-Dec-14	23-Jan-15	05-7500 - Sub. Fab & Deliver Ornamental M							
3.03-PR-1276	06-1643 - Prepare & Submit Gypsum Board Shaft Wall Submittals - Finishes	10	03-Nov-14	17-Nov-14	4	07-Nov-14	21-Nov-14	06-1643 - Prepare & Submit Gypsum Board Shaft Wall Submittals - Finishes							
3.03-PR-2136	06-1643 - Review & Approve Gypsum Board Shaft Wall Submittals - Finishes	30	18-Nov-14	17-Dec-14	5	23-Nov-14	23-Dec-14	06-1643 - Review & Approve Gypsum Board Shaft Wall Submittals - Fir							
3.03-PR-1278	06-1643 - Sub. Fab & Deliver Gypsum Board Shaft Wall Submittals - Finishes	10	18-Dec-14	02-Jan-15	3	23-Dec-14	08-Jan-15	06-1643 - Sub. Fab & Deliver Gypsum Board Shaft Wall Subm							
3.03-PR-1096	06-2023-1 - Prepare & Submit Finish Carpentry Shop Drawings - Finishes	5	24-Nov-14	02-Dec-14	-9	10-Nov-14	18-Nov-14	06-2023-1 - Prepare & Submit Finish Carpentry Shop Drawings - Finishes							
3.03-PR-1956	06-2023-1 - Review & Approve Finish Carpentry Shop Drawings - Finishes	30	03-Dec-14	01-Jan-15	-15	18-Nov-14	18-Dec-14	06-2023-1 - Review & Approve Finish Carpentry Shop Drawing							
3.03-PR-1098	06-2023-1 Sub. Fab & Deliver Finish Carpentry Materials - Finishes	20	02-Jan-15	29-Jan-15	-9	18-Dec-14	19-Jan-15	06-2023-1 Sub. Fab & Deliver Finish Carpentry							
3.03-PR-1496	06-2023-2 - Prepare & Submit Eco Resin Panel Product Data Submittals - Finishes	5	03-Nov-14	07-Nov-14	14	24-Nov-14	03-Dec-14	06-2023-2 - Prepare & Submit Eco Resin Panel Product Data Submittals - Finishes							
3.03-PR-2356	06-2023-2 - Review & Approve Eco Resin Panel Product Data Submittals - Finishes	30	08-Nov-14	07-Dec-14	25	03-Dec-14	02-Jan-15	06-2023-2 - Review & Approve Eco Resin Panel Product Data Submittals - F							
3.03-PR-1498	06-2023-2 - Sub. Fab & Deliver Eco Resin Panels - Finishes	20	08-Dec-14	06-Jan-15	17	02-Jan-15	30-Jan-15	06-2023-2 - Sub. Fab & Deliver Eco Resin Panels - Finishes							
3.03-PR-1246	06-2023-3 - Prepare & Submit Glass & Glazing Product Data - Finishes	5	03-Nov-14	07-Nov-14	5	10-Nov-14	18-Nov-14	06-2023-3 - Prepare & Submit Glass & Glazing Product Data - Finishes							
3.03-PR-2106	06-2023-3 - Review & Approve Glass & Glazing Product Data Submittals - Finishes	30	08-Nov-14	07-Dec-14	10	18-Nov-14	18-Dec-14	06-2023-3 - Review & Approve Glass & Glazing Product Data Submittals - Fir							
3.03-PR-1248	06-2023-3 - Sub. Fab & Deliver Glass & Glazing Materials - Finishes	20	08-Dec-14	06-Jan-15	8	18-Dec-14	19-Jan-15	06-2023-3 - Sub. Fab & Deliver Glass & Glazing Materials - F							
3.03-PR-1106	06-2023-4 - Prepare & Submit Plastic Laminate Casework Shop Drawings - Finishes	5	03-Nov-14	07-Nov-14	5	10-Nov-14	18-Nov-14	06-2023-4 - Prepare & Submit Plastic Laminate Casework Shop Drawings - Finishes							
3.03-PR-1966	06-2023-4 - Review & Approve Plastic Laminate Casework Shop Drawings - Finishes	30	08-Nov-14	07-Dec-14	10	18-Nov-14	18-Dec-14	06-2023-4 - Review & Approve Plastic Laminate Casework Shop Drawings -							
3.03-PR-1108	06-2023-4 - Sub. Fab & Deliver Plastic Laminate Casework Materials - Finishes	20	08-Dec-14	06-Jan-15	8	18-Dec-14	19-Jan-15	06-2023-4 - Sub. Fab & Deliver Plastic Laminate Casework							
3.03-PR-1516	06-2023-5 - Prepare & Submit Quartz Countertop Submittals - Finishes	10	22-Sep-14 A	07-Nov-14	5	10-Nov-14	18-Nov-14	06-2023-5 - Prepare & Submit Quartz Countertop Submittals - Finishes							
3.03-PR-2376	06-2023-5 - Review & Approve Quartz Countertop Submittals - Finishes	30	08-Nov-14	07-Dec-14	10	18-Nov-14	18-Dec-14	06-2023-5 - Review & Approve Quartz Countertop Submittals - Finishes							
3.03-PR-1518	06-2023-5 - Sub. Fab & Deliver Quartz Countertop - Finishes	20	08-Dec-14	06-Jan-15	8	18-Dec-14	19-Jan-15	06-2023-5 - Sub. Fab & Deliver Quartz Countertop - Finishe							
3.03-PR-1506	06-2023-6 - Prepare & Submit Simulated Stone Countertop Submittals - Finishes	10	22-Sep-14 A	07-Nov-14	5	10-Nov-14	18-Nov-14	06-2023-6 - Prepare & Submit Simulated Stone Countertop Submittals - Finishes							
3.03-PR-2366	06-2023-6 - Review & Approve Simulated Stone Countertop Submittals - Finishes	30	08-Nov-14	07-Dec-14	10	18-Nov-14	18-Dec-14	06-2023-6 - Review & Approve Simulated Stone Countertop Submittals - Fir							
3.03-PR-1508	06-2023-6 - Sub. Fab & Deliver Simulated Stone Countertop Materials - Finishes	20	08-Dec-14	06-Jan-15	8	18-Dec-14	19-Jan-15	06-2023-6 - Sub, Fab & Deliver Simulated Stone Countertop							
3.03-PR-1126	07-2727 - Prepare & Submit Self-Adhered Water Barrier Product Data - Finishes	5	03-Nov-14	07-Nov-14	12	20-Nov-14	26-Nov-14	07-2727 - Prepare & Submit Self-Adhered Water Barrier Product Data - Finishes							
3.03-PR-1986	07-2727 - Review & Approve Self-Adhered Water Barrier Product Data - Finishes	30	08-Nov-14	07-Dec-14	21	29-Nov-14	29-Dec-14	07-2727 - Review & Approve Self-Adhered Water Barrier Product Data - Fir							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015					
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
3.03-PR-1128	07-2727 - Sub. Fab & Deliver Self-Adhered Water Barrier - Finishes	10	08-Dec-14	19-Dec-14	14	29-Dec-14	13-Jan-15										
3.03-PR-1396	09-6616 - Prepare & Submit Epoxy-Resin Terrazzo Flooring Submittals - Finishes	10	03-Nov-14	17-Nov-14	9	17-Nov-14	03-Dec-14										
3.03-PR-2256	09-6616 - Review & Approve Epoxy-Resin Terrazzo Flooring Submittals - Finishes	30	18-Nov-14	17-Dec-14	15	03-Dec-14	02-Jan-15										
3.03-PR-1398	09-6616 - Sub. Fab & Deliver Epoxy-Resin Terrazzo Flooring Materials - Finishes	20	18-Dec-14	16-Jan-15	9	02-Jan-15	30-Jan-15										
3.03-PR-1386	09-6616-1 - Prepare & Submit Terrazzo Flooring Submittals - Finishes	10	24-Nov-14	09-Dec-14	-5	17-Nov-14	03-Dec-14										
3.03-PR-2246	09-6616-1 - Review & Approve Terrazzo Flooring Submittals - Finishes	30	10-Dec-14	08-Jan-15	-7	03-Dec-14	02-Jan-15										
3.03-PR-1388	09-6616-1 - Sub. Fab & Deliver Terrazzo Flooring Materials - Finishes	20	09-Jan-15	05-Feb-15	-5	02-Jan-15	30-Jan-15										
3.03-PR-1446	10-2600 - Prepare & Submit Corner Guard Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	7	13-Nov-14	26-Nov-14										
3.03-PR-2306	10-2600 - Review & Approve Corner Guard Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	11	29-Nov-14	29-Dec-14										
3.03-PR-1448	10-2600 - Sub. Fab & Deliver Corner Guard Materials - Finishes	20	18-Dec-14	16-Jan-15	6	29-Dec-14	27-Jan-15										
Judith M. Orellana		293	11-Jul-14 A	09-Mar-15	573	28-Jul-14	12-Jun-17										
cGMP 3.02 - T2 Systems		292	11-Jul-14 A	27-Feb-15	579	28-Jul-14	12-Jun-17										
3.02-PR-1450	21-0500 - Prepare & Submit Wet-Pipe Fire Protection Shop Drawings	20	04-Aug-14 A	13-Aug-14 A		18-Aug-14	18-Aug-14										
3.02-PR-2570	21-0500 - Review & Approve Wet-Pipe Fire Protection Shop Drawing	30	14-Aug-14 A	29-Sep-14 A		18-Aug-14	18-Aug-14										
3.02-PR-1385	21-0500 - Sub. Fab & Deliver Wet-Pipe Fire Protection Materials - Systems	15	03-Nov-14	24-Nov-14	-54	18-Aug-14	08-Sep-14										
3.02-PR-1460	21-1316 - Prepare & Submit Pre-Action Fire Protection Shop Drawings	20	04-Aug-14 A	07-Nov-14	-69	28-Jul-14	01-Aug-14										
3.02-PR-2580	21-1316 - Review & Approve Pre-Action Fire Protection Shop Drawings	30	08-Nov-14	07-Dec-14	-96	04-Aug-14	02-Sep-14										
3.02-PR-1395	21-1316 - Sub. Fab & Deliver Pre-Action Fire Protection Materials - Systems	20	08-Dec-14	06-Jan-15	-65	03-Sep-14	30-Sep-14										
3.02-PR-1470	21-2200 - Prepare & Submit Clean Agent Fire Protection Shop Drawings	20	04-Aug-14 A	07-Nov-14	55	26-Jan-15	30-Jan-15										
3.02-PR-2590	21-2200 - Review & Approve Clean Agent Fire Protection Shop Drawings	30	08-Nov-14	07-Dec-14	85	01-Feb-15	02-Mar-15										
3.02-PR-1406	21-2200 - Sub. Fab & Deliver Clean Agent Fire Protection Materials - Systems	20	08-Dec-14	06-Jan-15	59	03-Mar-15	30-Mar-15										
3.02-PR-1990	22-0500 - Prepare & Submit Basic Plumbing Materials Product Data	10	11-Jul-14 A	16-Sep-14 A		23-Oct-14	23-Oct-14										
3.02-PR-2700	22-0500 - Review & Approve Basic Plumbing Materials Product Datas	30	17-Sep-14 A	02-Oct-14 A		23-Oct-14	23-Oct-14										
3.02-PR-1456	22-0500 - Sub. Fab & Deliver Basic Plumbing Materials - Systems	15	06-Oct-14 A	07-Nov-14	-7	23-Oct-14	30-Oct-14										
3.02-PR-2000	22-1100 - Prepare & Submit Facility Water Distribution Product Data	10	04-Aug-14 A	19-Aug-14 A		23-Oct-14	23-Oct-14										
3.02-PR-2480	22-1100 - Review & Approve Facility Water Distribution Product Data	30	20-Aug-14 A	28-Aug-14 A		23-Oct-14	23-Oct-14										
3.02-PR-1055	22-1100 - Sub. Fab & Deliver Facility Water Distribution Materials - Systems	10	01-Sep-14 A	07-Nov-14	-7	23-Oct-14	30-Oct-14										
3.02-PR-2010	22-1300 - Prepare & Submit Sanitary Sewerage Product Data	10	11-Aug-14 A	19-Aug-14 A		23-Oct-14	23-Oct-14										
3.02-PR-2490	22-1300 - Review & Approve Sanitary Sewerage Product Data	30	20-Aug-14 A	27-Aug-14 A		23-Oct-14	23-Oct-14										
3.02-PR-1266	22-1300 - Sub. Fab & Deliver Sanitary Sewerage Materials - Systems	10	01-Sep-14 A	07-Nov-14	-7	23-Oct-14	30-Oct-14										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
3.02-PR-2020	22-1400 - Prepare & Submit Storm Drainage Product Data - Systems	10	28-Jul-14 A	28-Aug-14 A		18-May-15	18-May-15	22-1400 - Prepare & Submit Storm Drainage Product Data - Systems							
3.02-PR-2500	22-1400 - Review & Approve Storm Drainage Product Data - Systems	30	29-Aug-14 A	08-Sep-14 A		18-May-15	18-May-15	22-1400 - Review & Approve Storm Drainage Product Data - Systems							
3.02-PR-1276	22-1400 - Sub. Fab & Deliver Storm Drainage Materials - Systems	10	03-Nov-14	17-Nov-14	135	18-May-15	01-Jun-15	22-1400 - Sub. Fab & Deliver Storm Drainage Materials - Systems							
3.02-PR-2030	22-4000 - Prepare & Submit Plumbing Fixture Product Data - Systems	10	28-Jul-14 A	28-Aug-14 A		19-Nov-14	19-Nov-14	22-4000 - Prepare & Submit Plumbing Fixture Product Data - Systems							
3.02-PR-2510	22-4000 - Review & Approve Plumbing Fixture Product Data - Systems	30	29-Aug-14 A	08-Sep-14 A		19-Nov-14	19-Nov-14	22-4000 - Review & Approve Plumbing Fixture Product Data - Systems							
3.02-PR-1286	22-4000 - Sub. Fab & Deliver Plumbing Fixture Materials - Systems	20	03-Nov-14	03-Dec-14	11	19-Nov-14	18-Dec-14	22-4000 - Sub. Fab & Deliver Plumbing Fixture Materials - Systems							
3.02-PR-2040	23-0500 - Prepare & Submit Basic Mechanical Materials Product Data - Systems	10	28-Jul-14 A	17-Sep-14 A		22-Aug-14	22-Aug-14	23-0500 - Prepare & Submit Basic Mechanical Materials Product Data - Systems							
3.02-PR-2520	23-0500 - Review & Approve Basic Mechanical Materials Product Data - Systems	30	18-Sep-14 A	01-Oct-14 A		22-Aug-14	22-Aug-14	23-0500 - Review & Approve Basic Mechanical Materials Product Data - Systems							
3.02-PR-1296	23-0500 - Sub. Fab & Deliver Basic Mechanical Materials - Systems	15	02-Oct-14 A	24-Nov-14	-50	22-Aug-14	12-Sep-14	23-0500 - Sub. Fab & Deliver Basic Mechanical Materials - Systems							
3.02-PR-2050	23-2113 - Prepare & Submit Hydronic Piping Shop Drawings - Systems	10	28-Jul-14 A	30-Sep-14 A		14-Aug-14	14-Aug-14	23-2113 - Prepare & Submit Hydronic Piping Shop Drawings - Systems							
3.02-PR-2760	23-2113 - Review & Approve Hydronic Piping Shop Drawings - Systems	30	01-Oct-14 A	14-Oct-14 A		14-Aug-14	14-Aug-14	23-2113 - Review & Approve Hydronic Piping Shop Drawings - Systems							
3.02-PR-1576	23-2113 - Sub. Fab & Deliver Hydronic Piping Shop - Systems	10	20-Oct-14 A	07-Nov-14	-56	14-Aug-14	20-Aug-14	23-2113 - Sub. Fab & Deliver Hydronic Piping Shop - Systems							
3.02-PR-2060	23-2300 - Prepare & Submit Refrigerant Piping Shop Drawings	20	28-Jul-14 A	03-Sep-14 A		12-Nov-14	12-Nov-14	23-2300 - Prepare & Submit Refrigerant Piping Shop Drawings							
3.02-PR-2770	23-2300 - Review & Approve Refrigerant Piping Shop Drawings - Systems	30	04-Sep-14 A	08-Sep-14 A		12-Nov-14	12-Nov-14	23-2300 - Review & Approve Refrigerant Piping Shop Drawings - Systems							
3.02-PR-1586	23-2300 - Sub. Fab & Deliver Refrigerant Piping - Systems	20	15-Sep-14 A	07-Nov-14	6	12-Nov-14	19-Nov-14	23-2300 - Sub. Fab & Deliver Refrigerant Piping - Systems							
3.02-PR-2070	23-3100 - Prepare & Submit HVAC Duct Shop Drawings - Systems	20	28-Jul-14 A	17-Sep-14 A		12-Aug-14	12-Aug-14	23-3100 - Prepare & Submit HVAC Duct Shop Drawings - Systems							
3.02-PR-2780	23-3100 - Review & Approve HVAC Duct Shop Drawings - Systems	30	18-Sep-14 A	01-Oct-14 A		12-Aug-14	12-Aug-14	23-3100 - Review & Approve HVAC Duct Shop Drawings - Systems							
3.02-PR-1596	23-3100 - Sub. Fab & Deliver HVAC Ducts - Systems	20	02-Oct-14 A	03-Dec-14	-58	12-Aug-14	09-Sep-14	23-3100 - Sub. Fab & Deliver HVAC Ducts - Systems							
3.02-PR-2080	23-3400 - Prepare & Submit HVAC Fans Product Data	10	23-Jul-14 A	28-Jul-14 A		28-Aug-14	28-Aug-14	23-3400 - Prepare & Submit HVAC Fans Product Data							
3.02-PR-2530	23-3400 - Review & Approve HVAC Fans Product Data	30	29-Jul-14 A	19-Aug-14 A		28-Aug-14	28-Aug-14	23-3400 - Review & Approve HVAC Fans Product Data							
3.02-PR-1305	23-3400 - Sub. Fab & Deliver HVAC Fans - Systems	49	15-Sep-14 A	30-Oct-14 A		28-Aug-14	28-Aug-14	23-3400 - Sub. Fab & Deliver HVAC Fans - Systems							
3.02-PR-2090	23-3600 - Prepare & Submit Air Terminal Unit Product Data	10	04-Aug-14 A	14-Aug-14 A		29-Sep-14	29-Sep-14	23-3600 - Prepare & Submit Air Terminal Unit Product Data							
3.02-PR-2540	23-3600 - Review & Approve Air Terminal Unit Product Data	30	15-Aug-14 A	02-Sep-14 A		29-Sep-14	29-Sep-14	23-3600 - Review & Approve Air Terminal Unit Product Data							
3.02-PR-1315	23-3600 - Sub. Fab & Deliver Air Terminal Units - Systems	50	03-Oct-14 A	05-Nov-14	-25	29-Sep-14	01-Oct-14	23-3600 - Sub. Fab & Deliver Air Terminal Units - Systems							
3.02-PR-2110	23-7413 - Prepare & Submit Central Station AHU Product Data	10	23-Jul-14 A	26-Aug-14 A		29-Aug-14	29-Aug-14	23-7413 - Prepare & Submit Central Station AHU Product Data							
3.02-PR-2710	23-7413 - Review & Approve Central Station AHU Product Data	30	27-Aug-14 A	02-Sep-14 A		29-Aug-14	29-Aug-14	23-7413 - Review & Approve Central Station AHU Product Data							
3.02-PR-1466	23-7413 - Sub. Fab & Deliver AHU Units - Systems	50	10-Sep-14 A	08-Dec-14	-45	29-Aug-14	01-Oct-14	23-7413 - Sub. Fab & Deliver AHU Units - Systems							
3.02-PR-1910	23-8107 - Prepare & Submit VAV Units Product Data	10	28-Jul-14 A	29-Aug-14 A		23-Aug-14	23-Aug-14	23-8107 - Prepare & Submit VAV Units Product Data							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015					
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
3.02-PR-2430	23-8107 - Review & Approve VAV Units Product Data	30	01-Sep-14 A	08-Sep-14 A		23-Aug-14	23-Aug-14	█									
3.02-PR-1216	23-8107 - Sub. Fab & Deliver VAV Units - BHS Control Room 2514/ER 2513/IT 2501A - Systems	49	03-Oct-14 A	05-Nov-14	-70	23-Aug-14	27-Aug-14		█								
3.02-PR-1207	23-8107 - Sub. Fab & Deliver VAV Units - ER / MPOE 1060 - Systems	50	03-Nov-14	16-Jan-15	98	26-Mar-15	04-Jun-15										
3.02-PR-1868	23-8107 - Sub. Fab & Deliver VAV Units - ER 1010 - Systems	80	03-Nov-14	27-Feb-15	579	20-Feb-17	12-Jun-17										
3.02-PR-1928	23-8107 - Sub. Fab & Deliver VAV Units - ER 1038 - Systems	50	03-Nov-14	16-Jan-15	543	29-Dec-16	09-Mar-17										
3.02-PR-1828	23-8107 - Sub. Fab & Deliver VAV Units - ER 1585 - Systems	50	03-Nov-14	16-Jan-15	159	22-Jun-15	31-Aug-15										
3.02-PR-1818	23-8107 - Sub. Fab & Deliver VAV Units - ER 2047 - Systems	22	03-Nov-14	05-Dec-14	-3	29-Oct-14	02-Dec-14										
3.02-PR-1808	23-8107 - Sub. Fab & Deliver VAV Units - ER 2503 - Systems	30	03-Nov-14	17-Dec-14	107	08-Apr-15	19-May-15										
3.02-PR-2368	23-8107 - Sub. Fab & Deliver VAV Units - ER 3025 - Systems	80	03-Nov-14	27-Feb-15	220	17-Sep-15	13-Jan-16										
3.02-PR-2668	23-8107 - Sub. Fab & Deliver VAV Units - ER 3047 - Systems	80	03-Nov-14	27-Feb-15	234	07-Oct-15	02-Feb-16										
3.02-PR-3290	23-8107 - Sub. Fab & Deliver VAV Units - ER 3587 - Systems	80	03-Nov-14	27-Feb-15	207	28-Aug-15	23-Dec-15										
3.02-PR-1998	23-8107 - Sub. Fab & Deliver VAV Units - IT Room 1018A - Systems	50	01-Oct-14 A	31-Oct-14 A		02-Jun-15	02-Jun-15		█								
3.02-PR-2288	23-8107 - Sub. Fab & Deliver VAV Units - IT Room 106 - Systems	50	01-Oct-14 A	31-Oct-14 A		02-Jun-15	02-Jun-15		█								
3.02-PR-1978	23-8107 - Sub. Fab & Deliver VAV Units - IT Room 1062B - Systems	50	01-Oct-14 A	31-Oct-14 A		26-Mar-15	26-Mar-15		█								
3.02-PR-2120	23-8119 - Prepare & Submit Pre-Conditioned Air Unit Product Data - Systems	15	28-Jul-14 A	28-Jul-14 A		04-Dec-14	04-Dec-14										
3.02-PR-2720	23-8119 - Review & Approve Pre-Conditioned Air Unit Product Data - Systems	30	29-Jul-14 A	06-Aug-14 A		04-Dec-14	04-Dec-14										
3.02-PR-1476	23-8119 - Sub. Fab & Deliver Pre-Conditioned Air Units - Systems	50	01-Oct-14 A	30-Oct-14 A		04-Dec-14	04-Dec-14		█								
3.02-PR-2130	23-8123 - Prepare & Submit HVAC Unit for Telecom Room Product Data - Systems	15	28-Jul-14 A	28-Jul-14 A		26-Mar-15	26-Mar-15										
3.02-PR-2730	23-8123 - Review & Approve HVAC Unit for Telecom Room Product Data - Systems	30	29-Jul-14 A	06-Aug-14 A		26-Mar-15	26-Mar-15										
3.02-PR-1486	23-8123 - Sub. Fab & Deliver HVAC Units for Telecom Rooms - Systems	50	15-Sep-14 A	30-Oct-14 A		26-Mar-15	26-Mar-15		█								
3.02-PR-1920	23-8126 - Prepare & Submit AHU Product Data	10	23-Jul-14 A	26-Aug-14 A		25-Aug-14	25-Aug-14										
3.02-PR-2140	23-8126 - Prepare & Submit Split-System Air Handling Unit Product Data	15	28-Jul-14 A	25-Aug-14 A		18-Sep-14	18-Sep-14										
3.02-PR-2400	23-8126 - Review & Approve AHU Submittals	30	27-Aug-14 A	02-Sep-14 A		25-Aug-14	25-Aug-14		█								
3.02-PR-2740	23-8126 - Review & Approve Split-System Air Handling Unit Product Data	30	27-Aug-14 A	02-Sep-14 A		18-Sep-14	18-Sep-14		█								
3.02-PR-1226	23-8126 - Sub. Fab & Deliver AHU Units - Mechanical Room 2509A - Systems	84	10-Sep-14 A	08-Dec-14	-68	25-Aug-14	01-Oct-14		█								
3.02-PR-1496	23-8126 - Sub. Fab & Deliver Split-System Air Handling Units - Systems	10	03-Nov-14	17-Nov-14	-32	18-Sep-14	01-Oct-14										
3.02-PR-2150	23-8219 - Prepare Fan Coil Unit Product Data	5	23-Jul-14 A	14-Aug-14 A		28-Aug-14	28-Aug-14										
3.02-PR-2750	23-8219 - Review & Approve Fan Coil Unit Product Data	30	15-Aug-14 A	25-Aug-14 A		28-Aug-14	28-Aug-14										
3.02-PR-1506	23-8219 - Sub. Fab & Deliver Fan Coil Units - Systems	49	15-Sep-14 A	30-Oct-14 A		28-Aug-14	28-Aug-14		█								
3.02-PR-1236	23-8219 - Sub. Fab & Deliver FCU & VAV Units - EDS Room 2509 - Systems	42	03-Oct-14 A	05-Nov-14	25	26-Nov-14	30-Nov-14										
3.02-PR-1151	23-8219 - Sub. Fab & Deliver FCU - IT Room 1062B - Systems	50	15-Sep-14 A	30-Oct-14 A		26-Mar-15	26-Mar-15		█								
3.02-PR-1555	23-8219 - Sub. Fab & Deliver FCU Unit - ER 2547 - Systems	35	01-Nov-14	05-Dec-14	10	11-Nov-14	15-Dec-14										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
3.02-PR-3190	23-8219 - Sub. Fab & Deliver FCU Units - BHS Control Room 2514/ER 2513/IT 2501A - Systems	49	09-Sep-14 A	30-Oct-14 A		28-Aug-14	28-Aug-14					23-8219 - Sub. Fab & Deliver FCU Units - BHS Control Room 2514/ER 2513/IT 2501A - Systems			
3.02-PR-1848	23-8219 - Sub. Fab & Deliver FCU Units - ER / MPOE 1060 - Systems	50	03-Nov-14	16-Jan-15	98	26-Mar-15	04-Jun-15								
3.02-PR-1234	23-8219 - Sub. Fab & Deliver FCU Units - ER 1010 - Systems	80	03-Nov-14	27-Feb-15	579	20-Feb-17	12-Jun-17								
3.02-PR-1262	23-8219 - Sub. Fab & Deliver FCU Units - ER 1038 - Systems	50	03-Nov-14	16-Jan-15	543	29-Dec-16	09-Mar-17								
3.02-PR-1347	23-8219 - Sub. Fab & Deliver FCU Units - ER 1585 - Systems	50	03-Nov-14	16-Jan-15	159	22-Jun-15	31-Aug-15								
3.02-PR-1290	23-8219 - Sub. Fab & Deliver FCU Units - ER 2047 - Systems	50	03-Nov-14	16-Jan-15	-31	19-Sep-14	02-Dec-14								
3.02-PR-1318	23-8219 - Sub. Fab & Deliver FCU Units - ER 2503 - Systems	30	03-Nov-14	17-Dec-14	107	08-Apr-15	19-May-15								
3.02-PR-1402	23-8219 - Sub. Fab & Deliver FCU Units - ER 3025 - Systems	80	03-Nov-14	27-Feb-15	220	17-Sep-15	13-Jan-16								
3.02-PR-1430	23-8219 - Sub. Fab & Deliver FCU Units - ER 3047 - Systems	80	03-Nov-14	27-Feb-15	232	05-Oct-15	29-Jan-16								
3.02-PR-1458	23-8219 - Sub. Fab & Deliver FCU Units - ER 3587 - Systems	80	03-Nov-14	27-Feb-15	207	28-Aug-15	23-Dec-15								
3.02-PR-1178	23-8219 - Sub. Fab & Deliver FCU Units - IT Room 1018A - Systems	50	15-Sep-14 A	30-Oct-14 A		02-Jun-15	02-Jun-15					23-8219 - Sub. Fab & Deliver FCU Units - IT Room 1018A - Systems			
3.02-PR-1124	23-8219 - Sub. Fab & Deliver FCU Units - IT Room 106 - Systems	50	15-Sep-14 A	30-Oct-14 A		02-Jun-15	02-Jun-15					23-8219 - Sub. Fab & Deliver FCU Units - IT Room 106 - Systems			
3.02-PR-2160	25-2000 - Prepare & Submit Building Automation System Submittals - Systems	20	28-Jul-14 A	07-Nov-14	-62	06-Aug-14	12-Aug-14								
3.02-PR-2790	25-2000 - Review & Approve Building Automation System Submittals - Systems	30	08-Nov-14	07-Dec-14	-87	13-Aug-14	11-Sep-14								
3.02-PR-1606	25-2000 - Sub. Fab & Deliver Building Automation System Materials - Systems	40	08-Dec-14	03-Feb-15	-58	12-Sep-14	06-Nov-14								
3.02-PR-1930	25-2000-1 - Prepare & Submit Controls Submittals (Milestones 1, 2, 3 & 5)	10	23-Jul-14 A	07-Nov-14	-23	01-Oct-14	07-Oct-14								
3.02-PR-2410	25-2000-1 - Review & Approve Controls Submittals - Systems	30	08-Nov-14	07-Dec-14	-31	08-Oct-14	06-Nov-14								
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		86	03-Nov-14	09-Mar-15	-31	02-Sep-14	26-Jan-15								
3.03-PR-1556	21-0500 - Prepare & Submit Wet-Pipe Fire Protection Shop Drawings - Finishes	10	03-Nov-14	17-Nov-14	-20	06-Oct-14	17-Oct-14								
3.03-PR-2416	21-0500 - Review & Approve Wet-Pipe Fire Protection Shop Drawing - Finishes	30	18-Nov-14	17-Dec-14	-30	19-Oct-14	18-Nov-14								
3.03-PR-1558	21-0500 - Sub. Fab & Deliver Wet-Pipe Fire Protection Materials - Finishes	15	18-Dec-14	09-Jan-15	-20	18-Nov-14	11-Dec-14								
3.03-PR-1586	22-0500 - Prepare & Submit Basic Plumbing Materials Product Data - Finishes	10	01-Dec-14	12-Dec-14	-37	06-Oct-14	17-Oct-14								
3.03-PR-2446	22-0500 - Review & Approve Basic Plumbing Materials Product Datas - Finishes	30	13-Dec-14	11-Jan-15	-55	19-Oct-14	18-Nov-14								
3.03-PR-1588	22-0500 - Sub. Fab & Deliver Basic Plumbing Materials - Finishes	20	12-Jan-15	06-Feb-15	-35	18-Nov-14	18-Dec-14								
3.03-PR-1596	22-1100 - Prepare & Submit Facility Water Distribution Product Data - Finishes	10	03-Nov-14	17-Nov-14	-9	21-Oct-14	04-Nov-14								
3.03-PR-2456	22-1100 - Review & Approve Facility Water Distribution Product Data - Finishes	30	18-Nov-14	17-Dec-14	-14	04-Nov-14	04-Dec-14								
3.03-PR-1598	22-1100 - Sub. Fab & Deliver Facility Water Distribution Materials - Finishes	10	18-Dec-14	02-Jan-15	-10	04-Dec-14	18-Dec-14								
3.03-PR-1606	22-1300 - Prepare & Submit Sanitary Sewerage Product Data - Finishes	10	03-Nov-14	17-Nov-14	-9	21-Oct-14	04-Nov-14								
3.03-PR-2466	22-1300 - Review & Approve Sanitary Sewerage Product Data - Finishes	30	18-Nov-14	17-Dec-14	-14	04-Nov-14	04-Dec-14								
3.03-PR-1608	22-1300 - Sub. Fab & Deliver Sanitary Sewerage Materials - Finishes	10	18-Dec-14	02-Jan-15	-10	04-Dec-14	18-Dec-14								
3.03-PR-1626	22-4000 - Prepare & Submit Plumbing Fixture Product Data - Finishes	10	01-Dec-14	12-Dec-14	-11	12-Nov-14	26-Nov-14								
3.03-PR-2486	22-4000 - Review & Approve Plumbing Fixture Product Data - Finishes	30	13-Dec-14	11-Jan-15	-17	26-Nov-14	26-Dec-14								
3.03-PR-1628	22-4000 - Sub. Fab & Deliver Plumbing Fixture Materials - Finishes	20	12-Jan-15	06-Feb-15	-10	26-Dec-14	26-Jan-15								
3.03-PR-1636	23-0500 - Prepare & Submit Basic Mechanical Materials Product Data - Finishes	10	13-Nov-14	26-Nov-14	-12	27-Oct-14	07-Nov-14								

Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015						
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
3.03-PR-2496	23-0500 - Review & Approve Basic Mechanical Materials Product Data - Finishes	30	27-Nov-14	26-Dec-14	-18	09-Nov-14	09-Dec-14											
3.03-PR-1638	23-0500 - Sub. Fab & Deliver Basic Mechanical Materials - Finishes	15	29-Dec-14	19-Jan-15	-13	09-Dec-14	31-Dec-14											
3.03-PR-1646	23-2113 - Prepare & Submit Hydronic Piping Shop Drawings - Finishes	10	13-Nov-14	26-Nov-14	-27	06-Oct-14	17-Oct-14											
3.03-PR-2506	23-2113 - Review & Approve Hydronic Piping Shop Drawings - Finishes	30	27-Nov-14	26-Dec-14	-39	19-Oct-14	18-Nov-14											
3.03-PR-1648	23-2113 - Sub. Fab & Deliver Hydronic Piping Shop - Finishes	20	29-Dec-14	26-Jan-15	-26	18-Nov-14	18-Dec-14											
3.03-PR-1656	23-2300 - Prepare & Submit Refrigerant Piping Shop Drawings - Finishes	10	13-Nov-14	26-Nov-14	-32	29-Sep-14	10-Oct-14											
3.03-PR-2516	23-2300 - Review & Approve Refrigerant Piping Shop Drawings - Finishes	30	27-Nov-14	26-Dec-14	-47	11-Oct-14	10-Nov-14											
3.03-PR-1658	23-2300 - Sub. Fab & Deliver Refrigerant Piping - Finishes	20	29-Dec-14	26-Jan-15	-31	10-Nov-14	11-Dec-14											
3.03-PR-1666	23-3100 - Prepare & Submit HVAC Duct Shop Drawings - Finishes	10	13-Nov-14	26-Nov-14	-32	29-Sep-14	10-Oct-14											
3.03-PR-2526	23-3100 - Review & Approve HVAC Duct Shop Drawings - Finishes	30	27-Nov-14	26-Dec-14	-47	11-Oct-14	10-Nov-14											
3.03-PR-1668	23-3100 - Sub. Fab & Deliver HVAC Ducts - Finishes	20	29-Dec-14	26-Jan-15	-31	10-Nov-14	11-Dec-14											
3.03-PR-1676	23-3400 - Prepare & Submit HVAC Fans Product Data - Finishes	10	13-Nov-14	26-Nov-14	-51	02-Sep-14	16-Sep-14											
3.03-PR-2536	23-3400 - Review & Approve HVAC Fans Product Data - Finishes	30	27-Nov-14	26-Dec-14	-72	16-Sep-14	16-Oct-14											
3.03-PR-1678	23-3400 - Suc. Fab & Deliver HVAC Fans - Finishes	50	29-Dec-14	09-Mar-15	-48	16-Oct-14	31-Dec-14											
3.03-PR-1686	23-3600 - Prepare & Submit Air Terminal Unit Product Data - Finishes	10	13-Nov-14	26-Nov-14	-51	02-Sep-14	16-Sep-14											
3.03-PR-2546	23-3600 - Review & Approve Air Terminal Unit Product Data - Finishes	30	27-Nov-14	26-Dec-14	-72	16-Sep-14	16-Oct-14											
3.03-PR-1688	23-3600 - Sub. Fab & Deliver Air Terminal Units - Finishes	50	29-Dec-14	09-Mar-15	-48	16-Oct-14	31-Dec-14											
3.03-PR-1696	23-4200 - Prepare & Submit Ultra Violet Germicidal Irradiation Product Data - Finishes	10	01-Dec-14	12-Dec-14	-40	01-Oct-14	15-Oct-14											
3.03-PR-2556	23-4200 - Review & Approve Ultra Violet Germicidal Irradiation Product Data - Finishes	30	13-Dec-14	11-Jan-15	-59	15-Oct-14	14-Nov-14											
3.03-PR-1698	23-4200 - Sub. Fab & Deliver Ultra Violet Germicidal Irradiation System - Finishes	30	12-Jan-15	20-Feb-15	-37	14-Nov-14	31-Dec-14											
3.03-PR-1746	23-8219 - Prepare & Submit Fan Coil Unit Product Data - Finishes	10	13-Nov-14	26-Nov-14	-51	02-Sep-14	16-Sep-14											
3.03-PR-2606	23-8219 - Review & Approve Fan Coil Unit Product Data - Finishes	30	27-Nov-14	26-Dec-14	-72	16-Sep-14	16-Oct-14											
3.03-PR-1748	23-8219 - Sub. Fab & Deliver Fan Coil Units - Finishes	50	29-Dec-14	09-Mar-15	-48	16-Oct-14	31-Dec-14											
3.03-PR-1756	25-2000 - Prepare & Submit Building Automation System Submittals - Finishes	10	01-Dec-14	12-Dec-14	-51	16-Sep-14	30-Sep-14											
3.03-PR-2616	25-2000 - Review & Approve Building Automation System Submittals - Finishes	30	13-Dec-14	11-Jan-15	-74	30-Sep-14	30-Oct-14											
3.03-PR-1758	25-2000 - Sub. Fab & Deliver Building Automation System Submittals - Finishes	40	12-Jan-15	06-Mar-15	-47	30-Oct-14	31-Dec-14											
Kyle Ichikawa		95	22-Sep-14 A	27-Feb-15	-20	13-Oct-14	02-Feb-15	27-Feb-15, Kyle Ichikawa										
cGMP 3.02 - T2 Systems		88	06-Oct-14 A	09-Jan-15	-2	13-Oct-14	07-Jan-15	09-Jan-15, cGMP 3.02 - T2 Systems										
3.02-PR-2970	10-1400 - Prepare & Submit Signage Shop Drawing Submittals - Systems	20	06-Oct-14 A	29-Oct-14 A		11-Nov-14	11-Nov-14											
3.02-PR-3150	10-1400 - Review & Approve Signage Shop Drawing Submittals - Systems	30	30-Oct-14 A	28-Nov-14	10	11-Nov-14	08-Dec-14											
3.02-PR-1796	10-1400 - Sub. Fab & Deliver Signage Materials - Systems	20	01-Dec-14	29-Dec-14	6	09-Dec-14	07-Jan-15											
3.02-PR-2920	10-2113.14 & 10-2113.18 - Prepare & Submit Toilet Partition Product Data Submittals - Systems	10	06-Oct-14 A	07-Nov-14	-10	20-Oct-14	24-Oct-14											
3.02-PR-3080	10-2113.14 & 10-2113.18 - Review & Approve Toilet Partition Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	-14	25-Oct-14	23-Nov-14											
3.02-PR-1716	10-2113.14 & 10-2113.18 - Sub. Fab & Deliver Toilet Partitions - Systems	20	08-Dec-14	06-Jan-15	-8	24-Nov-14	23-Dec-14											
3.02-PR-2930	10-2813 & 10-2813.14 - Prepare & Submit Toilet Accessory Product Data Submittals - Systems	10	03-Nov-14	17-Nov-14	-15	13-Oct-14	24-Oct-14											
3.02-PR-3090	10-2813 & 10-2813.14 - Review & Approve Toilet Accessory Product Data Submittals - Systems	30	18-Nov-14	17-Dec-14	-22	27-Oct-14	25-Nov-14											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015								
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr					
3.02-PR-1726	10-2813 & 10.2813.14 - Sub. Fab & Deliver Toilet Accessory Materials - Systems	15	18-Dec-14	09-Jan-15	-14	26-Nov-14	18-Dec-14													
3.02-PR-2950	10-4413 - Prepare & Submit Fire Extinguisher Product Data Submittals - Systems	10	06-Oct-14 A	07-Nov-14	-15	13-Oct-14	17-Oct-14													
3.02-PR-3110	10-4413 - Review & Approve Fire Extinguisher Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	-19	20-Oct-14	18-Nov-14													
3.02-PR-1746	10-4413 - Sub. Fab & Deliver Fire Extinguisher Cabinet Materials - Systems	15	08-Dec-14	29-Dec-14	-11	19-Nov-14	11-Dec-14													
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		80	22-Sep-14 A	27-Feb-15	-20	21-Oct-14	02-Feb-15	27-Feb-15, cGMP 3.03 - T2 Bag												
3.03-PR-1026	03-3000 - Prepare & Submit Concrete Formwork Shop Drawings - Finishes	10	26-Dec-14	09-Jan-15	-44	21-Oct-14	04-Nov-14													
3.03-PR-1886	03-3000 - Review & Approve Concrete Formwork Shop Drawings - Finishes	30	10-Jan-15	08-Feb-15	-67	04-Nov-14	04-Dec-14													
3.03-PR-1028	03-3000 - Sub. Fab & Deliver Concrete Formwork - Finishes	15	09-Feb-15	27-Feb-15	-45	04-Dec-14	26-Dec-14													
3.03-PR-1016	03-3000-1 - Prepare & Submit Concrete Mix Design Submittals - Finishes	10	26-Dec-14	09-Jan-15	-39	28-Oct-14	10-Nov-14													
3.03-PR-1876	03-3000-1 - Review & Approve Concrete Mix Design Submittals - Finishes	30	10-Jan-15	08-Feb-15	-60	11-Nov-14	11-Dec-14													
3.03-PR-1018	03-3000-1 - Sub. Fab & Deliver Concrete Materials - Finishes	10	09-Feb-15	20-Feb-15	-40	11-Dec-14	26-Dec-14													
3.03-PR-1066	05-5000 - Prepare & Submit Misc Metal Shop Drawings - Finishes	10	13-Oct-14 A	28-Oct-14 A		04-Nov-14	04-Nov-14													
3.03-PR-1926	05-5000 - Review & Approve Misc Metal Shop Drawings - Finishes	30	29-Oct-14 A	28-Nov-14	3	04-Nov-14	02-Dec-14													
3.03-PR-1068	05-5000 - Sub. Fab & Deliver Misc Metal Items - Finishes	15	01-Dec-14	19-Dec-14	1	02-Dec-14	23-Dec-14													
3.03-PR-1836	10-1400 - Prepare & Submit Signage Shop Drawings - Finishes	10	22-Sep-14 A	29-Oct-14 A		07-Dec-14	07-Dec-14													
3.03-PR-2696	10-1400 - Review & Approve Signage Shop Drawing Submittals - Finishes	30	30-Oct-14 A	29-Nov-14	36	07-Dec-14	05-Jan-15													
3.03-PR-1798	10-1400 - Sub. Fab & Deliver Signage - Finishes	20	01-Dec-14	29-Dec-14	23	05-Jan-15	02-Feb-15													
3.03-PR-1456	10-2813 - Prepare & Submit Toilet Accessory Product Data Submittals - Finishes	10	06-Oct-14 A	16-Oct-14 A		20-Dec-14	20-Dec-14													
3.03-PR-2316	10-2813 - Review & Approve Toilet Accessory Product Data Submittals - Finishes	30	17-Oct-14 A	16-Nov-14	49	20-Dec-14	05-Jan-15													
3.03-PR-1458	10-2813 - Sub. Fab & Deliver Toilet Accessory Materials - Finishes	15	17-Nov-14	09-Dec-14	31	05-Jan-15	26-Jan-15													
3.03-PR-1436	10-2813-1 - Prepare & Submit Toilet Partition Product Data Submittals - Finishes	10	06-Oct-14 A	16-Oct-14 A		10-Dec-14	10-Dec-14													
3.03-PR-2296	10-2813-1 - Review & Approve Toilet Partition Product Data Submittals - Finishes	30	17-Oct-14 A	16-Nov-14	39	10-Dec-14	26-Dec-14													
3.03-PR-1438	10-2813-1 - Sub. Fab & Deliver Toilet Partitions - Finishes	20	17-Nov-14	16-Dec-14	26	26-Dec-14	26-Jan-15													
3.03-PR-1476	10-4413 - Prepare & Submit Fire Extinguisher Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	12	20-Nov-14	05-Dec-14													
3.03-PR-2336	10-4413 - Review & Approve Fire Extinguisher Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	19	07-Dec-14	06-Jan-15													
3.03-PR-1478	10-4413 - Sub. Fab & Deliver Fire Extinguisher Cabinets - Finishes	15	18-Dec-14	09-Jan-15	11	06-Jan-15	27-Jan-15													
Melissa Yee		456	11-Jul-14 A	29-Feb-16	183	12-Aug-14	16-Nov-16													
cGMP 3.02 - T2 Systems		456	11-Jul-14 A	29-Feb-16	183	12-Aug-14	16-Nov-16													
3.02-PR-1480	26-0000 - Prepare & Submit Basic Electrical Materials Product Data	15	11-Jul-14 A	16-Jul-14 A		02-Dec-14	02-Dec-14	Submit Basic Electrical Materials Product Data												
3.02-PR-2350	26-0000 - Review & Approve Basic Electrical Materials Product Data	30	17-Jul-14 A	11-Aug-14 A		02-Dec-14	02-Dec-14	Review & Approve Basic Electrical Materials Product Data												
3.02-PR-1335	26-0000 - Sub. Fab & Deliver Basic Electrical Materials - Systems	15	12-Aug-14 A	18-Aug-14 A		02-Dec-14	02-Dec-14	000 - Sub. Fab & Deliver Basic Electrical Materials - Systems												
































█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone






Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
3.02-PR-1710	26-0000-1 - Prepare & Submit Tap Boxes Product Data - Systems	10	14-Jul-14 A	07-Nov-14	-13	15-Oct-14	21-Oct-14	26-0000-1 - Prepare & Submit Tap Boxes Product Data - Systems							
3.02-PR-3220	26-0000-1 - Review & Approve Tap Boxes Product Data - Systems	30	08-Nov-14	07-Dec-14	-17	22-Oct-14	20-Nov-14	26-0000-1 - Review & Approve Tap Boxes Product Data - Systems							
3.02-PR-1816	26-0000-1 - Sub. Fab & Deliver Tap Boxes - Systems	10	08-Dec-14	19-Dec-14	-9	21-Nov-14	08-Dec-14	26-0000-1 - Sub. Fab & Deliver Tap Boxes - Systems							
3.02-PR-1490	26-0923 - Prepare & Submit Lighting Control Panel Shop Drawings - Systems	15	14-Jul-14 A	06-Oct-14 A		07-Sep-14	07-Sep-14	26-0923 - Prepare & Submit Lighting Control Panel Shop Drawings - Systems							
3.02-PR-2360	26-0923 - Review & Approve Lighting Control Panel Shop Drawings - Systems	30	07-Oct-14 A	05-Nov-14	-55	07-Sep-14	11-Sep-14	26-0923 - Review & Approve Lighting Control Panel Shop Drawings - Systems							
3.02-PR-1345	26-0923 - Sub. Fab & Deliver Lighting Control Panels - Systems	40	06-Nov-14	07-Jan-15	-39	12-Sep-14	06-Nov-14	26-0923 - Sub. Fab & Deliver Lighting Control Panels - Systems							
3.02-PR-1500	26-1116 - Prepare & Submit 400 HZ Power Central System Shop Drawings - Systems	20	14-Jul-14 A	07-Nov-14	10	18-Nov-14	24-Nov-14	26-1116 - Prepare & Submit 400 HZ Power Central System Shop Drawings - Systems							
3.02-PR-2600	26-1116 - Review & Approve 400 HZ Power Central System Shop Drawings - Systems	30	10-Nov-14	09-Dec-14	15	25-Nov-14	24-Dec-14	26-1116 - Review & Approve 400 HZ Power Central System Shop Drawings - Systems							
3.02-PR-1516	26-1116 - Sub. Fab & Deliver 400 HZ Power Central System - Systems	35	06-Oct-14 A	26-Nov-14	10	25-Nov-14	12-Dec-14	26-1116 - Sub. Fab & Deliver 400 HZ Power Central System - Systems							
3.02-PR-1510	26-1117 - Prepare & Submit 400 HZ Power Stand Alone Unit Shop Drawings (Gates 26, 27 & 28) - Systems	20	14-Jul-14 A	07-Nov-14	247	26-Oct-15	30-Oct-15	26-1117 - Prepare & Submit 400 HZ Power Stand Alone Unit Shop Drawings (Gates 26, 27 & 28) - Systems							
3.02-PR-2610	26-1117 - Review & Approve 400 HZ Power Stand Alone Unit Shop Drawings (Gates 26, 27 & 28) - Systems	30	06-Sep-15	05-Oct-15	56	01-Nov-15	30-Nov-15	26-1117 - Review & Approve 400 HZ Power Stand Alone Unit Shop Drawings (Gates 26, 27 & 28) - Systems							
3.02-PR-1526	26-1117 - Sub. Fab & Deliver 400 HZ Power Stand Alone Units (Gates 26, 27 & 28) - Systems	100	06-Oct-15	29-Feb-16	37	01-Dec-15	20-Apr-16	26-1117 - Sub. Fab & Deliver 400 HZ Power Stand Alone Units (Gates 26, 27 & 28) - Systems							
3.02-PR-1520	26-2200 - Prepare & Submit Low Voltage Transformer Product Data - Systems	30	14-Jul-14 A	23-Sep-14 A		17-Feb-15	17-Feb-15	26-2200 - Prepare & Submit Low Voltage Transformer Product Data - Systems							
3.02-PR-2370	26-2200 - Review & Approve Low Voltage Transformer Product Data - Systems	30	24-Sep-14 A	01-Oct-14 A		17-Feb-15	17-Feb-15	26-2200 - Review & Approve Low Voltage Transformer Product Data - Systems							
3.02-PR-1355	26-2200 - Sub. Fab & Deliver Low Voltage Transformers - Systems	30	09-Dec-14	21-Jan-15	48	17-Feb-15	30-Mar-15	26-2200 - Sub. Fab & Deliver Low Voltage Transformers - Systems							
3.02-PR-1530	26-2313 - Prepare & Submit Paralleling Low Voltage Switchgear Product Data - Systems	20	14-Jul-14 A	07-Nov-14	237	12-Oct-15	16-Oct-15	26-2313 - Prepare & Submit Paralleling Low Voltage Switchgear Product Data - Systems							
3.02-PR-2380	26-2313 - Review & Approve Paralleling Low Voltage Switchgear Product Data - Systems	30	08-Nov-14	07-Dec-14	343	17-Oct-15	15-Nov-15	26-2313 - Review & Approve Paralleling Low Voltage Switchgear Product Data - Systems							
3.02-PR-1365	26-2313 - Sub. Fab & Deliver Paralleling Low Voltage Switchgear - Systems	60	08-Dec-14	03-Mar-15	239	16-Nov-15	11-Feb-16	26-2313 - Sub. Fab & Deliver Paralleling Low Voltage Switchgear - Systems							
3.02-PR-1540	26-2413 - 1 Prepare & Submit Switchboard Product Data Submittals - Systems	20	14-Jul-14 A	23-Sep-14 A		05-Nov-14	05-Nov-14	26-2413 - 1 Prepare & Submit Switchboard Product Data Submittals - Systems							
3.02-PR-2170	26-2413 - 1 Review & Approve Switchboard Product Data Submittals - Systems	30	24-Sep-14 A	01-Oct-14 A		05-Nov-14	05-Nov-14	26-2413 - 1 Review & Approve Switchboard Product Data Submittals - Systems							
3.02-PR-3340	26-2413 - 1 Sub. Fab & Deliver Switchboard (Temp. A) - Systems	38	02-Oct-14 A	25-Nov-14	2	05-Nov-14	01-Dec-14	26-2413 - 1 Sub. Fab & Deliver Switchboard (Temp. A) - Systems							
3.02-PR-1176	26-2413 - 2 Sub. Fab & Deliver Switchboards (NPA, NPB, NPC, NPD) - Systems	124	02-Oct-14 A	31-Mar-15	3	06-Nov-14	03-Apr-15	26-2413 - 2 Sub. Fab & Deliver Switchboards (NPA, NPB, NPC, NPD) - Systems							
3.02-PR-1630	26-2413-1 - Prepare & Submit Switchgear (Panels / Transformers) Product Data - Systems	20	14-Jul-14 A	23-Sep-14 A		16-Oct-14	16-Oct-14	26-2413-1 - Prepare & Submit Switchgear (Panels / Transformers) Product Data - Systems							
3.02-PR-3200	26-2413-1 - Review & Approve Switchgear (Panels / Transformers) Product Data - Systems	30	24-Sep-14 A	01-Oct-14 A		16-Oct-14	16-Oct-14	26-2413-1 - Review & Approve Switchgear (Panels / Transformers) Product Data - Systems							
3.02-PR-1566	26-2413-1 - Sub. Fab & Deliver Switchgear (Panels / Transformers) - Systems	60	02-Oct-14 A	31-Dec-14	-12	16-Oct-14	12-Dec-14	26-2413-1 - Sub. Fab & Deliver Switchgear (Panels / Transformers) - Systems							
3.02-PR-1550	26-2416 - Prepare & Submit Panelboard Product Data Submittals - Systems	20	14-Jul-14 A	23-Sep-14 A		07-Nov-14	07-Nov-14	26-2416 - Prepare & Submit Panelboard Product Data Submittals - Systems							
3.02-PR-2180	26-2416 - Review & Approve Panelboard Product Data Submittals - Systems	30	24-Sep-14 A	01-Oct-14 A		07-Nov-14	07-Nov-14	26-2416 - Review & Approve Panelboard Product Data Submittals - Systems							
3.02-PR-1186	26-2416 - Sub. Fab & Deliver Panelboards - Systems	60	02-Oct-14 A	31-Dec-14	4	07-Nov-14	07-Jan-15	26-2416 - Sub. Fab & Deliver Panelboards - Systems							
3.02-PR-1660	26-2416-1 - Prepare & Submit Switchgear (Panelboards) Product Data - Systems	20	14-Jul-14 A	23-Sep-14 A		16-Oct-14	16-Oct-14	26-2416-1 - Prepare & Submit Switchgear (Panelboards) Product Data - Systems							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015			
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
3.02-PR-3210	26-2416-1 - Review & Approve Switchgear (Panelboards) Product Data - Systems	30	24-Sep-14 A	01-Oct-14 A		16-Oct-14	16-Oct-14	26-2416-1 - Review & Approve Switchgear (Panelboards) Product Data - Systems							
3.02-PR-1806	26-2416-1 - Sub. Fab & Deliver Switchgear (Panelboards) - Systems	61	02-Oct-14 A	31-Dec-14	-12	16-Oct-14	12-Dec-14	26-2416-1 - Sub. Fab & Deliver Switchgear (Panelboards) - Systems							
3.02-PR-1560	26-2419 - Prepare & Submit Motor Control Center Product Data Submittals - Systems	20	14-Jul-14 A	07-Nov-14	450	15-Aug-16	19-Aug-16	26-2419 - Prepare & Submit Motor Control Center Product Data Submittals - Systems							
3.02-PR-2190	26-2419 - Review & Approve Motor Control Center Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	653	22-Aug-16	20-Sep-16	26-2419 - Review & Approve Motor Control Center Product Data Submittals - Systems							
3.02-PR-1196	26-2419 - Sub. Fab & Deliver Motor Control Centers - Systems	40	08-Dec-14	03-Feb-15	454	21-Sep-16	16-Nov-16	26-2419 - Sub. Fab & Deliver Motor Control Centers - Systems							
3.02-PR-1570	26-2826 - Prepare & Submit Automatic Transfer Switch Shop Drawings - Systems	15	14-Jul-14 A	13-Nov-14	254	03-Nov-15	13-Nov-15	26-2826 - Prepare & Submit Automatic Transfer Switch Shop Drawings - Systems							
3.02-PR-2620	26-2826 - Review & Approve Automatic Transfer Switch Shop Drawings - Systems	30	13-Nov-14	13-Dec-14	368	16-Nov-15	15-Dec-15	26-2826 - Review & Approve Automatic Transfer Switch Shop Drawings - Systems							
3.02-PR-1536	26-2826 - Sub. Fab & Deliver Automatic Transfer Switch - Systems	40	15-Dec-14	10-Feb-15	254	16-Dec-15	11-Feb-16	26-2826 - Sub. Fab & Deliver Automatic Transfer Switch - Systems							
3.02-PR-1720	26-3100 - Prepare & Submit Fire Life Safety Product Data - Systems	10	14-Jul-14 A	15-Aug-14 A		12-Aug-14	12-Aug-14	26-3100 - Prepare & Submit Fire Life Safety Product Data - Systems							
3.02-PR-3230	26-3100 - Review & Approve Fire Life Safety Product Data - Systems	30	18-Aug-14 A	15-Sep-14 A		12-Aug-14	12-Aug-14	26-3100 - Review & Approve Fire Life Safety Product Data - Systems							
3.02-PR-1826	26-3100 - Sub. Fab & Deliver Fire Life Safety - Systems	30	22-Sep-14 A	26-Nov-14	-58	12-Aug-14	04-Sep-14	26-3100 - Sub. Fab & Deliver Fire Life Safety - Systems							
3.02-PR-1580	26-3213 - Prepare & Submit Generator Submittals - Systems	20	14-Jul-14 A	07-Nov-14	50	19-Jan-15	23-Jan-15	26-3213 - Prepare & Submit Generator Submittals - Systems							
3.02-PR-2630	26-3213 - Review & Approve Generator Submittals - Systems	30	08-Nov-14	07-Dec-14	78	25-Jan-15	23-Feb-15	26-3213 - Review & Approve Generator Submittals - Systems							
3.02-PR-1546	26-3213 - Sub. Fab & Deliver Generators - Systems	120	08-Dec-14	27-May-15	54	24-Feb-15	12-Aug-15	26-3213 - Sub. Fab & Deliver Generators - Systems							
3.02-PR-1590	26-3353 - Prepare & Submit Static UPS Product Data Submittals - Systems	10	14-Jul-14 A	07-Nov-14	41	06-Jan-15	12-Jan-15	26-3353 - Prepare & Submit Static UPS Product Data Submittals - Systems							
3.02-PR-2200	26-3353 - Review & Approve Static UPS Product Data Submittals - Systems	30	08-Nov-14	07-Dec-14	66	13-Jan-15	11-Feb-15	26-3353 - Review & Approve Static UPS Product Data Submittals - Systems							
3.02-PR-1206	26-3353 - Sub. Fab & Deliver Static UPS - Systems	30	08-Dec-14	20-Jan-15	46	12-Feb-15	25-Mar-15	26-3353 - Sub. Fab & Deliver Static UPS - Systems							
3.02-PR-1600	26-5100 - Prepare & Submit Interior Lighting Product Data Submittals - Systems	15	14-Jul-14 A	17-Jul-14 A		13-Nov-14	13-Nov-14	26-5100 - Prepare & Submit Interior Lighting Product Data Submittals - Systems							
3.02-PR-2390	26-5100 - Review & Approve Interior Lighting Product Data Submittals - Systems	30	18-Jul-14 A	11-Aug-14 A		13-Nov-14	13-Nov-14	26-5100 - Review & Approve Interior Lighting Product Data Submittals - Systems							
3.02-PR-1376	26-5100 - Sub. Fab & Deliver Interior Lighting Materials - Systems	10	03-Nov-14	17-Nov-14	7	13-Nov-14	26-Nov-14	26-5100 - Sub. Fab & Deliver Interior Lighting Materials - Systems							
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		86	03-Nov-14	09-Mar-15	-26	16-Sep-14	02-Feb-15	09-Mar-15, cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini							
3.03-PR-1466	10-4313 - Prepare & Submit Defibrillator Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	12	20-Nov-14	05-Dec-14	10-4313 - Prepare & Submit Defibrillator Product Data Submittals - Finishes							
3.03-PR-2326	10-4313 - Review & Approve Defibrillator Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	18	06-Dec-14	05-Jan-15	10-4313 - Review & Approve Defibrillator Product Data Submittals - Finishes							
3.03-PR-1468	10-4313 - Sub. Fab & Deliver Defibrillator Cabinets - Finishes	20	18-Dec-14	16-Jan-15	10	05-Jan-15	02-Feb-15	10-4313 - Sub. Fab & Deliver Defibrillator Cabinets - Finishes							
3.03-PR-1766	26-0000 - Prepare & Submit Basic Electrical Materials Product Data - Finishes	10	17-Nov-14	02-Dec-14	-29	06-Oct-14	17-Oct-14	26-0000 - Prepare & Submit Basic Electrical Materials Product Data - Finishes							
3.03-PR-2626	26-0000 - Review & Approve Basic Electrical Materials Product Data - Finishes	30	03-Dec-14	01-Jan-15	-45	19-Oct-14	18-Nov-14	26-0000 - Review & Approve Basic Electrical Materials Product Data - Finishes							
3.03-PR-1768	26-0000 - Sub. Fab & Deliver Basic Electrical Materials - Finishes	15	02-Jan-15	22-Jan-15	-29	18-Nov-14	11-Dec-14	26-0000 - Sub. Fab & Deliver Basic Electrical Materials - Finishes							
3.03-PR-1776	26-0923 - Prepare & Submit Lighting Control Panel Shop Drawings - Finishes	10	01-Dec-14	12-Dec-14	-51	16-Sep-14	30-Sep-14	26-0923 - Prepare & Submit Lighting Control Panel Shop Drawings - Finishes							
3.03-PR-2636	26-0923 - Review & Approve Lighting Control Panel Shop Drawings - Finishes	30	14-Dec-14	12-Jan-15	-75	30-Sep-14	30-Oct-14	26-0923 - Review & Approve Lighting Control Panel Shop Drawings - Finishes							
3.03-PR-1778	26-0923 - Sub. Fab & Deliver Lighting Control Panels - Finishes	40	13-Jan-15	09-Mar-15	-48	30-Oct-14	31-Dec-14	26-0923 - Sub. Fab & Deliver Lighting Control Panels - Finishes							
3.03-PR-1786	26-5100 - Prepare & Submit Interior Lighting Product Data Submittals - Finishes	10	17-Nov-14	02-Dec-14	8	01-Dec-14	12-Dec-14	26-5100 - Prepare & Submit Interior Lighting Product Data Submittals - Finishes							
3.03-PR-2646	26-5100 - Review & Approve Interior Lighting Product Data Submittals - Finishes	30	03-Dec-14	01-Jan-15	10	13-Dec-14	12-Jan-15	26-5100 - Review & Approve Interior Lighting Product Data Submittals - Finishes							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015				
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
3.03-PR-1356	09-6265 - Prepare & Submit Cushioned Flooring System Product Data - Finishes	5	03-Nov-14	07-Nov-14	17	01-Dec-14	08-Dec-14				09-6265 - Prepare & Submit Cushioned Flooring System Product Data - Finishes					
3.03-PR-2216	09-6265 - Review & Approve Cushioned Flooring System Product Data - Finishes	30	08-Nov-14	07-Dec-14	30	08-Dec-14	07-Jan-15				09-6265 - Review & Approve Cushioned Flooring System Product Data - Finishes					
3.03-PR-1358	09-6265 - Sub. Fab & Deliver Cushioned Flooring System - Finishes	20	08-Dec-14	06-Jan-15	20	07-Jan-15	04-Feb-15				09-6265 - Sub. Fab & Deliver Cushioned Flooring System - Finishes					
3.03-PR-3360	09-6513 - Prepare & Submit Resilient Wall Base - Finishes	10	03-Nov-14	17-Nov-14	14	24-Nov-14	10-Dec-14				09-6513 - Prepare & Submit Resilient Wall Base - Finishes					
3.03-PR-3390	09-6513 - Review & Approve Resilient Wall Base - Finishes	30	18-Nov-14	17-Dec-14	22	10-Dec-14	09-Jan-15				09-6513 - Review & Approve Resilient Wall Base - Finishes					
3.03-PR-3400	09-6513 - Sub. Fab & Deliver Resilient Wall Base - Finishes	15	18-Dec-14	09-Jan-15	14	09-Jan-15	30-Jan-15				09-6513 - Sub. Fab & Deliver Resilient Wall Base - Finishes					
3.03-PR-1366	09-6519 - Prepare & Submit Resilient Flooring Product Data - Finishes	10	03-Nov-14	17-Nov-14	14	24-Nov-14	10-Dec-14				09-6519 - Prepare & Submit Resilient Flooring Product Data - Finishes					
3.03-PR-2226	09-6519 - Review & Approve Resilient Flooring Product Data - Finishes	30	18-Nov-14	17-Dec-14	22	10-Dec-14	09-Jan-15				09-6519 - Review & Approve Resilient Flooring Product Data - Finishes					
3.03-PR-1368	09-6519 - Sub. Fab & Deliver Resilient Flooring Materials - Finishes	15	18-Dec-14	09-Jan-15	14	09-Jan-15	30-Jan-15				09-6519 - Sub. Fab & Deliver Resilient Flooring Materials - Finishes					
3.03-PR-1406	09-6813 - Prepare & Submit Carpet Tile Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	17	01-Dec-14	12-Dec-14				09-6813 - Prepare & Submit Carpet Tile Product Data Submittals - Finishes					
3.03-PR-2266	09-6813 - Review & Approve Carpet Tile Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	26	14-Dec-14	13-Jan-15				09-6813 - Review & Approve Carpet Tile Product Data Submittals - Finishes					
3.03-PR-1408	09-6813 - Sub. Fab & Deliver Carpet Tile Materials - Finishes	15	18-Dec-14	09-Jan-15	16	13-Jan-15	03-Feb-15				09-6813 - Sub. Fab & Deliver Carpet Tile Materials - Finishes					
3.03-PR-1416	09-6816 - Prepare & Submit Broadloom Carpet Product Data Submittals - Finishes	10	03-Nov-14	17-Nov-14	17	01-Dec-14	12-Dec-14				09-6816 - Prepare & Submit Broadloom Carpet Product Data Submittals - Finishes					
3.03-PR-2276	09-6816 - Review & Approve Broadloom Carpet Product Data Submittals - Finishes	30	18-Nov-14	17-Dec-14	26	14-Dec-14	13-Jan-15				09-6816 - Review & Approve Broadloom Carpet Product Data Submittals - Finishes					
3.03-PR-1418	09-6816 - Sub. Fab & Deliver Broadloom Carpet Materials - Finishes	15	18-Dec-14	09-Jan-15	16	13-Jan-15	03-Feb-15				09-6816 - Sub. Fab & Deliver Broadloom Carpet Materials - Finishes					
3.03-PR-1426	09-9100 - Prepare & Submit Paint Sample Submittals - Finishes	10	03-Nov-14	17-Nov-14	13	21-Nov-14	09-Dec-14				09-9100 - Prepare & Submit Paint Sample Submittals - Finishes					
3.03-PR-2286	09-9100 - Review & Approve Paint Sample Submittals - Finishes	30	18-Nov-14	17-Dec-14	21	09-Dec-14	08-Jan-15				09-9100 - Review & Approve Paint Sample Submittals - Finishes					
3.03-PR-1428	09-9100 - Sub. Fab & Deliver Paint - Finishes	10	18-Dec-14	02-Jan-15	13	08-Jan-15	22-Jan-15				09-9100 - Sub. Fab & Deliver Paint - Finishes					
3.03-PR-3350	09-9600 - Prepare & Submit High Performance Coatings - Finishes	10	03-Nov-14	17-Nov-14	13	21-Nov-14	09-Dec-14				09-9600 - Prepare & Submit High Performance Coatings - Finishes					
3.03-PR-3410	09-9600 - Review & Approve High Performance Coating - Finishes	30	18-Nov-14	17-Dec-14	21	09-Dec-14	08-Jan-15				09-9600 - Review & Approve High Performance Coating - Finishes					
3.03-PR-3420	09-9600 - Sub. Fab & Deliver High Performance Coating - Finishes	10	18-Dec-14	02-Jan-15	13	08-Jan-15	22-Jan-15				09-9600 - Sub. Fab & Deliver High Performance Coating - Finishes					
Timothy Haynes		172	14-Jul-14 A	23-Jan-15	5	25-Jun-14	02-Feb-15									
cGMP 3.02 - T2 Systems		157	14-Jul-14 A	02-Jan-15	-84	25-Jun-14	29-Aug-14									
3.02-PR-2726	27-0500 - Prepare & Submit ACAMS & VSS Shop Drawings - Systems	10	14-Jul-14 A	17-Jul-14 A		24-Jul-14	24-Jul-14	Submit ACAMS & VSS Shop Drawings - Systems								
3.02-PR-2736	27-0500 - Review & Approve ACAMS & VSS Shop Drawings - Systems	30	18-Jul-14 A	14-Aug-14 A		24-Jul-14	24-Jul-14	Review & Approve ACAMS & VSS Shop Drawings - Systems								
3.02-PR-2746	27-0500 - Sub. Fab & Deliver ACAMS & VSS - Systems	20	03-Nov-14	03-Dec-14	-71	24-Jul-14	20-Aug-14				27-0500 - Sub. Fab & Deliver ACAMS & VSS - Systems					
3.02-PR-1810	27-0500-1 - Prepare & Submit Data System Product Data - Systems	10	14-Jul-14 A	07-Oct-14 A		05-Aug-14	05-Aug-14		27-0500-1 - Prepare & Submit Data System Product Data - Systems							
3.02-PR-3270	27-0500-1 - Review & Approve Data System Product Data - Systems	30	08-Oct-14 A	06-Nov-14	-88	05-Aug-14	10-Aug-14				27-0500-1 - Review & Approve Data System Product Data - Systems					
3.02-PR-1866	27-0500-1 - Sub. Fab & Deliver Data System - Systems	15	07-Nov-14	02-Dec-14	-63	11-Aug-14	29-Aug-14				27-0500-1 - Sub. Fab & Deliver Data System - Systems					
3.02-PR-1760	28-1300 - Prepare & Submit Access Control System Product Data - Systems	10	14-Jul-14 A	17-Jul-14 A		25-Jun-14	25-Jun-14	Submit Access Control System Product Data - Systems								
3.02-PR-3240	28-1300 - Review & Approve Access Control System Product Data - Systems	30	18-Jul-14 A	14-Aug-14 A		25-Jun-14	25-Jun-14	Review & Approve Access Control System Product Data - Systems								
3.02-PR-1836	28-1300 - Sub. Fab & Deliver Access Control System - Systems	40	03-Nov-14	02-Jan-15	-91	25-Jun-14	20-Aug-14				28-1300 - Sub. Fab & Deliver Access Control System - Systems					
3.02-PR-1610	28-1300-1 - Prepare & Submit Basic Security System Product Data - Systems	10	14-Jul-14 A	17-Jul-14 A		24-Jul-14	24-Jul-14	Submit Basic Security System Product Data - Systems								
3.02-PR-2640	28-1300-1 - Review & Approve Basic Security System Product Data - Systems	30	18-Jul-14 A	15-Aug-14 A		24-Jul-14	24-Jul-14	Review & Approve Basic Security System Product Data - Systems								
cGMP 3.03 - T2 Baggage Claim & Ticket Lobby Upgrades Fit & Fini		50	10-Nov-14	23-Jan-15	5	20-Nov-14	02-Feb-15									
3.03-PR-1826	27-0500 - Prepare & Submit ACAMS & VSS Shop Drawings - Finishes	10	10-Nov-14	24-Nov-14	7	20-Nov-14	05-Dec-14				27-0500 - Prepare & Submit ACAMS & VSS Shop Drawings - Finishes					
3.03-PR-2686	27-0500 - Review & Approve ACAMS & VSS Shop Drawings - Finishes	30	25-Nov-14	24-Dec-14	11	06-Dec-14	05-Jan-15				27-0500 - Review & Approve ACAMS & VSS Shop Drawings - Finishes					

 Remaining Level of Effort
  Actual Work
  Critical Remaining Work
 Actual Level of Effort
  Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015						
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
3.03-PR-1816	27-0500-1 - Prepare & Submit Basic Security System Product Data - Finishes	10	10-Nov-14	24-Nov-14	7	20-Nov-14	05-Dec-14											
3.03-PR-2676	27-0500-1 - Review & Approve Basic Security System Product Data - Finishes	30	25-Nov-14	24-Dec-14	11	06-Dec-14	05-Jan-15											
3.03-PR-1990	27-0500-1 - Sub. Fab & Deliver ACAMS & VSS - Finishes	20	26-Dec-14	23-Jan-15	5	05-Jan-15	02-Feb-15											
cGMP 3.04 - T2 IT Infrastructure & Paging		50	03-Nov-14	16-Jan-15	-2	31-Oct-14	15-Jan-15											
3.04-PR-1796	27-0500 - Prepare & Submit Basic Telecommunications Systems Product Data - IT & Paging	10	03-Nov-14	17-Nov-14	-1	31-Oct-14	14-Nov-14											
3.04-PR-2656	27-0500 - Review & Approve Basic Telecommunications Systems Product Data - IT & Paging	30	18-Nov-14	17-Dec-14	-2	16-Nov-14	16-Dec-14											
3.04-PR-1806	27-0500-1 - Prepare & Submit Telecommunications Systems Shop Drawings - IT & Paging	10	03-Nov-14	17-Nov-14	-1	31-Oct-14	14-Nov-14											
3.04-PR-2666	27-0500-1 - Review & Approve Telecommunications Systems Shop Drawings - IT & Paging	30	18-Nov-14	17-Dec-14	-2	16-Nov-14	16-Dec-14											
3.04-PR-F1970	27-0500-1 - Sub. Fab & Deliver Telecommunications Systems - IT & Paging	20	18-Dec-14	16-Jan-15	-2	16-Dec-14	15-Jan-15											
3.04-PR-1846	27-5113 - Prepare & Submit Paging System Product Data - IT & Paging	10	03-Nov-14	17-Nov-14	4	07-Nov-14	21-Nov-14											
3.04-PR-2706	27-5113 - Review & Approve Paging System Product Data - IT & Paging	30	18-Nov-14	17-Dec-14	5	23-Nov-14	23-Dec-14											
3.04-PR-1856	27-5113-1 - Prepare & Submit Paging System Shop Drawings - IT & Paging	10	03-Nov-14	17-Nov-14	4	07-Nov-14	21-Nov-14											
3.04-PR-2716	27-5113-1 - Review & Approve Paging System Shop Drawings - IT & Paging	30	18-Nov-14	17-Dec-14	5	23-Nov-14	23-Dec-14											
3.04-PR-F2020	27-5113-1 - Sub. Fab & Deliver Paging System - IT & Paging	15	18-Dec-14	09-Jan-15	3	23-Dec-14	15-Jan-15											
Andrew Kung		553	28-Jun-14 A	06-Jan-15	586	01-Aug-14	27-Apr-17											
cGMP 3.02 - T2 Systems		553	28-Jun-14 A	06-Jan-15	586	01-Aug-14	27-Apr-17											
3.02-PR-1950	03-3000 - Prepare & Submit Concrete Formwork Shop Drawings - Systems	15	21-Jul-14 A	07-Nov-14	-59	11-Aug-14	15-Aug-14											
3.02-PR-2660	03-3000 - Review & Approve Concrete Formwork Shop Drawings - Systems	30	08-Nov-14	07-Dec-14	-84	16-Aug-14	14-Sep-14											
3.02-PR-1416	03-3000 - Sub. Fab & Deliver Concrete Formwork - Systems	10	08-Dec-14	19-Dec-14	-57	15-Sep-14	26-Sep-14											
3.02-PR-1940	03-3000-1 - Prepare & Submit Concrete Mix Design Submittals - Systems	10	21-Jul-14 A	07-Nov-14	-59	11-Aug-14	15-Aug-14											
3.02-PR-2440	03-3000-1 - Review & Approve Concrete Mix Design Submittals - Systems	30	08-Nov-14	07-Dec-14	-84	16-Aug-14	14-Sep-14											
3.02-PR-1246	03-3000-1 - Sub. Fab & Deliver Concrete Materials - Systems	10	08-Dec-14	19-Dec-14	-57	15-Sep-14	26-Sep-14											
3.02-PR-1537	05-5000 - Prepare & Submit PVC Chain Link Fence Submittals - Systems	10	28-Jun-14 A	07-Nov-14	591	08-Mar-17	14-Mar-17											
3.02-PR-2396	05-5000 - Review & Approve PVC Chain Link Fence Submittals - Systems	30	08-Nov-14	07-Dec-14	858	15-Mar-17	13-Apr-17											
3.02-PR-1538	05-5000 - Sub. Fab & Deliver PVC Chain Link Fence Materials - Systems	10	08-Dec-14	19-Dec-14	596	14-Apr-17	27-Apr-17											
3.02-PR-1960	05-5000-1 - Prepare & Submit Misc Metal Shop Drawings	15	28-Jul-14 A	13-Nov-14	-65	01-Aug-14	12-Aug-14											
3.02-PR-2670	05-5000-1 - Review & Approve Misc Metal Shop Drawings - Systems	30	13-Nov-14	13-Dec-14	-93	13-Aug-14	11-Sep-14											
3.02-PR-1426	05-5000-1 - Sub Fab & Deliver Misc Metal Items - Systems	10	15-Dec-14	29-Dec-14	-63	12-Sep-14	25-Sep-14											
3.02-PR-3160	07-5110 - Prepare & Submit Roof Patching Materials Product Data - Systems	10	30-Jun-14 A	07-Nov-14	-10	20-Oct-14	24-Oct-14											
3.02-PR-3170	07-5110 - Review & Approve Roof Patching Materials Product Data - Systems	30	08-Nov-14	07-Dec-14	-14	25-Oct-14	24-Nov-14											
3.02-PR-3180	07-5110 - Sub. Fab & Deliver Roof Patching Materials - Systems	10	08-Dec-14	19-Dec-14	-8	24-Nov-14	10-Dec-14											
3.02-PR-1047	07-5110-1 - Prepare & Submit Metal Deck Shop Drawings - Systems	15	07-Jul-14 A	07-Nov-14	115	20-Apr-15	24-Apr-15											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Late Start	Late Finish	2014				2015					
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
3.02-PR-1906	07-5110-1 - Review & Approve Metal Deck Shop Drawings - Systems	30	08-Nov-14	07-Dec-14	169	26-Apr-15	25-May-15										
3.02-PR-1048	07-5110-1 - Sub. Fab & Deliver Metal Deck - Systems	20	08-Dec-14	06-Jan-15	118	26-May-15	22-Jun-15										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone